Grantee: State of Texas - GLO

Grant: B-06-DG-48-0002

January 1, 2013 thru March 31, 2013 Performance Report





Grant Number:

B-06-DG-48-0002

Grantee Name: State of Texas - GLO

Grant Amount: \$428,671,849.00

Estimated PI/RL Funds: \$0.00

Total Budget: \$428,671,849.00

Disasters:

Declaration Number

FEMA-DR-1606-TX

Narratives

Disaster Damage:

In the fall of 2005, Texas felt the extreme impact of both Hurricanes Rita and Katrina. While Hurricane Katrina did not make land fall in Texas, the need for vast amounts of both short and long term assistance to help persons who evacuated to the state soon became apparent. Shortly thereafter, Texas suffered the direct impact of Hurricane Rita, which physically destroyed communities and regions already stretched thin by providing aid and support services to Hurricane Katrina evacuees. This one-two punch left Texas with estimated recovery needs of almost 3 billion dollars, as documented in the report Texas Rebounds &ndash an in-depth assessment of the impact of the Hurricanes on Texas prepared by the Governor as part of a request for additional funding assistance from Congress. The Governor&rsquos Division of Emergency Management (GDEM) and FEMA reported the receipt of 479,199 registrations for the Individual Assistance Program as a result of Hurricane Rita in the 29-county area. As a result of Hurricane Rita, more than 75,000 homes in the area suffered major damage or were destroyed. Of these, approximately 40,000 homes were uninsured. Furthermore, a substantial percentage of the damaged households are located in areas predominantly occupied by individuals meeting the definition of low to moderate income (LMI). There were 44 recovery centers set up in disaster impacted counties and throughout the state so that residents could apply for immediate assistance, meet with Small Business Administration loan specialists, and get information about available federal and state assistance. Additionally, 4,249 travel trailers were issued to displaced individuals and families. According to FEMA, 640,968 Katrina and Rita applicants for assistance resided in Texas as of February 1, 2006. Most of these families are living in Southeast Texas. Second only to Louisiana, Texas hosts the most people impacted by the devastating hurricanes of 2005. In light of these facts, the lasting impact of Hurricanes Katrina and Rita on Texas is widespread and extremely apparent.

Recovery Needs:

This Action Plan will be used by TDHCA, the lead agency designated by Texas Governor Rick Perry to administer these funds, to provide \$428,671,849 in CDBG funding to help restore and rebuild in areas of the State most directly impacted by Hurricanes Rita and Katrina. These funds, coupled with a previous supplemental appropriation authorized under Public Law 109-148 (\$74,523,000 in CDBG disaster recovery funding), will provide significant assistance to affected areas in southeast Texas. It should be noted that this Action Plan addresses a scope of needs beyond the similar plan issued May 9, 2006 to use the funding authorized under Public Law 109-148. While the previous plan only addressed needs associated with Hurricane Rita, this Action Plan addresses needs resulting from both Hurricanes Rita and Katrina. Combined, all the needs identified in Texas Rebounds, a document prepared by the Office of the Governor detailing \$2.02 billion in Rita and Katrina recovery needs, will not have been met. However, with an emphasis on helping restore homes and improving neighborhoods, these funds will help address many of the key priorities for recovery. The Action Plan gives priority to community infrastructure development and rehabilitation as well as the rehabilitation and reconstruction of the affordable rental housing stock including public and other HUD-assisted housing. More specifically, the funds will be used to help: 1) provide assistance to homeowners of low to moderate income whose houses were damaged by Hurricane Rita; 2) provide focused efforts to restore and protect owner occupied housing stock in the community of Sabine Pass which was severely damaged by the storm; 3) repair, rehabilitate, and reconstruct (including demolition, site clearance and remediation) the affordable rental housing stock (including public and other HUD-assisted housing) in the impacted areas; 4) restore critical infrastructure damaged by Hurricane Rita where no other funds are available; and 5) provide assistance in the City of Houston and Harris County for increased demands for public services, law enforcement and judicial services, community development, and housing activities in specific areas (police districts, schools, apartment complexes, neighborhoods) that have experienced a dramatic population increase due to an influx of Katrina evacuees. GENERAL USE OF FUNDS AND FUNDING ALLOCATION TDHCA will use the following funding allocation to prioritize the use of funds based on the highest observed needs: Homeowner Assistance Program (HAP) \$210.371.273 49.08% Sabine Pass Restoration Program (SPRP) \$12,000,000 2.80% Rental Housing Stock Restoration Program \$82,866,984 19.33% City of Houston & Harris County Public Service and Community Development Program \$60,000,000 14.00% Restoration of Critical Infrastructure Program \$42,000,000



Obligation Date: 05/12/2007

Contract End Date:

Grant Status: Active

Award Date: 05/09/2007

Review by HUD: Submitted - Await for Review

QPR Contact: Phyllis Foulds



9.80% State Administration Funds \$21,433,592 5.00% Total Plan Funding \$428,671,849

Public Comment:

Overall Total Projected Budget from All Sources	This Report Period N/A	To Date \$428,133,221.82
Total Budget	\$0.00	\$428,133,221.82
Total Obligated	\$0.00	\$428,133,221.82
Total Funds Drawdown	\$11,549.05	\$426,145,678.26
Program Funds Drawdown	\$11,549.05	\$426,145,678.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$11,549.05	\$426,702,553.61
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		87.21%
Overall Benefit Percentage (Actual)		87.44%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$64,300,777.35	\$33,103,097.31
Limit on Admin/Planning	\$85,734,369.80	\$14,818,318.45
Limit on State Admin	\$21,433,592.45	\$14,818,318.45

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Rita 2 &ndash Program Narrative &ndash DRGR Quarterly Progress Report for Period Ending 3/31/13 >There are no new developments in the Rita 2 Grant Program.

>All initially awarded Rita 2 Housing and Non-Housing program activities have been completed.

>The GLO currently has a Draft Action Plan Amendment and is still on schedule to submit the Amendment to HUD by June 1, 2013. The amended Action Plan will propose final housing Activities to utilize approximately \$1.7 million in unexpended Rita 2 Grant Funds.

>South East Texas Regional Planning Commission has agreed to administer the remaining funds from Rita Round 1 and 2 to serve households impacted by Hurricane Rita with unmet housing construction needs.

>GLO anticipates the final Housing Activities will be completed by December 31, 2014.



Project Summary

Project #, Project Title	This Report Period	To Dat	e
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Homeowner 2	\$954.00	\$10,964,279.00	\$10,844,127.02
0001, Homeowner 1	\$0.00	\$216,959,983.06	\$216,766,294.49
0002, Rental	\$0.00	\$108,364,962.80	\$108,364,962.72
0021, Infrastructure	\$0.00	\$43,299,999.63	\$42,248,878.27
0040, Public Service	\$0.00	\$33,103,097.31	\$33,103,097.31
0099, Administration	\$10,595.05	\$15,979,527.20	\$14,818,318.45
9999, Restricted Balance	\$0.00	\$0.00	\$0.00



Activities

Grantee Activity Number:HAP Planning & Project CapActivity Title:HAP Planning & Project Cap

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0001	Homeowner 1	
Projected Start Date:	Projected End Date:	
12/31/2007	05/31/2011	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	ACS - HSG PMC	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$21,577,512.00
Total Budget	\$0.00	\$21,577,512.00
Total Obligated	\$0.00	\$21,577,512.00
Total Funds Drawdown	\$0.00	\$21,577,512.00
Program Funds Drawdown	\$0.00	\$21,577,512.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$21,577,512.00

Match Contributed

Activity Description:

Up to 10 percent of the \$210,371,273 available under the HAP and \$12,000,000 available under the SPRP may be used for administrative expenses related to planning and/or project delivery costs under this RFP. Therefore, up to \$21,037,127 is allowable for HAP planning and/or project delivery costs and \$1,200,000 is allowable for SPRP planning and/or project delivery costs. Project delivery costs are costs that can be attributed directly to housing activities. Examples of project delivery costs include procurement of services or goods, contract preparation related to subcontracted activities, compliance reviews, such as environmental review records directly related to housing activities. Planning costs are associated with activities conducted for the common good of the affected region and for the overall benefit of the public and not linked to a specific project or activity. Changes as of 03/31/2011 QPR - Reduction to original budget in response to HUD OIG report Audit Report >2010-FW-1005. Planning & Project Cap difference between original contract amount and amended contract amount transferred to HAP Set-Aside for continued assistance to additional households.

\$0.00

- HAP Planning &ndash The initial budget of \$1,626,035.00 was decreased by \$582,016.35 to \$1,044,018.65.
- HAP Project Delivery &ndash The initial budget of \$20,847,020.00 was decreased by \$313,526.20 to \$20,533,493.80.

Location Description:

Angelina, Brazoria, Chambers, Fort Bend, Galveston, Hardin, Harris, Jasper, Jefferson, Liberty, Montgomery, Nacogdoches, Newton, Orange, Polk, Sabine, San Augustine, San Jacinto, Shelby, Trinity, Tyler, and Walker

\$0.00



Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low Mod Total		Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title: HAP Set-Aside HAP Set-Aside

Activitiy Category:	Activity Status:					
Rehabilitation/reconstruction of residential structures	Under Way Project Title: Homeowner 1					
Project Number:						
0001						
Projected Start Date:	Projected End Date:					
12/31/2007	05/31/2011					
Benefit Type: Direct Benefit (Households)	Completed Activity Actual E	nd Date:				
National Objective:	Responsible Organization:					
Low/Mod	ACS - HSG PMC					
Overall	Jan 1 thru Mar 31, 2013	To Date				
Total Projected Budget from All Sources	N/A	\$190,780,791.00				
Total Budget	\$0.00	\$190,780,791.00				
Total Obligated	\$0.00	\$190,780,791.00				
Total Funds Drawdown	\$0.00	\$190,720,147.58				
Program Funds Drawdown	\$0.00	\$190,720,147.58				
Program Income Drawdown	\$0.00	\$0.00				
Program Income Received	\$0.00	\$0.00				
Total Funds Expended	\$0.00	\$190,699,988.58				
Match Contributed	\$0.00	\$0.00				

Activity Description:

The Governor has identified destruction done to an individual&rsquos home as one of the most persistent and difficult issues to address in the aftermath of Hurricane Rita. To deal with this real need of Texans who have no other place to turn, the largest share of the CDBG funding priorities is provided for the HAP. Funding in the amount of approximately \$210 million shall be made available in the form of a grant to homeowners of LMI (&ldquoLow and Moderate Income&rdquo) income whose homes were damaged by Hurricane Rita. Assistance provided in a special flood hazard area (defined as zone &ldguoA&rdguo, &ldquoV&rdquo, &ldquoM&rdquo, and &ldquoE&rdquo series (44 CFR 64.3) as shown on a current Flood Insurance Rate Map (&ldguoFIRM&rdguo), as amended by Letters of Map Amendment (&ldguoLOMA&rdguo) or Letters of Map Revision (&ldguoLOMR&rdguo) will be in the form of a deferred forgivable loan. All other assistance will be in the form of a grant. This assistance will be made available for both homeowners who had insurance in an insufficient amount to cover the storm damage as well as those who did not have homeowner&rsquos insurance. All grant amounts will be based on the physical condition of the dwelling and do not include its contents or other personal property. Assistance shall be provided on a first-come, firstserved basis until all of the funds are utilized for the rehabilitation and/or reconstruction of homes. Part of this funding priority, \$42 million (20 percent of the HAP funds) will be targeted specifically for persons with special needs. According to HUD, in addition to the homeless, special needs populations include persons with disabilities, the elderly, persons with alcohol and/or drug addictions, persons with HIV/AIDS, and public housing residents. The targeted amount is based on the percentage of elderly households in the 22 counties eligible for this funding. If after 120 days from the date the PM makes funding available there are not sufficient applications received for this &ldguospecial needs&rdguo target, then these funds will be rolled back into the general HAP funding priority.

Changes as of 03/31/2011 QPR - Additional obligation of funds from SPRP Planning & Project Delivery, SPRP Low Mod, SPRP Urgent Need, HAP Planning & Project Delivery and HAP PM Firm Admin Cap.

HAP Pass Through &ndash The initial budget of \$187,898,218.00 increased by \$2,882,572.95 to \$190,780,791. Changes as of 06/30/2011 QPR - Updated proposed beneficiaries, # of households, # of owners, # of housing units, # of singlefamily units and # of properties from 5,400 to 4,697. The proposed number of single family units to be rehabilitated and/or reconstructed was based on the original maximum benefit of \$40,000 per household and the original Set-Aside allocation of \$187,898,218 as indicated in the original State of Texas Action Plan. This limit is based on the average cost to repair homes with major or severe damage for a subset of FEMA registrants with real property damage who applied to the



Small Business Administration for a loan to assist with repairing their property.

The maximum benefit amount was subsequently amended through Board Action and Action Plan Amendment to include the following increases, as applicable:

Cost of building the home:

- · 2 bedroom (1 &ndash 4 person) Household: \$60,000
- · 3 bedroom (5 &ndash 6 person) Household: \$67,500
- 4 bedroom (7 or more person) Household: \$75,000
- Closing costs: not to exceed \$1,500
- Insurance &ndash Hazard and Wind not to exceed \$4,500
- Additionally, most homes/sites may require:
- Demolition and debris removal not to exceed \$7,500
- · Asbestos and lead-based paint assessments not to exceed \$3,200
- Mitigation for contamination including
- Lead paint and asbestos removal not to exceed \$10,000
- Specialized costs included in plan for SPRP and estimated 10% of HAP applications may require:
- Elevation not to exceed \$30,000
- Accessibility assistance not to exceed \$15,000
- Insurance &ndash Flood (3 years) in a flood plain not to exceed \$3,750

As a result, the original proposed number of single family units was significantly reduced by the aforementioned increases.

Location Description:

22 Presidentially-Declared Hurricane Disaster Counties: Angelina, Brazoria, Chambers, Fort Bend, Galveston, Hardin, Harris, Jasper, Jefferson, Liberty, Montgomery, Nacogdoches, Newton, Orange, Polk, Sabine, San Augustine, San Jacinto, Shelby, Trinity, Tyler, and Walker.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3158/4697
	This Report Period	Cumulative Actual Total / Expected
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	•	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	2011/0	361/0	2372/4697	100.00
# Owner Households	0	0	0	2011/0	361/0	2372/4697	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Maximization Fund - Pass Through Maximization Fund - Pass Through

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0001	Homeowner 1	
Projected Start Date:	Projected End Date:	
02/22/2011	05/31/2011	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	ACS - HSG PMC	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,831,430.00
Total Budget	\$0.00	\$3,831,430.00
Total Obligated	\$0.00	\$3,831,430.00
Total Funds Drawdown	\$0.00	\$3,698,384.91
Program Funds Drawdown	\$0.00	\$3,698,384.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,698,384.91
Match Contributed	\$0.00	\$0.00

Activity Description:

The Texas Department of Housing and Community Affairs (TDHCA) will utilize all remaining funding authorized under Public Law 109-234 known as Round 2 that has not been spent under the existing activities, including Administrative funds, funds reserved under the Sabine Pass Restoration Program (SPRP) and Harris County Multifamily Program (Harris County) as well as other unutilized or unencumbered funds that may be identified in the future, to expand activities provided under the Housing Assistance Program (HAP) by the state&rsquos contracted administrator of that program. Services will be expanded throughout the 22 county Rita impacted area. Currently, project funds remain under the SPRP and Harris County programs that can be used to serve additional households that are otherwise eligible to participate but that cannot fund served with the remaining HAP funds. TDHCA believes that the best use of these funds at this point is to transfer these funds under the HAP program to fully utilize the available funds under Round 2 (Public Law 109-254). Funds have been identified that can be transferred to HAP as follows:

• In September 2010, the Board approved the deobligation of \$134,338 of unutilized administrative and \$2,686,760 of unutilized program funds from the Harris County contract.

- There will be unutilized program funds under the Sabine Pass Restoration Program (SPRP).
- Unencumbered state administrative funds may be transferred.

Changes as of 03/31/2011 QPR - Creation of Maximization Fund to utilize remaining funds authorized under Public Law 109-234 (Rita II) that have not been spent under the existing activities, including Administrative funds, funds reserved under the Sabine Pass Restoration Program (SPRP) and Harris County Multifamily Program (Harris County) as well as other unutilized or unencumbered funds that may be identified in the future, to expand activities provided under the Housing Assistance Program (HAP) by the state&rsquos contracted administrator.

Changes as of 06/30/2011 QPR - In November 2010, the Department amended the Rita II Action Plan Modification #1. The intent of the modification was to authorize the Department to &ldquoutilize all remaining funding authorized under Public Law 109-234 known as Round 2 that has not been spent under the existing activities, including Administrative funds, funds reserved under the Sabine Pass Restoration Program (SPRP) and Harris County Multifamily Program (Harris County) as well as other unutilized or unencumbered funds that may be identified in the future, to expand activities provided under the Housing Assistance Program (HAP) by the state&rsquos contracted administrator of that program.&rdquo As a result, the Division began



to identify unutilized funds.

The ACS Maximization Pass-Through activity required an additional \$64,808.67 in swept funds to match the executed contract amount. The entire contract amount was not obligated pending funds being swept from a multifamily activity. The circumstances for sweeping multifamily activity funds changed and those funds were no longer available to complete the ACS Maximization Pass-Through activity. The multifamily activity was the last activity that remained to be swept to fully fund the Maximization Pass-Through. As a result, the Maximization Pass-Through Activity was funded with TDHCA Administrative Activity dollars.

Location Description:

Public Law 109-234 (effective June 15, 2006) provided \$5.2 billion supplemental appropriation of CDBG Disaster Recovery Funding for &ldquonecessary expenses related to disaster relief, long-term recovery, and restoration of infrastructure in the most impacted and distressed areas related to the consequences of Hurricanes Katrina, Rita, or Wilma.&rdquo In reviewing the totality of the need in the five state region covered by the law, \$428,671,849 was specifically allocated to Texas by the Secretary of HUD. As further provided for under the law, &ldquofunds provided under this heading shall be administered through an entity or entities designated by the Governor of each State.&rdquo Governor Rick Perry has designated TDHCA as this entity for the State of Texas.

Activity Progress Narrative:

Accomplishments Performance Measures

-		
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	49/49
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	49/49
# of Singlefamily Units	0	49/49

Beneficiaries Performance Measures

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low Mod Total		Low	Mod	Total L	.ow/Mod%	
# of Households	0	0	0	43/0	6/0	49/49	100.00
# Owner Households	0	0	0	43/0	6/0	49/49	100.00

Activity Locations


No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Maximization Fund - Project Delivery Maximization Fund - Project Delivery

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0001	Homeowner 1	
Projected Start Date:	Projected End Date:	
02/22/2011	05/31/2011	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
Low/Mod	ACS - HSG PMC	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$770,250.00
Total Budget	\$0.00	\$770,250.00
Total Obligated	\$0.00	\$770,250.00
Total Funds Drawdown	\$0.00	\$770,250.00
Program Funds Drawdown	\$0.00	\$770,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$770,250.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The Texas Department of Housing and Community Affairs (TDHCA) will utilize all remaining funding authorized under Public Law 109-234 known as Round 2 that has not been spent under the existing activities, including Administrative funds, funds reserved under the Sabine Pass Restoration Program (SPRP) and Harris County Multifamily Program (Harris County) as well as other unutilized or unencumbered funds that may be identified in the future, to expand activities provided under the Housing Assistance Program (HAP) by the state&rsquos contracted administrator of that program. Services will be expanded throughout the 22 county Rita impacted area. Currently, project funds remain under the SPRP and Harris County programs that can be used to serve additional households that are otherwise eligible to participate but that cannot fund served with the remaining HAP funds. TDHCA believes that the best use of these funds at this point is to transfer these funds under the HAP program to fully utilize the available funds under Round 2 (Public Law 109-254). Funds have been identified that can be transferred to HAP as follows:

• In September 2010, the Board approved the deobligation of \$134,338 of unutilized administrative and \$2,686,760 of unutilized program funds from the Harris County contract.

- There will be unutilized program funds under the Sabine Pass Restoration Program (SPRP).
- Unencumbered state administrative funds may be transferred.

Changes as of 03/31/2011 QPR - Creation of Maximization Fund to utilize remaining funds authorized under Public Law 109-234 (Rita II) that have not been spent under the existing activities, including Administrative funds, funds reserved under the Sabine Pass Restoration Program (SPRP) and Harris County Multifamily Program (Harris County) as well as other unutilized or unencumbered funds that may be identified in the future, to expand activities provided under the Housing Assistance Program (HAP) by the state&rsquos contracted administrator.

Location Description:

Public Law 109-234 (effective June 15, 2006) provided \$5.2 billion supplemental appropriation of CDBG Disaster Recovery Funding for &Idquonecessary expenses related to disaster relief, long-term recovery, and restoration of infrastructure in the



most impacted and distressed areas related to the consequences of Hurricanes Katrina, Rita, or Wilma.&rdquo In reviewing the totality of the need in the five state region covered by the law, \$428,671,849 was specifically allocated to Texas by the Secretary of HUD. As further provided for under the law, &ldquofunds provided under this heading shall be administered through an entity or entities designated by the Governor of each State.&rdquo Governor Rick Perry has designated TDHCA as this entity for the State of Texas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

ORCA State Administration ORCA State Administration

Activitiy Category:	Activity Status:			
Administration	Under Way			
	,			
Project Number:	Project Title:			
0099	Administration			
Projected Start Date:	Projected End Date:			
10/16/2007	12/31/2009			
Benefit Type: N/A	Completed Activity Actual B	End Date:		
National Objective:	Responsible Organization:			
N/A	ORCA			
Overall	Jan 1 thru Mar 31, 2013	To Date		
Total Projected Budget from All Sources	N/A	\$800,000.00		
Total Budget	\$0.00	\$800,000.00		
Total Budget Total Obligated	\$0.00 \$0.00	\$800,000.00 \$800,000.00		
-				
Total Obligated	\$0.00	\$800,000.00		
Total Obligated Total Funds Drawdown	\$0.00 \$170.64	\$800,000.00 \$688,570.26		
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$170.64 \$170.64	\$800,000.00 \$688,570.26 \$688,570.26		
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$170.64 \$170.64 \$0.00	\$800,000.00 \$688,570.26 \$688,570.26 \$0.00		
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$170.64 \$170.64 \$0.00 \$0.00	\$800,000.00 \$688,570.26 \$688,570.26 \$0.00 \$0.00		

Activity Description:

ORCA State Administration

Location Description:

Austin Texas

Activity Progress Narrative:

GLO continues providing Administrative support and reporting on Rita 2 Program.

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



SPRP Planning & Project Delivery Cap SPRP Planning & Project Delivery Cap

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0001	Homeowner 2	
Projected Start Date:	Projected End Date:	
12/31/2007	05/31/2011	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
Low/Mod	ACS - HSG PMC	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,135,659.00
Total Budget	\$0.00	\$1,135,659.00
Total Obligated	\$0.00	\$1,135,659.00
Total Funds Drawdown	\$0.00	\$1,135,658.95
Program Funds Drawdown	\$0.00	\$1,135,658.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,135,658.95
Match Contributed	\$0.00	\$0.00

Activity Description:

Up to 10 percent of the \$12,000,000 available under the SPRP may be used for administrative expenses related to planning and/or project delivery costs under this RFP. Therefore, up to \$1,200,000 is allowable for SPRP planning and/or project delivery costs. Project delivery costs are costs that can be attributed directly to housing activities. Examples of project delivery costs include procurement of services or goods, contract preparation related to subcontracted activities, compliance reviews, such as environmental review records directly related to housing activities, reviewing applications submitted for assistance, preparing reports and record keeping specifically for housing activities. Planning costs are associated with activities conducted for the common good of the affected region and for the overall benefit of the public and not linked to a specific project or activity. Changes as of 03/31/2011 QPR - Reduction to original budget in response to HUD OIG report Audit Report 2010-FW-1005. Planning & Project Cap difference between original contract amount and amended contract amount transferred to HAP Set-Aside for continued assistance to additional households.

- SPRP Planning &ndash The initial budget of \$85,581.00 was decreased by \$30,632.65 to \$54,948.35.
- SPRP Project Delivery &ndash The initial budget of \$1,097,212.00 was decreased by \$16,501.80 to \$1,080,710.20.

Location Description:

The Hurricane Rita damaged home must be located in Census Tract 4824501160 which includes Sabine Pass.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



SPRP Set-Aside Low Mod SPRP Set-Aside Low Mod

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0001	Homeowner 2	
Projected Start Date:	Projected End Date:	
12/31/2007	05/31/2011	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Low/Mod	ACS - HSG PMC	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$6,233,422.00
Total Budget	\$0.00	\$6,233,422.00
Total Obligated	\$0.00	\$6,233,422.00
Total Funds Drawdown	\$954.00	\$6,164,607.18
Program Funds Drawdown	\$954.00	\$6,164,607.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$954.00	\$6,149,499.67
ACS - HSG PMC	\$954.00	\$6,149,499.67
Match Contributed	\$0.00	\$0.00

Activity Description:

While many communities in South East Texas were substantially impacted by Rita, the coastal community of Sabine Pass was nearly destroyed by the storm. To help address this need, funding in the amount of \$12 million shall be made available to homeowners whose homes were damaged by Hurricane Rita. Because all of Sabine Pass is located within a special flood hazard area, such assistance shall be in the form of a deferred forgivable loan unless the funds are being used to move out of the flood zone.

Changes as of 03/31/2011 QPR - Reduction to original budget in response to HUD OIG report Audit Report 2010-FW-1005. Planning & Project Cap difference between original contract amount and amended contract amount transferred to HAP Set-Aside for continued assistance to additional households.

• SPRP Low/Mod &ndash The initial budget of \$6,490,324 was decreased by \$256,902 to \$6,233,422.

Changes as of 06/30/2011 QPR - Updated proposed beneficiaries, # of households, # of owners, # of housing units, # of singlefamily units and # of properties from 100 to 162. The proposed number of single family units to be rehabilitated and/or reconstructed was based on the original maximum benefit of \$40,000 per household and the original SPRP allocation of \$10,817,207 as indicated in the original State of Texas Action Plan. 60% or \$6,490,324 of the SPRP allocation was designated for SPRP Low Mod activities. This limit is based on the average cost to repair homes with major or severe damage for a subset of FEMA registrants with real property damage who applied to the Small Business Administration for a loan to assist with repairing their property.

The maximum benefit amount was subsequently amended through Board Action and Action Plan Amendment to include the following increases, as applicable:

Cost of building the home:

- · 2 bedroom (1 &ndash 4 person) Household: \$60,000
- 3 bedroom (5 &ndash 6 person) Household: \$67,500
- 4 bedroom (7 or more person) Household: \$75,000

Closing costs: not to exceed \$1,500

- Insurance &ndash Hazard and Wind not to exceed \$4,500
- Additionally, most homes/sites may require:



- · Demolition and debris removal not to exceed \$7,500
- Asbestos and lead-based paint assessments not to exceed \$3,200
- Mitigation for contamination including
- Lead paint and asbestos removal not to exceed \$10,000
- Specialized costs included in plan for SPRP and estimated 10% of HAP applications may require:
- Elevation not to exceed \$30,000
- Accessibility assistance not to exceed \$15,000
- Insurance &ndash Flood (3 years) in a flood plain not to exceed \$3,750

As a result, the original proposed number of single family units was significantly reduced by the aforementioned increases.

Location Description:

The Hurricane Rita damaged home must be located in Census Tract 4824501160 which includes Sabine Pass. SPRP Set Aside Budget was allocated between two categories: SPRP Low Mod and SPRP Urgent Need on a ratio of 60% and 40%, respectively.

Activity Progress Narrative:

GLO continues to pay final eligible costs on Rita 2 Housing Activities, including Housing Insurance costs.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	52/162
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	52/162
# of Singlefamily Units	0	52/162

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	40/0	12/0	52/162	100.00
# Owner Households	0	0	0	40/0	12/0	52/162	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



SPRP Set-Aside Urgent Need SPRP Set-Aside Urgent Need

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
0001	Homeowner 2	
Projected Start Date:	Projected End Date:	
12/31/2007	05/31/2011	
Benefit Type: Direct Benefit (Households)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
Urgent Need	ACS - HSG PMC	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,595,198.00
Total Budget	\$0.00	\$3,595,198.00
Total Obligated	\$0.00	\$3,595,198.00
Total Funds Drawdown	\$0.00	\$3,543,860.89
Program Funds Drawdown	\$0.00	\$3,543,860.89
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,540,366.89
Match Contributed	\$0.00	\$0.00

Activity Description:

While many communities in South East Texas were substantially impacted by Rita, the coastal community of Sabine Pass was nearly destroyed by the storm. To help address this need, funding in the amount of \$12 million shall be made available to homeowners whose homes were damaged by Hurricane Rita. Because all of Sabine Pass is located within a special flood hazard area, such assistance shall be in the form of a deferred forgivable loan unless the funds are being used to move out of the flood zone.

Changes as of 03/31/2011 QPR - Reduction to original budget in response to HUD OIG report Audit Report 2010-FW-1005. Planning & Project Cap difference between original contract amount and amended contract amount transferred to HAP Set-Aside for continued assistance to additional households.

• SPRP Urgent Need &ndash The initial budget of \$4,326,883.00 was decreased by \$731,685 to \$3,595,198.00 Changes as of 06/30/2011 QPR -

Updated proposed beneficiaries, # of households, # of owners, # of housing units, # of singlefamily units and # of properties from 55 to 108. The proposed number of single family units to be rehabilitated and/or reconstructed was based on the original maximum benefit of \$40,000 per household and the original SPRP allocation of \$10,817,207 as indicated in the original State of Texas Action Plan. 40% or \$4,326,883 of the SPRP allocation was designated for SPRP Low Mod activities. This limit is based on the average cost to repair homes with major or severe damage for a subset of FEMA registrants with real property damage who applied to the Small Business Administration for a loan to assist with repairing their property.

The maximum benefit amount was subsequently amended through Board Action and Action Plan Amendment to include the following increases, as applicable:

Cost of building the home:

- · 2 bedroom (1 &ndash 4 person) Household: \$60,000
- · 3 bedroom (5 &ndash 6 person) Household: \$67,500
- 4 bedroom (7 or more person) Household: \$75,000

Closing costs: not to exceed \$1,500

- Insurance &ndash Hazard and Wind not to exceed \$4,500
- Additionally, most homes/sites may require:



- · Demolition and debris removal not to exceed \$7,500
- Asbestos and lead-based paint assessments not to exceed \$3,200
- Mitigation for contamination including
- Lead paint and asbestos removal not to exceed \$10,000
- Specialized costs included in plan for SPRP and estimated 10% of HAP applications may require:
- Elevation not to exceed \$30,000
- Accessibility assistance not to exceed \$15,000
- Insurance &ndash Flood (3 years) in a flood plain not to exceed \$3,750

As a result, the original proposed number of single family units was significantly reduced by the aforementioned increases.

Location Description:

The Hurricane Rita damaged home must be located in Census Tract 4824501160 which includes Sabine Pass. SPRP Set Aside Budget was allocated between two categories: SPRLow Mod and SPRP Urgent Need on a ratio of 60% and 40%, respectively.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	34/108
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	34/108
# of Singlefamily Units	0	34/108

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	34/108	0.00
# Owner Households	0	0	0	0/0	0/0	34/108	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



TDHCA Admin Cap TDHCA Admin Cap

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
0099	Administration	
Projected Start Date:	Projected End Date:	
10/30/2006	08/31/2011	
Benefit Type: N/A	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	TDHCA Only	
Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,162,268.00
Total Budget	\$0.00	\$4,162,268.00
Total Obligated	\$0.00	\$4,162,268.00
Total Funds Drawdown	\$10,424.41	\$3,843,993.40
Program Funds Drawdown	\$10,424.41	\$3,843,993.40
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$10,424.41	\$3,843,993.40
TDHCA Only	\$10,424.41	\$3,843,993.40

Activity Description:

The state may use up to 5 percent of the funding, approximately \$21.1 million for the Departments¿ administrative expenses, including contract administration, compliance monitoring, and the provision of technical assistance. This is the TDHCA-only anticipated portion.

Changes as of 03/31/2011 QPR - Reduction in budget to be transferred to Maximization Fund in accordance with Modification to Partial Action Plan Redistribution of Unutilized Funds.

Changes as of 06/30/2011 QPR - A reduction of \$88,496.94 is being deobligated from the TDHCA Admin Activity to finish funding the ACS Maximization Pass-Through Activity by \$64,808.67 to match the executed contract and to reimburse DHAP Case Management activities of \$23,688.27 as a result of a reimburesment that was not resubmitted by Harris County. Based on the reduced rate of administrative expenditures over the last quarter, the Department anticipates it can complete its administrative close out activities with the reduced administrative budget.

Location Description:

Admin related to TDHCA expenses for Round II CDBG Programs

Activity Progress Narrative:

GLO continues providing Administrative support for Rita 2 Program to complete original housing Activities and working on final Action Plan development for reallocation of remaining funds.



Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	163
Monitoring Visits	0	14
Audit Visits	0	0
Technical Assistance Visits	0	149
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	14

