

# Grantee: Texas - GLO

## Grant: P-17-TX-48-HIM1

### January 1, 2022 thru March 31, 2022 Performance

---

**Grant Number:**

P-17-TX-48-HIM1

**Obligation Date:****Award Date:****Grantee Name:**

Texas - GLO

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$5,676,390,000.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$0.00

**Estimated PI/RL Funds:**

\$0.00

**Total Budget:**

\$5,676,390,000.00

## Disasters:

### Declaration Number

FEMA-4332-TX

## Narratives

### Disaster Damage:

In 2017, communities that had not yet had a chance to fully recover from the 2015 and 2016 floods were impacted again. Hurricane Harvey, a regenerated tropical depression, made landfall on August 25, 2017, as a Category 4 hurricane, bringing with it extreme wind gusts and, in some places, up to 60 inches of rain in 5 days. The hurricane caused catastrophic flooding and at least 82 human fatalities, due in part to the weather system stalling over the Texas coast. The windspeeds recorded over South Texas may have been underestimated, especially near the coast and close to the eyewall of Hurricane Harvey, as many observation stations were disabled prior to landfall of the eye of the hurricane; however, a peak wind gust of 150 mph was reported near Rockport.

Hurricane Harvey made landfall twice and is viewed by many as three separate events: the initial landfall in Aransas County; unprecedented rainfall in the Houston metroplex and surrounding areas; and the second landfall on August 29, 2017, in southeast Texas near the cities of Orange, Beaumont, and Port Arthur. These events caused not only wind damage but also widespread flooding.

The 49 CDBG-DR eligible counties affected by Hurricane Harvey cover 15 percent or 39,496 square miles of land area in the state and contain approximately 32 percent of the state's population. The land area affected is roughly the size of the state of Kentucky.<sup>7</sup> Nearly 8.9 million Texans live in the affected counties.

The two catastrophic characteristics of Hurricane Harvey: (1) hurricane-force winds and (2) a slow-moving storm bringing historic rainfall and flooding.

By the time the rain stopped, Hurricane Harvey had dumped almost a year's worth of rainfall in just a few days. So much rain fell during the hurricane that the National Weather Service had to update the color charts on their graphics in order to effectively map it. Two additional shades of purple were added to represent rainfall totals for 20-30 inches and "greater than 40 inches" ranges.

### Recovery Needs:

Recognizing the state's long and well-documented history of flooding, hurricanes, wildfires, and droughts, as well as its ongoing efforts to mitigate future disaster effects in its most vulnerable Page 17 of 213 areas, the GLO continues its commitment to rebuilding while prioritizing resiliency. In assessing unmet needs, it is important to consider the additional costs of safeguarding housing and community infrastructure investments from future disasters. As such, Texas will not only assess projects and consider state-run programs that replace or repair lost property but will also seek to invest resources in efforts that promise to mitigate damage from a wide range of future disaster types. Although this can increase costs initially, mitigating efforts can greatly reduce the cost of future damages by a ratio of 6:1. The success of this long-term recovery practice was seen firsthand during Hurricane Harvey. Resilient-enhanced projects from previous CDBG-DR efforts suffered less damage from Hurricane Harvey: construction projects designed to prevent future flooding, mitigate further loss, and decrease evacuation times.

Single family home resiliency solutions are expected to add approximately 10 to 15 percent to the



total cost per home; multi-family resiliency solutions add 15 to 20 percent to the total cost per project; and infrastructure resiliency solutions add 15 to 20 percent to the total cost per project. Resiliency solutions are varied and dependent on the respective area's Threat and Hazard Identification and Risk Assessment (THIRA).

Single family home resiliency solutions may include elevating the first floor of habitable area; breakaway ground floor walls; reinforced roofs; storm shutters; use of ENERGY STAR appliances and fixtures; and mold and mildew resistant products. Multi-family resiliency solutions include elevation; retention basins; fire-safe landscaping; firewalls; and landscaped floodwalls.

Buyout programs support hazard mitigation, floodplain management goals, and resiliency by removing homeowners from the floodplain, thus eliminating vulnerability to future flooding situations. After homes are purchased, the structures are demolished or relocated. The land reverts to a natural floodplain, converts into a retention area, or is retained as green space for recreational purposes. The buyout option serves multiple objectives and provides a resiliency option versus rebuilding within a floodplain. Buyouts help prevent repetitive loss and extreme risk to human health and safety. Buyouts conducted sooner rather than later prevent homeowners from making repairs and investing funds in properties that they then may not want to sell.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	(\$5,263,410.65)	\$5,565,467,075.72
B-17-DM-48-0001	(\$5,263,410.65)	\$4,963,900,980.85
B-18-DP-48-0001	\$0.00	\$601,000,000.00
<b>Total Budget</b>	(\$5,263,410.65)	\$5,564,900,980.85
B-17-DM-48-0001	(\$5,263,410.65)	\$4,963,900,980.85
B-18-DP-48-0001	\$0.00	\$601,000,000.00
<b>Total Obligated</b>	\$81,065.00	\$5,551,943,649.42
B-17-DM-48-0001	\$81,065.00	\$4,950,943,649.42
B-18-DP-48-0001	\$0.00	\$601,000,000.00
<b>Total Funds Drawdown</b>	\$320,175,029.57	\$2,280,774,795.26
B-17-DM-48-0001	\$320,175,029.57	\$2,280,774,795.26
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$320,175,029.57	\$2,280,774,795.26
B-17-DM-48-0001	\$320,175,029.57	\$2,280,774,795.26
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$320,198,199.36	\$2,147,515,992.27
B-17-DM-48-0001	\$320,198,199.36	\$2,147,515,992.27
B-18-DP-48-0001	\$0.00	\$0.00
<b>HUD Identified Most Impacted and Distressed</b>	\$295,280,698.13	\$1,969,315,333.55
B-17-DM-48-0001	\$295,280,698.13	\$1,969,315,333.55
B-18-DP-48-0001	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 566,094.87
Match Funds	\$ 0.00	\$ 566,094.87
Non-Match Funds	\$ 0.00	\$ 0.00

### Funds Expended

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Alvin, City of	\$ 0.00	\$ 141,420.90
Bayside	\$ 0.00	\$ 631,993.95
Palacios	\$ 167,057.74	\$ 697,646.45
Patton Village, City of	\$ 6,600.00	\$ 56,800.00
Pine Forest	\$ 113,880.25	\$ 118,038.25
Pinehurst	\$ 833,229.90	\$ 2,945,469.48
Point Comfort City Hall	\$ 0.00	\$ 131,892.31
Polk County	\$ 0.00	\$ 726,275.05
Port Arthur	\$ 0.00	\$ 61,069.50
Port Lavaca	\$ 0.00	\$ 795,319.70



Port Neches	\$ 469,412.94	\$ 1,034,720.97
Refugio County	\$ 0.00	\$ 1,539,672.20
Baytown	\$ 0.00	\$ 27,900.00
Refugio, Town of	\$ 723,007.00	\$ 2,489,969.30
Richwood, City of	\$ 0.00	\$ 121,570.60
Rockport	\$ 346,729.20	\$ 1,381,273.20
Rose City	\$ 0.00	\$ 162,823.50
Rose Hill Acres, City of	\$ 0.00	\$ 261,803.10
Rosenberg	\$ 93,596.94	\$ 314,741.89
Sabine County	\$ 0.00	\$ 149,878.01
San Jacinto County	\$ 766,920.14	\$ 1,283,526.01
San Patricio County	\$ 0.00	\$ 219,213.00
Santa Fe	\$ 0.00	\$ 1,166,789.23
Beaumont	\$ 852,424.90	\$ 852,424.90
Seadrift	\$ 178,150.16	\$ 411,485.77
Sealy	\$ 0.00	\$ 55,883.20
Shepherd	\$ 0.00	\$ 109,368.00
Shiner, City of	\$ 0.00	\$ 245,169.35
Silsbee	\$ 2,884.00	\$ 94,319.00
Simonton, City of	\$ 176,204.17	\$ 215,840.42
Smiley, City of	\$ 276,105.26	\$ 618,754.56
Somerville	\$ 0.00	\$ 18,083.50
Sour Lake	\$ 198,062.40	\$ 507,168.05
TAFT, CITY OF	\$ 19,503.68	\$ 42,065.28
Bedias, City of	\$ 0.00	\$ 16,113.50
Taylor Landing	\$ 60,869.70	\$ 97,864.50
Texas City	\$ 123,078.50	\$ 1,917,480.80
Texas General Land Office	\$ 163,110,941.19	\$ 1,621,627,931.35
Todd Mission, City of	\$ 0.00	\$ 23,895.70
Tyler County	\$ 0.00	\$ 587,378.53
Victoria County	\$ 599,199.10	\$ 870,111.45
Victoria, City of (INC)	\$ 0.00	\$ 749,213.75
Vidor	\$ 98,968.60	\$ 705,924.18
WOODBROUGH VILLAGE, CITY HALL	\$ 795.00	\$ 15,597.60
Walker County	\$ 895.00	\$ 766,693.80
Bee, County of	\$ 0.00	\$ 75,373.05
Waller County	\$ 0.00	\$ 1,324,883.83
Wallis	\$ 0.00	\$ 46,920.00
West Columbia	\$ 40,036.75	\$ 93,236.25
West Orange	\$ 1,021,940.98	\$ 1,879,663.22
Wharton	\$ 50,565.60	\$ 199,624.20
Wharton, County of	\$ 6,157.14	\$ 287,201.00
Woodloch	\$ 0.00	\$ 28,132.07
Woodsboro, City of	\$ 363,446.85	\$ 756,840.42
YOAKUM, CITY OF	\$ 129,381.25	\$ 465,372.32
Yorktown, City of	\$ 185,209.08	\$ 689,288.77
Bevil Oaks	\$ 84,620.00	\$ 173,540.00
Brazoria County	\$ 182,850.65	\$ 651,120.65
Bridge City	\$ 0.00	\$ 29,313.00
Brookshire, City of	\$ 0.00	\$ 46,540.20
CALHOUN COUNTY	\$ 91,624.38	\$ 2,071,753.32
Anahuac	\$ 0.00	\$ 148,273.75
CITY OF BROOKSIDE	\$ 0.00	\$ 375,724.45
Caldwell, County of	\$ 0.00	\$ 427,647.09
Chambers County	\$ 60,100.00	\$ 352,370.00
China	\$ 0.00	\$ 287,691.14
City of Galveston	\$ 0.00	\$ 25,400.00

City of Ganado Inc	\$ 51,751.67	\$ 151,163.92
City of Iowa Colony	\$ 0.00	\$ 11,124.50
City of Plum Grove	\$ 380,040.00	\$ 404,635.00
City of Prairie View	\$ 242,627.15	\$ 527,432.60
City of Sinton	\$ 0.00	\$ 82,908.30
Anderson, City Of	\$ 0.00	\$ 122,848.19
Cleveland	\$ 0.00	\$ 310,740.16
Colorado, County of	\$ 907,232.00	\$ 1,346,876.05
Columbus, City of	\$ 17,592.61	\$ 273,788.50
Conroe	\$ 31,409.11	\$ 342,481.11
Corpus Christi, City Of	\$ 0.00	\$ 21,178.92
Cuero, City of	\$ 133,272.66	\$ 242,252.66
DANBURY, CITY OF	\$ 0.00	\$ 5,172.00
Dayton	\$ 0.00	\$ 51,417.70
Development 2000 Inc	\$ 0.00	\$ 0.00
Dickinson	\$ 0.00	\$ 3,035,545.67
Angleton	\$ 8,820.34	\$ 133,525.29
Eagle Lake, City of	\$ 0.00	\$ 250,912.23
East Bernard City Hall	\$ 22,556.75	\$ 171,458.60
Edna, City of	\$ 81,146.62	\$ 564,492.22
Fayette, County of	\$ 259,777.31	\$ 981,363.57
Freeport	\$ 0.00	\$ 37,462.85
Friendswood	\$ 164,274.09	\$ 196,974.09
Fulton	\$ 68,725.56	\$ 489,891.30
GREGORY, CITY OF	\$ 0.00	\$ 5,670.00
Galveston County	\$ 95,983.11	\$ 442,793.22
Goliad, City Of	\$ 0.00	\$ 518,756.00
Aransas Pass	\$ 2,013,368.33	\$ 3,403,213.07
Goliad, County of	\$ 0.00	\$ 176,066.53
Gonzales County	\$ 49,120.42	\$ 175,053.66
Gonzales, City Of	\$ 0.00	\$ 130,524.35
Grimes County	\$ 0.00	\$ 217,121.58
Groves	\$ 143,740.18	\$ 1,762,052.10
HCS 314, LLC	\$ 0.00	\$ 0.00
Hallettsville, City of	\$ 140,591.16	\$ 207,221.52
Hardin, County of	\$ 2,385.00	\$ 458,522.56
Harris County	\$ 12,386,753.85	\$ 30,520,967.79
Harris, County	\$ 26,059,694.94	\$ 124,319,328.28
Aransas, County Of	\$ 70,764.80	\$ 3,335,113.57
Hempstead	\$ 0.00	\$ 251,239.30
Hitchcock	\$ 88,256.00	\$ 1,123,891.03
Holiday Lake, Town of	\$ 0.00	\$ 120,254.80
Horne LLP	\$ 0.00	\$ 0.00
Houston, City of	\$ 102,193,966.89	\$ 295,600,038.40
Ingleside	\$ 0.00	\$ 164,650.40
Iola, City Of	\$ 0.00	\$ 27,681.00
Jackson, County of	\$ 12,424.04	\$ 140,148.50
Jasper	\$ 0.00	\$ 199,906.68
Jasper County	\$ 414,406.98	\$ 1,267,234.30
Austin County	\$ 0.00	\$ 321,889.55
Jasper Pioneer Crossing, LLC	\$ 0.00	\$ 0.00
Jefferson County	\$ 171,700.06	\$ 324,602.49
Jones Creek, Village of	\$ 148,327.35	\$ 191,702.25
Karnes, County of	\$ 0.00	\$ 192,721.75
Katy, City of	\$ 84,300.00	\$ 84,300.00
Kirbyville	\$ 9,134.50	\$ 103,908.66
Kountze	\$ 65,709.70	\$ 65,709.70

La Marque, City of	\$ 0.00	\$ 128,397.30
Laward, City of	\$ 0.00	\$ 43,809.20
League City	\$ 33,660.82	\$ 256,592.85
Bastrop County	\$ 0.00	\$ 184,803.24
Lee, County of	\$ 0.00	\$ 32,307.66
Liberty	\$ 135,712.25	\$ 207,900.45
Liberty County	\$ 0.00	\$ 111,177.25
Liberty, County of	\$ 727,538.22	\$ 4,156,107.85
Liverpool, city of	\$ 0.00	\$ 157,659.47
Lumberton	\$ 84,986.86	\$ 2,157,851.50
Matagorda County	\$ 58,917.06	\$ 597,993.00
Mathis, City of	\$ 72,448.40	\$ 103,315.00
Milam County	\$ 0.00	\$ 21,429.00
Moulton, City of	\$ 0.00	\$ 263,295.00
Bay City	\$ 0.00	\$ 42,677.80
Nederland, City of	\$ 200,353.82	\$ 200,353.82
New Waverly	\$ 0.00	\$ 28,585.20
Newton County	\$ 279,513.97	\$ 637,802.10
Nixon, City of	\$ 0.00	\$ 83,481.81
Nome	\$ 0.00	\$ 485,899.38
Nueces County	\$ 0.00	\$ 2,721,668.26
OAKS TEXAS CITY, LLC	\$ 0.00	\$ 0.00
Orange	\$ 622,393.68	\$ 1,409,748.28
Orange County	\$ 28,372.65	\$ 294,045.26
PORTLAND, CITY OF	\$ 0.00	\$ 136,680.60

## Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
<b>Overall Benefit Percentage</b>	70.00%	84.25%	41.15%
<b>Minimum Non Federal Match</b>	\$ .00	\$ .00	\$566,094.87
<b>Overall Benefit Amount</b>	\$3,635,357,358.92	\$4,281,425,178.02	\$16,640,499.92
<b>Limit on Public Services</b>	\$ .00	\$73,597,432.98	\$ .00
<b>Limit on Admin/Planning</b>	\$ .00	\$483,022,344.40	\$37,911,693.73
<b>Limit on Admin</b>	\$ .00	\$283,819,500.00	\$36,098,569.32
<b>Most Impacted and Distressed</b>	\$ .00	\$5,006,978,884.83	\$2,067,103,179.08

## Overall Progress Narrative:

Action Plan Amendment 10 received no public comment and is being prepared for submittal to HUD for approval. All programs are currently underway.

GLO's efforts to Affirmatively Furthering Fair Housing: To-date across all grants, GLO has completed 525 AFFH reviews of subrecipient and multifamily projects being considered for funding to determine whether projects are consistent with goals of affirmatively furthering fair housing. Within Q1 2022, GLO completed 2 such reviews.

### AFFORDABLE RENTAL PROGRAM:

Project count currently at 77 in total, with 25 projects under construction, 51 substantially completed construction and only 1 project remaining in the due diligence process. COVID has caused both material and labor shortages and slowdown. Nevertheless, construction has continued across the board with a large number of construction completions and closeouts scheduled for Q2 2022 onwards. The Affordable Rental Team work has developed the closeout process to officially close projects out. All projects have submitted AFHMP (Fair Housing Marketing Plans) to the ARP team, which will be reviewed during their first compliance monitoring periods, which are currently being scheduled.

CITY OF HOUSTON  
See Attachment A

HARRIS COUNTY  
See Attachment B

### ECONOMIC REVITALIZATION PROGRAM

In Q1 2022 the program approved \$7,600,000.00 in Grant Awards to 55 applicants who committed to support 158 jobs.  
Measure Description - Q1  
GLO Approved - 55



#### HOMEOWNER ASSISTANCE PROGRAM

During the reporting period, the Homeowner Assistance Program received 0 applications. As of the end of Q1, GLO was in the process of reviewing 138 projects for eligibility, had approved 161 Homeowner Assistance Program applications for assistance, completed construction on 312 households, had construction underway on 521 houses and approved 1080 payment requests. Some Projects being reviewed for eligibility may be duplicated in multiple quarter reports.

#### Measure Description - Q1

Applications Received - 0  
Reviewing Applicant Eligibility/Property Assessment - 138  
GLO Approved for Construction - 161  
Reconstruction HMID Low/Mod - 219  
Reconstruction HMID UN - 59  
Reconstruction SMID Low/Mod - 14  
Reconstruction SMID UN - 2  
Rehabilitation HMID Low/Mod - 13  
Rehabilitation HMID UN - 5  
Rehabilitation SMID Low/Mod - 0  
Rehabilitation SMID UN - 0  
Total LMI Projects - 246  
Total UN Projects - 66

#### LOCAL BUYOUT AND LOCAL INFRASTRUCTURE PROGRAM

126 TIGR PRs were approved for \$7,373,045.42.  
44 DR Billing Draws were approved for \$8,299,226.91.

Measure Description - Local Buyout/Acquisition - Q1  
AUGF broad review complete (Authority to use grant funds) - 1  
Measure Description - Local Infrastructure - Q1  
Construction Initiated/Bid Advertised - 2

#### PLANNING

Planning operations are ongoing.

#### GLO Homeowners Assistance Program - City of Houston

During the reporting period, GLO approved applications for 351 new projects, construction started on 132 homes, and construction was completed (final inspection) on 83 homes. The GLO methodology for reporting completed rehabilitation and reconstruction projects in DRGR is to report once the final inspection is complete. To date, 334 rehabilitation or reconstruction projects have completed final inspection. As projects are underway, the GLO works to include AFFH measures in the approved projects as reported.

#### Measure Description - Q1

Applications Received - 365  
GLO Application Approvals - 351  
Reconstruction HMID Low/Mod Applications Approved - 306  
Reconstruction HMID UN Applications Approved - 41  
Rehabilitation HMID Low/Mod Applications Approved - 4  
Rehabilitation HMID UN Applications Approved - 0  
Projects Under Construction - 132  
Projects with Construction Completed (Final Inspection) - 83

#### GLO Homeowners Assistance Program - Harris County

During the reporting period, GLO approved applications for 45 new projects, construction started on 18 homes, and construction was completed (final inspection) on 23 homes. The GLO methodology for reporting completed rehabilitation and reconstruction projects in DRGR is to report once the final inspection is complete. To date, 146 rehabilitation or reconstruction projects have completed final inspection. As projects are underway, the GLO works to include AFFH measures in the approved projects as reported.

#### Measure Description - Q1

Applications Received - 48  
GLO Application Approvals - 45  
Reconstruction HMID Low/Mod Applications Approved - 34  
Reconstruction HMID UN Applications Approved - 11  
Rehabilitation HMID Low/Mod Applications Approved - 0  
Rehabilitation HMID UN Applications Approved - 0  
Projects Under Construction - 18  
Projects with Construction Completed (Final Inspection) - 23  
Harvey 5b Houston Programs - Attachment A

#### Houston - Homeowners Assistance Program

During the reporting period, the City of Houston reimbursed 133 homeowners (not yet reportable in DRGR).

#### Data

#### Measure Description - Q1

City of Houston Reviewing Applicant Eligibility/Property Assessment - 47  
Applications Submitted to the GLO - 72  
Applications Approved by GLO - 86  
Reimbursement HMID Low/Mod Applications Approved (May include applications also approved for Rehabilitation) - 30  
Reimbursement HMID UN Applications Approved (May include applications also approved for Rehabilitation) - 56  
Projects with Reimbursement Checks Issued (Not yet Reportable in DRGR) - 133

#### Houston - Single Family Development Program

During the reporting period, the City of Houston closed its Notice of Funding Availability to select a developer for its first project and began due diligence in identifying additional sites for the program.

#### Houston - Multifamily Rental Program

During the reporting period, the City of Houston continued to implement its Multifamily Program. Construction began on two multifamily projects. Including the new projects under construction, the City of Houston currently has 17 total projects under construction and 7 with construction complete but not yet reportable in DRGR. The City of Houston continued with implementation of its Affirmative Fair Housing Marketing and Outreach Plan for its housing programs.

#### Measure Description - Q1

Applications Submitted to GLO - 2



Household Units Approved - 149  
Projects Under Construction - 2  
Projects with Construction Completed (Not yet Reportable in DRGR) - 5

#### Houston - Small Rental Program

During the reporting period, the City of Houston continued to implement its Small Rental Program. The GLO issued eligibility approval on five applications.

Measure Description - Q1  
Applications Submitted to GLO - 2  
Applications Approved by GLO - 5  
Household Units Approved by GLO - 31

#### Houston - Homebuyer Assistance Program

During the reporting period, the City of Houston accepted applications from 113 down payment assistance applicants, and reviewed eligibility of 116 applicants. Additionally, the City of Houston provided down payment assistance for 21 applicants, who are in the closeout phase and not yet reportable in DRGR.

Measure Description - Q1  
Applications Received by City of Houston - 113  
City of Houston Reviewing Applicant Eligibility - 116  
Applications Submitted to GLO - 64  
Applications Approved by GLO - 60  
LMI Applications Approved by GLO - 14  
UN Applications Approved by GLO - 46  
Homebuyer Households who have Received Down payment Assistance (Not yet Reportable in DRGR) - 21

#### Houston - Buyout Program

During the quarter, the City of Houston has worked on relocating tenants from three multifamily properties.

#### Houston - Public Services

During the reporting period, the City of Houston continued to implement 18 public service programs with 604 participants who began services. Additionally, 417 beneficiaries completed public service programs, and are in the closeout phase and are not yet reportable in DRGR. The city's contract with six agencies ended during the previous quarter and the city and the GLO are working to closeout those projects. The city determined it would re-release NOFA 2, and plans to do so during Q2 2022.

Measure Description - Q1  
Number of Participants who began Services - 604  
Number of Beneficiaries who Completed Services (Not yet Reportable in DRGR) - 417  
Number of Participants who Exited/Did not Complete - 153

#### Houston - Economic Development Program

During the reporting period, the City of Houston received 72 applications to the HEDP program, began or completed eligibility review on 39 applications, submitted 35 to the GLO for eligibility review, and received GLO eligibility approval for 32 applications. Seven jobs were created during the quarter.

Measure Description - Q4  
Applications Received by City of Houston - 72  
City of Houston Reviewing Applicant Eligibility - 39  
Applications Submitted to GLO - 35  
Applications Approved by GLO - 32  
Jobs Created - 7

#### Houston - Planning

During the reporting period, the City of Houston continued development of RFPs for planning studies and undertook planning study work. The City of Houston initiated one planning study.

Measure Description - Q1  
Planning Activities Initiated - 1  
Harvey 5b Harris County Programs - Attachment B

#### Harris County - Homeowner Assistance Program

Four (4) reimbursement requests for expenditures were paid in Quarter 1 2022. To date, Harris County issued notices to proceed for construction for 41 projects and completed final inspection on 17 rehabilitation or reconstruction projects. Harris County worked to move approved projects into construction by hosting tri-party signing events and working with the Purchasing Department to issue Purchase Orders. The County anticipates most projects will be in construction by the end of April 2022. Due to the reallocation of funds, no new HAP projects will be submitted for the program.

Measure Description - Q1  
Projects Under Construction - 20  
Rehabilitation or Reconstruction Projects with Final Inspection - 4

#### Harris County - Buyout and Acquisition Program

To date, 154 offers were made to owners in the involuntary residential buyout program. The County had until February 1, 2022 to provide outstanding eligibility documentation for submitted buyout sites and all projects were approved by the end of Quarter 1 2022. In the reporting period, 75 projects were approved totaling over \$9 million.

Measure Description - Q1  
Projects Received by GLO - 1  
GLO Approved for Buyout - 75  
Low-to-Moderate (LMI) Projects - 75

#### Harris County - Reimbursement Program

During the quarter, 11 new projects were underway (approved) for the Homeowner Reimbursement Program. Since the program started, 1,100 projects were approved by the GLO and County issued 471 checks to homeowners totaling \$16,710,310.

Measure Description - Q1  
GLO Approved for Reimbursement - 11  
Low-to-Moderate (LMI) Projects - 8

#### Harris County - Affordable Rental Program

To date, sixteen (16) projects have been approved with a total of 2,506 units of which 2,231 will be LMI units. In Quarter 1



2022, Harris County had construction underway for thirteen (13) affordable rental projects of which eight (8) are at least 50% construction complete. Three projects are close to 100% completion and have begun the lease up phase. The GLO has completed an Affirmatively Furthering Fair Housing (AFFH) review for each project as part of the eligibility review phase and prior to project approval.

**Harris County - Single Family New Construction**

In total, ten (10) projects have been approved and are in the design/ engineering/ environmental review/ acquisition phases. Three (3) built inventory projects are in progress with eight (8) homes acquired and undergoing retrofitting for accessibility and visitability. One project with a total of three homes in a High Opportunity Area was approved in Quarter 1 2022. The GLO completed an Affirmatively Furthering Fair Housing (AFFH) review for each approved project as part of the eligibility review phase and prior to project approval. Harris County anticipates selling the homes to LMI households in Quarter 2 2022.

Measure Description - Q1  
GLO Approved - 1

**Harris County - Commercial Buyout Program**

In Q1 2022, County continued to respond to eligibility review requests from the GLO and had until February 1, 2022 to resolve all outstanding eligibility items. All projects were approved by the end of the quarter, including four (4) projects that were approved during the quarter. The County made 38 offers and has purchased four properties to date. The County has developed an Affirmative Fair Housing Marketing and Outreach Plan; for the Commercial Buyout Program, the target audience is limited to targeted areas identified by the County as Disaster Risk Reduction Areas (DRRA).

Measure Description - Q1  
GLO Approved - 4

**Harris County - Method of Distribution Infrastructure Program**

To date, 25 infrastructure projects have been submitted of which 23 have been approved; of the 23 approved projects, one has completed construction and is in the closeout phase. During the reporting period, one project totaling \$5.5 million was approved. Harris County had engineering design underway on 15 projects. Four (4) projects are in construction bid phase and five (5) additional projects are anticipated to bid out for construction in Quarter 2 2022. For the 23 approved projects, an Affirmatively Furthering Fair Housing (AFFH) review was completed prior to the GLO issuing the eligibility approval letter.

Measure Description - Q1  
GLO Approved - 1

**Harris County - Competitive Application Infrastructure Program**

To date, 15 applications have been submitted and approved. Three (3) projects are under construction and one (1) is construction complete and is in the closeout phase. GLO approved two (2) drainage projects totaling \$17.8 million this quarter. For the approved projects, an Affirmatively Furthering Fair Housing (AFFH) review was completed prior to the GLO issuing the eligibility approval letter.

Measure Description - Q1  
GLO Approved - 2  
In Construction - 1

**Harris County - Planning**

In Quarter 1 2022, eleven (11) planning studies were in progress. To date, eighteen planning studies have begun of which seven (7) planning studies are complete. Five (5) of the seven (7) are in the closeout phase. County is in initial planning phase for four (4) new studies under this activity.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Administration	\$14,564,874.12	\$283,819,500.00	\$152,509,773.17
B-17-DM-48-0001	\$14,564,874.12	\$263,819,500.00	\$152,509,773.17
B-18-DP-48-0001	\$0.00	\$20,000,000.00	\$0.00
0002, Planning	\$8,810,126.37	\$197,785,446.00	\$40,541,139.50
B-17-DM-48-0001	\$8,810,126.37	\$177,785,446.00	\$40,541,139.50
B-18-DP-48-0001	\$0.00	\$20,000,000.00	\$0.00
0003, City of Houston	\$77,658,783.40	\$796,987,843.00	\$220,926,725.11
B-17-DM-48-0001	\$77,658,783.40	\$571,987,843.00	\$220,926,725.11
B-18-DP-48-0001	\$0.00	\$225,000,000.00	\$0.00
0004, Harris County	\$22,482,914.75	\$857,149,278.00	\$110,904,401.12
B-17-DM-48-0001	\$22,482,914.75	\$689,149,278.00	\$110,904,401.12
B-18-DP-48-0001	\$0.00	\$168,000,000.00	\$0.00
0005, Homeowner Assistance Program	\$105,815,348.19	\$1,334,222,225.00	\$1,023,097,570.60
B-17-DM-48-0001	\$105,815,348.19	\$1,334,222,225.00	\$1,023,097,570.60
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0006, Local Infrastructure Program	\$16,341,877.05	\$413,431,338.00	\$68,097,370.93
B-17-DM-48-0001	\$16,341,877.05	\$413,431,338.00	\$68,097,370.93
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0007, Local Buyout/Acquisition Program	\$104,965.44	\$189,078,480.41	\$2,265,680.70
B-17-DM-48-0001	\$104,965.44	\$189,078,480.41	\$2,265,680.70





B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0008, Economic Revitalization Program	\$6,845,526.85	\$100,000,000.00	\$27,854,003.50
B-17-DM-48-0001	\$6,845,526.85	\$100,000,000.00	\$27,854,003.50
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0009, Homeowner Reimbursement Program	\$0.00	\$105,000,000.00	\$102,841,548.20
B-17-DM-48-0001	\$0.00	\$105,000,000.00	\$102,841,548.20
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0010, PREPS Program	\$0.00	\$22,587,890.70	\$22,587,890.70
B-17-DM-48-0001	\$0.00	\$22,587,890.70	\$22,587,890.70
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0011, Affordable Rental Program	\$30,694,477.59	\$586,629,497.40	\$407,788,071.29
B-17-DM-48-0001	\$30,694,477.59	\$586,629,497.40	\$407,788,071.29
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0012, State-Managed Harris County Homeowner	\$12,386,753.85	\$286,344,814.00	\$30,520,967.79
B-17-DM-48-0001	\$12,386,753.85	\$202,344,814.00	\$30,520,967.79
B-18-DP-48-0001	\$0.00	\$84,000,000.00	\$0.00
0013, State-Managed City of Houston Homeowner	\$24,494,154.57	\$424,671,222.00	\$70,839,652.65
B-17-DM-48-0001	\$24,494,154.57	\$340,671,222.00	\$70,839,652.65
B-18-DP-48-0001	\$0.00	\$84,000,000.00	\$0.00
0100, Empty	\$0.00	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
0102, Empty 2	\$0.00	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
1111, State MI Local Buyout/Acquisition Program	\$0.00	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
1113, State MI Homeowner Assistance Program	\$0.00	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	(\$3,014,632,488.00)	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 0001 / Administration**

# Grantee Activity Number: ADMIN[INF PD HOLDING]

## Activity Title: Administration

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

06/24/2018

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

06/24/2024

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$30,000,000.00
\$0.00	\$15,000,000.00
\$0.00	\$15,000,000.00
\$0.00	\$30,000,000.00
\$0.00	\$15,000,000.00
\$0.00	\$15,000,000.00
\$0.00	\$15,000,000.00
\$0.00	\$0.00
\$946,202.07	\$8,563,296.20
\$946,202.07	\$8,563,296.20
\$0.00	\$0.00
\$946,202.07	\$8,563,296.20
\$946,202.07	\$8,563,296.20
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$946,202.07	\$8,563,296.20
\$946,202.07	\$8,563,296.20
\$0.00	\$5,673,980.82
\$0.00	\$5,673,980.82
\$0.00	\$0.00

**Activity Description:**

Administration holding for Infrastructure programs.

**Location Description:**

Areas impacted by disaster.

**Activity Progress Narrative:**

244117.07 - Payroll Allocations.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: ADMIN[LBAP PD HOLDING]**  
**Activity Title: Administration**

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

06/27/2019

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Texas General Land Office

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$10,000,000.00
B-17-DM-48-0001	\$0.00	\$5,000,000.00
B-18-DP-48-0001	\$0.00	\$5,000,000.00
<b>Total Budget</b>	\$0.00	\$10,000,000.00
B-17-DM-48-0001	\$0.00	\$5,000,000.00
B-18-DP-48-0001	\$0.00	\$5,000,000.00
<b>Total Obligated</b>	\$0.00	\$5,000,000.00
B-17-DM-48-0001	\$0.00	\$5,000,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$42,133.31	\$297,494.07
B-17-DM-48-0001	\$42,133.31	\$297,494.07
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$42,133.31	\$297,494.07
B-17-DM-48-0001	\$42,133.31	\$297,494.07
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$42,133.31	\$297,494.07
Horne LLP	\$0.00	\$0.00
Texas General Land Office	\$42,133.31	\$297,494.07
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$145,794.24
B-17-DM-48-0001	\$0.00	\$145,794.24
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Administration holding for Buyout & Acquisition Program.

**Location Description:**

Areas impacted by disaster.

**Activity Progress Narrative:**



Payroll Allocations.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



## Grantee Activity Number: ADMINISTRATION

### Activity Title: Administration

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

06/22/2018

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

06/22/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$453,667,588.00
B-17-DM-48-0001	\$0.00	\$226,833,794.00
B-18-DP-48-0001	\$0.00	\$226,833,794.00
<b>Total Budget</b>	\$0.00	\$453,667,588.00
B-17-DM-48-0001	\$0.00	\$226,833,794.00
B-18-DP-48-0001	\$0.00	\$226,833,794.00
<b>Total Obligated</b>	\$0.00	\$226,833,794.00
B-17-DM-48-0001	\$0.00	\$206,833,794.00
B-18-DP-48-0001	\$0.00	\$20,000,000.00
<b>Total Funds Drawdown</b>	\$13,540,840.98	\$138,726,000.46
B-17-DM-48-0001	\$13,540,840.98	\$138,726,000.46
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$13,540,840.98	\$138,726,000.46
B-17-DM-48-0001	\$13,540,840.98	\$138,726,000.46
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$13,540,840.98	\$96,101,937.26
Texas General Land Office	\$13,540,840.98	\$156,501,521.34
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

State administrative costs including subrecipient administration costs will not exceed five (5) percent, \$251,210,750. Planning and administrative costs combined will not exceed 20 percent. The provisions outlined under 42 U.S.C. 5306(d) and 24 CFR 570.489(a)(1)(i) and (iii) will not apply to the extent that they cap state administration expenditures and require a dollar-for-dollar match of state funds for administrative costs exceeding \$100,000. Pursuant to 24 CFR 58.34(a)(3), except for applicable requirements of 24 CFR 58.6, administrative and management activities are exempt activities under this Action Plan. Once contracted, the GLO will allow the drawdown of pre-agreement costs associated with eligible disaster recovery activities dating back to the date of the disaster for subrecipients and the GLO with appropriate documentation. The GLO will retain the full 5% allocated for administrative costs associated with the CDBG-DR allocation for purposes of oversight, management, and reporting. The only exception will be an allowance for up to 2% of program amounts for costs associated with housing activities that require administrative type activities in Harris County



and the city of Houston programs. Additionally, Harris County and Houston will be allowed to spend up to 10% of program amounts for costs directly related to implementation of housing activities and 6% for non-housing and infrastructure type activities. Once programs are identified by Harris County and Houston, administrative costs will be outlined in subsequent Action Plan Amendment budgets. Engineering and design activities will be capped at 15% of the total project award unless special services are necessary; subject to GLO approval. The GLO, Harris County, and the city of Houston will limit planning costs to 5% of each respective allocation to complete projects as defined in 24 CFR 570.205.

**Location Description:**

Areas impacted by disaster.

**Activity Progress Narrative:**

During the reporting period the Texas General Land Office continued the administration of the Harvey5B grant.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCADMIN\_DA\_NA\_19-147-002-B490

## Activity Title: Administration

**Activity Type:**

Administration

**Activity Status:**

Under Way

**Project Number:**

0001

**Project Title:**

Administration

**Projected Start Date:**

02/10/2019

**Projected End Date:**

08/15/2024

**Benefit Type:**

N/A

**Completed Activity Actual End Date:****National Objective:**

N/A

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$43,971,412.00
B-17-DM-48-0001	\$0.00	\$21,985,706.00
B-18-DP-48-0001	\$0.00	\$21,985,706.00
<b>Total Budget</b>	\$0.00	\$43,971,412.00
B-17-DM-48-0001	\$0.00	\$21,985,706.00
B-18-DP-48-0001	\$0.00	\$21,985,706.00
<b>Total Obligated</b>	\$0.00	\$21,985,706.00
B-17-DM-48-0001	\$0.00	\$21,985,706.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$21,979.23	\$1,898,075.08
B-17-DM-48-0001	\$21,979.23	\$1,898,075.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$21,979.23	\$1,898,075.08
B-17-DM-48-0001	\$21,979.23	\$1,898,075.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$21,979.23	\$1,898,075.08
Harris, County	\$21,979.23	\$1,898,075.08
<b>Most Impacted and Distressed Expended</b>	\$21,979.23	\$1,898,075.08
B-17-DM-48-0001	\$21,979.23	\$1,898,075.08
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will use funding for administrative activities to utilize, expend and seek reimbursement for pre-award costs, for planning, purchase, and expansion of software systems; standing up of intake and call centers for Housing Programs; Program management; and administrative functions.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572,





77581, 77586, 77587 and 77598.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed payroll costs associated with administering the grant. Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HouADMIN\_DA\_NA\_21-134-000-C788

## Activity Title: HOU Administration

**Activity Type:**

Administration

**Activity Status:**

Under Way

**Project Number:**

0001

**Project Title:**

Administration

**Projected Start Date:**

01/04/2019

**Projected End Date:**

08/31/2024

**Benefit Type:**

N/A

**Completed Activity Actual End Date:****National Objective:**

N/A

**Responsible Organization:**

Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$30,000,000.00
B-17-DM-48-0001	\$0.00	\$15,000,000.00
B-18-DP-48-0001	\$0.00	\$15,000,000.00
<b>Total Budget</b>	\$0.00	\$30,000,000.00
B-17-DM-48-0001	\$0.00	\$15,000,000.00
B-18-DP-48-0001	\$0.00	\$15,000,000.00
<b>Total Obligated</b>	\$0.00	\$15,000,000.00
B-17-DM-48-0001	\$0.00	\$15,000,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$13,718.53	\$3,024,907.36
B-17-DM-48-0001	\$13,718.53	\$3,024,907.36
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$13,718.53	\$3,024,907.36
B-17-DM-48-0001	\$13,718.53	\$3,024,907.36
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$13,718.53	\$3,024,907.36
Houston, City of	\$13,718.53	\$3,024,907.36
<b>Most Impacted and Distressed Expended</b>	\$13,718.53	\$3,024,907.36
B-17-DM-48-0001	\$13,718.53	\$3,024,907.36
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Houston will use funding for administrative activities to utilize, expand and seek reimbursement for pre-award cost, for planning, purchase, and expansion of software systems, standing up of intake and call centers for housing programs, program management, and administrative functions.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed for costs associated administrative payroll. Payroll Allocations.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Project # /            0002 / Planning**



# Grantee Activity Number: HCPLAN\_DA\_NA\_19-147-002-B490

## Activity Title: Harris County Planning

**Activity Type:**

Planning

**Project Number:**

0002

**Projected Start Date:**

02/09/2019

**Benefit Type:**

Area ( Survey )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

08/14/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$74,000,000.00
B-17-DM-48-0001	\$0.00	\$37,000,000.00
B-18-DP-48-0001	\$0.00	\$37,000,000.00
<b>Total Budget</b>	\$0.00	\$74,000,000.00
B-17-DM-48-0001	\$0.00	\$37,000,000.00
B-18-DP-48-0001	\$0.00	\$37,000,000.00
<b>Total Obligated</b>	\$0.00	\$37,000,000.00
B-17-DM-48-0001	\$0.00	\$37,000,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$3,554,800.96	\$11,999,790.20
B-17-DM-48-0001	\$3,554,800.96	\$11,999,790.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$3,554,800.96	\$11,999,790.20
B-17-DM-48-0001	\$3,554,800.96	\$11,999,790.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,554,800.96	\$11,516,852.08
Harris, County	\$3,554,800.96	\$12,427,835.34
<b>Most Impacted and Distressed Expended</b>	\$3,554,800.96	\$11,516,852.08
B-17-DM-48-0001	\$3,554,800.96	\$11,516,852.08
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will invest sufficient planning funds to accurately identify unmet needs, which will ensure that projects are implemented in a manner to achieve successful completion. Planning activities will enhance programs, operations, and knowledge for recovery. Planning activities will be prioritized as activities for planning and operations of disaster response and recovery programs, including policy-planning and management-capacity building and studies or plans for flood control, drainage improvement, affordable housing and fair housing, emergency management/operations, disaster response and recovery, health, infrastructure improvements, or other efforts to further recovery from Hurricane Harvey or mitigate future disasters and establish plans for comprehensive response and recovery efforts.

**Location Description:**



Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed Harris County for three (3) planning studies, which are underway. 1052.59 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HouPLN\_DA\_NA\_21-134-000-C788

## Activity Title: HOU Planning

**Activity Type:**

Planning

**Project Number:**

0002

**Projected Start Date:**

01/17/2019

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

08/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$46,200,000.00
B-17-DM-48-0001	\$0.00	\$23,100,000.00
B-18-DP-48-0001	\$0.00	\$23,100,000.00
<b>Total Budget</b>	\$0.00	\$46,200,000.00
B-17-DM-48-0001	\$0.00	\$23,100,000.00
B-18-DP-48-0001	\$0.00	\$23,100,000.00
<b>Total Obligated</b>	\$0.00	\$23,100,000.00
B-17-DM-48-0001	\$0.00	\$23,100,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$27,310.39	\$808,753.28
B-17-DM-48-0001	\$27,310.39	\$808,753.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$27,310.39	\$808,753.28
B-17-DM-48-0001	\$27,310.39	\$808,753.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$27,310.39	\$808,753.28
Houston, City of	\$27,310.39	\$808,753.28
<b>Most Impacted and Distressed Expended</b>	\$27,310.39	\$808,753.28
B-17-DM-48-0001	\$27,310.39	\$808,753.28
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Houston planning activities will include community engagement to inform the City’s recovery plan development and to support various city-wide housing activities. The City may also use these funds to study specific topics related to mitigation or resilience or plan for specific projects that could address impacts of Hurricane Harvey or the recurring nature of disasters in Houston. The types of studies or plans could include flood control, drainage improvement, resilient housing solutions, fair housing, homelessness, surge protection, economic development, infrastructure improvements, or other efforts to further recovery from Hurricane Harvey, mitigate future damages and establish plans for comprehensive recovery efforts.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 -



77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

### Activity Progress Narrative:

During the reporting period, the GLO reimbursed the City of Houston for costs associated with the implementation of one study and costs associated with delivering the program. 459.84 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	-1	0/20

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



## Grantee Activity Number: PLANNING

### Activity Title: State Planning

**Activity Type:**

Planning

**Project Number:**

0002

**Projected Start Date:**

06/24/2018

**Benefit Type:**

Area ( Survey )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

06/24/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Texas General Land Office

**Overall**

**Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$275,370,892.00
B-17-DM-48-0001	\$0.00	\$137,685,446.00
B-18-DP-48-0001	\$0.00	\$137,685,446.00
<b>Total Budget</b>	\$0.00	\$275,370,892.00
B-17-DM-48-0001	\$0.00	\$137,685,446.00
B-18-DP-48-0001	\$0.00	\$137,685,446.00
<b>Total Obligated</b>	\$0.00	\$137,685,446.00
B-17-DM-48-0001	\$0.00	\$117,685,446.00
B-18-DP-48-0001	\$0.00	\$20,000,000.00
<b>Total Funds Drawdown</b>	\$5,228,015.02	\$27,732,596.02
B-17-DM-48-0001	\$5,228,015.02	\$27,732,596.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$5,228,015.02	\$27,732,596.02
B-17-DM-48-0001	\$5,228,015.02	\$27,732,596.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,228,015.02	\$22,689,442.73
Texas General Land Office	\$5,228,015.02	\$24,286,564.69
<b>Most Impacted and Distressed Expended</b>	\$4,182,412.02	\$17,415,472.65
B-17-DM-48-0001	\$4,182,412.02	\$17,415,472.65
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The GLO has allocated 5 percent for planning activities. Because of the vast nature of Hurricane Harvey disaster and the recurring nature of disasters in the region, the GLO will concentrate on regional approaches in addition to specific local solutions to promote sound longterm recovery.

**Location Description:**

Areas impacted by disaster.

**Activity Progress Narrative:**





During the reporting period the GLO continued planning services for the Harvey5B grant.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 0003 / City of Houston**



# Grantee Activity Number: HouBP\_DA\_LMI\_21-134-000-C788\_ACQ

## Activity Title: HOU Buyout

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0003

### Projected Start Date:

01/04/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

City of Houston

### Projected End Date:

08/31/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Houston, City of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$106,892,266.78
B-17-DM-48-0001	\$0.00	\$53,446,133.39
B-18-DP-48-0001	\$0.00	\$53,446,133.39
<b>Total Budget</b>	\$0.00	\$106,892,266.78
B-17-DM-48-0001	\$0.00	\$53,446,133.39
B-18-DP-48-0001	\$0.00	\$53,446,133.39
<b>Total Obligated</b>	\$0.00	\$53,446,133.39
B-17-DM-48-0001	\$0.00	\$53,446,133.39
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$10,784,304.85	\$16,870,515.35
B-17-DM-48-0001	\$10,784,304.85	\$16,870,515.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$10,784,304.85	\$16,870,515.35
B-17-DM-48-0001	\$10,784,304.85	\$16,870,515.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$10,784,304.85	\$16,870,515.35
Houston, City of	\$10,784,304.85	\$16,870,515.35
<b>Most Impacted and Distressed Expended</b>	\$10,784,304.85	\$16,870,515.35
B-17-DM-48-0001	\$10,784,304.85	\$16,870,515.35
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will offer a Buyout Program that will remove multifamily units from areas with high flood risk. The maximum assistance provided for the acquisition of each property will be limited to the current fair market value of the property, not to exceed the Program budget. Allowable costs can be applied to the following: Acquisition of existing multifamily properties and land to create green spaces and/or detention; post-closing costs related to acquiring the property; and demolition, which will serve to reduce density in vulnerable areas. The Program is voluntary and is intended to assist residents with moving out of areas that have been impacted by multiple disasters or are at high risk of flooding from future disasters. The Program is also intended to reduce the impact of future disasters while encouraging targeted revitalization efforts and the creation of open space. These activities will meet low to the moderate-income national objective.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed the City of Houston for costs associated with the acquisition of one property, property management costs associated with one property, and costs associated with the delivery of the Buyout Program. 2445.51 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HouERP\_DA\_LMI\_21-134-000-C788

## Activity Title: HOU Economic Revitalization

### Activity Type:

Econ. development or recovery activity that creates/retains

### Project Number:

0003

### Projected Start Date:

01/18/2019

### Benefit Type:

Direct ( Person )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

City of Houston

### Projected End Date:

08/31/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$60,529,668.00
B-17-DM-48-0001	\$0.00	\$30,264,834.00
B-18-DP-48-0001	\$0.00	\$30,264,834.00
<b>Total Budget</b>	\$0.00	\$60,529,668.00
B-17-DM-48-0001	\$0.00	\$30,264,834.00
B-18-DP-48-0001	\$0.00	\$30,264,834.00
<b>Total Obligated</b>	\$0.00	\$30,264,834.00
B-17-DM-48-0001	\$0.00	\$30,264,834.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,604,524.83	\$1,993,563.17
B-17-DM-48-0001	\$1,604,524.83	\$1,993,563.17
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,604,524.83	\$1,993,563.17
B-17-DM-48-0001	\$1,604,524.83	\$1,993,563.17
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,604,524.83	\$1,993,563.17
Houston, City of	\$1,604,524.83	\$1,993,563.17
<b>Most Impacted and Distressed Expended</b>	\$1,604,524.83	\$1,993,563.17
B-17-DM-48-0001	\$1,604,524.83	\$1,993,563.17
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will offer an Economic Revitalization Program, which will support a comprehensive recovery. The Activity will include creation or retention of jobs for LMI persons through the provision of capital, credit, and technical assistance to businesses, including microenterprises. Assistance may be provided through loans or grants, and assistance may be part of a revolving loan fund. Economic revitalization Activities must contribute to the long-term recovery and restoration of housing. These activities will meet low to the moderate-income national objective.

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.



### Activity Progress Narrative:

During the reporting period, the GLO reimbursed the City of Houston for assistance to 23 business applicants in the City of Houston and completed reimbursement of grants to 5 business applicants. Additionally, the GLO reimbursed costs associated with the delivery of the Economic Development Program. 2329.71 - Payroll Allocations.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Permanent</b>	0	7	7	0/0	7/350	7/350	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	0	7	7	0/0	7/350	7/350	100.00

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HouHBAP\_DA\_LMI\_21-134-000-C788

## Activity Title: HOU Homebuyer Assistance

### Activity Type:

Homeownership Assistance to low- and moderate-income

### Project Number:

0003

### Projected Start Date:

01/04/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

City of Houston

### Projected End Date:

08/31/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$47,163,658.00
B-17-DM-48-0001	\$0.00	\$23,581,829.00
B-18-DP-48-0001	\$0.00	\$23,581,829.00
<b>Total Budget</b>	\$0.00	\$47,163,658.00
B-17-DM-48-0001	\$0.00	\$23,581,829.00
B-18-DP-48-0001	\$0.00	\$23,581,829.00
<b>Total Obligated</b>	\$0.00	\$23,581,829.00
B-17-DM-48-0001	\$0.00	\$23,581,829.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$480,647.30	\$6,752,651.00
B-17-DM-48-0001	\$480,647.30	\$6,752,651.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$480,647.30	\$6,752,651.00
B-17-DM-48-0001	\$480,647.30	\$6,752,651.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$480,647.30	\$6,752,651.00
Houston, City of	\$480,647.30	\$6,752,651.00
<b>Most Impacted and Distressed Expended</b>	\$480,647.30	\$6,752,651.00
B-17-DM-48-0001	\$480,647.30	\$6,752,651.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will provide a Homebuyer Assistance Program, which will assist eligible applicant households earning up to 120% of the AMI with purchasing a home. The Homebuyer Assistance Program will prioritize households that were impacted by Hurricane Harvey to facilitate the movement of LMI households into new homes after their homes were damaged by Hurricane Harvey. Assistance may include Down-payment Assistance, closing-cost assistance, principal buydowns, and other direct financial assistance to homebuyers to finance the purchase of a home. These activities will meet low to the moderate-income national objective.

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.



### Activity Progress Narrative:

During the reporting period, the GLO reimbursed the City of Houston for down payment assistance to 16 low-to-moderate income households, as well as costs associated with the delivery of the Homebuyer Assistance Program. 791.45 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		16		225/708
# of Singlefamily Units		16		225/708

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	4	12	16	60/0	165/708	225/708	100.00
# Owner	4	12	16	60/0	165/708	225/708	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HouHBAP\_DA\_UN\_21-134-000-C788

## Activity Title: HOU Homebuyer Assistance

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0003

**Projected Start Date:**

01/04/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$20,212,998.00
B-17-DM-48-0001	\$0.00	\$10,106,499.00
B-18-DP-48-0001	\$0.00	\$10,106,499.00
<b>Total Budget</b>	\$0.00	\$20,212,998.00
B-17-DM-48-0001	\$0.00	\$10,106,499.00
B-18-DP-48-0001	\$0.00	\$10,106,499.00
<b>Total Obligated</b>	\$0.00	\$10,106,499.00
B-17-DM-48-0001	\$0.00	\$10,106,499.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$300,403.55	\$3,660,403.55
B-17-DM-48-0001	\$300,403.55	\$3,660,403.55
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$300,403.55	\$3,660,403.55
B-17-DM-48-0001	\$300,403.55	\$3,660,403.55
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$300,403.55	\$3,660,403.55
Houston, City of	\$300,403.55	\$3,660,403.55
<b>Most Impacted and Distressed Expended</b>	\$300,403.55	\$3,660,403.55
B-17-DM-48-0001	\$300,403.55	\$3,660,403.55
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Houston will provide a Homebuyer Assistance Program, which will assist eligible applicant households earning up to 120% of the AMI with purchasing a home. The Homebuyer Assistance Program will prioritize households that were impacted by Hurricane Harvey to facilitate the movement of LMI households into new homes after their homes were damaged by Hurricane Harvey. Assistance may include Down-payment Assistance, closing-cost assistance, principal buydowns, and other direct financial assistance to homebuyers to finance the purchase of a home. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.





### Activity Progress Narrative:

During the reporting period, the GLO reimbursed the City of Houston for downpayment assistance to 10 non-low-to-moderate income households, as well as costs associated with the delivery of the Homebuyer Assistance Program. 403.55 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		10		121/303
# of Singlefamily Units		10		121/303

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	10	0/0	0/0	121/303	0.00
# Owner	0	0	10	0/0	0/0	121/303	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



**Grantee Activity Number: HouHoAP[CM]\_DA\_LMI\_21-134-000-C788**  
**Activity Title: HOU HAP City Managed Rehab. and Recon.**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0003  
**Projected Start Date:**  
 01/17/2019  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 City of Houston  
**Projected End Date:**  
 08/31/2024  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Houston, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$132,036,218.00
B-17-DM-48-0001	\$0.00	\$66,018,109.00
B-18-DP-48-0001	\$0.00	\$66,018,109.00
<b>Total Budget</b>	\$0.00	\$132,036,218.00
B-17-DM-48-0001	\$0.00	\$66,018,109.00
B-18-DP-48-0001	\$0.00	\$66,018,109.00
<b>Total Obligated</b>	\$0.00	\$66,018,109.00
B-17-DM-48-0001	\$0.00	\$66,018,109.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$5,881,706.44	\$24,349,942.63
B-17-DM-48-0001	\$5,881,706.44	\$24,349,942.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$5,881,706.44	\$24,349,942.63
B-17-DM-48-0001	\$5,881,706.44	\$24,349,942.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$5,881,706.44	\$24,349,942.63
Houston, City of	\$5,881,706.44	\$24,349,942.63
<b>Most Impacted and Distressed Expended</b>	\$5,881,706.44	\$24,349,942.63
B-17-DM-48-0001	\$5,881,706.44	\$24,349,942.63
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Houston will manage and complete the construction process for the rehabilitation or reconstruction of damaged homes on behalf of homeowners. The City anticipates contracting with a firm(s) to provide design and construction services for the rehabilitation or reconstruction of damaged properties. These activities will meet low to the moderate-income national objective.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.



### Activity Progress Narrative:

During the reporting period, the GLO reimbursed the City of Houston for costs associated with the rehabilitation or reconstruction of 72 homeowner assistance projects for low-to-moderate income households, as well as costs associated with the delivery of the Homeowner Assistance Program. To date, final inspection has been completed on 256 low-to-moderate income homeowner assistance projects. 6524.55 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	74/33

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	256/360
# of Singlefamily Units	0	256/360

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	241/0	15/360	256/360	100.00
# Owner	0	0	0	241/0	15/360	256/360	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



**Grantee Activity Number: HouHoAP[CM]\_DA\_UN\_21-134-000-C788**  
**Activity Title: HOU HAP City Managed Rehab. and Recon.**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0003  
**Projected Start Date:**  
 01/18/2019  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 City of Houston  
**Projected End Date:**  
 08/31/2024  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Houston, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,083,596.00
B-17-DM-48-0001	\$0.00	\$2,041,798.00
B-18-DP-48-0001	\$0.00	\$2,041,798.00
<b>Total Budget</b>	\$0.00	\$4,083,596.00
B-17-DM-48-0001	\$0.00	\$2,041,798.00
B-18-DP-48-0001	\$0.00	\$2,041,798.00
<b>Total Obligated</b>	\$0.00	\$2,041,798.00
B-17-DM-48-0001	\$0.00	\$2,041,798.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$974.05	\$974.05
B-17-DM-48-0001	\$974.05	\$974.05
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$974.05	\$974.05
B-17-DM-48-0001	\$974.05	\$974.05
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$974.05	\$974.05
Houston, City of	\$974.05	\$974.05
<b>Most Impacted and Distressed Expended</b>	\$974.05	\$974.05
B-17-DM-48-0001	\$974.05	\$974.05
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Houston will manage and complete the construction process for the rehabilitation or reconstruction of damaged homes on behalf of homeowners. The City anticipates contracting with a firm(s) to provide design and construction services for the rehabilitation or reconstruction of damaged properties. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.



### Activity Progress Narrative:

During the reporting period, the GLO reimbursed costs associated with the delivery of the Homeowner Assistance Program. Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	6/4

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	17/11
# of Singlefamily Units	0	17/11

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	17/11	0.00
# Owner	0	0	0	0/0	0/0	17/11	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HouHoAP[Reimb]\_DA\_LMI\_21-134-000-C788

## Activity Title: HOU HAP Reimbursement

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
0003

**Projected Start Date:**  
01/18/2019

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
City of Houston

**Projected End Date:**  
08/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$14,668,524.00
B-17-DM-48-0001	\$0.00	\$7,334,262.00
B-18-DP-48-0001	\$0.00	\$7,334,262.00
<b>Total Budget</b>	\$0.00	\$14,668,524.00
B-17-DM-48-0001	\$0.00	\$7,334,262.00
B-18-DP-48-0001	\$0.00	\$7,334,262.00
<b>Total Obligated</b>	\$0.00	\$7,334,262.00
B-17-DM-48-0001	\$0.00	\$7,334,262.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$439,644.21	\$2,203,128.89
B-17-DM-48-0001	\$439,644.21	\$2,203,128.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$439,644.21	\$2,203,128.89
B-17-DM-48-0001	\$439,644.21	\$2,203,128.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$439,644.21	\$2,203,128.89
Houston, City of	\$439,644.21	\$2,203,128.89
<b>Most Impacted and Distressed Expended</b>	\$439,644.21	\$2,203,128.89
B-17-DM-48-0001	\$439,644.21	\$2,203,128.89
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will offer a reimbursement option to households will have completed partial or full repairs on their homes before applying to the Program. These activities will meet low to the moderate-income national objective.

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

### Activity Progress Narrative:



During the reporting period, the GLO reimbursed the City of Houston for homeowner reimbursement assistance to 18 low-to-moderate income households, as well as costs associated with the delivery of the Homeowner Assistance Program. 3618.12 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	18	76/221
# of Singlefamily Units	18	76/221

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	14	4	18	60/0	16/221	76/221	100.00
# Owner	14	4	18	60/0	16/221	76/221	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HouHoAP[Reimb]\_DA\_UN\_21-134-000-C788

## Activity Title: HOU HAP Reimbursement

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
0003

**Projected Start Date:**  
01/17/2019

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
City of Houston

**Projected End Date:**  
08/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$13,580,080.00
B-17-DM-48-0001	\$0.00	\$6,790,040.00
B-18-DP-48-0001	\$0.00	\$6,790,040.00
<b>Total Budget</b>	\$0.00	\$13,580,080.00
B-17-DM-48-0001	\$0.00	\$6,790,040.00
B-18-DP-48-0001	\$0.00	\$6,790,040.00
<b>Total Obligated</b>	\$0.00	\$6,790,040.00
B-17-DM-48-0001	\$0.00	\$6,790,040.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$437,294.54	\$1,185,338.64
B-17-DM-48-0001	\$437,294.54	\$1,185,338.64
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$437,294.54	\$1,185,338.64
B-17-DM-48-0001	\$437,294.54	\$1,185,338.64
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$437,294.54	\$1,185,338.64
Houston, City of	\$437,294.54	\$1,185,338.64
<b>Most Impacted and Distressed Expended</b>	\$437,294.54	\$1,185,338.64
B-17-DM-48-0001	\$437,294.54	\$1,185,338.64
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will offer a reimbursement option to households will have completed partial or full repairs on their homes before applying to the Program. These activities will meet the urgent need national objective.

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

### Activity Progress Narrative:





During the reporting period, the GLO reimbursed the City of Houston for homeowner reimbursement assistance to 35 non-low-to-moderate income households, as well as costs associated with the delivery of the Homeowner Assistance Program. 4593.73 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	1	1/7

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	35	91/205
# of Singlefamily Units	35	91/205

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	35	0/0	0/0	91/205	0.00
# Owner	0	0	35	0/0	0/0	91/205	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HouMFRP\_DA\_LMI\_21-134-000-C788

## Activity Title: HOU Multifamily Rental

**Activity Type:**  
Affordable Rental Housing  
**Project Number:**  
0003  
**Projected Start Date:**  
01/04/2019  
**Benefit Type:**  
Direct ( HouseHold )  
**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way  
**Project Title:**  
City of Houston  
**Projected End Date:**  
08/31/2024  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$900,100,944.00
B-17-DM-48-0001	\$0.00	\$450,050,472.00
B-18-DP-48-0001	\$0.00	\$450,050,472.00
<b>Total Budget</b>	\$0.00	\$900,100,944.00
B-17-DM-48-0001	\$0.00	\$450,050,472.00
B-18-DP-48-0001	\$0.00	\$450,050,472.00
<b>Total Obligated</b>	\$0.00	\$450,050,472.00
B-17-DM-48-0001	\$0.00	\$225,050,472.00
B-18-DP-48-0001	\$0.00	\$225,000,000.00
<b>Total Funds Drawdown</b>	\$41,035,511.69	\$139,128,128.02
B-17-DM-48-0001	\$41,035,511.69	\$139,128,128.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$41,035,511.69	\$139,128,128.02
B-17-DM-48-0001	\$41,035,511.69	\$139,128,128.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$41,035,511.69	\$139,128,128.02
Houston, City of	\$41,035,511.69	\$139,128,128.02
<b>Most Impacted and Distressed Expended</b>	\$41,035,511.69	\$139,128,128.02
B-17-DM-48-0001	\$41,035,511.69	\$139,128,128.02
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will offer a Multifamily Rental Housing Program to LMI households. The Program will include new construction, acquisition, and/or rehabilitation of multifamily rental housing, and strategic land Acquisition for multifamily developments. The Program will address the affordable housing shortage and meet the needs of disaster-impacted rental households, including those in public housing. These activities will meet low to the moderate-income national objective.

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.



**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed the City of Houston for acquisition and construction costs associated with 14 multifamily rental properties, which are still underway. The GLO also reimbursed costs associated with the delivery of the Homeowner Assistance Program. 5259.41 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HouPS\_DA\_LMI\_21-134-000-C788

## Activity Title: HOU Public Services

**Activity Type:**

Public services

**Project Number:**

0003

**Projected Start Date:**

01/18/2019

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$120,000,000.00
B-17-DM-48-0001	\$0.00	\$60,000,000.00
B-18-DP-48-0001	\$0.00	\$60,000,000.00
<b>Total Budget</b>	\$0.00	\$120,000,000.00
B-17-DM-48-0001	\$0.00	\$60,000,000.00
B-18-DP-48-0001	\$0.00	\$60,000,000.00
<b>Total Obligated</b>	\$0.00	\$60,000,000.00
B-17-DM-48-0001	\$0.00	\$60,000,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,274,657.86	\$9,345,921.57
B-17-DM-48-0001	\$1,274,657.86	\$9,345,921.57
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,274,657.86	\$9,345,921.57
B-17-DM-48-0001	\$1,274,657.86	\$9,345,921.57
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,274,657.86	\$9,345,921.57
Houston, City of	\$1,274,657.86	\$9,345,921.57
<b>Most Impacted and Distressed Expended</b>	\$1,274,657.86	\$9,345,921.57
B-17-DM-48-0001	\$1,274,657.86	\$9,345,921.57
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Houston will provide public services which will provide a comprehensive approach to recovery for city residents. These services will support city residents in find housing, remedying housing issues, and/or becoming more resilient in future disasters, thus creating a stronger, more prepared community. Services will be made accessible to individuals with wide-ranging barriers through varying outreach strategies, partnerships with organizations serving people with disabilities, and accommodations, as needed. Public services may include housing counseling, legal assistance, transportation services, fair housing services, health/mental health services, employment training, workforce development, and other services to address the needs of those impacted by Hurricane Harvey. These activities will meet low to the moderate-income national objective.

**Location Description:**



Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed the City of Houston for 13 public service programs, which are underway. Additionally, the GLO reimbursed costs associated with the completion of services for 279 low-to-moderate income individuals and for project delivery costs associated with delivering the Public Services program. 1888.34 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Persons</b>	269	10	279	829/150000	34/150000	879/300000	98.18

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



# Grantee Activity Number: HouSFDP\_DA\_LMI\_21-134-000-C788

## Activity Title: HOU Single Family Development

**Activity Type:**  
Construction of new housing

**Project Number:**  
0003

**Projected Start Date:**  
01/04/2019

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
City of Houston

**Projected End Date:**  
08/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$120,000,000.00
B-17-DM-48-0001	\$0.00	\$60,000,000.00
B-18-DP-48-0001	\$0.00	\$60,000,000.00
<b>Total Budget</b>	\$0.00	\$120,000,000.00
B-17-DM-48-0001	\$0.00	\$60,000,000.00
B-18-DP-48-0001	\$0.00	\$60,000,000.00
<b>Total Obligated</b>	\$0.00	\$60,000,000.00
B-17-DM-48-0001	\$0.00	\$60,000,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$15,404,749.76	\$15,410,764.16
B-17-DM-48-0001	\$15,404,749.76	\$15,410,764.16
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$15,404,749.76	\$15,410,764.16
B-17-DM-48-0001	\$15,404,749.76	\$15,410,764.16
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$15,404,749.76	\$15,410,764.16
Houston, City of	\$15,404,749.76	\$15,410,764.16
<b>Most Impacted and Distressed Expended</b>	\$15,404,749.76	\$15,410,764.16
B-17-DM-48-0001	\$15,404,749.76	\$15,410,764.16
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will offer a Single Family Development Program to LMI homebuyers. This Program will work in conjunction with other recovery programs to provide housing options for those directly impacted by Hurricane Harvey and those indirectly impacted due to the resulting shortage of available housing. These activities will meet low to the moderate-income national objective.

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.



**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed the City of Houston for acquisition costs, along with costs for delivering the Single Family Development Program. 1714.31 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HouSRP\_DA\_LMI\_21-134-000-C788

## Activity Title: HOU Small Rental

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0003

**Projected Start Date:**  
01/04/2019

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
City of Houston

**Projected End Date:**  
08/31/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Houston, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$49,920,000.00
B-17-DM-48-0001	\$0.00	\$24,960,000.00
B-18-DP-48-0001	\$0.00	\$24,960,000.00
<b>Total Budget</b>	\$0.00	\$49,920,000.00
B-17-DM-48-0001	\$0.00	\$24,960,000.00
B-18-DP-48-0001	\$0.00	\$24,960,000.00
<b>Total Obligated</b>	\$0.00	\$24,960,000.00
B-17-DM-48-0001	\$0.00	\$24,960,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$14,364.32	\$25,394.08
B-17-DM-48-0001	\$14,364.32	\$25,394.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$14,364.32	\$25,394.08
B-17-DM-48-0001	\$14,364.32	\$25,394.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$14,364.32	\$25,394.08
Houston, City of	\$14,364.32	\$25,394.08
<b>Most Impacted and Distressed Expended</b>	\$14,364.32	\$25,394.08
B-17-DM-48-0001	\$14,364.32	\$25,394.08
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Houston will provide a Small Rental Program to rebuild the affordable rental housing stock by rehabilitating small rental properties (defined in this program as individual buildings with no more than 7 residential units) and create new housing stock through infill development of new small rental properties. The Program will provide financial assistance through forgivable loans to property owners and developers who serve an LMI market. These activities will meet low to the moderate-income national objective.

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.





**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed the City of Houston for costs associated with delivering the Small Rental Program. 108.71 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 0004 / Harris County**



# Grantee Activity Number: HCARP\_DA\_LMI\_19-147-002-B490

## Activity Title: HC Affordable Rental Program

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0004

**Projected Start Date:**  
02/09/2019

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Harris County

**Projected End Date:**  
08/14/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$488,776,356.00
B-17-DM-48-0001	\$0.00	\$244,388,178.00
B-18-DP-48-0001	\$0.00	\$244,388,178.00
<b>Total Budget</b>	\$0.00	\$488,776,356.00
B-17-DM-48-0001	\$0.00	\$244,388,178.00
B-18-DP-48-0001	\$0.00	\$244,388,178.00
<b>Total Obligated</b>	\$0.00	\$244,388,178.00
B-17-DM-48-0001	\$0.00	\$76,388,178.00
B-18-DP-48-0001	\$0.00	\$168,000,000.00
<b>Total Funds Drawdown</b>	\$7,371,627.47	\$58,801,409.97
B-17-DM-48-0001	\$7,371,627.47	\$58,801,409.97
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$7,371,627.47	\$58,801,409.97
B-17-DM-48-0001	\$7,371,627.47	\$58,801,409.97
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,371,627.47	\$58,801,409.97
Harris, County	\$7,371,627.47	\$58,801,409.97
<b>Most Impacted and Distressed Expended</b>	\$7,371,627.47	\$58,801,409.97
B-17-DM-48-0001	\$7,371,627.47	\$58,801,409.97
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County will offer an affordable rental program that will provide affordable housing units for low to moderate income households. The affordable rental program is designed to provide funds for case-management services for displaced renter households and acquisition, rehabilitation, reconstruction, and new construction of affordable multi-family Housing projects in areas impacted by Hurricane Harvey. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493,



77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed Harris County for acquisition and construction costs associated with 12 multifamily developments. Additionally, the GLO reimbursed costs associated with the delivery of the Affordable Rental Program. 3084.75 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCARP\_DA\_LMI\_19-147-002-B490\_PS

## Activity Title: HC Affordable Rental Program

**Activity Type:**

Public services

**Project Number:**

0004

**Projected Start Date:**

02/08/2019

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/13/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$9,000,000.00
B-17-DM-48-0001	\$0.00	\$4,500,000.00
B-18-DP-48-0001	\$0.00	\$4,500,000.00
<b>Total Budget</b>	\$0.00	\$9,000,000.00
B-17-DM-48-0001	\$0.00	\$4,500,000.00
B-18-DP-48-0001	\$0.00	\$4,500,000.00
<b>Total Obligated</b>	\$0.00	\$4,500,000.00
B-17-DM-48-0001	\$0.00	\$4,500,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,412,092.57	\$2,412,092.57
B-17-DM-48-0001	\$2,412,092.57	\$2,412,092.57
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$2,412,092.57	\$2,412,092.57
B-17-DM-48-0001	\$2,412,092.57	\$2,412,092.57
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,412,092.57	\$2,412,092.57
Harris, County	\$2,412,092.57	\$2,412,092.57
<b>Most Impacted and Distressed Expended</b>	\$2,412,092.57	\$2,412,092.57
B-17-DM-48-0001	\$2,412,092.57	\$2,412,092.57
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will offer case management services for low to moderate income households of the Affordable Rental Program. The affordable rental program is designed to provide funds for case-management services for displaced renter households and acquisition, rehabilitation, reconstruction, and new construction of affordable multi-family Housing projects in areas impacted by Hurricane Harvey. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493,



77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

### **Activity Progress Narrative:**

During the reporting period, ARP funds were incorrectly drawn from the ARP Public Services activity. The \$2,412,092.57 should have been drawn from the Affordable Rental Program (rental activity), instead of the Affordable Rental Program - Public Services activity, and will be corrected in the Quarter 2 2022 QPR.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCBP\_DA\_LMI\_19-147-002-B490\_ACQ

## Activity Title: HC Buyout & Acquisition

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0004

**Projected Start Date:**

02/09/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/14/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$134,558,010.14
B-17-DM-48-0001	\$0.00	\$67,279,005.07
B-18-DP-48-0001	\$0.00	\$67,279,005.07
<b>Total Budget</b>	\$0.00	\$134,558,010.14
B-17-DM-48-0001	\$0.00	\$67,279,005.07
B-18-DP-48-0001	\$0.00	\$67,279,005.07
<b>Total Obligated</b>	\$0.00	\$67,279,005.07
B-17-DM-48-0001	\$0.00	\$67,279,005.07
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$3,122.49	\$2,870,506.89
B-17-DM-48-0001	\$3,122.49	\$2,870,506.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$3,122.49	\$2,870,506.89
B-17-DM-48-0001	\$3,122.49	\$2,870,506.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,122.49	\$2,870,506.89
Harris, County	\$3,122.49	\$2,870,506.89
<b>Most Impacted and Distressed Expended</b>	\$3,122.49	\$2,870,506.89
B-17-DM-48-0001	\$3,122.49	\$2,870,506.89
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will offer buyout assistance for households and commercial properties. Assistance will be provided to homeowners and commercial property owners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572,



77581, 77586, 77587 and 77598.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed costs associated with the delivery of the Buyout Program. Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_F&D

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0004

**Projected Start Date:**  
08/07/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Harris County

**Projected End Date:**  
08/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$42,505,080.86
B-17-DM-48-0001	\$0.00	\$21,252,540.43
B-18-DP-48-0001	\$0.00	\$21,252,540.43
<b>Total Budget</b>	\$0.00	\$42,505,080.86
B-17-DM-48-0001	\$0.00	\$21,252,540.43
B-18-DP-48-0001	\$0.00	\$21,252,540.43
<b>Total Obligated</b>	\$0.00	\$21,252,540.43
B-17-DM-48-0001	\$0.00	\$21,252,540.43
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$3,744,237.21	\$13,616,616.40
B-17-DM-48-0001	\$3,744,237.21	\$13,616,616.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$3,744,237.21	\$13,616,616.40
B-17-DM-48-0001	\$3,744,237.21	\$13,616,616.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,744,237.21	\$13,616,616.40
Harris, County	\$3,744,237.21	\$13,616,616.40
<b>Most Impacted and Distressed Expended</b>	\$3,744,237.21	\$13,616,616.40
B-17-DM-48-0001	\$3,744,237.21	\$13,616,616.40
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County shall make improvements to the P138-01-01 tributary by constructing a new in-line stormwater detention basin for the Greens Bayou watershed, excavating material, and completing associated site work and appurtenances. And will construct 2 new stormwater detention basins, to include excavation of material and reshaping of land; install a culvert; and complete associated site work and appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Activities to take place in Harris County at Harris County Flood Control District ? Lauder Stormwater Detention Basin and Little York and Hopper Detention Basins and Channel - Drainage Improvements.





### **Activity Progress Narrative:**

During the reporting period, the GLO reimbursed Harris County for construction costs associated with one flood and drainage project, which is underway. Additionally, the GLO reimbursed costs associated with the delivery of the Competitive Infrastructure Program. 300.22 - Payroll Allocations.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_PF

## Activity Title: Public Facilities

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

0004

### Projected Start Date:

08/07/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Harris County

### Projected End Date:

08/16/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Harris, County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$52,361,588.68
B-17-DM-48-0001	\$0.00	\$26,180,794.34
B-18-DP-48-0001	\$0.00	\$26,180,794.34
<b>Total Budget</b>	\$0.00	\$52,361,588.68
B-17-DM-48-0001	\$0.00	\$26,180,794.34
B-18-DP-48-0001	\$0.00	\$26,180,794.34
<b>Total Obligated</b>	\$0.00	\$26,180,794.34
B-17-DM-48-0001	\$0.00	\$26,180,794.34
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$534,873.49	\$540,783.49
B-17-DM-48-0001	\$534,873.49	\$540,783.49
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$534,873.49	\$540,783.49
B-17-DM-48-0001	\$534,873.49	\$540,783.49
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$534,873.49	\$540,783.49
Harris, County	\$534,873.49	\$540,783.49
<b>Most Impacted and Distressed Expended</b>	\$534,873.49	\$540,783.49
B-17-DM-48-0001	\$534,873.49	\$540,783.49
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County shall Today's Harbor for Children - Rebuilding Shelter Facilities - replace replace Today's Harbor for Children facilities with a gymnasium, a cafeteria and office building, and a maintenance and office facility and construct drainage improvements, including swales, headwalls, underground piping, and all associated site work and appurtenances.

Precinct2gether, Inc - Channelview Wellness Pod Complex - construct 4 prefabricated, self-contained permanent medical units. Construction will include new utility connections, foundations, canopies, decking with ramps/stairs, signage, fencing, installation of an emergency generator, fencing and associated site work and appurtenances. Harris County Public Health (HCPH)/Precinct 2 - East Harris County Healthcare and Social Services Hub - acquire property and construct a healthcare and service facility. The project will include demolition, construction of parking spaces, a pad for mobile clinic access, installation of an emergency generator, and associated site work and appurtenances. Asian American Health Coalition of Greater Houston Area - HOPE Health and Wellness Center - acquire property and construct a health



and wellness center. The project will include construction of an expanded detention pond, site drainage, and all associated site work and appurtenances. Covenant House Texas - Emergency Shelter - demolish the Covenant House Texas shelter facility and construct a new emergency shelter facility, including all associated site work and appurtenances. These activities will meet low to the moderate-income national objective.

### Location Description:

Activities to take place in Harris County at Today's Harbor for Children - Rebuilding Shelter Facilities - 514 Bayridge Road. Precinct2gether, Inc - Channelview Wellness Pod Complex - 16003 Lorenzo Street. HCPH/Precinct 2 - East Harris County Healthcare and Social Services Hub - 15430 East Freeway. Asian American Health Coalition of Greater Houston Area - HOPE Health and Wellness Center - 13800 Bellaire Boulevard. Covenant House Texas - Emergency Shelter - 1111 Lovett Boulevard, 29.743081.

### Activity Progress Narrative:

During the reporting period, the GLO reimbursed Harris County for construction costs associated with one public facility project. Additionally, the GLO reimbursed costs associated with the delivery of the Competitive Infrastructure Program, including an environmental review. 400.29 - Payroll Allocations.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_PS

## Activity Title: Public Services

**Activity Type:**

Public services

**Project Number:**

0004

**Projected Start Date:**

08/07/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,194,865.96
B-17-DM-48-0001	\$0.00	\$4,097,432.98
B-18-DP-48-0001	\$0.00	\$4,097,432.98
<b>Total Budget</b>	\$0.00	\$8,194,865.96
B-17-DM-48-0001	\$0.00	\$4,097,432.98
B-18-DP-48-0001	\$0.00	\$4,097,432.98
<b>Total Obligated</b>	\$0.00	\$4,097,432.98
B-17-DM-48-0001	\$0.00	\$4,097,432.98
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$256,230.75	\$1,890,459.96
B-17-DM-48-0001	\$256,230.75	\$1,890,459.96
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$256,230.75	\$1,890,459.96
B-17-DM-48-0001	\$256,230.75	\$1,890,459.96
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$256,230.75	\$1,890,459.96
Harris, County	\$256,230.75	\$1,890,459.96
<b>Most Impacted and Distressed Expended</b>	\$256,230.75	\$1,890,459.96
B-17-DM-48-0001	\$256,230.75	\$1,890,459.96
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County shall provide 5 scheduled, fixed routes using 1 bus each to provide bus service to the Crosby, Barrett Station, Sheldon, Channelview, Cloverleaf, Parkway and Pine Trails areas of Harris County. Each route will have stops designed to be serviced at least once per hour or with less headway when possible. Routes will offer transfer connections between proposed routes and the Houston METRO system and with other existing Harris county Transit Services routes. The project will include the purchase of bus service for approximately 51,150 operating hours, approximately 13,090 ADA paratransit trips, bus stop signs and pole installations, and system management. These activities will meet low to moderate income national objective.

**Location Description:**

Harris County Transit Services - Disaster Recovery Transportation Services- Bus Transportation services offered



to the Crosby, Barrett Station, Sheldon, Channelview, Cloverleaf, Parkway and Pine Trails areas of Harris County.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed Harris County for construction costs associated with one public service project. Additionally, the GLO reimbursed costs associated with the delivery of the Competitive Infrastructure Program. 50.04 - Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_SF

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0004

**Projected Start Date:**  
08/07/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Harris County

**Projected End Date:**  
08/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,274,800.00
B-17-DM-48-0001	\$0.00	\$2,637,400.00
B-18-DP-48-0001	\$0.00	\$2,637,400.00
<b>Total Budget</b>	\$0.00	\$5,274,800.00
B-17-DM-48-0001	\$0.00	\$2,637,400.00
B-18-DP-48-0001	\$0.00	\$2,637,400.00
<b>Total Obligated</b>	\$0.00	\$2,637,400.00
B-17-DM-48-0001	\$0.00	\$2,637,400.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$100.07	\$995.07
B-17-DM-48-0001	\$100.07	\$995.07
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$100.07	\$995.07
B-17-DM-48-0001	\$100.07	\$995.07
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$100.07	\$995.07
Harris, County	\$100.07	\$995.07
<b>Most Impacted and Distressed Expended</b>	\$100.07	\$995.07
B-17-DM-48-0001	\$100.07	\$995.07
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County shall replace approximately 17,600 LF of existing sanitary sewer lines with high-density polyethylene pipes throughout the Fairgreen subdivision. Additionally, shall replace approximately 11,100 LF of existing sanitary sewer lines with high-density polyethylene pipes throughout the High Meadows subdivision. Project shall include replacement of service leads and associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Activities to take place in Harris County at Sunbelt FWSD ? Fairgreen and Sunbelt FWSD ? High Meadows.



**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed costs associated with the delivery of the Competitive Infrastructure Program. Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCompApp\_DA\_UN\_19-147-002-B490\_F&D

## Activity Title: Flood and Drainage

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0004

**Projected Start Date:**  
08/07/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Harris County

**Projected End Date:**  
08/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$14,709,195.76
B-17-DM-48-0001	\$0.00	\$7,354,597.88
B-18-DP-48-0001	\$0.00	\$7,354,597.88
<b>Total Budget</b>	\$0.00	\$14,709,195.76
B-17-DM-48-0001	\$0.00	\$7,354,597.88
B-18-DP-48-0001	\$0.00	\$7,354,597.88
<b>Total Obligated</b>	\$0.00	\$7,354,597.88
B-17-DM-48-0001	\$0.00	\$7,354,597.88
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$150.10	\$150.10
B-17-DM-48-0001	\$150.10	\$150.10
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$150.10	\$150.10
B-17-DM-48-0001	\$150.10	\$150.10
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$150.10	\$150.10
Harris, County	\$150.10	\$150.10
<b>Most Impacted and Distressed Expended</b>	\$150.10	\$150.10
B-17-DM-48-0001	\$150.10	\$150.10
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County shall improve drainage by installing approximately 2,875 LF of reinforced concrete pipe and 2,390 LF of pavement and completing associated appurtenances in the north drainage area. The project will also include installing 2,640 LF of reinforced concrete pipe and 1,985 LF of pavement and completing associated appurtenances in the south drainage area. And increase drainage system conveyance and capacity by installing approximately 13,506 LF of concrete box culverts and completing all associated site work and appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Activities to take place in Harris County at City of Southside Place ? Drainage Improvements and City of West University Place ? Drainage Improvements.





### **Activity Progress Narrative:**

During the reporting period, the GLO reimbursed costs associated with the delivery of the Competitive Infrastructure Program. Payroll Allocations.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: HCHAP\_DA\_LMI\_19-147-002-B490

## Activity Title: HC HAP

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0004

**Projected Start Date:**

02/09/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/14/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$60,734,812.40
B-17-DM-48-0001	\$0.00	\$30,367,406.20
B-18-DP-48-0001	\$0.00	\$30,367,406.20
<b>Total Budget</b>	\$0.00	\$60,734,812.40
B-17-DM-48-0001	\$0.00	\$30,367,406.20
B-18-DP-48-0001	\$0.00	\$30,367,406.20
<b>Total Obligated</b>	\$0.00	\$30,367,406.20
B-17-DM-48-0001	\$0.00	\$30,367,406.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$271,094.72	\$3,546,958.73
B-17-DM-48-0001	\$271,094.72	\$3,546,958.73
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$271,094.72	\$3,546,958.73
B-17-DM-48-0001	\$271,094.72	\$3,546,958.73
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$271,094.72	\$3,546,958.73
Harris, County	\$271,094.72	\$3,546,958.73
<b>Most Impacted and Distressed Expended</b>	\$271,094.72	\$3,546,958.73
B-17-DM-48-0001	\$271,094.72	\$3,546,958.73
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will provide homeowner rehabilitation and reconstruction assistance activities. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.



### Activity Progress Narrative:

During the reporting period, the GLO reimbursed Harris County for construction costs related to 5 LMI households. Additionally, the GLO reimbursed costs associated with the delivery of the Homeowner Assistance Program. 4391.72 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	3		8/105	
# of Properties	3		9/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	3		14/105	
# of Singlefamily Units	3		14/105	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	3	0	3	13/0	1/105	14/105	100.00
# Owner	3	0	3	13/0	1/105	14/105	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: HCHAP\_DA\_UN\_19-147-002-B490

## Activity Title: HC HAP

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0004

**Projected Start Date:**

02/09/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/14/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$24,314,919.60
B-17-DM-48-0001	\$0.00	\$12,157,459.80
B-18-DP-48-0001	\$0.00	\$12,157,459.80
<b>Total Budget</b>	\$0.00	\$24,314,919.60
B-17-DM-48-0001	\$0.00	\$12,157,459.80
B-18-DP-48-0001	\$0.00	\$12,157,459.80
<b>Total Obligated</b>	\$0.00	\$12,157,459.80
B-17-DM-48-0001	\$0.00	\$12,157,459.80
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,097.93	\$1,353,346.44
B-17-DM-48-0001	\$1,097.93	\$1,353,346.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,097.93	\$1,353,346.44
B-17-DM-48-0001	\$1,097.93	\$1,353,346.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,097.93	\$1,353,346.44
Harris, County	\$1,097.93	\$1,353,346.44
<b>Most Impacted and Distressed Expended</b>	\$1,097.93	\$1,353,346.44
B-17-DM-48-0001	\$1,097.93	\$1,353,346.44
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will provide homeowner rehabilitation and reconstruction assistance activities. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.



### Activity Progress Narrative:

During the reporting period, the GLO reimbursed costs associated with the delivery of the Homeowner Assistance Program. Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		1/45	
# of Properties	1		2/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	1		3/45	
# of Singlefamily Units	1		3/45	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	0/0	0/0	3/45	0.00
# Owner	0	0	1	0/0	0/0	3/45	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HCHRP\_DA\_LMI\_19-147-002-B490

## Activity Title: HC Reimbursement

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0004

**Projected Start Date:**

02/10/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$76,083,464.80
B-17-DM-48-0001	\$0.00	\$38,041,732.40
B-18-DP-48-0001	\$0.00	\$38,041,732.40
<b>Total Budget</b>	\$0.00	\$76,083,464.80
B-17-DM-48-0001	\$0.00	\$38,041,732.40
B-18-DP-48-0001	\$0.00	\$38,041,732.40
<b>Total Obligated</b>	\$0.00	\$38,041,732.40
B-17-DM-48-0001	\$0.00	\$38,041,732.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$3,403,265.60	\$6,180,610.88
B-17-DM-48-0001	\$3,403,265.60	\$6,180,610.88
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$3,403,265.60	\$6,180,610.88
B-17-DM-48-0001	\$3,403,265.60	\$6,180,610.88
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,403,265.60	\$6,180,610.88
Harris, County	\$3,403,265.60	\$6,180,610.88
<b>Most Impacted and Distressed Expended</b>	\$3,403,265.60	\$6,180,610.88
B-17-DM-48-0001	\$3,403,265.60	\$6,180,610.88
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will offer a reimbursement program to assist low to moderate income households. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.



### Activity Progress Narrative:

During the reporting period, GLO reimbursed Harris County for costs related to 210 LMI HRP projects. Additionally, the GLO reimbursed costs associated with the delivery of the Homeowner Reimbursement Program. 2238.51 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	9	41/840
# of Singlefamily Units	9	41/840

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	6	3	9	29/0	12/840	41/840	100.00
# Owner	6	3	9	29/0	12/840	41/840	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HCHRP\_DA\_UN\_19-147-002-B490

## Activity Title: HC Reimbursement

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0004

**Projected Start Date:**

02/10/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$32,607,199.20
B-17-DM-48-0001	\$0.00	\$16,303,599.60
B-18-DP-48-0001	\$0.00	\$16,303,599.60
<b>Total Budget</b>	\$0.00	\$32,607,199.20
B-17-DM-48-0001	\$0.00	\$16,303,599.60
B-18-DP-48-0001	\$0.00	\$16,303,599.60
<b>Total Obligated</b>	\$0.00	\$16,303,599.60
B-17-DM-48-0001	\$0.00	\$16,303,599.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$4,010,048.13	\$6,793,695.54
B-17-DM-48-0001	\$4,010,048.13	\$6,793,695.54
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$4,010,048.13	\$6,793,695.54
B-17-DM-48-0001	\$4,010,048.13	\$6,793,695.54
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,010,048.13	\$6,793,695.54
Harris, County	\$4,010,048.13	\$6,793,695.54
<b>Most Impacted and Distressed Expended</b>	\$4,010,048.13	\$6,793,695.54
B-17-DM-48-0001	\$4,010,048.13	\$6,793,695.54
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will offer a reimbursement program to assist urgent need households. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.





### Activity Progress Narrative:

During the reporting period, GLO reimbursed Harris County for costs related to 252 non-LMI HRP projects. Additionally, the GLO reimbursed costs associated with the delivery of the Homeowner Reimbursement Program. 2494.06 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		12		47/360
# of Singlefamily Units		12		47/360

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	12	0/0	0/0	47/360	0.00
# Owner	0	0	12	0/0	0/0	47/360	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HCMOD\_DA\_LMI\_19-147-002-B490\_F&D

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0004

**Projected Start Date:**  
08/07/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Harris County

**Projected End Date:**  
08/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$150,477,570.20
B-17-DM-48-0001	\$0.00	\$75,238,785.10
B-18-DP-48-0001	\$0.00	\$75,238,785.10
<b>Total Budget</b>	\$0.00	\$150,477,570.20
B-17-DM-48-0001	\$0.00	\$75,238,785.10
B-18-DP-48-0001	\$0.00	\$75,238,785.10
<b>Total Obligated</b>	\$0.00	\$75,238,785.10
B-17-DM-48-0001	\$0.00	\$75,238,785.10
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$864.61	\$1,726,861.24
B-17-DM-48-0001	\$864.61	\$1,726,861.24
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$864.61	\$1,726,861.24
B-17-DM-48-0001	\$864.61	\$1,726,861.24
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$864.61	\$1,726,861.24
Harris County	\$0.00	\$0.00
Harris, County	\$864.61	\$1,726,861.24
<b>Most Impacted and Distressed Expended</b>	\$864.61	\$1,726,861.24
B-17-DM-48-0001	\$864.61	\$1,726,861.24
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County at Precinct 1- Beaumont Place Drainage Improvements increase drainage system conveyance and capacity by regrading approximately 20,167 CY of existing ditch; installing concrete rip-rap in existing drainage ditch; upsizing existing driveway culverts and street crossings; and completing associated appurtenances. Precinct 1 - Kingslake Forest Drainage Improvements increase drainage system conveyance and capacity by upsizing approximately 7,760 LF of existing storm sewer; replacing 39 inlet grates with bolt-down grates; and completing associated appurtenances. Precinct 2- High Meadows Drainage Improvements excavate and install approximately 292 CY of new ditches; install approximately 5,300 LF of enclosed storm sewer system with reinforced concrete pipes and inlets; and complete associated appurtenances. Precinct 4 - Holderrieth Drainage Improvements improve drainage system conveyance and capacity by installing



approximately 7,920 LF of storm sewer, inlets, manholes, associated street improvements, including removing and replacing the existing asphalt road with approximately 42,240 SY of concrete street, curb and gutter, median, sidewalk improvements, traffic signals, and bridge expansion, and complete associated site work and appurtenances. City of Deer Park - Bayou Bend Regional Detention Facility and Drainage Improvements construct a new 35 AF detention pond and associated site work, rehabilitate and install approximately 3,600 LF of storm sewer with concrete pipes, grade ditches, install storm sewer inlets, culverts, and complete associated appurtenances. City of La Porte - Northside Neighborhood Drainage Improvements increase drainage system conveyance and capacity by upsizing approximately 2,650 LF of storm sewer system with concrete pipes, install approximately 400 LF of concrete box, junction boxes, and associated waterline improvements including the installation of approximately 2,000 LF of waterline; and complete associated appurtenances. Zube Park Drainage Improvements increase the storage volume of the Zube Park Stormwater Detention Basin by excavating and disposing of material and completing associated site work and appurtenances. City of Pasadena - Drainage Improvements for Armand Bayou Upper Reaches reduce flooding in the target area north of Fairmont Parkway by constructing an approximately 18,000 LF overflow flood channel. Construction shall consist of excavating and regrading material, disposing of excavated material, installing manholes and 1,800 LF of storm sewer by tunneling, and completing associated site work and appurtenances. City of South Houston - Drainage Improvements increase drainage system conveyance and capacity by upsizing approximately 32,550 LF of storm sewer, install storm sewer inlets and manholes, and complete associated appurtenances. City of Katy ? Drainage Improvements improve sheet flow conveyance of floodwaters from Morton Road and the surrounding drainage area by installing approximately 3,400 LF of six-inch concrete pavement, approximately 4,400 LF of six-inch concrete curb, approximately 750 LF of six-inch concrete driveways, approximately 2,900 LF of four-foot sidewalks, and approximately 4,000 LF of main storm sewer lines and completing associated appurtenances. Barrett Station - Drainage Improvement increase drainage system conveyance and capacity by regrading approximately 3,000 LF of existing roadside ditches, upsizing driveway culverts, constructing approximately 4,360 LF of roadside ditches on Jean La Fitte Drive and Paris Drive, and extending roadside ditches along East Broussard Street, Lullaby Lane, and Sandman Avenue. System conveyance and capacity will also be increased by constructing multi-use detention basins along East Broussard Street, desilting road-crossing culverts and a siphon, installing a trash rack, and constructing a reinforced concrete pipe (RCP) siphon under San Jacinto River Authority (SJRA) canal. Site work will also include clearing and grubbing approximately 1,800 LF of the Jaeger Gully west of the SJRA irrigation canal, clearing and grubbing approximately 1,800 LF of the SJRA irrigation canal, and completing associated appurtenances. Western Homes - Drainage Improvements improve drainage systems by installing 7,400 LF of new storm sewer under all roadway ditches and shall restore ditch and pipe culverts. The project will also restore 3,800 LF of existing ditches and construct a new detention facility. These activities will meet low to moderate income national objective.

### Location Description:

Activities to take place in Harris County. Beaumont Place is located southeast of the intersection of Beltway 8 and Beaumont Highway. The project area is generally bound on the north by Elderberry Lane, south by Flagstaff Lane, west by Hartman Road, and east by Rimwood Road. Kingslake Forest is located west of the intersection of Lockwood Road and N Lake Houston Parkway. The project area is generally bound on the north by Drummond Park Drive, south by N Lake Houston Parkway, east by Currin Forest Drive, and west by Haraldson Forest Drive. High Meadows (West of JFK) is a single-family residential subdivision located west of the intersection of Lauder Road and John F. Kennedy Blvd. The project area is generally bound on the north by Lauder Road, south by Aldine Mail Route Road, east by John F. Kennedy Blvd, and west by Aldine ISD undeveloped parcels. Holderrieth Drainage is generally bound on the east by Huffsmith-Kohrville Rd and west by Hwy 249. City of Deer Park - Bayou Bend regional detention facility and drainage a is generally bound on the north by Pickerton Drive, south by Temperance Lane, east by Center Street, and west by Drainage Ditch B114-00-00. City of La Porte - Northside Neighborhood drainage is generally bound on the east by North 7th Street and west by North 11th Street. Zube Park drainage is located at 17701 Becker Road, Hockley, Texas and the project area is generally bound on the north by Bauer-Hockley Road, south by US-290, east by Becker Road, and west by Roberts Road. City of Pasadena - Armand Bayou Upper reaches drainage area is located along Red Bluff Road and generally bound on the north by Center Street and south by Big Island Slough (Channel B-106). City of South Houston - Drainage Project Site #1 is generally bound to the north by Kolb Road, south by Avenue G, east by Dumont Street, and west by 13th Street. Project Site #2 is generally bound to the north by College Avenue, south by Genoa Street, east by State Street, and west by Austin Street. Project Site #3 is generally bound to the west by Main Street and east by Caniff Ditch. City of Katy ? Drainage Improvements bound on the north by Morton Road, on the south by Garden Villa Drive, on the east by Fortuna Drive, and on the west by Patna Drive. Barrett Station - Drainage Improvements in the San Jacinto River watershed. Western Homes - Drainage Improvements located in the Greens Bayou watershed.

### Activity Progress Narrative:

During the reporting period, the GLO reimbursed costs associated with the delivery of the Method of Distribution Infrastructure Program. Payroll Allocations.

### Accomplishments Performance Measures

#### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCMOD\_DA\_LMI\_19-147-002-B490\_PF

## Activity Title: Public Facilities

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

0004

### Projected Start Date:

08/07/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Harris County

### Projected End Date:

08/16/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Harris, County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$9,624,468.08
B-17-DM-48-0001	\$0.00	\$4,812,234.04
B-18-DP-48-0001	\$0.00	\$4,812,234.04
<b>Total Budget</b>	\$0.00	\$9,624,468.08
B-17-DM-48-0001	\$0.00	\$4,812,234.04
B-18-DP-48-0001	\$0.00	\$4,812,234.04
<b>Total Obligated</b>	\$0.00	\$4,812,234.04
B-17-DM-48-0001	\$0.00	\$4,812,234.04
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$53.99	\$53.99
B-17-DM-48-0001	\$53.99	\$53.99
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$53.99	\$53.99
B-17-DM-48-0001	\$53.99	\$53.99
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$53.99	\$53.99
Harris, County	\$53.99	\$53.99
<b>Most Impacted and Distressed Expended</b>	\$53.99	\$53.99
B-17-DM-48-0001	\$53.99	\$53.99
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County shall construct a new 15,000 sq. ft. fire station on the south side of the City of Humble and shall complete all associated site work and appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Harris County at City of Humble Fire Station South Houston Ave. from north of Cedar Pond Dr. to south of Carpenter Rd.

### Activity Progress Narrative:

During the reporting period, the GLO reimbursed costs associated with the delivery of the Method of Distribution Infrastructure Program. Payroll Allocations.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: HCMOD\_DA\_LMI\_19-147-002-B490\_SF

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0004

**Projected Start Date:**  
08/07/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Harris County

**Projected End Date:**  
08/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$39,487,053.20
B-17-DM-48-0001	\$0.00	\$19,743,526.60
B-18-DP-48-0001	\$0.00	\$19,743,526.60
<b>Total Budget</b>	\$0.00	\$39,487,053.20
B-17-DM-48-0001	\$0.00	\$19,743,526.60
B-18-DP-48-0001	\$0.00	\$19,743,526.60
<b>Total Obligated</b>	\$0.00	\$19,743,526.60
B-17-DM-48-0001	\$0.00	\$19,743,526.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$270.21	\$460,329.35
B-17-DM-48-0001	\$270.21	\$460,329.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$270.21	\$460,329.35
B-17-DM-48-0001	\$270.21	\$460,329.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$270.21	\$460,329.35
Harris, County	\$270.21	\$460,329.35
<b>Most Impacted and Distressed Expended</b>	\$270.21	\$460,329.35
B-17-DM-48-0001	\$270.21	\$460,329.35
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County will provide sewer Infrastructure improvements to City of Galena Park Sanitary Sewer address inflow and infiltration issues within Galena Park by rehabilitating 3 lift stations to include the wet well structures, mechanical pumps, pipes and valves, and electrical motor control centers, and completing associated site work and appurtenances as well as sewer improvements to include replacing approximately 75,000 LF of sanitary sewer line, installing manholes and cleanouts, and completing related street repair and associated appurtenances. City of Jacinto City Wastewater Treatment Plant (WWTP) increase the processing capacity of the Jacinto City WWTP by rehabilitating the headworks and complete associated appurtenances. And City of Baytown - East Waste Water Treatment Plant repair and rehabilitate the Baytown East Waste Water Treatment Plant (BEWWTP) by elevating and replacing the Plant Operations building; replacing the existing influent lift station (ILS) pumps and pipes with submersible pumps, appropriate piping, and an



elevated ILS control panel; installing a Supervisory Control and Data Acquisition (SCADA) system; and completing associated site work and appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place in Harris County at City of Galena Park Sanitary Sewer Manor Lift Station, High School Lift Station, 3rd and Crown Lift Station and City of Galena Park Sewer Improvements. City of Jacinto City Wastewater Treatment Plant and City of Baytown - East Wastewater Treatment Plant.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed costs associated with the delivery of the Method of Distribution Infrastructure Program. Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: HCMOD\_DA\_UN\_19-147-002-B490\_F&D

## Activity Title: Flood and Drainage

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0004

**Projected Start Date:**  
08/07/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Harris County

**Projected End Date:**  
08/16/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$30,614,648.96
B-17-DM-48-0001	\$0.00	\$15,307,324.48
B-18-DP-48-0001	\$0.00	\$15,307,324.48
<b>Total Budget</b>	\$0.00	\$30,614,648.96
B-17-DM-48-0001	\$0.00	\$15,307,324.48
B-18-DP-48-0001	\$0.00	\$15,307,324.48
<b>Total Obligated</b>	\$0.00	\$15,307,324.48
B-17-DM-48-0001	\$0.00	\$15,307,324.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$162.09	\$280,201.03
B-17-DM-48-0001	\$162.09	\$280,201.03
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$162.09	\$280,201.03
B-17-DM-48-0001	\$162.09	\$280,201.03
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$162.09	\$280,201.03
Harris, County	\$162.09	\$280,201.03
<b>Most Impacted and Distressed Expended</b>	\$162.09	\$280,201.03
B-17-DM-48-0001	\$162.09	\$280,201.03
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Harris County at City of Friendswood Forest Bend Detention Pond will construct a new stormwater detention pond with associated site work, conduct excavation and installation of concrete pad and pipes and landscaping lighting, and complete associated appurtenances at the site of the Forest Bend Homeowners Association Park. City of Bellaire Drainage Improvements improve stormwater collection and drainage by replacing approximately 4,310 LF of pavement, upgrading the associated storm sewer system, and completing associated appurtenances. The streets will be designed to have a lower grade to hold more water and manage water flow. Bernadine Drainage Improvements increase drainage system conveyance and capacity by regrading approximately 14,239 LF of existing ditch; installing approximately 5,775 LF of storm sewer under existing roadside ditches, with 24 Type A inlets; and completing associated appurtenances. These activities will meet the urgent need national objective.



**Location Description:**

Activities to take place in Harris County. City of Friendswood Forest Bend Detention Pond - 4300 Laura Leigh Drive, and is generally bound by Ravine Drive to the north, FM 528 to the south, Townes Road to the east, and Clear Creek to the west. City of Bellaire Drainage Improvements - Mimosa Street, Chelsea Street, Cedar Street, and Larch Lane. Bernadine Drainage Improvements -project area is generally bound on the north by Craigwood Lane, south by Mile Drive, west by Tall Forest Drive, and east by East Morgan Drive. The project is in the White Oak Bayou watershed.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed costs associated with the delivery of the Method of Distribution Infrastructure Program. Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCMOD\_DA\_UN\_19-147-002-B490\_PF

## Activity Title: Public Facilities

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

0004

### Projected Start Date:

08/07/2019

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Harris County

### Projected End Date:

08/16/2024

### Completed Activity Actual End Date:

### Responsible Organization:

Harris, County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Harris, County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$9,743,208.50
\$0.00	\$4,871,604.25
\$0.00	\$4,871,604.25
\$0.00	\$9,743,208.50
\$0.00	\$4,871,604.25
\$0.00	\$4,871,604.25
\$0.00	\$4,871,604.25
\$0.00	\$0.00
\$108.11	\$3,847,856.14
\$108.11	\$3,847,856.14
\$0.00	\$0.00
\$108.11	\$3,847,856.14
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$108.11	\$3,847,856.14
\$108.11	\$3,847,856.14
\$0.00	\$0.00

### Activity Description:

Harris County shall replace the Bear Creek Community Center and relocate to a lower risk area by constructing a new approximately 24,500 sq. ft. community center to include completing all associated site work and appurtenances. And in the City of Friendswood acquire and renovate the proposed property to include approximately 7,875 sq. ft. of shelter space. Renovations will include the installation of demising walls, installation of separate entry and exit points, and completion of all associated site work and appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Harris County at Precinct 3 - Clay Road Community Center at 18650 Clay Road. City of Friendswood ? Blackhawk Property Acquisition and Rehabilitation at 15355 Blackhawk Boulevard.



### **Activity Progress Narrative:**

During the reporting period, the GLO reimbursed costs associated with the delivery of the Method of Distribution Infrastructure Program. Payroll Allocations.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: HCPS\_DA\_LMI\_19-147-002-B490

## Activity Title: Public Services

**Activity Type:**

Public services

**Project Number:**

0004

**Projected Start Date:**

08/06/2019

**Benefit Type:**

Direct ( Person )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,000,000.00
B-17-DM-48-0001	\$0.00	\$3,000,000.00
B-18-DP-48-0001	\$0.00	\$3,000,000.00
<b>Total Budget</b>	\$0.00	\$6,000,000.00
B-17-DM-48-0001	\$0.00	\$3,000,000.00
B-18-DP-48-0001	\$0.00	\$3,000,000.00
<b>Total Obligated</b>	\$0.00	\$3,000,000.00
B-17-DM-48-0001	\$0.00	\$3,000,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$332.66	\$332.66
B-17-DM-48-0001	\$332.66	\$332.66
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$332.66	\$332.66
B-17-DM-48-0001	\$332.66	\$332.66
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$332.66	\$332.66
Harris, County	\$332.66	\$332.66
<b>Most Impacted and Distressed Expended</b>	\$332.66	\$332.66
B-17-DM-48-0001	\$332.66	\$332.66
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County shall carry out public services under the Public Services Program, in addition public services rendered under other programs in strict accordance with the terms of Subrecipient's Contract and all Attachments, whether attached physically or incorporated by reference. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572,



77581, 77586, 77587 and 77598.

**Activity Progress Narrative:**

During the reporting period, the GLO reimbursed costs associated with the delivery of the Public Services Program. Payroll Allocations.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HCSFNC\_DA\_LMI\_19-147-002-B490

## Activity Title: HC Single Family New Construction

**Activity Type:**

Construction of new housing

**Project Number:**

0004

**Projected Start Date:**

02/10/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2024

**Completed Activity Actual End Date:**

**Responsible Organization:**

Harris, County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$182,120,802.00
B-17-DM-48-0001	\$0.00	\$91,060,401.00
B-18-DP-48-0001	\$0.00	\$91,060,401.00
<b>Total Budget</b>	\$0.00	\$182,120,802.00
B-17-DM-48-0001	\$0.00	\$91,060,401.00
B-18-DP-48-0001	\$0.00	\$91,060,401.00
<b>Total Obligated</b>	\$0.00	\$91,060,401.00
B-17-DM-48-0001	\$0.00	\$91,060,401.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$473,182.55	\$6,581,140.67
B-17-DM-48-0001	\$473,182.55	\$6,581,140.67
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$473,182.55	\$6,581,140.67
B-17-DM-48-0001	\$473,182.55	\$6,581,140.67
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$473,182.55	\$6,581,140.67
Harris, County	\$473,182.55	\$6,581,140.67
<b>Most Impacted and Distressed Expended</b>	\$473,182.55	\$6,581,140.67
B-17-DM-48-0001	\$473,182.55	\$6,581,140.67
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Harris County will provide a single family new construction program. The program will replace affordable single-family housing stock by developing new housing in areas of reduced risk of flooding. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.



### Activity Progress Narrative:

During the reporting period, GLO reimbursed Harris County for acquisition costs associated with one Single Family New Construction Program project. Additionally, the GLO reimbursed costs associated with the delivery of the Single Family New Construction Program. 1304.55 - Payroll Allocations.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 0005 / Homeowner Assistance Program**



# Grantee Activity Number: HAP[AACOG]\_SMID\_LMI

## Activity Title: HAP - AACOG

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/13/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$4,992,080.18

\$0.00 \$2,496,040.09

\$0.00 \$2,496,040.09

\$0.00 \$4,992,080.18

\$0.00 \$2,496,040.09

\$0.00 \$2,496,040.09

\$0.00 \$2,496,040.09

\$0.00 \$2,496,040.09

\$0.00 \$0.00

\$2,157.58 \$2,116,555.51

\$2,157.58 \$2,116,555.51

\$0.00 \$0.00

\$2,157.58 \$2,116,555.51

\$2,157.58 \$2,116,555.51

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$2,157.58 \$2,116,555.51

\$2,157.58 \$2,116,555.51

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Alamo Area Council of Governments (AACOG) Council of Governments (COG).

**Activity Progress Narrative:**

0 additional projects were completed out of 1 total projects managed during the reporting period. 1 projects are underway.  
286.42 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	1/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	9/9
# of Singlefamily Units	0	9/9

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	7/6	2/3	9/9	100.00
# Owner	0	0	0	7/6	2/3	9/9	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: HAP[AACOG]\_SMID\_UN

### Activity Title: HAP - AACOG

#### Activity Type:

Rehabilitation/reconstruction of residential structures

#### Project Number:

0005

#### Projected Start Date:

09/13/2018

#### Benefit Type:

Direct ( HouseHold )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Homeowner Assistance Program

#### Projected End Date:

06/30/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Texas General Land Office

#### Overall

##### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Funds Expended

Texas General Land Office

##### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

#### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,596,605.80
\$0.00	\$798,302.90
\$0.00	\$798,302.90
\$0.00	\$1,596,605.80
\$0.00	\$798,302.90
\$0.00	\$798,302.90
\$0.00	\$798,302.90
\$0.00	\$0.00
\$150.50	\$669,868.13
\$150.50	\$669,868.13
\$0.00	\$0.00
\$150.50	\$669,868.13
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$150.50	\$669,868.13
\$150.50	\$669,868.13
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

#### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

#### Location Description:

Activities to take place throughout the Alamo Area Council of Governments (AACOG) Council of Governments (COG).

#### Activity Progress Narrative:

Activities are underway, no reportable changes during this quarter. 71.62 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/4
# of Singlefamily Units	0	3/4

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/4	0.00
# Owner	0	0	0	0/0	0/0	3/4	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[BVCOG]\_SMID\_LMI

## Activity Title: HAP - BVCOG

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/13/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$2,882,055.12
\$0.00	\$1,441,027.56
\$0.00	\$1,441,027.56
\$0.00	\$2,882,055.12
\$0.00	\$1,441,027.56
\$0.00	\$1,441,027.56
\$0.00	\$1,441,027.56
\$0.00	\$0.00
\$42,365.21	\$1,223,373.07
\$42,365.21	\$1,223,373.07
\$0.00	\$0.00
\$42,365.21	\$1,223,373.07
\$42,365.21	\$1,223,373.07
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$42,365.21	\$1,200,681.02
\$42,365.21	\$1,233,358.07
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Brazos Valley Council of Governments (BVCOG) Council of Governments (COG).

**Activity Progress Narrative:**

Activities are underway, no reportable changes during this quarter. 125.32 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	2/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	5/6
# of Singlefamily Units	0	5/6

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	4/4	1/2	5/6	100.00
# Owner	0	0	0	4/4	1/2	5/6	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



**Grantee Activity Number: HAP[BVCOG]\_SMID\_UN**  
**Activity Title: HAP - BVCOG**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0005  
**Projected Start Date:**  
 09/13/2018  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Homeowner Assistance Program  
**Projected End Date:**  
 06/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Texas General Land Office

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,235,166.48
B-17-DM-48-0001	\$0.00	\$617,583.24
B-18-DP-48-0001	\$0.00	\$617,583.24
<b>Total Budget</b>	\$0.00	\$1,235,166.48
B-17-DM-48-0001	\$0.00	\$617,583.24
B-18-DP-48-0001	\$0.00	\$617,583.24
<b>Total Obligated</b>	\$0.00	\$617,583.24
B-17-DM-48-0001	\$0.00	\$617,583.24
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$41.58	\$258,866.97
B-17-DM-48-0001	\$41.58	\$258,866.97
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$41.58	\$258,866.97
B-17-DM-48-0001	\$41.58	\$258,866.97
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$41.58	\$48,686.25
Texas General Land Office	\$41.58	\$268,851.97
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout the Brazos Valley Council of Governments (BVCOG) Council of Governments (COG).

**Activity Progress Narrative:**



0 additional projects were completed out of 0 total projects managed during the reporting period. 0 projects are underway.  
 17.92 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/21	
# of Singlefamily Units	0		1/21	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	1/21	0.00
# Owner	0	0	0	0/0	0/0	1/21	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





# Grantee Activity Number: HAP[CAPCOG]\_HMIID\_LMI

## Activity Title: HAP - CAPCOG

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
0005

**Projected Start Date:**  
09/12/2018

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Homeowner Assistance Program

**Projected End Date:**  
06/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,770,209.50
B-17-DM-48-0001	\$0.00	\$2,385,104.75
B-18-DP-48-0001	\$0.00	\$2,385,104.75
<b>Total Budget</b>	\$0.00	\$4,770,209.50
B-17-DM-48-0001	\$0.00	\$2,385,104.75
B-18-DP-48-0001	\$0.00	\$2,385,104.75
<b>Total Obligated</b>	\$0.00	\$2,385,104.75
B-17-DM-48-0001	\$0.00	\$2,385,104.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	(\$68,664.67)	\$767,887.85
B-17-DM-48-0001	(\$68,664.67)	\$767,887.85
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	(\$68,664.67)	\$767,887.85
B-17-DM-48-0001	(\$68,664.67)	\$767,887.85
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$68,664.67)	\$745,195.80
Texas General Land Office	(\$68,664.67)	\$777,872.85
<b>Most Impacted and Distressed Expended</b>	(\$68,664.67)	\$745,195.80
B-17-DM-48-0001	(\$68,664.67)	\$745,195.80
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

### Location Description:

Activities to take place throughout the Capital Area Council of Governments (CAPCOG) Council of Governments (COG).

### Activity Progress Narrative:



Activities are underway, no reportable changes during this quarter 125.31 - Payroll Allocations / Correction to payments out of incorrect DRGR activities.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	0/4

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/15
# of Singlefamily Units	0	3/15

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/10	0/5	3/15	100.00
# Owner	0	0	0	3/10	0/5	3/15	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: HAP[CAPCOG]\_SMID\_LMI

### Activity Title: HAP - CAPCOG

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$5,185,980.94
\$0.00	\$2,592,990.47
\$0.00	\$2,592,990.47
\$0.00	\$5,185,980.94
\$0.00	\$2,592,990.47
\$0.00	\$2,592,990.47
\$0.00	\$2,592,990.47
\$0.00	\$0.00
\$212.05	\$1,988,365.85
\$212.05	\$1,988,365.85
\$0.00	\$0.00
\$212.05	\$1,988,365.85
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$212.05	\$1,964,294.30
\$212.05	\$2,008,335.85
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Capital Area Council of Governments (CAPCOG) Council of Governments (COG).

**Activity Progress Narrative:**

1 additional projects were completed out of 2 total projects managed during the reporting period. 1 projects are underway.  
 340.1 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	1/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	1	9/7
# of Singlefamily Units	1	9/7

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	1	0	1	8/5	1/2	9/7	100.00
# Owner	1	0	1	8/5	1/2	9/7	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[CAPCOG]\_SMID\_UN

## Activity Title: HAP - CAPCOG

### Activity Type:

Rehabilitation/reconstruction of residential structures

### Project Number:

0005

### Projected Start Date:

09/13/2018

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Homeowner Assistance Program

### Projected End Date:

06/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Texas General Land Office

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Texas General Land Office

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,365,420.40
\$0.00	\$682,710.20
\$0.00	\$682,710.20
\$0.00	\$1,365,420.40
\$0.00	\$682,710.20
\$0.00	\$682,710.20
\$0.00	\$682,710.20
\$0.00	\$0.00
\$134.77	\$656,106.58
\$134.77	\$656,106.58
\$0.00	\$0.00
\$134.77	\$656,106.58
\$134.77	\$656,106.58
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$134.77	\$655,998.99
\$134.77	\$656,106.58
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

### Location Description:

Activities to take place throughout the Capital Area Council of Governments (CAPCOG) Council of Governments (COG).

### Activity Progress Narrative:

0 additional projects were completed out of 0 total projects managed during the reporting period. 0 projects are underway.  
71.62 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	3/3	0.00
# Owner	0	0	0	0/0	0/0	3/3	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



**Grantee Activity Number: HAP[CBCOG]\_HMIID\_LMI**  
**Activity Title: HAP - CBCOG**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0005  
**Projected Start Date:**  
 09/12/2018  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Homeowner Assistance Program  
**Projected End Date:**  
 06/29/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Texas General Land Office

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$423,517,322.82
B-17-DM-48-0001	\$250,759.18	\$211,758,661.41
B-18-DP-48-0001	\$0.00	\$211,758,661.41
<b>Total Budget</b>	\$250,759.18	\$423,517,322.82
B-17-DM-48-0001	\$250,759.18	\$211,758,661.41
B-18-DP-48-0001	\$0.00	\$211,758,661.41
<b>Total Obligated</b>	\$250,759.18	\$211,758,661.41
B-17-DM-48-0001	\$250,759.18	\$211,758,661.41
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$19,393,820.34	\$172,228,994.25
B-17-DM-48-0001	\$19,393,820.34	\$172,228,994.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$19,393,820.34	\$172,228,994.25
B-17-DM-48-0001	\$19,393,820.34	\$172,228,994.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$19,393,820.34	\$149,079,088.91
Texas General Land Office	\$19,393,820.34	\$172,981,804.25
<b>Most Impacted and Distressed Expended</b>	\$19,393,820.34	\$169,112,040.76
B-17-DM-48-0001	\$19,393,820.34	\$169,112,040.76
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Coastal Bend Council of Governments (CBCOG) Council of Governments (COG).

**Activity Progress Narrative:**



65 additional projects were completed out of 166 total projects managed during the reporting period. 101 projects are underway. 27155.46 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	26	296/188

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	65	771/751
# of Singlefamily Units	65	771/751

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	46	19	65	552/496	219/255	771/751	100.00
# Owner	46	19	65	552/496	219/255	771/751	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





**Grantee Activity Number: HAP[CBCOG]\_H MID\_UN**  
**Activity Title: HAP - CBCOG**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0005  
**Projected Start Date:**  
 09/12/2018  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Homeowner Assistance Program  
**Projected End Date:**  
 06/29/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Texas General Land Office

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$135,121,059.06
B-17-DM-48-0001	\$0.00	\$67,560,529.53
B-18-DP-48-0001	\$0.00	\$67,560,529.53
<b>Total Budget</b>	\$0.00	\$135,121,059.06
B-17-DM-48-0001	\$0.00	\$67,560,529.53
B-18-DP-48-0001	\$0.00	\$67,560,529.53
<b>Total Obligated</b>	\$0.00	\$67,560,529.53
B-17-DM-48-0001	\$0.00	\$67,560,529.53
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$6,652,357.45	\$54,806,508.89
B-17-DM-48-0001	\$6,652,357.45	\$54,806,508.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$6,652,357.45	\$54,806,508.89
B-17-DM-48-0001	\$6,652,357.45	\$54,806,508.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,652,357.45	\$53,173,518.32
Texas General Land Office	\$6,652,357.45	\$54,969,768.89
<b>Most Impacted and Distressed Expended</b>	\$6,652,357.45	\$53,173,518.32
B-17-DM-48-0001	\$6,652,357.45	\$53,173,518.32
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout the Coastal Bend Council of Governments (CBCOG) Council of Governments (COG).

**Activity Progress Narrative:**



24 additional projects were completed out of 56 total projects managed during the reporting period. 32 projects are underway. 8932.46 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	13	69/81

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	24	247/322
# of Singlefamily Units	24	247/322

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	24	0/0	0/0	247/322	0.00
# Owner	0	0	24	0/0	0/0	247/322	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: HAP[CBCOG]\_SMID\_LMI

### Activity Title: HAP - CBCOG

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$30,060,583.26
\$0.00	\$15,030,291.63
\$0.00	\$15,030,291.63
\$0.00	\$30,060,583.26
\$0.00	\$15,030,291.63
\$0.00	\$15,030,291.63
\$0.00	\$15,030,291.63
\$0.00	\$0.00
\$212,574.74	\$10,762,747.69
\$212,574.74	\$10,762,747.69
\$0.00	\$0.00
\$212,574.74	\$10,762,747.69
\$212,574.74	\$10,762,747.69
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$212,574.74	\$10,655,584.78
\$212,574.74	\$10,780,887.69
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Coastal Bend Council of Governments (CBCOG) Council of Governments (COG).

**Activity Progress Narrative:**

0 additional projects were completed out of 8 total projects managed during the reporting period. 8 projects are underway.  
1628.96 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	14/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	48/48
# of Singlefamily Units	0	48/48

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	37/32	11/16	48/48	100.00
# Owner	0	0	0	37/32	11/16	48/48	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[CBCOG]\_SMID\_UN

## Activity Title: HAP - CBCOG

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
0005

**Projected Start Date:**  
09/12/2018

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Homeowner Assistance Program

**Projected End Date:**  
06/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$7,454,535.68
B-17-DM-48-0001	\$0.00	\$3,727,267.84
B-18-DP-48-0001	\$0.00	\$3,727,267.84
<b>Total Budget</b>	\$0.00	\$7,454,535.68
B-17-DM-48-0001	\$0.00	\$3,727,267.84
B-18-DP-48-0001	\$0.00	\$3,727,267.84
<b>Total Obligated</b>	\$0.00	\$3,727,267.84
B-17-DM-48-0001	\$0.00	\$3,727,267.84
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$229,514.38	\$2,387,231.47
B-17-DM-48-0001	\$229,514.38	\$2,387,231.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$229,514.38	\$2,387,231.47
B-17-DM-48-0001	\$229,514.38	\$2,387,231.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$229,514.38	\$2,360,018.39
Texas General Land Office	\$229,514.38	\$2,387,231.47
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

### Location Description:

Activities to take place throughout the Coastal Bend Council of Governments (CBCOG) Council of Governments (COG).

### Activity Progress Narrative:

0 additional projects were completed out of 0 total projects managed during the reporting period. 0 projects are underway.  
 429.61 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	2/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/21
# of Singlefamily Units	0	9/21

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	9/21	0.00
# Owner	0	0	0	0/0	0/0	9/21	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: HAP[DETCOG]\_HMIID\_LMI

### Activity Title: HAP - DETCOG

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/18/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$252,625,745.62
\$0.00	\$126,312,872.81
\$0.00	\$126,312,872.81
\$0.00	\$252,625,745.62
\$0.00	\$126,312,872.81
\$0.00	\$126,312,872.81
\$0.00	\$126,312,872.81
\$0.00	\$0.00
\$12,145,493.01	\$106,198,531.02
\$12,145,493.01	\$106,198,531.02
\$0.00	\$0.00
\$12,145,493.01	\$106,198,531.02
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$12,145,493.01	\$105,653,327.33
\$12,145,493.01	\$106,217,904.24
\$12,145,493.01	\$105,653,327.33
\$12,145,493.01	\$105,653,327.33
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Deep East Texas Council of Governments (DETCOG) Council of Governments (COG).

**Activity Progress Narrative:**

33 additional projects were completed out of 67 total projects managed during the reporting period. 34 projects are underway. 14678.65 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	23	287/112

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	33	447/449
# of Singlefamily Units	33	447/449

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	28	5	33	382/296	65/153	447/449	100.00
# Owner	28	5	33	382/296	65/153	447/449	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





## Grantee Activity Number: HAP[DETCOG]\_H MID\_UN

### Activity Title: HAP - DETCOG

#### Activity Type:

Rehabilitation/reconstruction of residential structures

#### Project Number:

0005

#### Projected Start Date:

09/18/2018

#### Benefit Type:

Direct ( HouseHold )

#### National Objective:

Urgent Need

#### Activity Status:

Under Way

#### Project Title:

Homeowner Assistance Program

#### Projected End Date:

06/29/2022

#### Completed Activity Actual End Date:

#### Responsible Organization:

Texas General Land Office

#### Overall

##### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Funds Expended

Texas General Land Office

##### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

#### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$38,553,890.98
\$0.00	\$19,276,945.49
\$0.00	\$19,276,945.49
\$0.00	\$38,553,890.98
\$0.00	\$19,276,945.49
\$0.00	\$19,276,945.49
\$0.00	\$19,276,945.49
\$0.00	\$0.00
\$1,759,020.88	\$15,661,747.93
\$1,759,020.88	\$15,661,747.93
\$0.00	\$0.00
\$1,759,020.88	\$15,661,747.93
\$1,759,020.88	\$15,661,747.93
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$1,759,020.88	\$15,660,962.97
\$1,759,020.88	\$15,661,747.93
\$1,759,020.88	\$15,660,962.97
\$1,759,020.88	\$15,660,962.97
\$0.00	\$0.00

#### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

#### Location Description:

Activities to take place throughout the Deep East Texas Council of Governments (DETCOG) Council of Governments (COG).

#### Activity Progress Narrative:

6 additional projects were completed out of 13 total projects managed during the reporting period. 7 projects are underway.  
 2148.09 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	4	36/48

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	6	65/193
# of Singlefamily Units	6	65/193

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	6	0/0	0/0	65/193	0.00
# Owner	0	0	6	0/0	0/0	65/193	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[DETCOG]\_SMID\_LMI

## Activity Title: HAP - DETCOG

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/17/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/28/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$32,650,544.00

\$0.00 \$16,325,272.00

\$0.00 \$16,325,272.00

\$0.00 \$32,650,544.00

\$0.00 \$16,325,272.00

\$0.00 \$16,325,272.00

\$0.00 \$16,325,272.00

\$0.00 \$16,325,272.00

\$0.00 \$0.00

\$802,076.39 \$13,758,620.80

\$802,076.39 \$13,758,620.80

\$0.00 \$0.00

\$802,076.39 \$13,758,620.80

\$802,076.39 \$13,758,620.80

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$802,076.39 \$13,758,271.92

\$802,076.39 \$13,758,620.80

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Deep East Texas Council of Governments (DETCOG) Council of Governments (COG).

**Activity Progress Narrative:**

3 additional projects were completed out of 8 total projects managed during the reporting period. 5 projects are underway.  
 1754.27 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	1	36/10

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	3	55/38
# of Singlefamily Units	3	55/38

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	3	0	3	46/25	9/13	55/38	100.00
# Owner	3	0	3	46/25	9/13	55/38	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[DETCOG]\_SMID\_UN

## Activity Title: HAP - DETCOG

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
0005

**Projected Start Date:**  
09/17/2018

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Homeowner Assistance Program

**Projected End Date:**  
06/28/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,564,518.86
B-17-DM-48-0001	\$0.00	\$1,282,259.43
B-18-DP-48-0001	\$0.00	\$1,282,259.43
<b>Total Budget</b>	\$0.00	\$2,564,518.86
B-17-DM-48-0001	\$0.00	\$1,282,259.43
B-18-DP-48-0001	\$0.00	\$1,282,259.43
<b>Total Obligated</b>	\$0.00	\$1,282,259.43
B-17-DM-48-0001	\$0.00	\$1,282,259.43
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$239,693.94	\$1,081,884.29
B-17-DM-48-0001	\$239,693.94	\$1,081,884.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$239,693.94	\$1,081,884.29
B-17-DM-48-0001	\$239,693.94	\$1,081,884.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$239,693.94	\$1,081,709.86
Texas General Land Office	\$239,693.94	\$1,081,884.29
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

### Location Description:

Activities to take place throughout the Deep East Texas Council of Governments (DETCOG) Council of Governments (COG).

### Activity Progress Narrative:



0 additional projects were completed out of 0 total projects managed during the reporting period. 0 projects are underway.  
 125.33 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		3/4	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/16	
# of Singlefamily Units	0		5/16	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	5/16	0.00
# Owner	0	0	0	0/0	0/0	5/16	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



**Grantee Activity Number: HAP[GCRPC]\_HMIID\_LMI**  
**Activity Title: HAP - GCRPC**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0005  
**Projected Start Date:**  
 09/12/2018  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Homeowner Assistance Program  
**Projected End Date:**  
 06/29/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Texas General Land Office

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$114,053,212.08
B-17-DM-48-0001	\$0.00	\$57,026,606.04
B-18-DP-48-0001	\$0.00	\$57,026,606.04
<b>Total Budget</b>	\$0.00	\$114,053,212.08
B-17-DM-48-0001	\$0.00	\$57,026,606.04
B-18-DP-48-0001	\$0.00	\$57,026,606.04
<b>Total Obligated</b>	\$0.00	\$57,026,606.04
B-17-DM-48-0001	\$0.00	\$57,026,606.04
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$519,769.52	\$44,735,374.42
B-17-DM-48-0001	\$519,769.52	\$44,735,374.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$519,769.52	\$44,735,374.42
B-17-DM-48-0001	\$519,769.52	\$44,735,374.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$519,769.52	\$42,745,858.91
Texas General Land Office	\$519,769.52	\$44,915,104.42
<b>Most Impacted and Distressed Expended</b>	\$519,769.52	\$42,745,858.91
B-17-DM-48-0001	\$519,769.52	\$42,745,858.91
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Golden Crescent Regional Planning Commission (GCRPC) Council of Governments (COG).

**Activity Progress Narrative:**



0 additional projects were completed out of 17 total projects managed during the reporting period. 17 projects are underway. 6623.28 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	61/42

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	189/167
# of Singlefamily Units	0	189/167

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	147/110	42/57	189/167	100.00
# Owner	0	0	0	147/110	42/57	189/167	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





# Grantee Activity Number: HAP[GCRPC]\_H MID\_UN

## Activity Title: HAP - GCRPC

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
0005

**Projected Start Date:**  
09/12/2018

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Homeowner Assistance Program

**Projected End Date:**  
06/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$38,937,090.90
B-17-DM-48-0001	\$0.00	\$19,468,545.45
B-18-DP-48-0001	\$0.00	\$19,468,545.45
<b>Total Budget</b>	\$0.00	\$38,937,090.90
B-17-DM-48-0001	\$0.00	\$19,468,545.45
B-18-DP-48-0001	\$0.00	\$19,468,545.45
<b>Total Obligated</b>	\$0.00	\$19,468,545.45
B-17-DM-48-0001	\$0.00	\$19,468,545.45
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$76,297.33	\$13,019,297.50
B-17-DM-48-0001	\$76,297.33	\$13,019,297.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$76,297.33	\$13,019,297.50
B-17-DM-48-0001	\$76,297.33	\$13,019,297.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$76,297.33	\$12,715,744.38
Texas General Land Office	\$76,297.33	\$13,059,237.50
<b>Most Impacted and Distressed Expended</b>	\$76,297.33	\$12,715,744.38
B-17-DM-48-0001	\$76,297.33	\$12,715,744.38
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

### Location Description:

Activities to take place throughout the Golden Crescent Regional Planning Commission (GCRPC) Council of Governments (COG).

### Activity Progress Narrative:



0 additional projects were completed out of 7 total projects managed during the reporting period. 7 projects are underway.  
2291.31 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	14/18

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	58/72
# of Singlefamily Units	0	58/72

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	58/72	0.00
# Owner	0	0	0	0/0	0/0	58/72	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[GCRPC]\_SMID\_LMI

## Activity Title: HAP - GCRPC

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$26,813,303.02

\$0.00 \$13,406,651.51

\$0.00 \$13,406,651.51

\$0.00 \$26,813,303.02

\$0.00 \$13,406,651.51

\$0.00 \$13,406,651.51

\$0.00 \$13,406,651.51

\$0.00 \$13,406,651.51

\$0.00 \$0.00

\$127,640.06 \$9,335,418.52

\$127,640.06 \$9,335,418.52

\$0.00 \$0.00

\$127,640.06 \$9,335,418.52

\$127,640.06 \$9,335,418.52

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$127,640.06 \$8,609,146.21

\$127,640.06 \$9,455,238.52

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Golden Crescent Regional Planning Commission (GCRPC) Council of Governments (COG).

**Activity Progress Narrative:**

Activities are underway, no reportable changes during this quarter. 1432.06 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		16/10	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		39/42	
# of Singlefamily Units	0		39/42	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	29/28	10/14	39/42	100.00
# Owner	0	0	0	29/28	10/14	39/42	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[GCRPC]\_SMID\_UN

## Activity Title: HAP - GCRPC

### Activity Type:

Rehabilitation/reconstruction of residential structures

### Project Number:

0005

### Projected Start Date:

09/12/2018

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Homeowner Assistance Program

### Projected End Date:

06/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Texas General Land Office

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Texas General Land Office

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$6,834,272.72
\$0.00	\$3,417,136.36
\$0.00	\$3,417,136.36
\$0.00	\$6,834,272.72
\$0.00	\$3,417,136.36
\$0.00	\$3,417,136.36
\$0.00	\$3,417,136.36
\$0.00	\$0.00
\$48,302.26	\$2,096,172.18
\$48,302.26	\$2,096,172.18
\$0.00	\$0.00
\$48,302.26	\$2,096,172.18
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$48,302.26	\$2,017,172.94
\$48,302.26	\$2,096,172.18
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

### Location Description:

Activities to take place throughout the Golden Crescent Regional Planning Commission (GCRPC) Council of Governments (COG).

### Activity Progress Narrative:

0 additional projects were completed out of 2 total projects managed during the reporting period. 2 projects are underway.  
 340.11 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	1/12

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/47
# of Singlefamily Units	0	8/47

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	8/47	0.00
# Owner	0	0	0	0/0	0/0	8/47	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[HGAC]\_HMID\_LMI

## Activity Title: HAP - HGAC

### Activity Type:

Rehabilitation/reconstruction of residential structures

### Project Number:

0005

### Projected Start Date:

09/16/2018

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Homeowner Assistance Program

### Projected End Date:

06/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Texas General Land Office

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Texas General Land Office

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$759,076,255.80
\$0.00	\$379,538,127.90
\$0.00	\$379,538,127.90
\$0.00	\$759,076,255.80
\$0.00	\$379,538,127.90
\$0.00	\$379,538,127.90
\$0.00	\$379,538,127.90
\$0.00	\$0.00
\$39,606,290.00	\$284,707,221.66
\$39,606,290.00	\$284,707,221.66
\$0.00	\$0.00
\$39,606,290.00	\$284,707,221.66
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$39,606,290.00	\$281,530,798.87
\$39,606,290.00	\$285,167,644.24
\$39,606,290.00	\$281,530,798.87
\$39,606,290.00	\$281,530,798.87
\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

### Location Description:

Activities to take place throughout the Houston-Galveston Area Council (H-GAC) Council of Governments (COG).

### Activity Progress Narrative:

124 additional projects were completed out of 257 total projects managed during the reporting period. 133 projects are underway. 45951.27 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	81	852/424

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	124	1164/1698
# of Singlefamily Units	124	1164/1698

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	102	22	124	942/1121	222/577	1164/1698	100.00
# Owner	102	22	124	942/1121	222/577	1164/1698	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





## Grantee Activity Number: HAP[HGAC]\_HMID\_UN

### Activity Title: HAP - HGAC

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$170,746,881.06
\$0.00	\$85,373,440.53
\$0.00	\$85,373,440.53
\$0.00	\$170,746,881.06
\$0.00	\$85,373,440.53
\$0.00	\$85,373,440.53
\$0.00	\$85,373,440.53
\$0.00	\$0.00
\$8,105,048.63	\$53,206,949.12
\$8,105,048.63	\$53,206,949.12
\$0.00	\$0.00
\$8,105,048.63	\$53,206,949.12
\$8,105,048.63	\$53,206,949.12
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$8,105,048.63	\$52,865,107.37
\$8,105,048.63	\$53,272,633.12
\$8,105,048.63	\$52,865,107.37
\$8,105,048.63	\$52,865,107.37
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout the Houston-Galveston Area Council (H-GAC) Council of Governments (COG).

**Activity Progress Narrative:**

27 additional projects were completed out of 67 total projects managed during the reporting period. 40 projects are underway. 11223.79 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Elevated Structures</b>	16	154/182

	This Report Period Total	Cumulative Actual Total / Expected Total
<b># of Housing Units</b>	27	224/728
<b># of Singlefamily Units</b>	27	224/728

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
<b># of Households</b>	0	0	27	0/0	0/0	224/728	0.00
<b># Owner</b>	0	0	27	0/0	0/0	224/728	0.00

### Activity Locations

**No Activity Locations found.**

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

**Activity Supporting Documents:** None



## Grantee Activity Number: HAP[HGAC]\_SMID\_LMI

### Activity Title: HAP - HGAC

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$65,986,145.48

\$0.00 \$32,993,072.74

\$0.00 \$32,993,072.74

\$0.00 \$65,986,145.48

\$0.00 \$32,993,072.74

\$0.00 \$32,993,072.74

\$0.00 \$32,993,072.74

\$0.00 \$32,993,072.74

\$0.00 \$0.00

\$2,518,801.11 \$21,160,762.93

\$2,518,801.11 \$21,160,762.93

\$0.00 \$0.00

\$2,518,801.11 \$21,160,762.93

\$2,518,801.11 \$21,160,762.93

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$2,518,801.11 \$20,819,006.50

\$2,518,801.11 \$21,177,183.93

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the Houston-Galveston Area Council (H-GAC) Council of Governments (COG).

**Activity Progress Narrative:**

10 additional projects were completed out of 15 total projects managed during the reporting period. 5 projects are underway. 3025.23 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	10	80/36

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	10	85/143
# of Singlefamily Units	10	85/143

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	8	2	10	68/94	17/49	85/143	100.00
# Owner	8	2	10	68/94	17/49	85/143	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



## Grantee Activity Number: HAP[HGAC]\_SMID\_UN

### Activity Title: HAP - HGAC

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$18,279,576.64
\$0.00	\$9,139,788.32
\$0.00	\$9,139,788.32
\$0.00	\$18,279,576.64
\$0.00	\$9,139,788.32
\$0.00	\$9,139,788.32
\$0.00	\$9,139,788.32
\$0.00	\$0.00
\$704,342.11	\$5,117,667.52
\$704,342.11	\$5,117,667.52
\$0.00	\$0.00
\$704,342.11	\$5,117,667.52
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$704,342.11	\$4,990,674.41
\$704,342.11	\$5,150,509.52
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout the Houston-Galveston Area Council (H-GAC) Council of Governments (COG).

**Activity Progress Narrative:**

2 additional projects were completed out of 4 total projects managed during the reporting period. 2 projects are underway.  
 698.13 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	2	19/15

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	19/61
# of Singlefamily Units	2	19/61

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	2	0/0	0/0	19/61	0.00
# Owner	0	0	2	0/0	0/0	19/61	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



# Grantee Activity Number: HAP[SETRPC]\_HMIID\_LMI

## Activity Title: HAP - SETRPC

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Texas General Land Office

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Texas General Land Office

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$391,799,395.52
\$0.00	\$195,899,697.76
\$0.00	\$195,899,697.76
\$0.00	\$391,799,395.52
\$0.00	\$195,899,697.76
\$0.00	\$195,899,697.76
\$0.00	\$195,899,697.76
\$0.00	\$0.00
\$8,179,821.95	\$156,896,755.95
\$8,179,821.95	\$156,896,755.95
\$0.00	\$0.00
\$8,179,821.95	\$156,896,755.95
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$8,179,821.95	\$152,846,821.44
\$8,179,821.95	\$157,759,500.50
\$8,179,821.95	\$152,846,821.44
\$8,179,821.95	\$152,846,821.44
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout the South East Texas Regional Planning Commission (SETRPC) Council of Governments (COG).

**Activity Progress Narrative:**

10 additional projects were completed out of 105 total projects managed during the reporting period. 95 projects are underway. 27262.89 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	22	547/172

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	10	602/686
# of Singlefamily Units	10	602/686

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	8	2	10	464/453	138/233	602/686	100.00
# Owner	8	2	10	464/453	138/233	602/686	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





**Grantee Activity Number: HAP[SETRPC]\_H MID\_UN**  
**Activity Title: HAP - SETRPC**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0005  
**Projected Start Date:**  
 09/16/2018  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Homeowner Assistance Program  
**Projected End Date:**  
 06/29/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Texas General Land Office

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$131,342,598.08
B-17-DM-48-0001	\$0.00	\$65,671,299.04
B-18-DP-48-0001	\$0.00	\$65,671,299.04
<b>Total Budget</b>	\$0.00	\$131,342,598.08
B-17-DM-48-0001	\$0.00	\$65,671,299.04
B-18-DP-48-0001	\$0.00	\$65,671,299.04
<b>Total Obligated</b>	\$0.00	\$65,671,299.04
B-17-DM-48-0001	\$0.00	\$65,671,299.04
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$4,518,087.07	\$48,254,660.50
B-17-DM-48-0001	\$4,518,087.07	\$48,254,660.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$4,518,087.07	\$48,254,660.50
B-17-DM-48-0001	\$4,518,087.07	\$48,254,660.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$4,518,087.07	\$46,463,097.17
Texas General Land Office	\$4,518,087.07	\$48,633,585.50
<b>Most Impacted and Distressed Expended</b>	\$4,518,087.07	\$46,463,097.17
B-17-DM-48-0001	\$4,518,087.07	\$46,463,097.17
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in designated regions for eligible counties. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout the South East Texas Regional Planning Commission (SETRPC) Council of Governments (COG).

**Activity Progress Narrative:**



7 additional projects were completed out of 34 total projects managed during the reporting period. 27 projects are underway. 8055.38 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Elevated Structures	19	176/74

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	7	183/294
# of Singlefamily Units	7	183/294

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	7	0/0	0/0	183/294	0.00
# Owner	0	0	7	0/0	0/0	183/294	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

**Project # / 0006 / Local Infrastructure Program**



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-001-B947\_Galveston

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

11/18/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

City of Galveston

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$848,073.00
B-17-DM-48-0001	\$0.00	\$848,073.00
<b>Total Budget</b>	\$0.00	\$848,073.00
B-17-DM-48-0001	\$0.00	\$848,073.00
<b>Total Obligated</b>	\$0.00	\$848,073.00
B-17-DM-48-0001	\$0.00	\$848,073.00
<b>Total Funds Drawdown</b>	\$0.00	\$25,400.00
B-17-DM-48-0001	\$0.00	\$25,400.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,400.00
B-17-DM-48-0001	\$0.00	\$25,400.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,400.00
City of Galveston	\$0.00	\$25,400.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$25,400.00
B-17-DM-48-0001	\$0.00	\$25,400.00

### Activity Description:

The City of Galveston shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Galveston at 60th Street, Avenue P 1/2 (Heards), 59th Street, Avenue Q 1/2 and Avenue Q.

### Activity Progress Narrative:

During the reporting period, a contract amendment was executed in which an end date extension was granted.

### Accomplishments Performance Measures

### No Accomplishments Performance Measures



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-003-B965\_Liberty

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0006

**Projected Start Date:**  
11/22/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
10/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Liberty

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$841,824.00
B-17-DM-48-0001	\$0.00	\$420,912.00
B-18-DP-48-0001	\$0.00	\$420,912.00
<b>Total Budget</b>	\$0.00	\$841,824.00
B-17-DM-48-0001	\$0.00	\$420,912.00
B-18-DP-48-0001	\$0.00	\$420,912.00
<b>Total Obligated</b>	\$0.00	\$420,912.00
B-17-DM-48-0001	\$0.00	\$420,912.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$135,712.25	\$207,900.45
B-17-DM-48-0001	\$135,712.25	\$207,900.45
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$135,712.25	\$207,900.45
B-17-DM-48-0001	\$135,712.25	\$207,900.45
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$135,712.25	\$207,900.45
Liberty	\$135,712.25	\$207,900.45
<b>Most Impacted and Distressed Expended</b>	\$135,712.25	\$207,900.45
B-17-DM-48-0001	\$135,712.25	\$207,900.45
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Liberty shall remove and replace existing sanitary sewer line with new PVC sewer line, replace existing manholes with new pre-cast manholes, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Liberty at Site 1 Open Area South of Beaumont Street, Site 2 North Side of MLK Drive (East to West), Site 3 MLK Drive (North to South), Site 4 South Side of MLK Drive, Site 5 Parking Lot of the Tomoe Engineering USA, Inc. and Manhole Cover Replacements (Multiple Locations).



**Activity Progress Narrative:**

During the reporting period, the City of Liberty submitted grant closeout documents for its sewer facilities project. The closeout documents are pending review.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-006-C004\_GalvestonCounty

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

12/16/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Galveston County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Galveston County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,802,810.00
B-17-DM-48-0001	\$1,970.00	\$3,401,405.00
B-18-DP-48-0001	\$0.00	\$3,401,405.00
<b>Total Budget</b>	\$1,970.00	\$6,802,810.00
B-17-DM-48-0001	\$1,970.00	\$3,401,405.00
B-18-DP-48-0001	\$0.00	\$3,401,405.00
<b>Total Obligated</b>	\$1,970.00	\$3,401,405.00
B-17-DM-48-0001	\$1,970.00	\$3,401,405.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$50,311.11	\$368,934.18
B-17-DM-48-0001	\$50,311.11	\$368,934.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$50,311.11	\$368,934.18
B-17-DM-48-0001	\$50,311.11	\$368,934.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$50,311.11	\$368,934.18
Galveston County	\$50,311.11	\$368,934.18
<b>Most Impacted and Distressed Expended</b>	\$50,311.11	\$368,934.18
B-17-DM-48-0001	\$50,311.11	\$368,934.18
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Galveston County shall excavate existing road and drainage system, install reinforced concrete pipe and reinforced concrete boxes with junction box and inlets and outfall structure, repair waterline and sanitary sewer conflicts, replace asphalt surface, base, and geomembrane asphalt, regrade existing ditch, establish turf, restore surface, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Galveston County at Jackson Avenue.



**Activity Progress Narrative:**

During the reporting period, Galveston County had construction underway for its flood and drainage activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-007-C010\_ChambersCounty**  
**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/16/2019

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

11/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Chambers County

**Overall**

**Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Chambers County

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,407,506.00
B-17-DM-48-0001	\$1,970.00	\$2,703,753.00
B-18-DP-48-0001	\$0.00	\$2,703,753.00
<b>Total Budget</b>	\$1,970.00	\$5,407,506.00
B-17-DM-48-0001	\$1,970.00	\$2,703,753.00
B-18-DP-48-0001	\$0.00	\$2,703,753.00
<b>Total Obligated</b>	\$1,970.00	\$2,703,753.00
B-17-DM-48-0001	\$1,970.00	\$2,703,753.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$60,100.00	\$352,370.00
B-17-DM-48-0001	\$60,100.00	\$352,370.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$60,100.00	\$352,370.00
B-17-DM-48-0001	\$60,100.00	\$352,370.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$60,100.00	\$352,370.00
Chambers County	\$60,100.00	\$352,370.00
<b>Most Impacted and Distressed Expended</b>	\$60,100.00	\$352,370.00
B-17-DM-48-0001	\$60,100.00	\$352,370.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Chambers County shall install a modular .03 MGD design consisting of four aeration basins, four digester basins, two clarifiers, one chlorine contact basin, one elevated headworks facility, and one outfall facility and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in Chambers County at the Hankamer Wastewater Treatment Plant.



**Activity Progress Narrative:**

During the reporting period, Chambers County had construction underway for its Sewer Facilities project. They also decided no Environmental Re-eval necessary for their change order.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-010-C027\_Conroe

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0006

**Projected Start Date:**  
12/09/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
10/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Conroe

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$782,906.00
B-17-DM-48-0001	\$0.00	\$391,453.00
B-18-DP-48-0001	\$0.00	\$391,453.00
<b>Total Budget</b>	\$0.00	\$782,906.00
B-17-DM-48-0001	\$0.00	\$391,453.00
B-18-DP-48-0001	\$0.00	\$391,453.00
<b>Total Obligated</b>	\$0.00	\$391,453.00
B-17-DM-48-0001	\$0.00	\$391,453.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$31,409.11	\$320,586.11
B-17-DM-48-0001	\$31,409.11	\$320,586.11
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$31,409.11	\$320,586.11
B-17-DM-48-0001	\$31,409.11	\$320,586.11
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$31,409.11	\$342,481.11
Conroe	\$31,409.11	\$320,586.11
<b>Most Impacted and Distressed Expended</b>	\$31,409.11	\$320,586.11
B-17-DM-48-0001	\$31,409.11	\$320,586.11
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Conroe shall reconstruct the sanitary sewer lines, rehabilitate manholes, provide 22 service reconnections, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Conroe at Cable Street, McCall Avenue, Lewis Street, Alley between Lewis St. and Austin St., Dallas St., Waco and Manhole Rehabilitation.

### Activity Progress Narrative:



During the reporting period, the City of Conroe submitted grant closeout documents for its Sewer Facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-013-C049\_JasperCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

11/05/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

02/28/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jasper County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Jasper County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022

### To Date

\$0.00	\$1,817,295.28
\$0.00	\$908,647.64
\$0.00	\$908,647.64
\$0.00	\$1,817,295.28
\$0.00	\$908,647.64
\$0.00	\$908,647.64
\$0.00	\$908,647.64
\$0.00	\$0.00
\$294,859.87	\$799,392.97
\$294,859.87	\$799,392.97
\$0.00	\$0.00
\$294,859.87	\$799,392.97
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$294,859.87	\$800,287.97
\$294,859.87	\$799,392.97
\$294,859.87	\$799,392.97
\$0.00	\$0.00

### Activity Description:

Jasper County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping; replace a culvert for one street; replace three bridges to include repairs to roadside ditches; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Jasper County at CR 425 Bridge, CR 443 Bridge and CR 715 Road.



**Activity Progress Narrative:**

During the reporting period, Jasper County completed construction and submitted the COCC for its street improvement project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-022-C079\_EastBernard

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

11/14/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

01/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

East Bernard City Hall

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

East Bernard City Hall

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$315,126.00
B-17-DM-48-0001	\$0.00	\$157,563.00
B-18-DP-48-0001	\$0.00	\$157,563.00
<b>Total Budget</b>	\$0.00	\$315,126.00
B-17-DM-48-0001	\$0.00	\$157,563.00
B-18-DP-48-0001	\$0.00	\$157,563.00
<b>Total Obligated</b>	\$0.00	\$157,563.00
B-17-DM-48-0001	\$0.00	\$157,563.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$22,556.75	\$157,412.90
B-17-DM-48-0001	\$22,556.75	\$157,412.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$22,556.75	\$157,412.90
B-17-DM-48-0001	\$22,556.75	\$157,412.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$22,556.75	\$171,458.60
East Bernard City Hall	\$22,556.75	\$157,412.90
<b>Most Impacted and Distressed Expended</b>	\$22,556.75	\$157,412.90
B-17-DM-48-0001	\$22,556.75	\$157,412.90
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of East Bernard shall repair and reconstruct the driving surface, sub-grade, and road base by scarifying and cement treating the existing street base, installing a lime sub-grade and an asphalt surface, and cleaning and performing incidental repairs to roadside ditches. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of East Bernard at Vacek Street and North Urbanec St.



**Activity Progress Narrative:**

During the reporting period, the City of East Bernard had grant closeout documents under review for its street improvement project .

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_LMI\_20-065-024-C083\_Angleton

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0006

**Projected Start Date:**  
11/20/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
01/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Angleton

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$308,878.00
B-17-DM-48-0001	\$0.00	\$154,439.00
B-18-DP-48-0001	\$0.00	\$154,439.00
<b>Total Budget</b>	\$0.00	\$308,878.00
B-17-DM-48-0001	\$0.00	\$154,439.00
B-18-DP-48-0001	\$0.00	\$154,439.00
<b>Total Obligated</b>	\$0.00	\$154,439.00
B-17-DM-48-0001	\$0.00	\$154,439.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$8,820.34	\$124,050.79
B-17-DM-48-0001	\$8,820.34	\$124,050.79
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$8,820.34	\$124,050.79
B-17-DM-48-0001	\$8,820.34	\$124,050.79
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,820.34	\$133,525.29
Angleton	\$8,820.34	\$124,050.79
<b>Most Impacted and Distressed Expended</b>	\$8,820.34	\$124,050.79
B-17-DM-48-0001	\$8,820.34	\$124,050.79
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Angleton shall remove and install new sewer lines, manholes, and sewer service reconnects and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Angleton at North Columbia Street, North Parrish Street, West Magnolia Street and Manholes.

### Activity Progress Narrative:



During the reporting period, the City of Angleton completed construction and submitted the COCC for its Sewer project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-025-C086\_Mathis

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0006

**Projected Start Date:**  
11/19/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
11/30/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Mathis, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$201,790.00
B-17-DM-48-0001	\$895.00	\$100,895.00
B-18-DP-48-0001	\$0.00	\$100,895.00
<b>Total Budget</b>	\$895.00	\$201,790.00
B-17-DM-48-0001	\$895.00	\$100,895.00
B-18-DP-48-0001	\$0.00	\$100,895.00
<b>Total Obligated</b>	\$895.00	\$100,895.00
B-17-DM-48-0001	\$895.00	\$100,895.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$72,448.40	\$100,411.00
B-17-DM-48-0001	\$72,448.40	\$100,411.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$72,448.40	\$100,411.00
B-17-DM-48-0001	\$72,448.40	\$100,411.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$72,448.40	\$103,315.00
Mathis, City of	\$72,448.40	\$100,411.00
<b>Most Impacted and Distressed Expended</b>	\$72,448.40	\$100,411.00
B-17-DM-48-0001	\$72,448.40	\$100,411.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Mathis shall install 2 emergency generators and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Installation shall take place in the City of Mathis at Campbell Lift Station and Lee Lift Station.

### Activity Progress Narrative:

During the reporting period, the City of Mathis had grant closeout documents under review for its Sewer



Facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-026-C093\_SantaFe\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

11/11/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Santa Fe

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$279,274.00
B-17-DM-48-0001	\$0.00	\$139,637.00
B-18-DP-48-0001	\$0.00	\$139,637.00
<b>Total Budget</b>	\$0.00	\$279,274.00
B-17-DM-48-0001	\$0.00	\$139,637.00
B-18-DP-48-0001	\$0.00	\$139,637.00
<b>Total Obligated</b>	\$0.00	\$139,637.00
B-17-DM-48-0001	\$0.00	\$139,637.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$3,229.89	\$111,506.85
B-17-DM-48-0001	\$3,229.89	\$111,506.85
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$3,229.89	\$111,506.85
B-17-DM-48-0001	\$3,229.89	\$111,506.85
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,229.89	\$111,506.85
Santa Fe	\$3,229.89	\$111,506.85
<b>Most Impacted and Distressed Expended</b>	\$3,229.89	\$111,506.85
B-17-DM-48-0001	\$3,229.89	\$111,506.85
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Santa Fe shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Santa Fe at 21st Street Site 1, 25th Street Site 2 and Outfall Ditch Upgrade Site 3.



**Activity Progress Narrative:**

- During the reporting period, the City of Santa Fe had 50% of construction complete for its street improvement project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-026-C093\_SantaFe\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

11/11/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Santa Fe

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Santa Fe

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,499,728.00
B-17-DM-48-0001	\$0.00	\$1,249,864.00
B-18-DP-48-0001	\$0.00	\$1,249,864.00
<b>Total Budget</b>	\$0.00	\$2,499,728.00
B-17-DM-48-0001	\$0.00	\$1,249,864.00
B-18-DP-48-0001	\$0.00	\$1,249,864.00
<b>Total Obligated</b>	\$0.00	\$1,249,864.00
B-17-DM-48-0001	\$0.00	\$1,249,864.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	(\$3,229.89)	\$1,002,600.28
B-17-DM-48-0001	(\$3,229.89)	\$1,002,600.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	(\$3,229.89)	\$1,002,600.28
B-17-DM-48-0001	(\$3,229.89)	\$1,002,600.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$3,229.89)	\$1,055,282.38
Santa Fe	(\$3,229.89)	\$1,002,600.28
<b>Most Impacted and Distressed Expended</b>	(\$3,229.89)	\$1,002,600.28
B-17-DM-48-0001	(\$3,229.89)	\$1,002,600.28
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Santa Fe shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located on the east side of the city and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Santa Fe at 21st Street Site 1, 22nd Street Site 2, 23rd Street Site 3, 24th Street Site 4, 25th Street Site 5, Avenue I Site 6, Avenue G-1/2 Site 6 and Avenue F Site 8.



### Activity Progress Narrative:

During the reporting period, the City of Santa Fe had 50% of construction complete for its street improvements project. Correction to payments out of incorrect DRGR activities.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-028-C091\_FayetteCounty

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

12/11/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

03/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Fayette, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,859,192.26
B-17-DM-48-0001	\$575.00	\$929,596.13
B-18-DP-48-0001	\$0.00	\$929,596.13
<b>Total Budget</b>	\$575.00	\$1,859,192.26
B-17-DM-48-0001	\$575.00	\$929,596.13
B-18-DP-48-0001	\$0.00	\$929,596.13
<b>Total Obligated</b>	\$575.00	\$929,596.13
B-17-DM-48-0001	\$575.00	\$929,596.13
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$259,777.31	\$811,706.97
B-17-DM-48-0001	\$259,777.31	\$811,706.97
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$259,777.31	\$811,706.97
B-17-DM-48-0001	\$259,777.31	\$811,706.97
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$259,777.31	\$831,753.57
Fayette, County of	\$259,777.31	\$811,706.97
<b>Most Impacted and Distressed Expended</b>	\$259,777.31	\$811,706.97
B-17-DM-48-0001	\$259,777.31	\$811,706.97
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Fayette County shall install water distribution lines, bore and case, gate valves, hydrants, utility relocation and reconnections and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction will take place in Fayette County at W. Northline Street and Fire Hydrant, N. Main Street and Fire Hydrant and W. Colorado and Fire Hydrant.



**Activity Progress Narrative:**

During the reporting period, Fayette County completed construction and submitted the COCC for its water facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-029-C096\_Dickinson

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
11/19/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
11/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Dickinson

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$15,210,568.00
B-17-DM-48-0001	(\$120,000.00)	\$7,605,284.00
B-18-DP-48-0001	\$0.00	\$7,605,284.00
<b>Total Budget</b>	(\$120,000.00)	\$15,210,568.00
B-17-DM-48-0001	(\$120,000.00)	\$7,605,284.00
B-18-DP-48-0001	\$0.00	\$7,605,284.00
<b>Total Obligated</b>	(\$120,000.00)	\$7,605,284.00
B-17-DM-48-0001	(\$120,000.00)	\$7,605,284.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$2,165,023.92
B-17-DM-48-0001	\$0.00	\$2,165,023.92
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$2,165,023.92
B-17-DM-48-0001	\$0.00	\$2,165,023.92
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$2,568,323.92
Dickinson	\$0.00	\$2,165,023.92
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$2,165,023.92
B-17-DM-48-0001	\$0.00	\$2,165,023.92
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Dickinson shall increase conveyance and storage capacity, excavate a new channel crosssection, replace storm sewer culverts, and complete associated appurtenances for Tributary to Gum Bayou. Subrecipient shall provide improved surface transportation and roadside drainage by clearing roadside ditches, installing culverts with associated pavement repair, and completing associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Dickinson at the Tributary to Gum Bayou Widening and Nicholstone Drainage Improvements



**Activity Progress Narrative:**

During the reporting period, a contract amendment was executed in which changes to the activity budgets within the contract were reallocated.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-034-C113\_Pinehurst\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

01/27/2020

### Benefit Type:

Area ( Survey )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Pinehurst

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Pinehurst

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$7,565,394.90
\$0.00	\$3,782,697.45
\$0.00	\$3,782,697.45
\$0.00	\$7,565,394.90
\$0.00	\$3,782,697.45
\$0.00	\$3,782,697.45
\$0.00	\$3,782,697.45
\$0.00	\$0.00
\$456,880.60	\$1,688,634.36
\$456,880.60	\$1,688,634.36
\$0.00	\$0.00
\$456,880.60	\$1,688,634.36
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$456,880.60	\$1,745,450.20
\$456,880.60	\$1,688,634.36
\$456,880.60	\$1,688,634.36
\$0.00	\$0.00

### Activity Description:

The City of Pinehurst shall replace blowers and valves and relocate the electrical controls at the wastewater treatment plant, remove and replace existing manholes, install new manholes, replace sewer collection lines, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Pinehurst at City Wastewater Treatment Plant, Site #1 West Park Avenue, Site #2 Pin Oak Drive, Site #3 Pin Oak Circle, Site #4 30th Street, Site #5 Lancelot Street, Site #6 Camelot Street, Site #7 Old Castle Lane, Site #8 King Arthur Court, Site #9 East Martin Street, Site #10 South of Bayou Bend Drive, Site #11 Bayou Bend Drive, Site #12 South of Somerset Street, Site #13 Somerset Street,



Site #14 Enchanted Oaks Street, Site #15 Dal Sasso Drive, Site #16 MacArthur Drive, Site #17 East Harding Circle, Site #18 Elma Ave., Site #19 Between Elma Ave. and East Harding Circle, Site #20 33rd Street, Site #21 Redbird Street, Site #22 Camelot Street, Site #23 Camelot Street, Site #24 King Arthur Court, Site #25 East Martin Street and Project Wide Manhole Rehabilitation - 3461 Nightingale Street.

**Activity Progress Narrative:**

During the reporting period, the City of Pinehurst had construction underway for its sewer facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-034-C113\_Pinehurst\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

01/27/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Pinehurst

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Pinehurst

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,219,407.82
B-17-DM-48-0001	\$0.00	\$3,109,703.91
B-18-DP-48-0001	\$0.00	\$3,109,703.91
<b>Total Budget</b>	\$0.00	\$6,219,407.82
B-17-DM-48-0001	\$0.00	\$3,109,703.91
B-18-DP-48-0001	\$0.00	\$3,109,703.91
<b>Total Obligated</b>	\$0.00	\$3,109,703.91
B-17-DM-48-0001	\$0.00	\$3,109,703.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$376,349.30	\$1,113,769.68
B-17-DM-48-0001	\$376,349.30	\$1,113,769.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$376,349.30	\$1,113,769.68
B-17-DM-48-0001	\$376,349.30	\$1,113,769.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$376,349.30	\$1,200,019.28
Pinehurst	\$376,349.30	\$1,113,769.68
<b>Most Impacted and Distressed Expended</b>	\$376,349.30	\$1,113,769.68
B-17-DM-48-0001	\$376,349.30	\$1,113,769.68
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Pinehurst shall repair and reconstruct the driving surface, sub-grade, and road; strip several streets with incidental repairs to roadside ditches located city-wide; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Pinehurst at Site #1 Redbird Street, Site #2 Whippoorwill Street, Site #3 41st Street, Site #4 Peacock Street, Site #5 34th Street, Site #6 Pheasant Street, Site #7 34th Street, Site #8 33rd Street, Site #9 Somerset Street, Site #10 Shadow Wood Lane, Site #11 34th Street, Site #12 Enchanted Oaks Street, Site #13 Unnamed Street, Site #14 Concord Street, Site #15 Lexington Street, Site



#16 Cardinal Street, Site #17 40th Street, Site #18 Sparrow Street, Site #19 Starling Street, Site #20 Swallow Street, Site #21 Redbird Street, Site #22 35th Street, Site #23 Warbler Street, Site #24 Raven Street, Site #25 Harding Circle, Site #26 33rd Street, Site #27 Elma Avenue, Site #28 Worley Lane, Site #29 Pheasant Street, Site #30 30th Street, Site #31 30th Street, Site #32 29th Street, Site #33 Bayou Bend Drive, Site #34 W. Park Avenue and Site #35 Lark Street.

### Activity Progress Narrative:

During the reporting period, the City of Pinehurst had construction underway for its street improvement project.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-039-C120\_Groves\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

12/27/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

01/31/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Groves

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Groves

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,700,332.18
(\$2,031,999.79)	\$850,166.09
\$0.00	\$850,166.09
(\$2,031,999.79)	\$1,700,332.18
(\$2,031,999.79)	\$850,166.09
\$0.00	\$850,166.09
(\$2,031,999.79)	\$850,166.09
(\$2,031,999.79)	\$850,166.09
\$0.00	\$0.00
\$0.00	\$797,972.21
\$0.00	\$797,972.21
\$0.00	\$0.00
\$0.00	\$797,972.21
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$864,614.68
\$0.00	\$797,972.21
\$0.00	\$797,972.21
\$0.00	\$0.00

### Activity Description:

The City of Groves shall rework existing base, add additional flexible base, install two-course surface treatment, adjust water valve boxes and manhole tops, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Groves at Pearl Street, Dave Street, East Drive, Curt Drive and Orange Acres.

### Activity Progress Narrative:

During the reporting period, a contract amendment was executed in which changes to the activity budgets within the contract were reallocated.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-042-C128\_Hitchcock\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

12/08/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Hitchcock

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,601,958.00
B-17-DM-48-0001	\$0.00	\$800,979.00
B-18-DP-48-0001	\$0.00	\$800,979.00
<b>Total Budget</b>	\$0.00	\$1,601,958.00
B-17-DM-48-0001	\$0.00	\$800,979.00
B-18-DP-48-0001	\$0.00	\$800,979.00
<b>Total Obligated</b>	\$0.00	\$800,979.00
B-17-DM-48-0001	\$0.00	\$800,979.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$20,981.76	\$379,736.91
B-17-DM-48-0001	\$20,981.76	\$379,736.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$20,981.76	\$379,736.91
B-17-DM-48-0001	\$20,981.76	\$379,736.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,981.76	\$442,355.01
Hitchcock	\$20,981.76	\$379,736.91
<b>Most Impacted and Distressed Expended</b>	\$20,981.76	\$379,736.91
B-17-DM-48-0001	\$20,981.76	\$379,736.91
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Hitchcock shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Hitchcock at 2nd Street/redfish Drive Drainage Area and Hacker and Caldwell Outfall.



**Activity Progress Narrative:**

During the reporting period, the City of Hitchcock had 50% of construction complete for its flood and drainage facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-042-C128\_Hitchcock\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

12/08/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Hitchcock

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Hitchcock

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,324,340.00
\$0.00	\$662,170.00
\$0.00	\$662,170.00
\$0.00	\$1,324,340.00
\$0.00	\$662,170.00
\$0.00	\$662,170.00
\$0.00	\$662,170.00
\$0.00	\$0.00
\$67,274.24	\$651,656.62
\$67,274.24	\$651,656.62
\$0.00	\$0.00
\$67,274.24	\$651,656.62
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$67,274.24	\$681,536.02
\$67,274.24	\$651,656.62
\$67,274.24	\$651,656.62
\$0.00	\$0.00

### Activity Description:

The City of Hitchcock shall install sewer lines, rehabilitate existing brick manholes, replace pavement, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Hitchcock at Schiro Road, Second Street, Blimp Base Blvd., Avenue D, Speaker Street, Alley between Speaker and Backstrom, Avenue E and 5th Street, 10? utility eastment between Mimosa Dr. & Sycamore Dr, 10? utility eastment between Sycamore Dr. & Cedar Dr, 10? utility eastment between Cedar Dr. and Maple Dr, 10? utility eastment 265? south of Neville Rd. and 10? utility eastment 110? south of Oak Dr.



**Activity Progress Narrative:**

During the reporting period, the City of Hitchcock had 50% of construction complete for its sewer facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-043-C129\_Liverpool

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

12/08/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

11/30/2021

### Completed Activity Actual End Date:

### Responsible Organization:

Liverpool, city of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$384,122.00
B-17-DM-48-0001	\$575.00	\$192,061.00
B-18-DP-48-0001	\$0.00	\$192,061.00
<b>Total Budget</b>	\$575.00	\$384,122.00
B-17-DM-48-0001	\$575.00	\$192,061.00
B-18-DP-48-0001	\$0.00	\$192,061.00
<b>Total Obligated</b>	\$575.00	\$192,061.00
B-17-DM-48-0001	\$575.00	\$192,061.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$145,455.47
B-17-DM-48-0001	\$0.00	\$145,455.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$145,455.47
B-17-DM-48-0001	\$0.00	\$145,455.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$157,659.47
Liverpool, city of	\$0.00	\$145,455.47
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$145,455.47
B-17-DM-48-0001	\$0.00	\$145,455.47
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Liverpool shall reconstruct and pave road, regrade and slope shoulders, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Liverpool at Avenue H.

### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are



additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-046-C138\_Rosenberg

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

01/23/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

01/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Rosenberg

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$597,222.00
B-17-DM-48-0001	\$0.00	\$298,611.00
B-18-DP-48-0001	\$0.00	\$298,611.00
<b>Total Budget</b>	\$0.00	\$597,222.00
B-17-DM-48-0001	\$0.00	\$298,611.00
B-18-DP-48-0001	\$0.00	\$298,611.00
<b>Total Obligated</b>	\$0.00	\$298,611.00
B-17-DM-48-0001	\$0.00	\$298,611.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$93,596.94	\$298,610.96
B-17-DM-48-0001	\$93,596.94	\$298,610.96
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$93,596.94	\$298,610.96
B-17-DM-48-0001	\$93,596.94	\$298,610.96
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$93,596.94	\$314,741.89
Rosenberg	\$93,596.94	\$298,610.96
<b>Most Impacted and Distressed Expended</b>	\$93,596.94	\$298,610.96
B-17-DM-48-0001	\$93,596.94	\$298,610.96
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rosenberg shall provide improvements to Lift Stations No. 9 and No. 10, which will include the installation of elevated platforms to house new electrical controls and components and the completion of associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Rosenberg at Lift Station No. 9 - 2311 Ave B and Lift Station No. 10 - 1911 Ave A.

### Activity Progress Narrative:

During the reporting period, the City of Rosenberg completed construction and submitted the COCC for its sewer facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-054-C164\_Fulton

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
01/27/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Fulton

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$9,518,930.00
B-17-DM-48-0001	\$0.00	\$4,759,465.00
B-18-DP-48-0001	\$0.00	\$4,759,465.00
<b>Total Budget</b>	\$0.00	\$9,518,930.00
B-17-DM-48-0001	\$0.00	\$4,759,465.00
B-18-DP-48-0001	\$0.00	\$4,759,465.00
<b>Total Obligated</b>	\$0.00	\$4,759,465.00
B-17-DM-48-0001	\$0.00	\$4,759,465.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$68,725.56	\$489,891.30
B-17-DM-48-0001	\$68,725.56	\$489,891.30
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$68,725.56	\$489,891.30
B-17-DM-48-0001	\$68,725.56	\$489,891.30
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$68,725.56	\$489,891.30
Fulton	\$68,725.56	\$489,891.30
<b>Most Impacted and Distressed Expended</b>	\$68,725.56	\$489,891.30
B-17-DM-48-0001	\$68,725.56	\$489,891.30
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The Town of Fulton shall replace storm sewer culverts, regrade roadside ditches, install area inlets/outfalls, grade ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the Town of Fulton at Chaparral Street, Mesquite Street, Myrtle Street, Lone Star Road, Prairie Road, Railroad R.O.W. Improvements North, Railroad R.O.W. Improvements South, Sandra Lane/Sandra Drive, Dehausa Street, N. 10th Street and Railroad ROW.



**Activity Progress Narrative:**

During the reporting period, the Town of Fulton had construction procurement underway for its flood and drainage project .

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-055-C165\_Victoria

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

01/21/2020

### Benefit Type:

Area ( Survey )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria, City of (INC)

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria, City of (INC)

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$12,117,384.00
\$1,970.00	\$6,058,692.00
\$0.00	\$6,058,692.00
\$1,970.00	\$12,117,384.00
\$1,970.00	\$6,058,692.00
\$0.00	\$6,058,692.00
\$1,970.00	\$6,058,692.00
\$1,970.00	\$6,058,692.00
\$0.00	\$0.00
\$0.00	\$712,021.60
\$0.00	\$712,021.60
\$0.00	\$0.00
\$0.00	\$712,021.60
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$712,021.60
\$0.00	\$712,021.60
\$0.00	\$712,021.60
\$0.00	\$0.00

### Activity Description:

The City of Victoria shall replace flood gates; construct stormwater pumping stations with generators, pump station force main, storm sewer main, and pump station discharge; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Victoria at Flood Gate 1 - 4 and Pump Station 1 - 3.

### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

01/21/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

09/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Refugio, Town of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,773,934.00
B-17-DM-48-0001	\$0.00	\$886,967.00
B-18-DP-48-0001	\$0.00	\$886,967.00
<b>Total Budget</b>	\$0.00	\$1,773,934.00
B-17-DM-48-0001	\$0.00	\$886,967.00
B-18-DP-48-0001	\$0.00	\$886,967.00
<b>Total Obligated</b>	\$0.00	\$886,967.00
B-17-DM-48-0001	\$0.00	\$886,967.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$189,027.20	\$326,810.44
B-17-DM-48-0001	\$189,027.20	\$326,810.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$189,027.20	\$326,810.44
B-17-DM-48-0001	\$189,027.20	\$326,810.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$189,027.20	\$375,155.84
Refugio, Town of	\$189,027.20	\$326,810.44
<b>Most Impacted and Distressed Expended</b>	\$189,027.20	\$326,810.44
B-17-DM-48-0001	\$189,027.20	\$326,810.44
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The Town of Refugio shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches, replace damaged water and sewer lines, install associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the Town of Refugio at Bayou Street, Oak Street, Mesquite Street, S. Bayou Street, Power Street, Second Street, Third Street, Swift Street, W. Ward Street, E. Commons Street, W. Vance Street, W. Houston Street, E. West Street/W. West Street.



**Activity Progress Narrative:**

During the reporting period, Town of Refugio had 50% of construction complete for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None





# Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

01/21/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

09/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Refugio, Town of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,996,630.00
B-17-DM-48-0001	\$0.00	\$1,498,315.00
B-18-DP-48-0001	\$0.00	\$1,498,315.00
<b>Total Budget</b>	\$0.00	\$2,996,630.00
B-17-DM-48-0001	\$0.00	\$1,498,315.00
B-18-DP-48-0001	\$0.00	\$1,498,315.00
<b>Total Obligated</b>	\$0.00	\$1,498,315.00
B-17-DM-48-0001	\$0.00	\$1,498,315.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$71,250.00	\$304,000.91
B-17-DM-48-0001	\$71,250.00	\$304,000.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$71,250.00	\$304,000.91
B-17-DM-48-0001	\$71,250.00	\$304,000.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$71,250.00	\$385,724.38
Refugio, Town of	\$71,250.00	\$304,000.91
<b>Most Impacted and Distressed Expended</b>	\$71,250.00	\$304,000.91
B-17-DM-48-0001	\$71,250.00	\$304,000.91
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The Town of Refugio shall remove and replace damaged sanitary sewer lines, damaged clean-outs, and damaged manholes and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the Town of Refugio at Bayou Street, Oak Street, Mesquite Street, S. Bayou Street, Power Street, Second Street, Third Street, Swift Street, W. Ward Street, E. Commons Street, W. Vance Street, W. Houston Street, E. West Street/W. West Street.



**Activity Progress Narrative:**

During the reporting period, Town of Refugio had 50% of construction complete for its sewer facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_SI

## Activity Title: Street Improvements

**Activity Type:**  
Construction/reconstruction of streets

**Project Number:**  
0006

**Projected Start Date:**  
01/21/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
09/30/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Refugio, Town of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,989,574.00
B-17-DM-48-0001	\$0.00	\$4,494,787.00
B-18-DP-48-0001	\$0.00	\$4,494,787.00
<b>Total Budget</b>	\$0.00	\$8,989,574.00
B-17-DM-48-0001	\$0.00	\$4,494,787.00
B-18-DP-48-0001	\$0.00	\$4,494,787.00
<b>Total Obligated</b>	\$0.00	\$4,494,787.00
B-17-DM-48-0001	\$0.00	\$4,494,787.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$391,479.80	\$1,089,709.28
B-17-DM-48-0001	\$391,479.80	\$1,089,709.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$391,479.80	\$1,089,709.28
B-17-DM-48-0001	\$391,479.80	\$1,089,709.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$391,479.80	\$1,334,833.76
Refugio, Town of	\$391,479.80	\$1,089,709.28
<b>Most Impacted and Distressed Expended</b>	\$391,479.80	\$1,089,709.28
B-17-DM-48-0001	\$391,479.80	\$1,089,709.28
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The Town of Refugio shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping streets with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the Town of Refugio at Bayou Street, Oak Street, Mesquite Street, S. Bayou Street, Power Street, Second Street, Third Street, Swift Street, W. Ward Street, E. Commons Street, W. Vance Street, W. Houston Street and E. West Street/W. West Street.



**Activity Progress Narrative:**

During the reporting period, Town of Refugio had 50% of construction complete for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_WF

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

01/21/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

09/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Refugio, Town of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Refugio, Town of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$3,078,086.00
\$0.00	\$1,539,043.00
\$0.00	\$1,539,043.00
\$0.00	\$3,078,086.00
\$0.00	\$1,539,043.00
\$0.00	\$1,539,043.00
\$0.00	\$1,539,043.00
\$0.00	\$0.00
\$71,250.00	\$310,328.07
\$71,250.00	\$310,328.07
\$0.00	\$0.00
\$71,250.00	\$310,328.07
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$71,250.00	\$394,255.32
\$71,250.00	\$310,328.07
\$71,250.00	\$310,328.07
\$0.00	\$0.00

### Activity Description:

The Town of Refugio shall replace damaged water lines, connections, and fittings as required and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the Town of Refugio at Bayou Street, Oak Street, Mesquite Street, S. Bayou Street, Power Street, Second Street, Third Street, Swift Street, W. Ward Street, E. Commons Street, W. Vance Street, W. Houston Street, E. West Street/W. West Street.

### Activity Progress Narrative:

During the reporting period, Town of Refugio had 50% of construction complete for its water facilities project.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-060-C175\_Alvin\_PF**  
**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

01/29/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Alvin, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$252,030.62
B-17-DM-48-0001	\$111.31	\$126,015.31
B-18-DP-48-0001	\$0.00	\$126,015.31
<b>Total Budget</b>	\$111.31	\$252,030.62
B-17-DM-48-0001	\$111.31	\$126,015.31
B-18-DP-48-0001	\$0.00	\$126,015.31
<b>Total Obligated</b>	\$111.31	\$126,015.31
B-17-DM-48-0001	\$111.31	\$126,015.31
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$11,789.59
B-17-DM-48-0001	\$0.00	\$11,789.59
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$11,789.59
B-17-DM-48-0001	\$0.00	\$11,789.59
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$11,789.59
Alvin, City of	\$0.00	\$11,789.59
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$11,789.59
B-17-DM-48-0001	\$0.00	\$11,789.59
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Alvin shall install a generator and concrete foundation and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in the City of Alvin at Public Facilities Building - Public Service Facility at 1100 W. Highway 6, Alvin, TX.

**Activity Progress Narrative:**



Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-060-C175\_Alvin\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

01/29/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

03/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Alvin, City of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Alvin, City of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$817,394.02
\$361.01	\$408,697.01
\$0.00	\$408,697.01
\$361.01	\$817,394.02
\$361.01	\$408,697.01
\$0.00	\$408,697.01
\$361.01	\$408,697.01
\$361.01	\$408,697.01
\$0.00	\$0.00
\$0.00	\$48,521.61
\$0.00	\$48,521.61
\$0.00	\$0.00
\$0.00	\$48,521.61
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$69,940.98
\$0.00	\$48,521.61
\$0.00	\$48,521.61
\$0.00	\$0.00

### Activity Description:

The City of Alvin shall install a generator and concrete foundation and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Alvin at Wastewater Treatment Plant - 4328 County Rd. 160 Alvin, TX.

### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-060-C175\_Alvin\_WF**  
**Activity Title: Water Facilities**

**Activity Type:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0006  
**Projected Start Date:**  
 01/29/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Infrastructure Program  
**Projected End Date:**  
 03/31/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Alvin, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$957,029.36
B-17-DM-48-0001	\$422.68	\$478,514.68
B-18-DP-48-0001	\$0.00	\$478,514.68
<b>Total Budget</b>	\$422.68	\$957,029.36
B-17-DM-48-0001	\$422.68	\$478,514.68
B-18-DP-48-0001	\$0.00	\$478,514.68
<b>Total Obligated</b>	\$422.68	\$478,514.68
B-17-DM-48-0001	\$422.68	\$478,514.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$43,665.53
B-17-DM-48-0001	\$0.00	\$43,665.53
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$43,665.53
B-17-DM-48-0001	\$0.00	\$43,665.53
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$59,690.33
Alvin, City of	\$0.00	\$43,665.53
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$43,665.53
B-17-DM-48-0001	\$0.00	\$43,665.53
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Alvin shall install generators and concrete foundations and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in the City of Alvin at Water Well #4 - 300 S. Durant Street, Alvin, TX and Water Well #8 - 380 Willis Street, Alvin, TX.

**Activity Progress Narrative:**



Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-061-C176\_WestColumbia

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/21/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

03/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

West Columbia

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$319,590.00
B-17-DM-48-0001	\$0.00	\$159,795.00
B-18-DP-48-0001	\$0.00	\$159,795.00
<b>Total Budget</b>	\$0.00	\$319,590.00
B-17-DM-48-0001	\$0.00	\$159,795.00
B-18-DP-48-0001	\$0.00	\$159,795.00
<b>Total Obligated</b>	\$0.00	\$159,795.00
B-17-DM-48-0001	\$0.00	\$159,795.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$40,036.75	\$83,127.75
B-17-DM-48-0001	\$40,036.75	\$83,127.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$40,036.75	\$83,127.75
B-17-DM-48-0001	\$40,036.75	\$83,127.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$40,036.75	\$93,236.25
West Columbia	\$40,036.75	\$83,127.75
<b>Most Impacted and Distressed Expended</b>	\$40,036.75	\$83,127.75
B-17-DM-48-0001	\$40,036.75	\$83,127.75
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of West Columbia shall replace and install storm sewer pipe and sewer manholes and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of West Columbia at Lee Street - Mattson St. to 11th St and Humble Drive and Manhole Replacement Improvements - Lee Street.

### Activity Progress Narrative:



During the reporting period, the City of West Columbia completed construction and submitted the COCC for its sewer facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-064-C182\_CalhounCounty\_PF**  
**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

01/20/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

CALHOUN COUNTY

**Overall**

	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,278,323.00
B-17-DM-48-0001	\$895.00	\$2,139,161.50
B-18-DP-48-0001	\$0.00	\$2,139,161.50
<b>Total Budget</b>	\$895.00	\$4,278,323.00
B-17-DM-48-0001	\$895.00	\$2,139,161.50
B-18-DP-48-0001	\$0.00	\$2,139,161.50
<b>Total Obligated</b>	\$895.00	\$2,139,161.50
B-17-DM-48-0001	\$895.00	\$2,139,161.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$18,704.15	\$243,073.75
B-17-DM-48-0001	\$18,704.15	\$243,073.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$18,704.15	\$243,073.75
B-17-DM-48-0001	\$18,704.15	\$243,073.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$18,704.15	\$352,353.70
CALHOUN COUNTY	\$18,704.15	\$243,073.75
<b>Most Impacted and Distressed Expended</b>	\$18,704.15	\$243,073.75
B-17-DM-48-0001	\$18,704.15	\$243,073.75
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Calhoun County shall demolish and dispose of the existing Magnolia Beach Fire Station, construct a new fire station and new ADA-compliant parking lot, install a generator, and complete associated appurtenances. And furnish and install covered picnic areas, new parking facilities, playground equipment, lighted ADA-compliant walking paths, a drinking fountain, landscaping and trees, and a road bridge and pedestrian bridge; rebuild a fishing pier; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**



Construction shall take place in Calhoun County at the Magnolia Beach Fire Station and Little Chocolate Bay Park.

**Activity Progress Narrative:**

During the reporting period, Calhoun County had construction underway for its Public Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_LMI\_20-065-069-C195\_Lumberton

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

01/21/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Lumberton

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Lumberton

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,507,891.82
B-17-DM-48-0001	\$0.00	\$1,753,945.91
B-18-DP-48-0001	\$0.00	\$1,753,945.91
<b>Total Budget</b>	\$0.00	\$3,507,891.82
B-17-DM-48-0001	\$0.00	\$1,753,945.91
B-18-DP-48-0001	\$0.00	\$1,753,945.91
<b>Total Obligated</b>	\$0.00	\$1,753,945.91
B-17-DM-48-0001	\$0.00	\$1,753,945.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$48,379.18	\$1,418,289.65
B-17-DM-48-0001	\$48,379.18	\$1,418,289.65
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$48,379.18	\$1,418,289.65
B-17-DM-48-0001	\$48,379.18	\$1,418,289.65
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$48,379.18	\$1,484,887.32
Lumberton	\$48,379.18	\$1,418,289.65
<b>Most Impacted and Distressed Expended</b>	\$48,379.18	\$1,418,289.65
B-17-DM-48-0001	\$48,379.18	\$1,418,289.65
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Lumberton shall line the drainage ditch with concrete, reconstruct a detention pond levee, regrade the ditch to the original cross section along 3,800 linear feet of the detention pond, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Lumberton at Kent Street, Green Branch, Horn Road, Dan Road and Carolina Street.



**Activity Progress Narrative:**

During the reporting period, the City of Lumberton had construction activities underway for its flood and drainage facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-070-C196\_Woodsboro

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/18/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Woodsboro, City of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Woodsboro, City of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,492,434.00
B-17-DM-48-0001	\$895.00	\$1,246,217.00
B-18-DP-48-0001	\$0.00	\$1,246,217.00
<b>Total Budget</b>	\$895.00	\$2,492,434.00
B-17-DM-48-0001	\$895.00	\$1,246,217.00
B-18-DP-48-0001	\$0.00	\$1,246,217.00
<b>Total Obligated</b>	\$895.00	\$1,246,217.00
B-17-DM-48-0001	\$895.00	\$1,246,217.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$363,446.85	\$697,887.12
B-17-DM-48-0001	\$363,446.85	\$697,887.12
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$363,446.85	\$697,887.12
B-17-DM-48-0001	\$363,446.85	\$697,887.12
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$363,446.85	\$756,840.42
Woodsboro, City of	\$363,446.85	\$697,887.12
<b>Most Impacted and Distressed Expended</b>	\$363,446.85	\$697,887.12
B-17-DM-48-0001	\$363,446.85	\$697,887.12
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The Town of Woodsboro shall repair and reconstruct the driving surface, sub-grade, and road base by milling, installing new road base material, installing geogrid textile, and applying 1.5" HMAc pavement on several streets with associated ditch cleaning/regrading and incidental repairs to water and sewer lines and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the Town of Woodsboro at Third Street (Ashby-Pugh), Fifth Street, Terminal Street, Third Street (Johnson-1360), Johnson Street, Arno Street, Driscoll Street, Davis Street, Julia Street and Magnolia Street.



### **Activity Progress Narrative:**

During the reporting period, City of Woodsboro had 90% of construction complete for its street improvements project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-071-C198\_PortLavaca\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

02/10/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Port Lavaca

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,352,389.66
B-17-DM-48-0001	\$380.83	\$2,176,194.83
B-18-DP-48-0001	\$0.00	\$2,176,194.83
<b>Total Budget</b>	\$380.83	\$4,352,389.66
B-17-DM-48-0001	\$380.83	\$2,176,194.83
B-18-DP-48-0001	\$0.00	\$2,176,194.83
<b>Total Obligated</b>	\$380.83	\$2,176,194.83
B-17-DM-48-0001	\$380.83	\$2,176,194.83
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$235,643.83
B-17-DM-48-0001	\$0.00	\$235,643.83
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$235,643.83
B-17-DM-48-0001	\$0.00	\$235,643.83
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$338,530.03
Port Lavaca	\$0.00	\$235,643.83
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$235,643.83
B-17-DM-48-0001	\$0.00	\$235,643.83
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Port Lavaca shall install reinforced concrete pipe, box culverts, inlets, junction boxes, outfall structures, and utility relocation and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Port Lavaca at East Chestnut Street, South Street, San Antonio Street, Benavides Street, Ann Street, Center Street, Center Street Easement, MLK Drive, West Alice Wilkens Street, Trinity Street, Nueces Street, San Antonio Street, Benavides Street, Ann Street, Center Street, MLK Drive, Lavaca Street, Juanita Street and Trinity Street.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-071-C198\_PortLavaca\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/10/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Port Lavaca

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Port Lavaca

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$5,876,190.34
\$514.17	\$2,938,095.17
\$0.00	\$2,938,095.17
\$514.17	\$5,876,190.34
\$514.17	\$2,938,095.17
\$0.00	\$2,938,095.17
\$514.17	\$2,938,095.17
\$514.17	\$2,938,095.17
\$0.00	\$0.00
\$0.00	\$317,094.37
\$0.00	\$317,094.37
\$0.00	\$0.00
\$0.00	\$317,094.37
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$456,789.67
\$0.00	\$317,094.37
\$0.00	\$317,094.37
\$0.00	\$0.00

### Activity Description:

The City of Port Lavaca shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and installing curbs and driveways and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Port Lavaca at East Chestnut Street, South Street, San Antonio Street, Benavides Street, Ann Street, Center Street, MLK Drive, West Alice Wilkens Street, Trinity Street, Nueces Street, San Antonio Street, Benavides Street, Ann Street, Center Street, MLK Drive, Lavaca Street, Juanita Street and Trinity Street.

### **Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-072-C199\_VillageofJonesCreek

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

02/27/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jones Creek, Village of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$401,718.00
B-17-DM-48-0001	\$0.00	\$200,859.00
B-18-DP-48-0001	\$0.00	\$200,859.00
<b>Total Budget</b>	\$0.00	\$401,718.00
B-17-DM-48-0001	\$0.00	\$200,859.00
B-18-DP-48-0001	\$0.00	\$200,859.00
<b>Total Obligated</b>	\$0.00	\$200,859.00
B-17-DM-48-0001	\$0.00	\$200,859.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$148,327.35	\$178,900.35
B-17-DM-48-0001	\$148,327.35	\$178,900.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$148,327.35	\$178,900.35
B-17-DM-48-0001	\$148,327.35	\$178,900.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$148,327.35	\$191,702.25
Jones Creek, Village of	\$148,327.35	\$178,900.35
<b>Most Impacted and Distressed Expended</b>	\$148,327.35	\$178,900.35
B-17-DM-48-0001	\$148,327.35	\$178,900.35
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The Village of Jones Creek shall remove and replace deteriorated and/or undersized culverts, clean/regrade ditches, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the Village of Jones Creek at Stephen F. Austin Road and Frontier Lane.



**Activity Progress Narrative:**

During the reporting period, the City of Jones Creek completed construction and submitted the COCC for its flood and drainage facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-073-C200\_Kirbyville

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0006

**Projected Start Date:**  
01/15/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
02/28/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Kirbyville

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$205,194.00
B-17-DM-48-0001	\$0.00	\$102,597.00
B-18-DP-48-0001	\$0.00	\$102,597.00
<b>Total Budget</b>	\$0.00	\$205,194.00
B-17-DM-48-0001	\$0.00	\$102,597.00
B-18-DP-48-0001	\$0.00	\$102,597.00
<b>Total Obligated</b>	\$0.00	\$102,597.00
B-17-DM-48-0001	\$0.00	\$102,597.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$9,134.50	\$100,951.86
B-17-DM-48-0001	\$9,134.50	\$100,951.86
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$9,134.50	\$100,951.86
B-17-DM-48-0001	\$9,134.50	\$100,951.86
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,134.50	\$103,908.66
Kirbyville	\$9,134.50	\$100,951.86
<b>Most Impacted and Distressed Expended</b>	\$9,134.50	\$100,951.86
B-17-DM-48-0001	\$9,134.50	\$100,951.86
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Kirbyville shall abandon the damaged main trunk line and the wet well; install new sewer main and manholes, manifold connections to sludge drying beds, and one sludge drying bed filter media; conduct pavement repairs; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Kirbyville at City Wastewater Treatment Plant - 304 S. Smith Street.



**Activity Progress Narrative:**

During the reporting period, the City of Kirbyville submitted grant closeout documents for its sewer facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-080-C233\_Richwood

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/20/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Richwood, City of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Richwood, City of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,206,306.00
\$575.00	\$603,153.00
\$0.00	\$603,153.00
\$575.00	\$1,206,306.00
\$575.00	\$603,153.00
\$0.00	\$603,153.00
\$575.00	\$603,153.00
\$0.00	\$0.00
\$0.00	\$85,792.60
\$0.00	\$85,792.60
\$0.00	\$0.00
\$0.00	\$85,792.60
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$121,570.60
\$0.00	\$85,792.60
\$0.00	\$85,792.60
\$0.00	\$0.00

### Activity Description:

The City of Richwood shall replace sewer lines by pipe-bursting, manholes, and reconnections and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Richwood at Easement off Briar Creek Dr. - 500 LF Southeast of Magnolia Ln. to manhole 135 LF Northwest, Easement Parallel to Briar Creek Dr. - End point of Site 1 to the manhole off Oyster Creek Dr., Quail Run Dr. - Oyster Creek Dr. to manhole 525 LF East, Easement off Quail Run Dr. - End point of Site 3 to 132 LF South, Easement parallel to Quail Run Dr. - Ending point of Site 4 to 275 LF East, Cypress Ct. - Cypress Dr. to 337 LF North and Cypress Ct. - Sycamore Dr. to 490 LF South.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-081-C234\_Wharton

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
02/26/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Wharton

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,302,134.00
B-17-DM-48-0001	\$895.00	\$1,651,067.00
B-18-DP-48-0001	\$0.00	\$1,651,067.00
<b>Total Budget</b>	\$895.00	\$3,302,134.00
B-17-DM-48-0001	\$895.00	\$1,651,067.00
B-18-DP-48-0001	\$0.00	\$1,651,067.00
<b>Total Obligated</b>	\$895.00	\$1,651,067.00
B-17-DM-48-0001	\$895.00	\$1,651,067.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$50,565.60	\$169,144.20
B-17-DM-48-0001	\$50,565.60	\$169,144.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$50,565.60	\$169,144.20
B-17-DM-48-0001	\$50,565.60	\$169,144.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$50,565.60	\$169,144.20
Wharton	\$50,565.60	\$169,144.20
<b>Most Impacted and Distressed Expended</b>	\$50,565.60	\$169,144.20
B-17-DM-48-0001	\$50,565.60	\$169,144.20
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Wharton shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Wharton at SH 60, Armstrong Street, FM 102, SH 60, FM 102, N. Walnut Street, N. Bell Street and Speed Street.

### Activity Progress Narrative:



During the reporting period, the City of Wharton had preliminary engineering design underway for its flood and drainage project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_LMI\_20-065-082-C235\_PattonVillage

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/10/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Patton Village, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$946,272.00
B-17-DM-48-0001	\$0.00	\$473,136.00
B-18-DP-48-0001	\$0.00	\$473,136.00
<b>Total Budget</b>	\$0.00	\$946,272.00
B-17-DM-48-0001	\$0.00	\$473,136.00
B-18-DP-48-0001	\$0.00	\$473,136.00
<b>Total Obligated</b>	\$0.00	\$473,136.00
B-17-DM-48-0001	\$0.00	\$473,136.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$6,600.00	\$56,800.00
B-17-DM-48-0001	\$6,600.00	\$56,800.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$6,600.00	\$56,800.00
B-17-DM-48-0001	\$6,600.00	\$56,800.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6,600.00	\$56,800.00
Patton Village, City of	\$6,600.00	\$56,800.00
<b>Most Impacted and Distressed Expended</b>	\$6,600.00	\$56,800.00
B-17-DM-48-0001	\$6,600.00	\$56,800.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Patton Village shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Patton Village at 1st Street, Twin Oaks Road, Nomie, Poole Street, Smith Street, Riley Road and Popham/Poppha Road.



**Activity Progress Narrative:**

During the reporting period, the City of Patton Village had construction procurement underway for its Street Improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-083-C236\_TexasCity

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
02/05/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas City

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,423,372.00
B-17-DM-48-0001	\$0.00	\$2,211,686.00
B-18-DP-48-0001	\$0.00	\$2,211,686.00
<b>Total Budget</b>	\$0.00	\$4,423,372.00
B-17-DM-48-0001	\$0.00	\$2,211,686.00
B-18-DP-48-0001	\$0.00	\$2,211,686.00
<b>Total Obligated</b>	\$0.00	\$2,211,686.00
B-17-DM-48-0001	\$0.00	\$2,211,686.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$123,078.50	\$1,880,823.40
B-17-DM-48-0001	\$123,078.50	\$1,880,823.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$123,078.50	\$1,880,823.40
B-17-DM-48-0001	\$123,078.50	\$1,880,823.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$123,078.50	\$1,880,823.40
Texas City	\$123,078.50	\$1,880,823.40
<b>Most Impacted and Distressed Expended</b>	\$123,078.50	\$1,880,823.40
B-17-DM-48-0001	\$123,078.50	\$1,880,823.40
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Texas City shall install storm sewer culverts, sidewalks, a wheel chair ramp, and two large storm manholes; make associated pavement repairs; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Texas City at the Texas Avenue Drainage Improvements.

### Activity Progress Narrative:



During the reporting period, the City of Texas City completed construction and is pending submission of construction completion documentation.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-084-C243\_PortNeches

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/05/2020

### Benefit Type:

Area ( Survey )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Port Neches

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Port Neches

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022

### To Date

\$0.00	\$5,931,905.12
\$575.00	\$2,965,952.56
\$0.00	\$2,965,952.56
\$575.00	\$5,931,905.12
\$575.00	\$2,965,952.56
\$0.00	\$2,965,952.56
\$575.00	\$2,965,952.56
\$575.00	\$2,965,952.56
\$0.00	\$0.00
\$469,412.94	\$980,384.57
\$469,412.94	\$980,384.57
\$0.00	\$0.00
\$469,412.94	\$980,384.57
\$469,412.94	\$980,384.57
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$469,412.94	\$1,034,720.97
\$469,412.94	\$980,384.57
\$469,412.94	\$980,384.57
\$469,412.94	\$980,384.57
\$0.00	\$0.00

### Activity Description:

The City of Port Neches shall demolish and remove the existing 250,000-gal water tower; install a new 300,000-gal elevated water tower with mixing system, piping, and electrical components and complete associated appurtenances. Subrecipient shall replace existing water lines and install 10" water lines by open cut, construct 600 LF of 10" water line by boring, connect new water lines to existing lines, install gate valves and fire hydrants and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:



Construction shall take place in the City of Port Neches at Water Tower #2 - 2310 Magnolia Port Neches, Texas, Easement along DD#7 Drainage Channel - DD#7 - Easement North of Twin City Hwy and Little Abbeyville - Georgia Avenue and Mockingbird Lane to Alabama Avenue and Hogaboom Road.

**Activity Progress Narrative:**

During the reporting period, the City of Port Neches had 50% of construction underway/complete for its water facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-086-C247\_Ingleside

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
02/05/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Ingleside

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,912,592.00
B-17-DM-48-0001	\$1,970.00	\$1,956,296.00
B-18-DP-48-0001	\$0.00	\$1,956,296.00
<b>Total Budget</b>	\$1,970.00	\$3,912,592.00
B-17-DM-48-0001	\$1,970.00	\$1,956,296.00
B-18-DP-48-0001	\$0.00	\$1,956,296.00
<b>Total Obligated</b>	\$1,970.00	\$1,956,296.00
B-17-DM-48-0001	\$1,970.00	\$1,956,296.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$145,810.40
B-17-DM-48-0001	\$0.00	\$145,810.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$145,810.40
B-17-DM-48-0001	\$0.00	\$145,810.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$145,810.40
Ingleside	\$0.00	\$145,810.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$145,810.40
B-17-DM-48-0001	\$0.00	\$145,810.40
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Ingleside shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Ingleside at Humble Street, Amarillo Street, Waco Street and Emory Bellard Drive.

### Activity Progress Narrative:



Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-088-C249\_SourLake\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/14/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Sour Lake

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Sour Lake

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$3,869,525.92
\$1,637.84	\$1,934,762.96
\$0.00	\$1,934,762.96
\$1,637.84	\$3,869,525.92
\$1,637.84	\$1,934,762.96
\$0.00	\$1,934,762.96
\$1,637.84	\$1,934,762.96
\$1,637.84	\$1,934,762.96
\$0.00	\$0.00
\$198,062.40	\$468,917.94
\$198,062.40	\$468,917.94
\$0.00	\$0.00
\$198,062.40	\$468,917.94
\$198,062.40	\$468,917.94
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$198,062.40	\$468,917.94
\$198,062.40	\$468,917.94
\$198,062.40	\$468,917.94
\$0.00	\$0.00

### Activity Description:

The City of Sour Lake shall construct a 3.5-million-gallon earthen wet-weather flow-storage basin with concrete lining; install a floating aerator; construct a bypass return pump station; replace piping; construct an electrical and control system, security fencing, and access driveway; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Sour Lake at City Wastewater Treatment Plant.



**Activity Progress Narrative:**

During the reporting period, the City of Sour Lake had construction activities underway for its sewer facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-088-C249\_SourLake\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/14/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Sour Lake

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$471,121.18
B-17-DM-48-0001	\$332.16	\$235,560.59
B-18-DP-48-0001	\$0.00	\$235,560.59
<b>Total Budget</b>	\$332.16	\$471,121.18
B-17-DM-48-0001	\$332.16	\$235,560.59
B-18-DP-48-0001	\$0.00	\$235,560.59
<b>Total Obligated</b>	\$332.16	\$235,560.59
B-17-DM-48-0001	\$332.16	\$235,560.59
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,577.93
B-17-DM-48-0001	\$0.00	\$5,577.93
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,577.93
B-17-DM-48-0001	\$0.00	\$5,577.93
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,577.93
Sour Lake	\$0.00	\$5,577.93
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$5,577.93
B-17-DM-48-0001	\$0.00	\$5,577.93
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Sour Lake shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Sour Lake at Mowbray Street, Lee Street and Attaway Road.



### **Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-090-C252\_Rockport

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
01/21/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Rockport

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$12,312,870.00
B-17-DM-48-0001	\$0.00	\$6,156,435.00
B-18-DP-48-0001	\$0.00	\$6,156,435.00
<b>Total Budget</b>	\$0.00	\$12,312,870.00
B-17-DM-48-0001	\$0.00	\$6,156,435.00
B-18-DP-48-0001	\$0.00	\$6,156,435.00
<b>Total Obligated</b>	\$0.00	\$6,156,435.00
B-17-DM-48-0001	\$0.00	\$6,156,435.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$282,315.54	\$890,750.47
B-17-DM-48-0001	\$282,315.54	\$890,750.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$282,315.54	\$890,750.47
B-17-DM-48-0001	\$282,315.54	\$890,750.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$282,315.54	\$1,101,208.57
Rockport	\$282,315.54	\$890,750.47
<b>Most Impacted and Distressed Expended</b>	\$282,315.54	\$890,750.47
B-17-DM-48-0001	\$282,315.54	\$890,750.47
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rockport shall replace storm sewer culverts; regrade roadside ditches; install outfall ditches, manholes, and junction boxes with associated pavement repair; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Rockport at Market Street, Hackberry Street, Sabinal Street, Ann Street, Orleans Street, Laurel Street and Magnolia Street.

### Activity Progress Narrative:



During the reporting period, the City of Rockport had construction underway for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-093-C261\_SanJacintoCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/07/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

San Jacinto County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

San Jacinto County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,192,278.00
B-17-DM-48-0001	\$0.00	\$1,596,139.00
B-18-DP-48-0001	\$0.00	\$1,596,139.00
<b>Total Budget</b>	\$0.00	\$3,192,278.00
B-17-DM-48-0001	\$0.00	\$1,596,139.00
B-18-DP-48-0001	\$0.00	\$1,596,139.00
<b>Total Obligated</b>	\$0.00	\$1,596,139.00
B-17-DM-48-0001	\$0.00	\$1,596,139.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$330,883.18	\$551,650.61
B-17-DM-48-0001	\$330,883.18	\$551,650.61
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$330,883.18	\$551,650.61
B-17-DM-48-0001	\$330,883.18	\$551,650.61
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$330,883.18	\$571,052.80
San Jacinto County	\$330,883.18	\$551,650.61
<b>Most Impacted and Distressed Expended</b>	\$330,883.18	\$551,650.61
B-17-DM-48-0001	\$330,883.18	\$551,650.61
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

San Jacinto County shall repair and reconstruct the driving surface, sub-grade, and road base by scarifying and reshaping roadway, adding lime treatment to existing base, and installing HMAC/two-course chip seal surface; replace and install culverts; replace driveway culverts; clean and reshape ditches; install improvements at low water crossing; conduct erosion and sediment control; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in San Jacinto County at Butch Arthur Road, Ellis Lovett Road and Jenette Road.



### **Activity Progress Narrative:**

During the reporting period, San Jacinto County had construction underway and 1 CR approved for it's Street Improvements project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-094-C262\_VictoriaCounty\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

03/11/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$3,593,026.48
\$457.24	\$1,796,513.24
\$0.00	\$1,796,513.24
\$457.24	\$3,593,026.48
\$457.24	\$1,796,513.24
\$0.00	\$1,796,513.24
\$457.24	\$1,796,513.24
\$457.24	\$1,796,513.24
\$0.00	\$0.00
\$39,552.80	\$169,066.74
\$39,552.80	\$169,066.74
\$0.00	\$0.00
\$39,552.80	\$169,066.74
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$39,552.80	\$169,066.74
\$39,552.80	\$169,066.74
\$0.00	\$0.00

### Activity Description:

Victoria County shall clean, elevate, and excavate drainage ditches; install storm sewer pipe; replace culverts, with incidental street improvements; and complete associated appurtenances. And shall clean and excavate drainage ditches, remove and replace driveway culverts, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Victoria County at Broadway Street, McFaddin Street, Commerce Street, Drainage Ditch 75 LF NW of Commerce Street, Drainage Ditch 75 LF NW of HWY 87, Preston Street, Drainage Ditch 100 LF NE of HWY 616, Drainage Ditch 150 LF NE of HWY 616, Drainage Ditch 200 LF NW of HWY 87,



Houston Street, Ninemile Creek, Drainage Ditch 175 LF NE of Commerce Street, South Shepley Street/HWY 185, Deibel Drive and Nursery Road.

**Activity Progress Narrative:**

During the reporting period, Victoria County completed engineering design for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-094-C262\_VictoriaCounty\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/11/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,385,151.04
\$303.52	\$1,192,575.52
\$0.00	\$1,192,575.52
\$303.52	\$2,385,151.04
\$303.52	\$1,192,575.52
\$0.00	\$1,192,575.52
\$303.52	\$1,192,575.52
\$303.52	\$1,192,575.52
\$0.00	\$0.00
\$547,318.50	\$611,982.07
\$547,318.50	\$611,982.07
\$0.00	\$0.00
\$547,318.50	\$611,982.07
\$547,318.50	\$611,982.07
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$547,318.50	\$611,982.07
\$547,318.50	\$611,982.07
\$0.00	\$0.00

### Activity Description:

Victoria County shall increase road elevations, rebuild with a crown, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Victoria County at Minatre Road, Hiller Road, Road, Gin Road, Leita Road 1, Leita Road 2, and Midway Road.

### Activity Progress Narrative:



During the reporting period, Victoria County had 50% of construction complete for its Street Improvement project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-095-C264\_LibertyCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/25/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Liberty, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Liberty, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$9,644,544.00
\$0.00	\$4,822,272.00
\$0.00	\$4,822,272.00
\$0.00	\$9,644,544.00
\$0.00	\$4,822,272.00
\$0.00	\$4,822,272.00
\$0.00	\$4,822,272.00
\$0.00	\$0.00
\$714,268.26	\$3,830,142.83
\$714,268.26	\$3,830,142.83
\$0.00	\$0.00
\$714,268.26	\$3,830,142.83
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$714,268.26	\$4,097,504.83
\$714,268.26	\$3,830,142.83
\$714,268.26	\$3,830,142.83
\$0.00	\$0.00

### Activity Description:

Liberty County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Liberty County at CR 401, CR 2071, CR 2174, CR 2050, CR 2850, CR 2132, CR 373, CR 3731, CR 3709, CR 3737, CR 3732, CR 3707, CR 4801, CR 4882 N, CR 4882 S, CR 487, CR 4876 and CR 2176.



**Activity Progress Narrative:**

During the reporting period, Liberty County had construction underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-097-C269\_Taft

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

04/30/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

TAFT, CITY OF

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$567,328.00
B-17-DM-48-0001	\$0.00	\$283,664.00
B-18-DP-48-0001	\$0.00	\$283,664.00
<b>Total Budget</b>	\$0.00	\$567,328.00
B-17-DM-48-0001	\$0.00	\$283,664.00
B-18-DP-48-0001	\$0.00	\$283,664.00
<b>Total Obligated</b>	\$0.00	\$283,664.00
B-17-DM-48-0001	\$0.00	\$283,664.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$19,503.68	\$42,065.28
B-17-DM-48-0001	\$19,503.68	\$42,065.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$19,503.68	\$42,065.28
B-17-DM-48-0001	\$19,503.68	\$42,065.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$19,503.68	\$42,065.28
TAFT, CITY OF	\$19,503.68	\$42,065.28
<b>Most Impacted and Distressed Expended</b>	\$19,503.68	\$42,065.28
B-17-DM-48-0001	\$19,503.68	\$42,065.28
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Taft shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Taft at 1st Street, 2nd Street, 3rd Street and Walnut Street.

### Activity Progress Narrative:

During the reporting period, the City of Taft completed construction procurement for its Street Improvement project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-098-C270\_AransasCounty\_F&D

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

06/23/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Aransas, County Of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Aransas, County Of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$40,098,308.00
B-17-DM-48-0001	\$1,790.00	\$20,049,154.00
B-18-DP-48-0001	\$0.00	\$20,049,154.00
<b>Total Budget</b>	\$1,790.00	\$40,098,308.00
B-17-DM-48-0001	\$1,790.00	\$20,049,154.00
B-18-DP-48-0001	\$0.00	\$20,049,154.00
<b>Total Obligated</b>	\$1,790.00	\$20,049,154.00
B-17-DM-48-0001	\$1,790.00	\$20,049,154.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$1,187,568.36
B-17-DM-48-0001	\$0.00	\$1,187,568.36
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$1,187,568.36
B-17-DM-48-0001	\$0.00	\$1,187,568.36
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$1,187,568.36
Aransas, County Of	\$0.00	\$1,187,568.36
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$1,187,568.36
B-17-DM-48-0001	\$0.00	\$1,187,568.36
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Aransas County shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; provide fill and embankment work, topsoil, and associated pavement repair; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Aransas County at E. Linden Street, FM 2165 (Pearl St.) Culvert, Maple Street, Ruby Allen Ditch, Traylor Ditch (Traylor Ave.), Traylor Ruby Allen Ditch Interconnect, Traylor Ditch Culvert #1, A-1 Hill Road, Sawyer Lane, Jocelyn Road, Murphy Road, Armstrong Road, Smith Road, Johnson Road, Holden



Road, Kirby Road, FM 1069 Culvert #1-5, Mack Road, S. Walker Road, Lee Road #1, Lee Road #2, Shaver Road, Mohawk Avenue, Rodeo Drive, Arena Road, Longoria Road, Rabbit Run Road, Adolfo Road Channel, Banty Lane, Jacoby Lane, and Railroad Culvert.

**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-098-C270\_AransasCounty\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

06/23/2020

### Benefit Type:

Area ( Survey )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Aransas, County Of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Aransas, County Of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$35,408,640.00
\$1,690.00	\$17,704,320.00
\$0.00	\$17,704,320.00
\$1,690.00	\$35,408,640.00
\$1,690.00	\$17,704,320.00
\$0.00	\$17,704,320.00
\$1,690.00	\$17,704,320.00
\$1,690.00	\$17,704,320.00
\$0.00	\$0.00
\$0.00	\$1,050,676.27
\$0.00	\$1,050,676.27
\$0.00	\$0.00
\$0.00	\$1,050,676.27
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$1,050,676.27
\$0.00	\$1,050,676.27
\$0.00	\$0.00

### Activity Description:

Aransas County shall construct roadway base, subgrade prep, and asphalt pavement; install side drainpipe and embankment; conduct drainage excavation and pipe removal; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Aransas County at Copano Heights, Northview Drive, Forest Oak Lane, Palmetto Point Road, Holiday Beach Boulevard, Northwest Drive, Northside Drive, Hillcrest Drive, Mesquite Tree Drive, Southview Drive, Sherwood Drive, Charles Loop West, St. Charles Loop South, St. Charles Loop East, Rattle Snake Point Road/Lido Road, Four way stop, Outfall Channel #1, Outfall Channel #2, and Loop 1781.



Census Tract(s) 9501.00 Block Groups 1 & 3 identified for beneficiary data in Holiday Beach Drainage & Streets and Loop 1781 Drainage & Streets.

**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-101-C274\_NewtonCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/26/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Newton County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Newton County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$3,220,588.00
\$575.00	\$1,610,294.00
\$0.00	\$1,610,294.00
\$575.00	\$3,220,588.00
\$575.00	\$1,610,294.00
\$0.00	\$1,610,294.00
\$575.00	\$1,610,294.00
\$575.00	\$1,610,294.00
\$0.00	\$0.00
\$279,513.97	\$493,708.50
\$279,513.97	\$493,708.50
\$0.00	\$0.00
\$279,513.97	\$493,708.50
\$279,513.97	\$493,708.50
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$279,513.97	\$493,708.50
\$279,513.97	\$493,708.50
\$279,513.97	\$493,708.50
\$0.00	\$0.00

### Activity Description:

Newton County shall repair and reconstruct the driving surface by regrading, scarifying, and reshaping roadway sections; placing stabilization material, two-course surface treatment, and hot mix asphalt pavement; installing oil sand; regrading roadside ditches, removing and replacing driveway culverts; and completing associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Newton County at Precinct 1 County Road 3016, Precinct 2 County Road 1022, Precinct 3 County Road 2001 and Precinct 4 County Road 4128 and County Road 4129.



**Activity Progress Narrative:**

During the reporting period, the Newton County had construction underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-102-C275\_Silsbee

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
03/11/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
05/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Silsbee

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,437,612.76
B-17-DM-48-0001	\$0.00	\$718,806.38
B-18-DP-48-0001	\$0.00	\$718,806.38
<b>Total Budget</b>	\$0.00	\$1,437,612.76
B-17-DM-48-0001	\$0.00	\$718,806.38
B-18-DP-48-0001	\$0.00	\$718,806.38
<b>Total Obligated</b>	\$0.00	\$718,806.38
B-17-DM-48-0001	\$0.00	\$718,806.38
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,884.00	\$57,494.00
B-17-DM-48-0001	\$2,884.00	\$57,494.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$2,884.00	\$57,494.00
B-17-DM-48-0001	\$2,884.00	\$57,494.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,884.00	\$72,794.00
Silsbee	\$2,884.00	\$57,494.00
<b>Most Impacted and Distressed Expended</b>	\$2,884.00	\$57,494.00
B-17-DM-48-0001	\$2,884.00	\$57,494.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Silsbee shall increase the flow capacity of existing channels by excavating, clearing, and grubbing; installing concrete linings, structural rock backfill, cement stabilized sand, and hydromulch, with associated street and culvert improvements; and completing associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Silsbee at Rainbow Circle, Lee Miller Road, Sunset Blvd. and Twilight Blvd.

**Activity Progress Narrative:**

During the reporting period, the City of Silsbee had engineering design underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-107-C294\_WhartonCounty\_SF**  
**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/28/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wharton, County of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$145,908.84
B-17-DM-48-0001	\$558.42	\$72,954.42
B-18-DP-48-0001	\$0.00	\$72,954.42
<b>Total Budget</b>	\$558.42	\$145,908.84
B-17-DM-48-0001	\$558.42	\$72,954.42
B-18-DP-48-0001	\$0.00	\$72,954.42
<b>Total Obligated</b>	\$558.42	\$72,954.42
B-17-DM-48-0001	\$558.42	\$72,954.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,969.88	\$10,576.22
B-17-DM-48-0001	\$1,969.88	\$10,576.22
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,969.88	\$10,576.22
B-17-DM-48-0001	\$1,969.88	\$10,576.22
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,969.88	\$10,576.22
Wharton, County of	\$1,969.88	\$10,576.22
<b>Most Impacted and Distressed Expended</b>	\$1,969.88	\$10,576.22
B-17-DM-48-0001	\$1,969.88	\$10,576.22
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Wharton County shall install generators and concrete foundations and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in Wharton County at Boling WWTP - 315 Gulf Street.

**Activity Progress Narrative:**



During the reporting period, Wharton County had construction procurement underway for its public facilities projects.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-109-C303\_AransasPass\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

05/01/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

07/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Aransas Pass

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Aransas Pass

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$17,204,029.20
B-17-DM-48-0001	\$771.49	\$8,602,014.60
B-18-DP-48-0001	\$0.00	\$8,602,014.60
<b>Total Budget</b>	\$771.49	\$17,204,029.20
B-17-DM-48-0001	\$771.49	\$8,602,014.60
B-18-DP-48-0001	\$0.00	\$8,602,014.60
<b>Total Obligated</b>	\$771.49	\$8,602,014.60
B-17-DM-48-0001	\$771.49	\$8,602,014.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,792,580.27	\$2,944,721.30
B-17-DM-48-0001	\$1,792,580.27	\$2,944,721.30
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,792,580.27	\$2,944,721.30
B-17-DM-48-0001	\$1,792,580.27	\$2,944,721.30
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,792,580.27	\$2,944,721.30
Aransas Pass	\$1,792,580.27	\$2,944,721.30
<b>Most Impacted and Distressed Expended</b>	\$1,792,580.27	\$2,944,721.30
B-17-DM-48-0001	\$1,792,580.27	\$2,944,721.30
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Aransas Pass shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Aransas Pass at W. Highland TA, W. Deberry Ave., S. Saunders St., W. Greenwood Ave., W. Nelson Ave., W. Wilson Ave., N. McCampbell St., E. Stapp Ave., N. Rife St. and Unnamed Road.



**Activity Progress Narrative:**

During the reporting period, the City of Aransas Pass had 50% of construction underway/complete for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-109-C303\_AransasPass\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

05/01/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

07/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Aransas Pass

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Aransas Pass

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$632,738.48
\$23.51	\$316,369.24
\$0.00	\$316,369.24
\$23.51	\$632,738.48
\$23.51	\$316,369.24
\$0.00	\$316,369.24
\$23.51	\$316,369.24
\$23.51	\$316,369.24
\$0.00	\$0.00
\$177,373.75	\$289,942.38
\$177,373.75	\$289,942.38
\$0.00	\$0.00
\$177,373.75	\$289,942.38
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$177,373.75	\$289,942.38
\$177,373.75	\$289,942.38
\$177,373.75	\$289,942.38
\$0.00	\$0.00

### Activity Description:

The City of Aransas Pass shall install sanitary sewer lines, manholes, and service reconnections and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Aransas Pass at Whering Ln., Wheeler (1) and Wheeler (2).

### Activity Progress Narrative:



During the reporting period, the City of Aransas Pass had 50% of construction underway/complete for its Sewer Facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-110-C306\_RefugioCounty\_PF**  
**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

04/02/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Refugio County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,679,506.00
B-17-DM-48-0001	\$895.00	\$1,839,753.00
B-18-DP-48-0001	\$0.00	\$1,839,753.00
<b>Total Budget</b>	\$895.00	\$3,679,506.00
B-17-DM-48-0001	\$895.00	\$1,839,753.00
B-18-DP-48-0001	\$0.00	\$1,839,753.00
<b>Total Obligated</b>	\$895.00	\$1,839,753.00
B-17-DM-48-0001	\$895.00	\$1,839,753.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$143,299.40
B-17-DM-48-0001	\$0.00	\$143,299.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$143,299.40
B-17-DM-48-0001	\$0.00	\$143,299.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$232,146.80
Refugio County	\$0.00	\$143,299.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$143,299.40
B-17-DM-48-0001	\$0.00	\$143,299.40
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Refugio County shall make improvements to park-area fishing piers, kayak docks, and road access and shall complete associated appurtenances. Subrecipient shall repair the existing Bayside communication tower, purchase or upgrade equipment for the building and the tower, and complete associated appurtenances. Subrecipient shall construct one new Tivoli communication tower, including buildings and communications equipment; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**



Construction shall take place in Refugio County at Mission River Park, Austwell Pier, Bayside Tower and Tivoli Tower.

**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_LMI\_20-065-110-C306\_RefugioCounty\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

04/02/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Refugio County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Refugio County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$8,071,696.12
\$1,196.06	\$4,035,848.06
\$0.00	\$4,035,848.06
\$1,196.06	\$8,071,696.12
\$1,196.06	\$4,035,848.06
\$0.00	\$4,035,848.06
\$1,196.06	\$4,035,848.06
\$1,196.06	\$4,035,848.06
\$0.00	\$0.00
\$0.00	\$341,569.02
\$0.00	\$341,569.02
\$0.00	\$0.00
\$0.00	\$341,569.02
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$536,479.62
\$0.00	\$341,569.02
\$0.00	\$341,569.02
\$0.00	\$341,569.02
\$0.00	\$0.00

### Activity Description:

Refugio County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, installing new compacted base material, installing new geo-grid, and applying asphalt to several streets and roads with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Refugio County at Vega Road, Autry Road, Austwell Cemetery Road, Williams Road- Tivoli, Bayside Cemetery Road and Rancho Grande Road.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-117-C378\_PlumGrove

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

06/07/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

City of Plum Grove

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$812,370.00
B-17-DM-48-0001	\$895.00	\$406,185.00
B-18-DP-48-0001	\$0.00	\$406,185.00
<b>Total Budget</b>	\$895.00	\$812,370.00
B-17-DM-48-0001	\$895.00	\$406,185.00
B-18-DP-48-0001	\$0.00	\$406,185.00
<b>Total Obligated</b>	\$895.00	\$406,185.00
B-17-DM-48-0001	\$895.00	\$406,185.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$380,040.00	\$404,635.00
B-17-DM-48-0001	\$380,040.00	\$404,635.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$380,040.00	\$404,635.00
B-17-DM-48-0001	\$380,040.00	\$404,635.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$380,040.00	\$404,635.00
City of Plum Grove	\$380,040.00	\$404,635.00
<b>Most Impacted and Distressed Expended</b>	\$380,040.00	\$404,635.00
B-17-DM-48-0001	\$380,040.00	\$404,635.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Plum Grove shall repair and reconstruct the driving surface and road base by applying asphalt, chip-seal over a limestone flex base, and replacing all cross-culverts, driveway culverts and intersection culverts, with incidental repairs to roadside ditches located adjacent to street improvements and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Plum Grove at FM 1010/Plum Grove Street and CR 351.



**Activity Progress Narrative:**

During the reporting period, the City of Plum Grove submitted grant closeout documents for its street improvements project. The closeout documents are pending review.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-118-C388\_BrazoriaCounty

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

06/05/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Brazoria County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$21,835,658.00
B-17-DM-48-0001	\$895.00	\$10,917,829.00
B-18-DP-48-0001	\$0.00	\$10,917,829.00
<b>Total Budget</b>	\$895.00	\$21,835,658.00
B-17-DM-48-0001	\$895.00	\$10,917,829.00
B-18-DP-48-0001	\$0.00	\$10,917,829.00
<b>Total Obligated</b>	\$895.00	\$10,917,829.00
B-17-DM-48-0001	\$895.00	\$10,917,829.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$182,850.65	\$553,995.65
B-17-DM-48-0001	\$182,850.65	\$553,995.65
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$182,850.65	\$553,995.65
B-17-DM-48-0001	\$182,850.65	\$553,995.65
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$182,850.65	\$651,120.65
Brazoria County	\$182,850.65	\$553,995.65
<b>Most Impacted and Distressed Expended</b>	\$182,850.65	\$553,995.65
B-17-DM-48-0001	\$182,850.65	\$553,995.65
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Brazoria County shall perform excavation for a detention pond, regrade ditches, replace culverts, install a control structure and reinforced concrete boxes, and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Brazoria County at Ditch 10 Along CR 609 and Tributary, Oyster Creek Detention Pond, Control Structure and RCB Culverts.



**Activity Progress Narrative:**

During the reporting period, the Brazoria County had preliminary engineering design underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-119-C390\_WestOrange\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

06/01/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

West Orange

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

West Orange

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$5,766,260.60
\$895.00	\$2,883,130.30
\$0.00	\$2,883,130.30
\$895.00	\$5,766,260.60
\$895.00	\$2,883,130.30
\$0.00	\$2,883,130.30
\$895.00	\$2,883,130.30
\$895.00	\$2,883,130.30
\$0.00	\$0.00
\$802,374.99	\$1,174,495.50
\$802,374.99	\$1,174,495.50
\$0.00	\$0.00
\$802,374.99	\$1,174,495.50
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$802,374.99	\$1,240,843.73
\$802,374.99	\$1,174,495.50
\$802,374.99	\$1,174,495.50
\$0.00	\$0.00

### Activity Description:

The City of West Orange shall deepen, widen, and regrade ditches, remove debris and replace culverts, repair driveways and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of West Orange at Edgar Brown Dr., MacArthur Dr., South Ave., Linda St., Katherine St., Joyce St., Irene St., Henrietta St., Gloria St., Tanglewood Ave. 1-3, Ester St., Donnell St., Carol St., Broad St., Alder St., Stakes St., Sims St., Holley Ln., Broussard St., Mulberry St., Plum St., Crabtree Ave., Bradford St, Dayton St., Western Ave., Jasper St., Bowie Ave., Milam Ave. and Dowling St.



**Activity Progress Narrative:**

During the reporting period, the City of West Orange had construction underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_LMI\_20-065-119-C390\_WestOrange\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

06/01/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

West Orange

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

West Orange

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,721,790.00
\$895.00	\$1,360,895.00
\$0.00	\$1,360,895.00
\$895.00	\$2,721,790.00
\$895.00	\$1,360,895.00
\$0.00	\$1,360,895.00
\$895.00	\$1,360,895.00
\$895.00	\$1,360,895.00
\$0.00	\$0.00
\$0.00	\$60,895.00
\$0.00	\$60,895.00
\$0.00	\$0.00
\$0.00	\$60,895.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$60,895.00
\$0.00	\$60,895.00
\$0.00	\$60,895.00
\$0.00	\$0.00

### Activity Description:

The City of West Orange shall reconstruct and elevate the wastewater treatment facility to include site fill, concrete paving, a precast concrete building and motor control center, a generator with automatic transfer switch and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of West Orange at WWTP.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-119-C390\_WestOrange\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

06/01/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

West Orange

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

West Orange

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$5,240,068.00
\$895.00	\$2,620,034.00
\$0.00	\$2,620,034.00
\$895.00	\$5,240,068.00
\$895.00	\$2,620,034.00
\$0.00	\$2,620,034.00
\$895.00	\$2,620,034.00
\$895.00	\$2,620,034.00
\$0.00	\$0.00
\$219,565.99	\$448,353.95
\$219,565.99	\$448,353.95
\$0.00	\$0.00
\$219,565.99	\$448,353.95
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$219,565.99	\$495,776.46
\$219,565.99	\$448,353.95
\$219,565.99	\$448,353.95
\$0.00	\$0.00

### Activity Description:

The City of West Orange shall repair and reconstruct driving surfaces by installing new compacted base material, milling, applying asphalt and striping several streets as needed; shall replace metal guard fencing, riprap slope protection, and install terminal anchors to bridges and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of West Orange at South Avenue, Western Avenue, Flint St., Dayton St., Travis St., Burnet St., Smith St., Dowling St., Milam St., Newton St., Alamo Circle, Buffalo St., Mustang St., Longhorn Ave., Westmore Ave., Greenbriar St., South Ave at Adams Bayou and Western Ave at Adams Bayou.



### **Activity Progress Narrative:**

During the reporting period, the City of West Orange had construction underway for its street improvement project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-120-C407\_Vidor\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

06/15/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Vidor

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$6,763,912.00
B-17-DM-48-0001	\$0.00	\$3,381,956.00
B-18-DP-48-0001	\$0.00	\$3,381,956.00
<b>Total Budget</b>	\$0.00	\$6,763,912.00
B-17-DM-48-0001	\$0.00	\$3,381,956.00
B-18-DP-48-0001	\$0.00	\$3,381,956.00
<b>Total Obligated</b>	\$0.00	\$3,381,956.00
B-17-DM-48-0001	\$0.00	\$3,381,956.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$56,218.60	\$211,249.63
B-17-DM-48-0001	\$56,218.60	\$211,249.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$56,218.60	\$211,249.63
B-17-DM-48-0001	\$56,218.60	\$211,249.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$56,218.60	\$268,684.63
Vidor	\$56,218.60	\$211,249.63
<b>Most Impacted and Distressed Expended</b>	\$56,218.60	\$211,249.63
B-17-DM-48-0001	\$56,218.60	\$211,249.63
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Vidor shall conduct roadway improvements by reconstructing the driving surface, subgrade, road base milling, applying asphalt, reconstructing manholes, and striping of several streets and shall complete all associated appurtenances. Subrecipient shall also replace and install concrete bridges with slope paving and rip rap and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Vidor at North Archie Street, Elgie Street and Alamo Street Bridge.



**Activity Progress Narrative:**

During the reporting period, the City of Vidor had engineering underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-121-C408\_JeffersonCounty\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

05/28/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jefferson County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Jefferson County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,976,219.20
B-17-DM-48-0001	\$0.00	\$4,488,109.60
B-18-DP-48-0001	\$0.00	\$4,488,109.60
<b>Total Budget</b>	\$0.00	\$8,976,219.20
B-17-DM-48-0001	\$0.00	\$4,488,109.60
B-18-DP-48-0001	\$0.00	\$4,488,109.60
<b>Total Obligated</b>	\$0.00	\$4,488,109.60
B-17-DM-48-0001	\$0.00	\$4,488,109.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$171,700.06	\$274,591.29
B-17-DM-48-0001	\$171,700.06	\$274,591.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$171,700.06	\$274,591.29
B-17-DM-48-0001	\$171,700.06	\$274,591.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$171,700.06	\$274,591.29
Jefferson County	\$171,700.06	\$274,591.29
<b>Most Impacted and Distressed Expended</b>	\$171,700.06	\$274,591.29
B-17-DM-48-0001	\$171,700.06	\$274,591.29
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Jefferson County shall increase the capacity of existing ditches and crossings; reconstruct and elevate a bridge; replace culverts; reconstruct existing ditches; add concrete lining; provide fill; complete embankment work; install transfer switches, tanks, two generators, SCADA, and electrical components; construct generator housing; and complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Jefferson County at Crane Bayou.



### **Activity Progress Narrative:**

During the reporting period, Jefferson County had engineering design underway for its flood and drainage project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-127-C438\_Danbury

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

07/23/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

DANBURY, CITY OF

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

DANBURY, CITY OF

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$297,820.00
\$895.00	\$148,910.00
\$0.00	\$148,910.00
\$895.00	\$297,820.00
\$895.00	\$148,910.00
\$0.00	\$148,910.00
\$895.00	\$148,910.00
\$895.00	\$148,910.00
\$0.00	\$0.00
\$0.00	\$2,014.50
\$0.00	\$2,014.50
\$0.00	\$0.00
\$0.00	\$2,014.50
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$2,014.50
\$0.00	\$2,014.50
\$0.00	\$2,014.50
\$0.00	\$0.00

### Activity Description:

The City of Danbury shall rehabilitate sanitary sewer line, replace manholes and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Danbury at Alley between Avenue J and Avenue K, Alley between Avenue K and Avenue L, and Novak Road and Alley between Ave C and Ave D.

### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_HMID\_LMI\_20-065-140-C594\_Orange\_F&D

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

09/13/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

09/28/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Orange

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$11,859,694.80
B-17-DM-48-0001	\$0.00	\$5,929,847.40
B-18-DP-48-0001	\$0.00	\$5,929,847.40
<b>Total Budget</b>	\$0.00	\$11,859,694.80
B-17-DM-48-0001	\$0.00	\$5,929,847.40
B-18-DP-48-0001	\$0.00	\$5,929,847.40
<b>Total Obligated</b>	\$0.00	\$5,929,847.40
B-17-DM-48-0001	\$0.00	\$5,929,847.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$622,393.68	\$739,188.48
B-17-DM-48-0001	\$622,393.68	\$739,188.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$622,393.68	\$739,188.48
B-17-DM-48-0001	\$622,393.68	\$739,188.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$622,393.68	\$739,188.48
Orange	\$622,393.68	\$739,188.48
<b>Most Impacted and Distressed Expended</b>	\$622,393.68	\$739,188.48
B-17-DM-48-0001	\$622,393.68	\$739,188.48
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Orange shall widen and concrete line ditches, repair bridge rip-rap and slope protection, install storm gates and replace storm outfall lines and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Orange at Coopers Gully Channel Phase 2, Coopers Gully Channel Phase 3 and 22 Old Town Storm Gates.



**Activity Progress Narrative:**

During the reporting period, the City of Orange had construction underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-144-C843\_Beaumont\_WF

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

03/10/2021

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

03/31/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Beaumont

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Beaumont

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	\$0.00	\$19,723,434.78
B-17-DM-48-0001	\$0.00	\$9,861,717.39
B-18-DP-48-0001	\$0.00	\$9,861,717.39
<b>Total Budget</b>	\$0.00	\$19,723,434.78
B-17-DM-48-0001	\$0.00	\$9,861,717.39
B-18-DP-48-0001	\$0.00	\$9,861,717.39
<b>Total Obligated</b>	\$0.00	\$9,861,717.39
B-17-DM-48-0001	\$0.00	\$9,861,717.39
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$852,424.90	\$852,424.90
B-17-DM-48-0001	\$852,424.90	\$852,424.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$852,424.90	\$852,424.90
B-17-DM-48-0001	\$852,424.90	\$852,424.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$852,424.90	\$852,424.90
Beaumont	\$852,424.90	\$852,424.90
<b>Most Impacted and Distressed Expended</b>	\$852,424.90	\$852,424.90
B-17-DM-48-0001	\$852,424.90	\$852,424.90
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Beaumont shall install a 42-in steel pipe waterline, a 36-in steel pipe waterline, manholes, dish head plug, pavement replacement and site work associated with construction and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Beaumont at Pine Street Water Treatment Plant - 1550 Pine Street, Beaumont, Texas 77703.



**Activity Progress Narrative:**

During the reporting period, the City of xx/Beaumont had engineering design underway for its water facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-145-C857\_HardinCounty\_PF**  
**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

02/26/2021

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2023

**Completed Activity Actual End Date:**

**Responsible Organization:**

Hardin, County of

**Overall**

**Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Hardin, County of

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,274,153.20
B-17-DM-48-0001	\$2,385.00	\$2,137,076.60
B-18-DP-48-0001	\$0.00	\$2,137,076.60
<b>Total Budget</b>	\$2,385.00	\$4,274,153.20
B-17-DM-48-0001	\$2,385.00	\$2,137,076.60
B-18-DP-48-0001	\$0.00	\$2,137,076.60
<b>Total Obligated</b>	\$2,385.00	\$2,137,076.60
B-17-DM-48-0001	\$2,385.00	\$2,137,076.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,385.00	\$56,364.00
B-17-DM-48-0001	\$2,385.00	\$56,364.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$2,385.00	\$56,364.00
B-17-DM-48-0001	\$2,385.00	\$56,364.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,385.00	\$56,364.00
Hardin, County of	\$2,385.00	\$56,364.00
<b>Most Impacted and Distressed Expended</b>	\$2,385.00	\$56,364.00
B-17-DM-48-0001	\$2,385.00	\$56,364.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Hardin County shall purchase a high clearance fire truck and truck mounted radios. And shall construct a free-standing radio tower and install equipment and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Improvements shall take place in Hardin County at Saratoga Fire Department , Kountze Fire Department and Fire Protection Radio Tower and Equipment in Silsbee.



**Activity Progress Narrative:**

During the reporting period, Hardin County had engineering design and environmental review underway for its public facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_LMI\_20-065-152-C921\_Kountze\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

03/31/2021

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Kountze

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Kountze

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,829,968.00
B-17-DM-48-0001	\$0.00	\$1,414,984.00
B-18-DP-48-0001	\$0.00	\$1,414,984.00
<b>Total Budget</b>	\$0.00	\$2,829,968.00
B-17-DM-48-0001	\$0.00	\$1,414,984.00
B-18-DP-48-0001	\$0.00	\$1,414,984.00
<b>Total Obligated</b>	\$0.00	\$1,414,984.00
B-17-DM-48-0001	\$0.00	\$1,414,984.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$54,332.44	\$54,332.44
B-17-DM-48-0001	\$54,332.44	\$54,332.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$54,332.44	\$54,332.44
B-17-DM-48-0001	\$54,332.44	\$54,332.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$54,332.44	\$54,332.44
Kountze	\$54,332.44	\$54,332.44
<b>Most Impacted and Distressed Expended</b>	\$54,332.44	\$54,332.44
B-17-DM-48-0001	\$54,332.44	\$54,332.44
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Kountze shall rehabilitate sewer lines; demolish the existing lift station and construct a new lift station to include submersible sewage pumps, piping, a wet well extension top, a steel access platform with stairs and railings, electrical systems, and chain link fence and gate complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Kountze at City Wastewater Treatment Plant and Sewer Collection System Improvements thought out the city.



**Activity Progress Narrative:**

During the reporting period, the City of Kountze had engineering design underway for its sewer facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_LMI\_20-065-152-C921\_Kountze\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/31/2021

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Kountze

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$626,640.56
B-17-DM-48-0001	\$0.00	\$313,320.28
B-18-DP-48-0001	\$0.00	\$313,320.28
<b>Total Budget</b>	\$0.00	\$626,640.56
B-17-DM-48-0001	\$0.00	\$313,320.28
B-18-DP-48-0001	\$0.00	\$313,320.28
<b>Total Obligated</b>	\$0.00	\$313,320.28
B-17-DM-48-0001	\$0.00	\$313,320.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$11,377.26	\$11,377.26
B-17-DM-48-0001	\$11,377.26	\$11,377.26
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$11,377.26	\$11,377.26
B-17-DM-48-0001	\$11,377.26	\$11,377.26
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$11,377.26	\$11,377.26
Kountze	\$11,377.26	\$11,377.26
<b>Most Impacted and Distressed Expended</b>	\$11,377.26	\$11,377.26
B-17-DM-48-0001	\$11,377.26	\$11,377.26
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Kountze shall repair and reconstruction a street with sediment control fence, lime-fly ash treatment, two-inch HMAC, reinforced concrete pipe, box culvert and headwalls, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Kountze at Walter Lane.



**Activity Progress Narrative:**

During the reporting period, the City of Kountze had engineering design underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_NA\_20-065-120-C407\_Vidor\_PLAN

## Activity Title: Planning Study

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

06/14/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vidor

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$848,000.00
B-17-DM-48-0001	\$0.00	\$424,000.00
B-18-DP-48-0001	\$0.00	\$424,000.00
<b>Total Budget</b>	\$0.00	\$848,000.00
B-17-DM-48-0001	\$0.00	\$424,000.00
B-18-DP-48-0001	\$0.00	\$424,000.00
<b>Total Obligated</b>	\$0.00	\$424,000.00
B-17-DM-48-0001	\$0.00	\$424,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$40,000.00	\$247,200.00
B-17-DM-48-0001	\$40,000.00	\$247,200.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$40,000.00	\$247,200.00
B-17-DM-48-0001	\$40,000.00	\$247,200.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$40,000.00	\$254,400.00
Vidor	\$40,000.00	\$247,200.00
<b>Most Impacted and Distressed Expended</b>	\$40,000.00	\$247,200.00
B-17-DM-48-0001	\$40,000.00	\$247,200.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Vidor will conduct a planning study of an inundated area affected by Hurricane Harvey. The City will utilize the information gained to construct improvements to reduce risk and loss.

**Location Description:**

Activities shall take place at Anderson Gully in the City of Vidor.

**Activity Progress Narrative:**

During the reporting period, the City of Vidor had engineering design underway for its planning project.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_NA\_20-065-121-C408\_JeffersonCounty\_PLAN**  
**Activity Title: Planning Study**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

05/28/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jefferson County

**Overall**

**Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Jefferson County

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$455,164.00

\$0.00 \$227,582.00

\$0.00 \$227,582.00

\$0.00 \$455,164.00

\$0.00 \$227,582.00

\$0.00 \$227,582.00

\$0.00 \$227,582.00

\$0.00 \$227,582.00

\$0.00 \$0.00

(\$9,000.00) \$1,932.30

(\$9,000.00) \$1,932.30

\$0.00 \$0.00

(\$9,000.00) \$1,932.30

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

(\$9,000.00) \$1,932.30

(\$9,000.00) \$1,932.30

(\$9,000.00) \$1,932.30

(\$9,000.00) \$1,932.30

\$0.00 \$0.00

**Activity Description:**

Jefferson County will conduct a drainage study to assess the downstream effects of culvert crossings located at IH-10 and Ditch M400 and Ditch M400A, lateral of Mayhaw Bayou.

**Location Description:**

Activities shall take place at Mayhaw Bayou Drainage Study Update.

**Activity Progress Narrative:**



During the reporting period, Jefferson County had engineering design underway for its planning study project. Correction to payments out of incorrect DRGR activities.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_UN\_20-065-013-C049\_JasperCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

11/05/2019

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

02/28/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jasper County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Jasper County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$778,838.72

\$0.00 \$389,419.36

\$0.00 \$389,419.36

\$0.00 \$778,838.72

\$0.00 \$389,419.36

\$0.00 \$389,419.36

\$0.00 \$389,419.36

\$0.00 \$389,419.36

\$0.00 \$0.00

\$119,547.11 \$287,685.93

\$119,547.11 \$287,685.93

\$0.00 \$0.00

\$119,547.11 \$287,685.93

\$119,547.11 \$287,685.93

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$119,547.11 \$356,664.08

\$119,547.11 \$287,685.93

\$119,547.11 \$287,685.93

\$119,547.11 \$287,685.93

\$0.00 \$0.00

### Activity Description:

Jasper County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping; replace a culvert for one street; replace three bridges to include repairs to roadside ditches; and complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Jasper County at CR 826 Bridge.



**Activity Progress Narrative:**

During the reporting period, Jasper County completed construction and submitted the COCC for its street improvement project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-029-C096\_Dickinson

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
11/19/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
11/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Dickinson

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,754,300.00
B-17-DM-48-0001	\$120,000.00	\$1,377,150.00
B-18-DP-48-0001	\$0.00	\$1,377,150.00
<b>Total Budget</b>	\$120,000.00	\$2,754,300.00
B-17-DM-48-0001	\$120,000.00	\$1,377,150.00
B-18-DP-48-0001	\$0.00	\$1,377,150.00
<b>Total Obligated</b>	\$120,000.00	\$1,377,150.00
B-17-DM-48-0001	\$120,000.00	\$1,377,150.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$323,746.75
B-17-DM-48-0001	\$0.00	\$323,746.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$323,746.75
B-17-DM-48-0001	\$0.00	\$323,746.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$323,746.75
Dickinson	\$0.00	\$323,746.75
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$323,746.75
B-17-DM-48-0001	\$0.00	\$323,746.75
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Dickinson shall install reinforced concrete pipe, modify existing culverts, desilt ditches, perform associated pavement repair, and complete associated appurtenances. These activities meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Dickinson at the Pin Oak Drive Drainage Improvements.

### Activity Progress Narrative:



During the reporting period, a contract amendment was executed in which changes to the activity budgets within the contract were reallocated.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-039-C120\_Groves\_SF**  
**Activity Title: Sewer Facilities**

**Activity Type:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0006  
**Projected Start Date:**  
 12/27/2019  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Infrastructure Program  
**Projected End Date:**  
 01/31/2023  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Groves

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,146,965.00
B-17-DM-48-0001	\$123,457.70	\$1,073,482.50
B-18-DP-48-0001	\$0.00	\$1,073,482.50
<b>Total Budget</b>	\$123,457.70	\$2,146,965.00
B-17-DM-48-0001	\$123,457.70	\$1,073,482.50
B-18-DP-48-0001	\$0.00	\$1,073,482.50
<b>Total Obligated</b>	\$123,457.70	\$1,073,482.50
B-17-DM-48-0001	\$123,457.70	\$1,073,482.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$143,740.18	\$794,258.34
B-17-DM-48-0001	\$143,740.18	\$794,258.34
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$143,740.18	\$794,258.34
B-17-DM-48-0001	\$143,740.18	\$794,258.34
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$143,740.18	\$816,972.13
Groves	\$143,740.18	\$794,258.34
<b>Most Impacted and Distressed Expended</b>	\$143,740.18	\$794,258.34
B-17-DM-48-0001	\$143,740.18	\$794,258.34
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Groves shall bypass the current facility, construct a new flow control box, rehabilitate the existing junction box, abandon the existing wet well at the Taft Lift Station, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place in the City of Groves at Taft Lift Station - 2661 Taft Street.

**Activity Progress Narrative:**



During the reporting period, the City of Groves completed construction and is pending submission of construction completion documentation for its sewer facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-039-C120\_Groves\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

12/27/2019

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

01/31/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Groves

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Groves

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$4,387,462.14
\$1,908,542.09	\$2,193,731.07
\$0.00	\$2,193,731.07
\$1,908,542.09	\$4,387,462.14
\$1,908,542.09	\$2,193,731.07
\$0.00	\$2,193,731.07
\$1,908,542.09	\$2,193,731.07
\$1,908,542.09	\$2,193,731.07
\$0.00	\$0.00
\$0.00	\$79,025.29
\$0.00	\$79,025.29
\$0.00	\$0.00
\$0.00	\$79,025.29
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$80,465.29
\$0.00	\$79,025.29
\$0.00	\$79,025.29
\$0.00	\$0.00

### Activity Description:

The City of Groves shall rework existing base, add additional flexible base, install two-course surface treatment, adjust water valve boxes and manhole tops, and complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Groves at South Avenue, Bay Street, Woodlawn Street, Allison Street, Real Boulevard, Jackson Boulevard, Mire Street, Willis Street, Ruby Drive, Cooley Avenue, Smith Street, 25th Street, and Graves Avenue.

**Activity Progress Narrative:**

During the reporting period, a contract amendment was executed in which changes to the activity budgets within the contract were reallocated.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_UN\_20-065-069-C195\_Lumberton

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

01/21/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Lumberton

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Lumberton

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,502,384.00
\$0.00	\$751,192.00
\$0.00	\$751,192.00
\$0.00	\$1,502,384.00
\$0.00	\$751,192.00
\$0.00	\$751,192.00
\$0.00	\$0.00
\$36,607.68	\$672,964.18
\$36,607.68	\$672,964.18
\$0.00	\$0.00
\$36,607.68	\$672,964.18
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$36,607.68	\$672,964.18
\$36,607.68	\$672,964.18
\$0.00	\$0.00

### Activity Description:

The City of Lumberton shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches, and complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Lumberton at Mark Loop, Michael Loop (1), Michael Loop (2), John Loop and Taft Ave.

### Activity Progress Narrative:

During the reporting period, the City of Lumberton had construction activities underway for its street improvements project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-079-C231\_ColoradoCounty

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

02/24/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Colorado, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Colorado, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022

### To Date

\$0.00	\$454,464.00
\$0.00	\$227,232.00
\$0.00	\$227,232.00
\$0.00	\$454,464.00
\$0.00	\$227,232.00
\$0.00	\$227,232.00
\$0.00	\$227,232.00
\$0.00	\$0.00
\$1,840.20	\$68,459.80
\$1,840.20	\$68,459.80
\$0.00	\$0.00
\$1,840.20	\$68,459.80
\$1,840.20	\$68,459.80
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$1,840.20	\$68,459.80
\$1,840.20	\$68,459.80
\$1,840.20	\$68,459.80
\$0.00	\$0.00

### Activity Description:

Colorado County shall remove existing culverts, install new larger culverts and wingwalls with associated ancillary road work, and complete associated appurtenances. These activities meets the urgent need national objective.

### Location Description:

Construction shall take place in Colorado County in the City of Alleyton at CR 103.



**Activity Progress Narrative:**

During the reporting period, the Colorado County submitted grant closeout documents for its Flood Drainage Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-090-C252\_Rockport

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
01/21/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Rockport

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$4,328,522.00
B-17-DM-48-0001	\$0.00	\$2,164,261.00
B-18-DP-48-0001	\$0.00	\$2,164,261.00
<b>Total Budget</b>	\$0.00	\$4,328,522.00
B-17-DM-48-0001	\$0.00	\$2,164,261.00
B-18-DP-48-0001	\$0.00	\$2,164,261.00
<b>Total Obligated</b>	\$0.00	\$2,164,261.00
B-17-DM-48-0001	\$0.00	\$2,164,261.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$64,413.66	\$219,326.33
B-17-DM-48-0001	\$64,413.66	\$219,326.33
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$64,413.66	\$219,326.33
B-17-DM-48-0001	\$64,413.66	\$219,326.33
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$64,413.66	\$280,064.63
Rockport	\$64,413.66	\$219,326.33
<b>Most Impacted and Distressed Expended</b>	\$64,413.66	\$219,326.33
B-17-DM-48-0001	\$64,413.66	\$219,326.33
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rockport shall replace storm sewer culverts; regrade roadside ditches; install outfall ditches and crossings, manholes, and junction boxes with associated pavement repair; and complete associated appurtenances. For the Bulkhead Replacement project, Subrecipient shall demolish existing bulkhead, regrade as required, install erosion controls and install new bulkhead with reinforcements and all associated appurtenances. These activities meets the urgent need national objective.

### Location Description:

Construction shall take place in the City of Rockport at theTule Ditch System, Outfall Repairs in Drainage Basin 39-Drainage Channel from Salt Lake to Drainage Retention Basin, Outfall Repairs in Drainage Basin 39-Drainage Channel from Drainage Retention Basin to 2nd Retainage Basin to Drainage Retention Pond and Nassau Drive



Bulkhead Replacement.

**Activity Progress Narrative:**

During the reporting period, the City of Rockport had engineering design underway for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-093-C261\_SanJacintoCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/07/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

San Jacinto County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,119,320.00
B-17-DM-48-0001	\$0.00	\$559,660.00
B-18-DP-48-0001	\$0.00	\$559,660.00
<b>Total Budget</b>	\$0.00	\$1,119,320.00
B-17-DM-48-0001	\$0.00	\$559,660.00
B-18-DP-48-0001	\$0.00	\$559,660.00
<b>Total Obligated</b>	\$0.00	\$559,660.00
B-17-DM-48-0001	\$0.00	\$559,660.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$436,036.96	\$520,043.66
B-17-DM-48-0001	\$436,036.96	\$520,043.66
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$436,036.96	\$520,043.66
B-17-DM-48-0001	\$436,036.96	\$520,043.66
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$436,036.96	\$520,043.66
San Jacinto County	\$436,036.96	\$520,043.66
<b>Most Impacted and Distressed Expended</b>	\$436,036.96	\$520,043.66
B-17-DM-48-0001	\$436,036.96	\$520,043.66
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

San Jacinto County shall repair and reconstruct the driving surface, sub-grade, and road base by scarifying and reshaping roadway, adding lime treatment to existing base, and installing HMAC/two-course chip seal surface; replace and install culverts; replace driveway culverts; clean and reshape ditches; install improvements at low water crossing; conduct erosion and sediment control; and complete all associated appurtenances. Subrecipient shall replace culverts, replace grate inlet with junction box, cut and restore asphalt pavement, install cement stabilized backfill and rock rip rap slope protection, and complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:



Construction shall take place in San Jacinto County at Morris Creek Road, Waterwood Parkway Culvert #1 and Waterwood Parkway Culvert #2.

**Activity Progress Narrative:**

During the reporting period, San Jacinto County had construction underway and 1 CR approved for it's Street Improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_UN\_20-065-094-C262\_VictoriaCounty\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

03/11/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,054,914.48
B-17-DM-48-0001	\$134.24	\$527,457.24
B-18-DP-48-0001	\$0.00	\$527,457.24
<b>Total Budget</b>	\$134.24	\$1,054,914.48
B-17-DM-48-0001	\$134.24	\$527,457.24
B-18-DP-48-0001	\$0.00	\$527,457.24
<b>Total Obligated</b>	\$134.24	\$527,457.24
B-17-DM-48-0001	\$134.24	\$527,457.24
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$12,327.80	\$49,997.89
B-17-DM-48-0001	\$12,327.80	\$49,997.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$12,327.80	\$49,997.89
B-17-DM-48-0001	\$12,327.80	\$49,997.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$12,327.80	\$49,997.89
Victoria County	\$12,327.80	\$49,997.89
<b>Most Impacted and Distressed Expended</b>	\$12,327.80	\$49,997.89
B-17-DM-48-0001	\$12,327.80	\$49,997.89
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Victoria County shall remove and replace the existing culverts with larger culverts, install multiple new box culverts and a pedestrian handrail, and complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Victoria County at Fordyce Road.



**Activity Progress Narrative:**

During the reporting period, Victoria County completed engineering design for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-095-C264\_LibertyCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/25/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Liberty, County of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$198,462.00
B-17-DM-48-0001	\$0.00	\$99,231.00
B-18-DP-48-0001	\$0.00	\$99,231.00
<b>Total Budget</b>	\$0.00	\$198,462.00
B-17-DM-48-0001	\$0.00	\$99,231.00
B-18-DP-48-0001	\$0.00	\$99,231.00
<b>Total Obligated</b>	\$0.00	\$99,231.00
B-17-DM-48-0001	\$0.00	\$99,231.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$13,269.96	\$58,603.02
B-17-DM-48-0001	\$13,269.96	\$58,603.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$13,269.96	\$58,603.02
B-17-DM-48-0001	\$13,269.96	\$58,603.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$13,269.96	\$58,603.02
Liberty, County of	\$13,269.96	\$58,603.02
<b>Most Impacted and Distressed Expended</b>	\$13,269.96	\$58,603.02
B-17-DM-48-0001	\$13,269.96	\$58,603.02
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Liberty County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Liberty County at CR 2319.



**Activity Progress Narrative:**

During the reporting period, Liberty County had construction underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-098-C270\_AransasCounty\_PF**  
**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

06/23/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Aransas, County Of

**Overall**

	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$31,424,500.00
B-17-DM-48-0001	\$895.00	\$15,712,250.00
B-18-DP-48-0001	\$0.00	\$15,712,250.00
<b>Total Budget</b>	\$895.00	\$31,424,500.00
B-17-DM-48-0001	\$895.00	\$15,712,250.00
B-18-DP-48-0001	\$0.00	\$15,712,250.00
<b>Total Obligated</b>	\$895.00	\$15,712,250.00
B-17-DM-48-0001	\$895.00	\$15,712,250.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$70,764.80	\$704,722.44
B-17-DM-48-0001	\$70,764.80	\$704,722.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$70,764.80	\$704,722.44
B-17-DM-48-0001	\$70,764.80	\$704,722.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$70,764.80	\$704,722.44
Aransas, County Of	\$70,764.80	\$704,722.44
<b>Most Impacted and Distressed Expended</b>	\$70,764.80	\$704,722.44
B-17-DM-48-0001	\$70,764.80	\$704,722.44
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Aransas County shall construct a radio tower; install foundation, grounding, and tower communications equipment; and complete associated appurtenances. Construct and install underground water, sewer, and gas lines; install storm drains, traffic controls, and light poles; provide street repairs; construct parking lot improvements, including curb, gutter, and sidewalks; construct a public meeting room and public bathrooms; install signage, landscaping, and irrigation systems; relocate gas mains, drainage pipes, and inlets; and complete all associated appurtenances. And acquire a site with existing improvements, demolish interior noncompatible improvements, and install new exterior and interior improvements and components, including landscaping, paving, roofing, modular panels, plumbing, electrical, HVAC, mechanical, fire protection, interior finish, equipment, and all other improvements and appurtenances as required to complete the facility. These activities meet the urgent need national objective.



**Location Description:**

Construction shall take place in Aransas County at Rockport VFD Radio Tower, Rockport, Rockport Center for the Arts Parking, Downtown Anchor Public Areas and Micro-Hospital.

**Activity Progress Narrative:**

During the reporting period, Aransas County had construction underway for its Public Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-107-C294\_WhartonCounty\_SF**  
**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/29/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wharton, County of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$144,792.00
B-17-DM-48-0001	\$0.00	\$72,396.00
B-18-DP-48-0001	\$0.00	\$72,396.00
<b>Total Budget</b>	\$0.00	\$144,792.00
B-17-DM-48-0001	\$0.00	\$72,396.00
B-18-DP-48-0001	\$0.00	\$72,396.00
<b>Total Obligated</b>	\$0.00	\$72,396.00
B-17-DM-48-0001	\$0.00	\$72,396.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,969.88	\$10,017.80
B-17-DM-48-0001	\$1,969.88	\$10,017.80
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,969.88	\$10,017.80
B-17-DM-48-0001	\$1,969.88	\$10,017.80
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,969.88	\$10,017.80
Wharton, County of	\$1,969.88	\$10,017.80
<b>Most Impacted and Distressed Expended</b>	\$1,969.88	\$10,017.80
B-17-DM-48-0001	\$1,969.88	\$10,017.80
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Wharton County shall install generators and concrete foundations and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place in Wharton County at Louise WWTP - 300 FM 160.

**Activity Progress Narrative:**



During the reporting period, Wharton County had construction procurement underway for its public facilities projects .

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-107-C294\_WhartonCounty\_WF**  
**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/29/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Wharton, County of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$175,215.16
B-17-DM-48-0001	\$336.58	\$87,607.58
B-18-DP-48-0001	\$0.00	\$87,607.58
<b>Total Budget</b>	\$336.58	\$175,215.16
B-17-DM-48-0001	\$336.58	\$87,607.58
B-18-DP-48-0001	\$0.00	\$87,607.58
<b>Total Obligated</b>	\$336.58	\$87,607.58
B-17-DM-48-0001	\$336.58	\$87,607.58
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,217.38	\$14,891.88
B-17-DM-48-0001	\$2,217.38	\$14,891.88
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$2,217.38	\$14,891.88
B-17-DM-48-0001	\$2,217.38	\$14,891.88
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,217.38	\$14,891.88
Wharton, County of	\$2,217.38	\$14,891.88
<b>Most Impacted and Distressed Expended</b>	\$2,217.38	\$14,891.88
B-17-DM-48-0001	\$2,217.38	\$14,891.88
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Wharton County shall install a generator and concrete foundation and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place in Wharton County at Louise Water Plant #2 - 206 S. Colorado Street.

**Activity Progress Narrative:**



During the reporting period, Wharton County had construction procurement underway for its public facilities projects.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-109-C303\_AransasPass\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

05/01/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

07/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Aransas Pass

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Aransas Pass

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$3,557,426.32
\$0.00	\$1,778,713.16
\$0.00	\$1,778,713.16
\$0.00	\$3,557,426.32
\$0.00	\$1,778,713.16
\$0.00	\$1,778,713.16
\$0.00	\$1,778,713.16
\$0.00	\$0.00
\$43,414.31	\$168,549.39
\$43,414.31	\$168,549.39
\$0.00	\$0.00
\$43,414.31	\$168,549.39
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$43,414.31	\$168,549.39
\$43,414.31	\$168,549.39
\$43,414.31	\$168,549.39
\$0.00	\$0.00

### Activity Description:

The City of Aransas Pass shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Aransas Pass at W. Johnson and S. 13th Street.



**Activity Progress Narrative:**

During the reporting period, the City of Aransas Pass had 50% of construction underway/complete for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-110-C306\_RefugioCounty\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

04/02/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Refugio County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Refugio County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$5,223,017.88
\$773.94	\$2,611,508.94
\$0.00	\$2,611,508.94
\$773.94	\$5,223,017.88
\$773.94	\$2,611,508.94
\$0.00	\$2,611,508.94
\$773.94	\$2,611,508.94
\$773.94	\$2,611,508.94
\$0.00	\$0.00
\$0.00	\$220,941.38
\$0.00	\$220,941.38
\$0.00	\$0.00
\$0.00	\$220,941.38
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$347,054.78
\$0.00	\$220,941.38
\$0.00	\$220,941.38
\$0.00	\$0.00

### Activity Description:

Refugio County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, installing new compacted base material, installing new geo-grid, and applying asphalt to several streets and roads with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Refugio County at Suntide Road, Oakwood Cemetery Road, Toups Road and River Road.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-120-C407\_Vidor\_SI**  
**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/15/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Vidor

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$120,980.00
B-17-DM-48-0001	\$0.00	\$60,490.00
B-18-DP-48-0001	\$0.00	\$60,490.00
<b>Total Budget</b>	\$0.00	\$120,980.00
B-17-DM-48-0001	\$0.00	\$60,490.00
B-18-DP-48-0001	\$0.00	\$60,490.00
<b>Total Obligated</b>	\$0.00	\$60,490.00
B-17-DM-48-0001	\$0.00	\$60,490.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,750.00	\$6,003.29
B-17-DM-48-0001	\$2,750.00	\$6,003.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$2,750.00	\$6,003.29
B-17-DM-48-0001	\$2,750.00	\$6,003.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,750.00	\$7,680.29
Vidor	\$2,750.00	\$6,003.29
<b>Most Impacted and Distressed Expended</b>	\$2,750.00	\$6,003.29
B-17-DM-48-0001	\$2,750.00	\$6,003.29
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Vidor shall conduct roadway improvements by reconstructing the driving surface, subgrade, road base milling, applying asphalt, reconstructing manholes, and striping of several streets and shall complete all associated appurtenances. Subrecipient shall also replace and install concrete bridges with slope paving and rip rap and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place the City of Vidor at Avery Street, Oakland Street and North Lakeside Street.



**Activity Progress Narrative:**

During the reporting period, the City of Vidor had engineering underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_UN\_20-065-121-C408\_JeffersonCounty\_F&D

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

05/28/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jefferson County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,438,000.00
B-17-DM-48-0001	\$0.00	\$1,219,000.00
B-18-DP-48-0001	\$0.00	\$1,219,000.00
<b>Total Budget</b>	\$0.00	\$2,438,000.00
B-17-DM-48-0001	\$0.00	\$1,219,000.00
B-18-DP-48-0001	\$0.00	\$1,219,000.00
<b>Total Obligated</b>	\$0.00	\$1,219,000.00
B-17-DM-48-0001	\$0.00	\$1,219,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$9,000.00	\$9,000.00
B-17-DM-48-0001	\$9,000.00	\$9,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$9,000.00	\$9,000.00
B-17-DM-48-0001	\$9,000.00	\$9,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$9,000.00	\$9,000.00
Jefferson County	\$9,000.00	\$9,000.00
<b>Most Impacted and Distressed Expended</b>	\$9,000.00	\$9,000.00
B-17-DM-48-0001	\$9,000.00	\$9,000.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Jefferson County shall increase the capacity of existing ditches and crossings; reconstruct and elevate a bridge; replace culverts; reconstruct existing ditches; add concrete lining; provide fill; complete embankment work; install transfer switches, tanks, two generators, SCADA, and electrical components; construct generator housing; and complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Jefferson County at Crane Bayou.



**Activity Progress Narrative:**

During the reporting period, Jefferson County had engineering design underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-125-C436\_WoodbranchVillage**  
**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/09/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

WOODBANCH VILLAGE, CITY HALL

**Overall**

	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$501,506.00
B-17-DM-48-0001	\$795.00	\$250,753.00
B-18-DP-48-0001	\$0.00	\$250,753.00
<b>Total Budget</b>	\$795.00	\$501,506.00
B-17-DM-48-0001	\$795.00	\$250,753.00
B-18-DP-48-0001	\$0.00	\$250,753.00
<b>Total Obligated</b>	\$795.00	\$250,753.00
B-17-DM-48-0001	\$795.00	\$250,753.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$795.00	\$15,597.60
B-17-DM-48-0001	\$795.00	\$15,597.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$795.00	\$15,597.60
B-17-DM-48-0001	\$795.00	\$15,597.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$795.00	\$15,597.60
WOODBANCH VILLAGE, CITY HALL	\$795.00	\$15,597.60
<b>Most Impacted and Distressed Expended</b>	\$795.00	\$15,597.60
B-17-DM-48-0001	\$795.00	\$15,597.60
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Woodbranch Village shall install a new generator and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place at the City of Woodbranch Village at Wood Branch Village Water Treatment Facility - 58 Well Branch Blvd.

**Activity Progress Narrative:**



During the reporting period, the City of Woodbranch Village had construction procurement underway for its Water Facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-131-C442\_Simonton

## Activity Title: Flood and Drainage

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
07/14/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Simonton, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,032,864.00
B-17-DM-48-0001	\$0.00	\$516,432.00
B-18-DP-48-0001	\$0.00	\$516,432.00
<b>Total Budget</b>	\$0.00	\$1,032,864.00
B-17-DM-48-0001	\$0.00	\$516,432.00
B-18-DP-48-0001	\$0.00	\$516,432.00
<b>Total Obligated</b>	\$0.00	\$516,432.00
B-17-DM-48-0001	\$0.00	\$516,432.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$176,204.17	\$215,840.42
B-17-DM-48-0001	\$176,204.17	\$215,840.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$176,204.17	\$215,840.42
B-17-DM-48-0001	\$176,204.17	\$215,840.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$176,204.17	\$215,840.42
Simonton, City of	\$176,204.17	\$215,840.42
<b>Most Impacted and Distressed Expended</b>	\$176,204.17	\$215,840.42
B-17-DM-48-0001	\$176,204.17	\$215,840.42
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Simonton shall replace storm sewer culverts, regrade roadside ditches with associated pavement repair, and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Simonton at Pony Lane, Maverick Rd., Surrey, Lariat Rd., Broncho Rd. and Sagebrush Rd.

### Activity Progress Narrative:



During the reporting period, the City of Simonton had construction underway for its flood and drainage facility project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-134-C451\_Friendswood

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

06/23/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

09/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Friendswood

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Friendswood

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$5,383,034.00
\$0.00	\$2,691,517.00
\$0.00	\$2,691,517.00
\$0.00	\$5,383,034.00
\$0.00	\$2,691,517.00
\$0.00	\$2,691,517.00
\$0.00	\$2,691,517.00
\$0.00	\$0.00
\$120,239.20	\$152,939.20
\$120,239.20	\$152,939.20
\$0.00	\$0.00
\$120,239.20	\$152,939.20
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$120,239.20	\$152,939.20
\$120,239.20	\$152,939.20
\$120,239.20	\$152,939.20
\$0.00	\$0.00

### Activity Description:

The City of Friendswood shall construct a flood control shelving project to add in-line detention capacity to the creek, including hydro-mulching, excavation and install three new pipelines to be buried under the creek and demolish existing pipe rack bridge and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Friendswood at the Deepwood Flood Control Project and Utility Relocation.



**Activity Progress Narrative:**

During the reporting period, the City of Friendswood had environmental review underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_UN\_20-065-141-C780\_LeagueCity\_F&D

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

02/24/2021

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

02/28/2023

### Completed Activity Actual End Date:

### Responsible Organization:

League City

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

League City

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$13,615,592.00
B-17-DM-48-0001	\$0.00	\$6,807,796.00
B-18-DP-48-0001	\$0.00	\$6,807,796.00
<b>Total Budget</b>	\$0.00	\$13,615,592.00
B-17-DM-48-0001	\$0.00	\$6,807,796.00
B-18-DP-48-0001	\$0.00	\$6,807,796.00
<b>Total Obligated</b>	\$0.00	\$6,807,796.00
B-17-DM-48-0001	\$0.00	\$6,807,796.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$33,660.82	\$198,905.79
B-17-DM-48-0001	\$33,660.82	\$198,905.79
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$33,660.82	\$198,905.79
B-17-DM-48-0001	\$33,660.82	\$198,905.79
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$33,660.82	\$198,905.79
League City	\$33,660.82	\$198,905.79
<b>Most Impacted and Distressed Expended</b>	\$33,660.82	\$198,905.79
B-17-DM-48-0001	\$33,660.82	\$198,905.79
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of League City shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches; provide fill and embankment work, topsoil, and associated pavement repair; sidewalk and manholes improvements; create detention ponds; and complete associated appurtenances. These activities meets the urgent need national objective.

### Location Description:

Construction shall take place in the City of League City at the North League City Drainage Improvements and Oaks of Clear Creek Detention Ponds.



**Activity Progress Narrative:**

During the reporting period, the City of League City had environmental review underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-147-C902\_BevilOaks\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/26/2021

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Bevil Oaks

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Bevil Oaks

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$4,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$4,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$0.00
\$84,620.00	\$173,540.00
\$84,620.00	\$173,540.00
\$0.00	\$0.00
\$84,620.00	\$173,540.00
\$84,620.00	\$173,540.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$84,620.00	\$173,540.00
\$84,620.00	\$173,540.00
\$0.00	\$0.00

### Activity Description:

The City of Bevil Oaks shall repair and reconstruct the driving surface, sub-grade, and road base by milling, reshaping, add limestone base, applying asphalt, prime coat and two course chip seal with incidental repairs to roadside ditches and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Bevil Oaks at Alaskan Drive, Black Gum Ave, Capitol Drive, Carroll Lane, Craig Lane, Davida Drive, Inwood Drive, Leaning Oaks Dr., Moss Hill Drive, Natchez Drive, North Riverbend, River Road, River Oaks Blvd., Riverbend Drive, Rolling Hills Dr., Saddlewood, Shipley Drive,



Sweetgum Drive, Thousand Oaks Dr., Village Lane, Wayside Drive, Yellowstone Drive and Chimney Rock Dr.

**Activity Progress Narrative:**

During the reporting period, the City of Bevil Oaks completed engineering design for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-149-C905\_Nederland\_F&D

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

03/26/2021

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Nederland, City of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Nederland, City of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$8,519,318.00
B-17-DM-48-0001	\$0.00	\$4,259,659.00
B-18-DP-48-0001	\$0.00	\$4,259,659.00
<b>Total Budget</b>	\$0.00	\$8,519,318.00
B-17-DM-48-0001	\$0.00	\$4,259,659.00
B-18-DP-48-0001	\$0.00	\$4,259,659.00
<b>Total Obligated</b>	\$0.00	\$4,259,659.00
B-17-DM-48-0001	\$0.00	\$4,259,659.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$200,353.82	\$200,353.82
B-17-DM-48-0001	\$200,353.82	\$200,353.82
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$200,353.82	\$200,353.82
B-17-DM-48-0001	\$200,353.82	\$200,353.82
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$200,353.82	\$200,353.82
Nederland, City of	\$200,353.82	\$200,353.82
<b>Most Impacted and Distressed Expended</b>	\$200,353.82	\$200,353.82
B-17-DM-48-0001	\$200,353.82	\$200,353.82
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Nederland shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities meets the urgent need national objective.

### Location Description:

Construction shall take place in the City of Nederland at the Hill Terrace/Hilldale Site 1 -2 and Nederland Site 1 - 5.



**Activity Progress Narrative:**

During the reporting period, the City of Nederland had engineering design underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-150-C911\_OrangeCounty\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

03/26/2021

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Orange, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Orange, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$21,868,402.08
\$0.00	\$10,934,201.04
\$0.00	\$10,934,201.04
\$0.00	\$21,868,402.08
\$0.00	\$10,934,201.04
\$0.00	\$10,934,201.04
\$0.00	\$10,934,201.04
\$0.00	\$0.00
\$28,372.65	\$219,325.27
\$28,372.65	\$219,325.27
\$0.00	\$0.00
\$28,372.65	\$219,325.27
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$28,372.65	\$219,325.27
\$0.00	\$0.00
\$28,372.65	\$219,325.27
\$0.00	\$0.00

### Activity Description:

Orange County shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities meets the urgent need national objective.

### Location Description:

Construction shall take place in Orange County at Saxon Circle, Dixie Drive, Linscomb Road, S. Teal Road, N. Teal Road, N. Bilbo Road, N. Linscomb Road, Stallion Road, Rebel Road, Earsel Lane, Honeybee Lane, Linscomb ?South? Road, Tulane Road, Granger Lane, JB Arrington Road, Duncanwoods Lane, Cajun Way, Lawn Oak Drive and Simmons TCC.



**Activity Progress Narrative:**

During the reporting period, Orange County had engineering design underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_HMID\_UN\_20-065-151-C916\_TaylorLanding\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/30/2021

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Taylor Landing, City of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Taylor Landing

Taylor Landing, City of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,346,686.00
\$0.00	\$1,173,343.00
\$0.00	\$1,173,343.00
\$0.00	\$2,346,686.00
\$0.00	\$1,173,343.00
\$0.00	\$1,173,343.00
\$0.00	\$1,173,343.00
\$0.00	\$0.00
\$60,869.70	\$97,864.50
\$60,869.70	\$97,864.50
\$0.00	\$0.00
\$60,869.70	\$97,864.50
\$60,869.70	\$97,864.50
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$60,869.70	\$97,864.50
\$60,869.70	\$97,864.50
\$0.00	\$0.00
\$60,869.70	\$97,864.50
\$60,869.70	\$97,864.50
\$0.00	\$0.00

### Activity Description:

The City of Taylor Landing shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Taylor Landing at Country Club Road.



### **Activity Progress Narrative:**

During the reporting period, the City of Taylor Landing completed environmental review for its street improvements project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_HMID\_UN\_20-065-154-C933\_PineForest\_F&D

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

04/09/2021

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Pine Forest

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Pine Forest

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$4,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$4,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$2,000,000.00
\$0.00	\$0.00
\$98,621.70	\$98,621.70
\$98,621.70	\$98,621.70
\$0.00	\$0.00
\$98,621.70	\$98,621.70
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$98,621.70	\$98,621.70
\$98,621.70	\$98,621.70
\$98,621.70	\$98,621.70
\$0.00	\$0.00

### Activity Description:

The City of Pine Forest shall provide clearing and grubbing work, channel excavation, replacement of storm sewer culverts, regrading of roadside ditches, installation of concrete lining in specific ditch locations, installation of outfall ditches with associated pavement repair, and related appurtenances. These activities meets the urgent need national objective.

### Location Description:

Construction shall take place in the City of Pine Forest at the Lakeview Cutoff Road, LeeAnn St. Outfall, Clarence St. Outfall and Sugarmill Rd. Outfall.



**Activity Progress Narrative:**

During the reporting period, the City of Pine Forest had engineering design underway for its flood and drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-019-C065\_PrairieView

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

11/14/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

City of Prairie View

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

City of Prairie View

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,484,032.00
B-17-DM-48-0001	\$0.00	\$742,016.00
B-18-DP-48-0001	\$0.00	\$742,016.00
<b>Total Budget</b>	\$0.00	\$1,484,032.00
B-17-DM-48-0001	\$0.00	\$742,016.00
B-18-DP-48-0001	\$0.00	\$742,016.00
<b>Total Obligated</b>	\$0.00	\$742,016.00
B-17-DM-48-0001	\$0.00	\$742,016.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$242,627.15	\$527,432.60
B-17-DM-48-0001	\$242,627.15	\$527,432.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$242,627.15	\$527,432.60
B-17-DM-48-0001	\$242,627.15	\$527,432.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$242,627.15	\$527,432.60
City of Prairie View	\$242,627.15	\$527,432.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Prairie View shall rehabilitate the existing sewer system by removing and replacing existing sewage lines, installing new manholes, providing service reconnections, and completing associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Prairie View at Site 1 - Old Houston Hwy from Rosewood Dr. to east, Site 2 - Rosewood Drive from Old Houston Hwy to Blossom Road, Site 3 - East property line from Old Houston Hwy to Blossom Road, Site 4 - Alleyway from Rosewood Drive to the dead end, Site 5 - Lily Street from Rosewood Drive to dead end, Site 6 - Ezkiel Smith Street from dead end to dead end, Site 7 - Sharon Street



from dead end to dead end, Site 8 - Fernwood Street from dead end to dead end, Site 9 - Azalea Street from dead end to dead end, Manholes - Old Houston Street 4 manholes, Rosewood Drive 6 manholes, East Property Line 5 manholes, Alleyway 1 manhole, Lily Street 2 manholes, Ezekiel Smith Street 3 manholes, Sharon Street 3 manholes, Fernwood Street 3 manholes, Azalea Street 4 manholes.

**Activity Progress Narrative:**

During the reporting period, the City of Prairie View submitted grant closeout documents for its sewer facilities project. The closeout documents are pending review.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-023-C082\_Ganado

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

12/11/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

City of Ganado Inc

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

City of Ganado Inc

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$836,986.00
\$0.00	\$418,493.00
\$0.00	\$418,493.00
\$0.00	\$836,986.00
\$0.00	\$418,493.00
\$0.00	\$418,493.00
\$0.00	\$418,493.00
\$0.00	\$0.00
\$51,751.67	\$120,343.22
\$51,751.67	\$120,343.22
\$0.00	\$0.00
\$51,751.67	\$120,343.22
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$51,751.67	\$151,163.92
\$51,751.67	\$120,343.22
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

The City of Ganado shall rehabilitate existing lift stations, install permanently mounted power generators, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Ganado at City Wastewater Treatment Plant, Ash Drive Lift Station, and 3rd Street Lift Station.

### Activity Progress Narrative:

During the reporting period, the City of Ganado had construction underway for its sewer facility projects.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None





# Grantee Activity Number: INF\_SMID\_LMI\_20-065-030-C097\_Columbus

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
11/20/2019

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
06/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Columbus, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$621,326.00
B-17-DM-48-0001	\$0.00	\$310,663.00
B-18-DP-48-0001	\$0.00	\$310,663.00
<b>Total Budget</b>	\$0.00	\$621,326.00
B-17-DM-48-0001	\$0.00	\$310,663.00
B-18-DP-48-0001	\$0.00	\$310,663.00
<b>Total Obligated</b>	\$0.00	\$310,663.00
B-17-DM-48-0001	\$0.00	\$310,663.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$17,592.61	\$264,566.80
B-17-DM-48-0001	\$17,592.61	\$264,566.80
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$17,592.61	\$264,566.80
B-17-DM-48-0001	\$17,592.61	\$264,566.80
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$17,592.61	\$273,788.50
Columbus, City of	\$17,592.61	\$264,566.80
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Columbus shall install a new storm sewer that will tie into an existing storm sewer. And shall construct multiple inlets, install a junction box, replace storm sewer outfall line, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Columbus at Rampart Street, Dewees Street, Preston Street, and Back Street Outfall.

### Activity Progress Narrative:



During the reporting period, the City of Columbus completed construction procurement for its Flood & Drainage project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_SMID\_LMI\_20-065-032-C109\_Edna

## Activity Title: Sewer Facilities

**Activity Type:**  
Construction/reconstruction of water/sewer lines or systems

**Project Number:**  
0006

**Projected Start Date:**  
01/06/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Edna, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,461,794.00
B-17-DM-48-0001	\$0.00	\$730,897.00
B-18-DP-48-0001	\$0.00	\$730,897.00
<b>Total Budget</b>	\$0.00	\$1,461,794.00
B-17-DM-48-0001	\$0.00	\$730,897.00
B-18-DP-48-0001	\$0.00	\$730,897.00
<b>Total Obligated</b>	\$0.00	\$730,897.00
B-17-DM-48-0001	\$0.00	\$730,897.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$81,146.62	\$520,204.02
B-17-DM-48-0001	\$81,146.62	\$520,204.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$81,146.62	\$520,204.02
B-17-DM-48-0001	\$81,146.62	\$520,204.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$81,146.62	\$564,492.22
Edna, City of	\$81,146.62	\$520,204.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Edna shall replace approximately 4,975 linear feet of PVC Sewer Line and 9 Manholes and complete associated appurtenances as needed. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Edna at Roosevelt Street - Cedar Street to End of Street, Roosevelt Street Manhole Rehabilitation - Intersection of Roosevelt Street and Cedar Street, Peabody Street - Cedar Street to End of Street, Peabody Street Manhole Rehabilitation - Intersection of Peabody Street and Cedar Street, Williams Street - W. Ash Street to Sample Street, Williams Street Manhole Rehabilitation - Intersection of Williams Street and Sample Street, Sample Street - Williams Street to N. East Street, Navidad Street (FM 822) - Buffalo Street to the Hwy 59 Access Road, Navidad Street (FM 822) Manhole Rehabilitation - Buffalo Street to



the Hwy 59, Access Road, S. Bryan Street - W. Hickory Street for 910 LF on S. Bryan Street, S. Bryan Street Manhole Rehabilitation - Intersection of S. Bryan Street and W. Hickory Street, Washington Street - N. Kleas Street to Carver Street and Washington Street Manhole Rehabilitation - Intersection of Washington Street and N. Kleas Street and Intersection of Washington, Street and Carver Street.

**Activity Progress Narrative:**

During the reporting period, the City of Edna completed construction and is submitted an amendment request to add additional sewer projects.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-033-C111\_LaWard\_SF**  
**Activity Title: Sewer Facilities**

**Activity Type:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0006  
**Projected Start Date:**  
 12/08/2019  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Infrastructure Program  
**Projected End Date:**  
 02/28/2023  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Laward, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$461,204.62
B-17-DM-48-0001	\$1,515.31	\$230,602.31
B-18-DP-48-0001	\$0.00	\$230,602.31
<b>Total Budget</b>	\$1,515.31	\$461,204.62
B-17-DM-48-0001	\$1,515.31	\$230,602.31
B-18-DP-48-0001	\$0.00	\$230,602.31
<b>Total Obligated</b>	\$1,515.31	\$230,602.31
B-17-DM-48-0001	\$1,515.31	\$230,602.31
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$34,395.21
B-17-DM-48-0001	\$0.00	\$34,395.21
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$34,395.21
B-17-DM-48-0001	\$0.00	\$34,395.21
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$34,395.21
Laward, City of	\$0.00	\$34,395.21
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of La Ward shall furnish and install one 30KW permanent generator and three 35KW permanent generators, including all necessary components, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in the City of La Ward at City Wastewater Treatment Plant Sam Houston Street, Sewer Lift Station #1, Intersection of Rio Grande and Palacios Street, Sewer Lift Station #2 Intersection of SH 172 and W. Galveston Street and Sewer Lift Station #3, Intersection of SH 172 and FM 616.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-033-C111\_LaWard\_WF

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

12/08/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

02/28/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Laward, City of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Laward, City of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$138,389.38
B-17-DM-48-0001	\$454.69	\$69,194.69
B-18-DP-48-0001	\$0.00	\$69,194.69
<b>Total Budget</b>	\$454.69	\$138,389.38
B-17-DM-48-0001	\$454.69	\$69,194.69
B-18-DP-48-0001	\$0.00	\$69,194.69
<b>Total Obligated</b>	\$454.69	\$69,194.69
B-17-DM-48-0001	\$454.69	\$69,194.69
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$9,413.99
B-17-DM-48-0001	\$0.00	\$9,413.99
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$9,413.99
B-17-DM-48-0001	\$0.00	\$9,413.99
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$9,413.99
Laward, City of	\$0.00	\$9,413.99
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of La Ward shall furnish and install one 60KW permanent generator, including all necessary components, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of La Ward at City Water Treatment Plant Intersection of SH 172 and Rio Grande Street.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_SMID\_LMI\_20-065-036-C116\_Hallettsville

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

02/10/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Hallettsville, City of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$561,468.00
B-17-DM-48-0001	\$795.00	\$280,734.00
B-18-DP-48-0001	\$0.00	\$280,734.00
<b>Total Budget</b>	\$795.00	\$561,468.00
B-17-DM-48-0001	\$795.00	\$280,734.00
B-18-DP-48-0001	\$0.00	\$280,734.00
<b>Total Obligated</b>	\$795.00	\$280,734.00
B-17-DM-48-0001	\$795.00	\$280,734.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$140,591.16	\$192,394.90
B-17-DM-48-0001	\$140,591.16	\$192,394.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$140,591.16	\$192,394.90
B-17-DM-48-0001	\$140,591.16	\$192,394.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$140,591.16	\$207,221.52
Hallettsville, City of	\$140,591.16	\$192,394.90
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Hallettsville shall regrade 1,060 LF of roadside ditches, install 6 culvert crossings, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Hattettsville at Dowling Street.

### Activity Progress Narrative:

During the reporting period, the City of Hallettsville had 50% of construction underway/complete for its Flood and Drainage project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-044-C130\_Smiley

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

12/30/2019

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

01/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Smiley, City of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Smiley, City of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,191,814.00
\$0.00	\$595,907.00
\$0.00	\$595,907.00
\$0.00	\$1,191,814.00
\$0.00	\$595,907.00
\$0.00	\$595,907.00
\$0.00	\$595,907.00
\$0.00	\$0.00
\$276,105.26	\$584,145.61
\$276,105.26	\$584,145.61
\$0.00	\$0.00
\$276,105.26	\$584,145.61
\$276,105.26	\$584,145.61
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$276,105.26	\$618,754.56
\$276,105.26	\$584,145.61
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

The City of Smiley shall repair, reconstruct, and improve the driving surface by paving and extending streets, regrading ditches, and installing driveway culverts and all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Smiley at Beverly Street, Ellis Street, Bundick Street, Commerce Street and Steel Street.

### Activity Progress Narrative:

During the reporting period, the City of Smiley completed construction and submitted grant closeout documents for its Street Improvement project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_SMID\_LMI\_20-065-047-C139\_Gonzales

## Activity Title: Public Facilities

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

0006

### Projected Start Date:

01/24/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

01/31/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Gonzales County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Gonzales County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,474,400.50
\$895.00	\$737,200.25
\$0.00	\$737,200.25
\$895.00	\$1,474,400.50
\$895.00	\$737,200.25
\$0.00	\$737,200.25
\$895.00	\$737,200.25
\$895.00	\$737,200.25
\$0.00	\$0.00
\$40,124.42	\$99,947.45
\$40,124.42	\$99,947.45
\$0.00	\$0.00
\$40,124.42	\$99,947.45
\$40,124.42	\$99,947.45
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$40,124.42	\$117,197.79
\$40,124.42	\$99,947.45
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Gonzales County shall install a radio communications tower and signal-boosting equipment at the City of Smiley Wastewater Treatment Plant (or Fire Station) and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Gonzales County at City of Smiley Wastewater Treatment Plant.

### Activity Progress Narrative:

During the reporting period, Gonzales County had construction procurement underway for its Public Facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-051-C160\_Nixon

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
02/05/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Nixon, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,345,596.00
B-17-DM-48-0001	\$895.00	\$672,798.00
B-18-DP-48-0001	\$0.00	\$672,798.00
<b>Total Budget</b>	\$895.00	\$1,345,596.00
B-17-DM-48-0001	\$895.00	\$672,798.00
B-18-DP-48-0001	\$0.00	\$672,798.00
<b>Total Obligated</b>	\$895.00	\$672,798.00
B-17-DM-48-0001	\$895.00	\$672,798.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$83,481.81
B-17-DM-48-0001	\$0.00	\$83,481.81
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$83,481.81
B-17-DM-48-0001	\$0.00	\$83,481.81
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$83,481.81
Nixon, City of	\$0.00	\$83,481.81
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Nixon shall replace storm sewer culverts, increase the depth and width of a 130-acre drainage channel, reshape a 480-foot drainage channel, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Nixon at Lee Avenue and Alleyway Between N. Nixon Avenue and N. Washington Avenue.

### Activity Progress Narrative:



Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-053-C163\_Shiner

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
02/10/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Shiner, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$547,636.00
B-17-DM-48-0001	\$1,125.00	\$273,818.00
B-18-DP-48-0001	\$0.00	\$273,818.00
<b>Total Budget</b>	\$1,125.00	\$547,636.00
B-17-DM-48-0001	\$1,125.00	\$273,818.00
B-18-DP-48-0001	\$0.00	\$273,818.00
<b>Total Obligated</b>	\$1,125.00	\$273,818.00
B-17-DM-48-0001	\$1,125.00	\$273,818.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$230,196.65
B-17-DM-48-0001	\$0.00	\$230,196.65
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$230,196.65
B-17-DM-48-0001	\$0.00	\$230,196.65
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$245,169.35
Shiner, City of	\$0.00	\$230,196.65
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Shiner shall remove and replace existing concrete; install storm sewer lines, inlets, and junctions; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Shiner at S. Mary Street.

### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are



additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-058-C170\_Somerville

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
01/23/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Somerville

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$338,142.00
B-17-DM-48-0001	\$1,970.00	\$169,071.00
B-18-DP-48-0001	\$0.00	\$169,071.00
<b>Total Budget</b>	\$1,970.00	\$338,142.00
B-17-DM-48-0001	\$1,970.00	\$169,071.00
B-18-DP-48-0001	\$0.00	\$169,071.00
<b>Total Obligated</b>	\$1,970.00	\$169,071.00
B-17-DM-48-0001	\$1,970.00	\$169,071.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$18,083.50
B-17-DM-48-0001	\$0.00	\$18,083.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$18,083.50
B-17-DM-48-0001	\$0.00	\$18,083.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$18,083.50
Somerville	\$0.00	\$18,083.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Somerville shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Somerville at 6th Street, Ave J, 5th Street, 5th Street - Ave. I ext. SE, Ave. I ext. NE, Ave H ext. SE, 4th Street - Between Ave. H & EC, Between Ave. C & E to TX-36 and TX-36 to Tributary.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-059-C171\_ToddMission\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

01/24/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/07/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Todd Mission, City of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$78,760.00
B-17-DM-48-0001	\$1,970.00	\$39,380.00
B-18-DP-48-0001	\$0.00	\$39,380.00
<b>Total Budget</b>	\$1,970.00	\$78,760.00
B-17-DM-48-0001	\$1,970.00	\$39,380.00
B-18-DP-48-0001	\$0.00	\$39,380.00
<b>Total Obligated</b>	\$1,970.00	\$39,380.00
B-17-DM-48-0001	\$1,970.00	\$39,380.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$6,873.60
B-17-DM-48-0001	\$0.00	\$6,873.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$6,873.60
B-17-DM-48-0001	\$0.00	\$6,873.60
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$6,873.60
Todd Mission, City of	\$0.00	\$6,873.60
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Todd Mission shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Todd Mission at Wildwood Lane.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_F&D

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
02/14/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Cuero, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$959,447.64
B-17-DM-48-0001	\$0.00	\$479,723.82
B-18-DP-48-0001	\$0.00	\$479,723.82
<b>Total Budget</b>	\$0.00	\$959,447.64
B-17-DM-48-0001	\$0.00	\$479,723.82
B-18-DP-48-0001	\$0.00	\$479,723.82
<b>Total Obligated</b>	\$0.00	\$479,723.82
B-17-DM-48-0001	\$0.00	\$479,723.82
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$23,907.82	\$60,961.02
B-17-DM-48-0001	\$23,907.82	\$60,961.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$23,907.82	\$60,961.02
B-17-DM-48-0001	\$23,907.82	\$60,961.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$23,907.82	\$60,961.02
Cuero, City of	\$23,907.82	\$60,961.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Cuero shall install storm sewer line and inlets and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Cuero at Alonzo Street and Josephine Street.

### Activity Progress Narrative:

During the reporting period, the City of Cuero has 50% of construction complete for its Flood and Drainage



project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None





# Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/14/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Cuero, City of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$975,058.74
B-17-DM-48-0001	\$0.00	\$487,529.37
B-18-DP-48-0001	\$0.00	\$487,529.37
<b>Total Budget</b>	\$0.00	\$975,058.74
B-17-DM-48-0001	\$0.00	\$487,529.37
B-18-DP-48-0001	\$0.00	\$487,529.37
<b>Total Obligated</b>	\$0.00	\$487,529.37
B-17-DM-48-0001	\$0.00	\$487,529.37
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$86,863.35	\$123,916.55
B-17-DM-48-0001	\$86,863.35	\$123,916.55
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$86,863.35	\$123,916.55
B-17-DM-48-0001	\$86,863.35	\$123,916.55
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$86,863.35	\$123,916.55
Cuero, City of	\$86,863.35	\$123,916.55
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Cuero shall replace sanitary sewer main lines and manholes and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Cuero at Alonzo Street, Alonzo Street, Josephine Street, Clarence Street, Kathryn Street, Carolyn Street and Joseph Street.

### Activity Progress Narrative:

During the reporting period, the City of Cuero had 50% of construction complete for its Sewer Facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/14/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Cuero, City of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$847,742.16
B-17-DM-48-0001	\$0.00	\$423,871.08
B-18-DP-48-0001	\$0.00	\$423,871.08
<b>Total Budget</b>	\$0.00	\$847,742.16
B-17-DM-48-0001	\$0.00	\$423,871.08
B-18-DP-48-0001	\$0.00	\$423,871.08
<b>Total Obligated</b>	\$0.00	\$423,871.08
B-17-DM-48-0001	\$0.00	\$423,871.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$20,871.78	\$53,565.78
B-17-DM-48-0001	\$20,871.78	\$53,565.78
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$20,871.78	\$53,565.78
B-17-DM-48-0001	\$20,871.78	\$53,565.78
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$20,871.78	\$53,565.78
Cuero, City of	\$20,871.78	\$53,565.78
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Cuero shall reclaim and stabilize existing roadways with prime coat, two-course seal coat, and concrete curb and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Cuero at Alonzo Street, Josephine Street, Kathryn Street, Carolyn Street and Joseph Street.

### Activity Progress Narrative:

During the reporting period, the City of Cuero had 50% of construction complete for its Street Improvement project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_WF**  
**Activity Title: Water Facilities**

**Activity Type:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0006  
**Projected Start Date:**  
 02/14/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Infrastructure Program  
**Projected End Date:**  
 04/30/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Cuero, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$71,705.46
B-17-DM-48-0001	\$0.00	\$35,852.73
B-18-DP-48-0001	\$0.00	\$35,852.73
<b>Total Budget</b>	\$0.00	\$71,705.46
B-17-DM-48-0001	\$0.00	\$35,852.73
B-18-DP-48-0001	\$0.00	\$35,852.73
<b>Total Obligated</b>	\$0.00	\$35,852.73
B-17-DM-48-0001	\$0.00	\$35,852.73
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,629.71	\$3,809.31
B-17-DM-48-0001	\$1,629.71	\$3,809.31
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,629.71	\$3,809.31
B-17-DM-48-0001	\$1,629.71	\$3,809.31
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,629.71	\$3,809.31
Cuero, City of	\$1,629.71	\$3,809.31
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Cuero shall replace a water main line, add a fire hydrant and water service, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in the City of Cuero at Joseph Street.

**Activity Progress Narrative:**

During the reporting period, the City of Cuero had 50% of construction complete for its water facilities project.



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Grantee Activity Number: INF\_SMID\_LMI\_20-065-064-C182\_CalhounCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/19/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/28/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

CALHOUN COUNTY

**Overall**

	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,726,186.00
B-17-DM-48-0001	\$0.00	\$863,093.00
B-18-DP-48-0001	\$0.00	\$863,093.00
<b>Total Budget</b>	\$0.00	\$1,726,186.00
B-17-DM-48-0001	\$0.00	\$863,093.00
B-18-DP-48-0001	\$0.00	\$863,093.00
<b>Total Obligated</b>	\$0.00	\$863,093.00
B-17-DM-48-0001	\$0.00	\$863,093.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$25,850.00	\$25,850.00
B-17-DM-48-0001	\$25,850.00	\$25,850.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$25,850.00	\$25,850.00
B-17-DM-48-0001	\$25,850.00	\$25,850.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$25,850.00	\$25,850.00
CALHOUN COUNTY	\$25,850.00	\$25,850.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Calhoun County shall install culverts and end treatments, excavate ditches, and complete associated appurtenances. These activities will meet the low to moderate income national objective.

**Location Description:**

Construction shall take place in Calhoun County at the Drainage Ditch Channel 1.5 Miles west of Lane Road, and Drainage Basin.

**Activity Progress Narrative:**



During the reporting period, Calhoun County had construction procurement underway for its Flood and Drainage project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None





# Grantee Activity Number: INF\_SMID\_LMI\_20-065-067-C193\_Hempstead\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/13/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Hempstead

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Hempstead

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$460,574.68
\$118,887.34	\$230,287.34
\$0.00	\$230,287.34
\$118,887.34	\$460,574.68
\$118,887.34	\$230,287.34
\$0.00	\$230,287.34
\$118,887.34	\$230,287.34
\$0.00	\$0.00
(\$16,170.10)	\$90,693.90
(\$16,170.10)	\$90,693.90
\$0.00	\$0.00
(\$16,170.10)	\$90,693.90
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
(\$16,170.10)	\$112,677.10
(\$16,170.10)	\$90,693.90
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

The City of Hempstead shall install a permanently mounted power generator at the City lift station and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Hempstead at RSVP Lift Station - North of Business HWY 290 at 600 Business Hwy 290 B.

### Activity Progress Narrative:



During the reporting period, the City of Hempstead had 50% of construction complete for its sewer facilities project. Correction to payments out of incorrect DRGR activities.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-067-C193\_Hempstead\_WF

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/13/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Hempstead

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

Jan 1 thru Mar 31, 2022	To Date
\$0.00	\$382,053.32
(\$118,887.34)	\$191,026.66
\$0.00	\$191,026.66
(\$118,887.34)	\$382,053.32
(\$118,887.34)	\$191,026.66
\$0.00	\$191,026.66
(\$118,887.34)	\$191,026.66
(\$118,887.34)	\$191,026.66
\$0.00	\$0.00
\$16,170.10	\$138,562.20
\$16,170.10	\$138,562.20
\$0.00	\$0.00
\$16,170.10	\$138,562.20
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$16,170.10	\$138,562.20
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Hempstead

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Activity Description:

The City of Hempstead shall install a permanently mounted power generator at the City water treatment plant and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Hempstead Blasingame Water Treatment Plant - 21898 Blasingame Road.

### Activity Progress Narrative:



During the reporting period, the City of Hempstead had 50% of construction complete for its water facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-074-C201\_Yorktown

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/03/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Yorktown, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,586,210.00
B-17-DM-48-0001	\$0.00	\$793,105.00
B-18-DP-48-0001	\$0.00	\$793,105.00
<b>Total Budget</b>	\$0.00	\$1,586,210.00
B-17-DM-48-0001	\$0.00	\$793,105.00
B-18-DP-48-0001	\$0.00	\$793,105.00
<b>Total Obligated</b>	\$0.00	\$793,105.00
B-17-DM-48-0001	\$0.00	\$793,105.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$185,209.08	\$643,415.77
B-17-DM-48-0001	\$185,209.08	\$643,415.77
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$185,209.08	\$643,415.77
B-17-DM-48-0001	\$185,209.08	\$643,415.77
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$185,209.08	\$689,288.77
Yorktown, City of	\$185,209.08	\$643,415.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Yorktown shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of the street with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Yorktown at West 6th Street.

### Activity Progress Narrative:



During the reporting period, the City of Yorktown completed construction and submitted grant closeout documents for its Street Improvement project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_SMID\_LMI\_20-065-076-C218\_PointComfort\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

02/05/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Point Comfort City Hall

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$337,164.86
B-17-DM-48-0001	\$321.43	\$168,582.43
B-18-DP-48-0001	\$0.00	\$168,582.43
<b>Total Budget</b>	\$321.43	\$337,164.86
B-17-DM-48-0001	\$321.43	\$168,582.43
B-18-DP-48-0001	\$0.00	\$168,582.43
<b>Total Obligated</b>	\$321.43	\$168,582.43
B-17-DM-48-0001	\$321.43	\$168,582.43
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$19,025.33
B-17-DM-48-0001	\$0.00	\$19,025.33
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$19,025.33
B-17-DM-48-0001	\$0.00	\$19,025.33
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$21,542.33
Point Comfort City Hall	\$0.00	\$19,025.33
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

City of Point Comfort shall conduct drainage improvements consisting of ditch regrading, ditch erosion control, and construction of an outfall structure and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Point Comfort at Pease Street Drainage Channel.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-076-C218\_PointComfort\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

02/05/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Point Comfort City Hall

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Point Comfort City Hall

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$380,976.40

\$363.20 \$190,488.20

\$0.00 \$190,488.20

\$363.20 \$380,976.40

\$363.20 \$190,488.20

\$0.00 \$190,488.20

\$363.20 \$190,488.20

\$363.20 \$190,488.20

\$0.00 \$0.00

\$0.00 \$21,455.30

\$0.00 \$21,455.30

\$0.00 \$0.00

\$0.00 \$21,455.30

\$0.00 \$21,455.30

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$24,293.90

\$0.00 \$21,455.30

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

### Activity Description:

The City of Point Comfort shall repair and reconstruct several streets by installing geogrid, limestone base, and HMA CP and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Point Comfort at Pease Street and Murrah Street.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-076-C218\_PointComfort\_WF

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

02/05/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Point Comfort City Hall

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Point Comfort City Hall

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022

### To Date

\$0.00	\$1,348,302.76
\$1,285.38	\$674,151.38
\$0.00	\$674,151.38
\$1,285.38	\$1,348,302.76
\$1,285.38	\$674,151.38
\$0.00	\$674,151.38
\$1,285.38	\$674,151.38
\$1,285.38	\$674,151.38
\$0.00	\$0.00
\$0.00	\$76,001.28
\$0.00	\$76,001.28
\$0.00	\$0.00
\$0.00	\$76,001.28
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$86,056.08
\$0.00	\$76,001.28
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

The City of Point Comfort shall install water treatment plant automation equipment, including controls and electrical elements; integrate automation equipment; and complete associated appurtenances. Subrecipient will also repair the elevated water storage tank, including making structural repairs, preparing the interior and exterior surface, and painting, and will complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Point Comfort at City Water Treatment Plant and Elevated Water Storage Tank.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: INF\_SMID\_LMI\_20-065-079-C231\_ColoradoCounty

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

02/25/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Colorado, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,600,190.00
B-17-DM-48-0001	\$0.00	\$1,300,095.00
B-18-DP-48-0001	\$0.00	\$1,300,095.00
<b>Total Budget</b>	\$0.00	\$2,600,190.00
B-17-DM-48-0001	\$0.00	\$1,300,095.00
B-18-DP-48-0001	\$0.00	\$1,300,095.00
<b>Total Obligated</b>	\$0.00	\$1,300,095.00
B-17-DM-48-0001	\$0.00	\$1,300,095.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$905,391.80	\$1,259,937.45
B-17-DM-48-0001	\$905,391.80	\$1,259,937.45
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$905,391.80	\$1,259,937.45
B-17-DM-48-0001	\$905,391.80	\$1,259,937.45
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$905,391.80	\$1,278,416.25
Colorado, County of	\$905,391.80	\$1,259,937.45
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Colorado County shall remove existing culverts, install new larger culverts and wingwalls with associated ancillary road work, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Colorado County in the City of Alleyton at Camp Street, Old Alleyton Road, Evans Street, Taylor Street, CR 114 Low Water Crossing, CR 16 and Loose Cow Road.



**Activity Progress Narrative:**

During the reporting period, the Colorado County completed construction and is pending submission of construction completion documentation for it's Flood & Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_PF

## Activity Title: Public Facilities

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

0006

### Projected Start Date:

05/03/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

YOAKUM, CITY OF

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

YOAKUM, CITY OF

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$741,539.32

\$1,780.80 \$370,769.66

\$0.00 \$370,769.66

\$1,780.80 \$741,539.32

\$1,780.80 \$370,769.66

\$0.00 \$370,769.66

\$1,780.80 \$370,769.66

\$1,780.80 \$370,769.66

\$0.00 \$0.00

\$4,866.25 \$44,284.28

\$4,866.25 \$44,284.28

\$0.00 \$0.00

\$4,866.25 \$44,284.28

\$4,866.25 \$44,284.28

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$4,866.25 \$44,284.28

\$4,866.25 \$44,284.28

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

### Activity Description:

The City of Yoakum shall install a permanently mounted power generator and transfer switch at the City Fire Station and complete associated appurtenances. Subrecipient shall install a SCADA system, replace power poles, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Yoakum at Yoakum Fire Station, South Street, Electrical Substation, Circuit 130, Circuit 180 and Circuit 170.



**Activity Progress Narrative:**

During the reporting period, the City of Yoakum had construction underway for one of its Public Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

05/03/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

YOAKUM, CITY OF

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

YOAKUM, CITY OF

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$158,686.36
B-17-DM-48-0001	\$108.18	\$79,343.18
B-18-DP-48-0001	\$0.00	\$79,343.18
<b>Total Budget</b>	\$108.18	\$158,686.36
B-17-DM-48-0001	\$108.18	\$79,343.18
B-18-DP-48-0001	\$0.00	\$79,343.18
<b>Total Obligated</b>	\$108.18	\$79,343.18
B-17-DM-48-0001	\$108.18	\$79,343.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$12,282.93
B-17-DM-48-0001	\$0.00	\$12,282.93
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$12,282.93
B-17-DM-48-0001	\$0.00	\$12,282.93
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$12,282.93
YOAKUM, CITY OF	\$0.00	\$12,282.93
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Yoakum shall install a SCADA system and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Yoakum at Hickey Street Lift Station , Yoakum Waste Water Treatment Plant, HWY 111 Lift Station FM 318 Lift Station.

### Activity Progress Narrative:



Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

# Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

05/03/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

YOAKUM, CITY OF

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

YOAKUM, CITY OF

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,076,863.96
\$1,487.96	\$538,431.98
\$0.00	\$538,431.98
\$1,487.96	\$1,076,863.96
\$1,487.96	\$538,431.98
\$0.00	\$538,431.98
\$1,487.96	\$538,431.98
\$1,487.96	\$538,431.98
\$0.00	\$0.00
\$124,515.00	\$373,706.51
\$124,515.00	\$373,706.51
\$0.00	\$0.00
\$124,515.00	\$373,706.51
\$124,515.00	\$373,706.51
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$124,515.00	\$373,706.51
\$124,515.00	\$373,706.51
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

The City of Yoakum shall repair and reconstruct the driving surface, sub-grade, and road base of several streets by milling, applying asphalt, and regrading earthen and concrete swale, with incidental repairs to roadside ditches and storm sewer pipes, and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Yoakum at Dunn Street and Unnamed Road within the Wastewater Treatment Plant Site.

**Activity Progress Narrative:**

During the reporting period, the City of Yoakum had 50% of construction underway for its Street Improvement project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_WF

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

05/03/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

YOAKUM, CITY OF

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

YOAKUM, CITY OF

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022

### To Date

\$0.00	\$268,546.12
\$183.06	\$134,273.06
\$0.00	\$134,273.06
\$183.06	\$268,546.12
\$183.06	\$134,273.06
\$0.00	\$134,273.06
\$183.06	\$134,273.06
\$183.06	\$134,273.06
\$0.00	\$0.00
\$0.00	\$20,734.56
\$0.00	\$20,734.56
\$0.00	\$0.00
\$0.00	\$20,734.56
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$20,734.56
\$0.00	\$20,734.56
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

The City of Yoakum shall install a SCADA system and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Yoakum at Yoakum City Hall, Yoakum Street Elevated Tank, Airport Road Pressure Monitor, Water Well #5, Park Water Plant, Laredo Street Elevated Tank, Carroll Drive Pressure Monitor, Brushy Creek Water Treatment Plant and Water Well #7.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-096-C267\_JacksonCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/04/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jackson, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,177,665.04
B-17-DM-48-0001	\$626.52	\$588,832.52
B-18-DP-48-0001	\$0.00	\$588,832.52
<b>Total Budget</b>	\$626.52	\$1,177,665.04
B-17-DM-48-0001	\$626.52	\$588,832.52
B-18-DP-48-0001	\$0.00	\$588,832.52
<b>Total Obligated</b>	\$626.52	\$588,832.52
B-17-DM-48-0001	\$626.52	\$588,832.52
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$8,423.60	\$64,926.08
B-17-DM-48-0001	\$8,423.60	\$64,926.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$8,423.60	\$64,926.08
B-17-DM-48-0001	\$8,423.60	\$64,926.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,423.60	\$64,926.08
Jackson, County of	\$8,423.60	\$64,926.08
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Jackson County shall repair and reconstruct the driving surface, sub-grade, and road base; conduct ditch excavation and grading; install culverts; and complete all associated appurtenances. Improvements include 16,480 linear feet. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Jackson County at CR 273 Road Improvement, Park Street, 4th Street, Lavaca Street and Navidad Street.



**Activity Progress Narrative:**

During the reporting period, Jackson County had construction underway for its street improvement project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_SMID\_LMI\_20-065-099-C271\_GoliadCounty\_SI

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/04/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Goliad, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$650,065.50
B-17-DM-48-0001	\$795.00	\$325,032.75
B-18-DP-48-0001	\$0.00	\$325,032.75
<b>Total Budget</b>	\$795.00	\$650,065.50
B-17-DM-48-0001	\$795.00	\$325,032.75
B-18-DP-48-0001	\$0.00	\$325,032.75
<b>Total Obligated</b>	\$795.00	\$325,032.75
B-17-DM-48-0001	\$795.00	\$325,032.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$57,559.49
B-17-DM-48-0001	\$0.00	\$57,559.49
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$57,559.49
B-17-DM-48-0001	\$0.00	\$57,559.49
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$62,267.09
Goliad, County of	\$0.00	\$57,559.49
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Goliad County shall remove existing asphalt pavement, scarify and reshape base material, install new hot mix asphalt concrete pavement with incidental repairs to roadside ditches, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction will take place in Goliad County at Pepe Road, Ramirez Road, Barnard Road, Camino La Bahia, San Fernando Road, Cortines Road, Perez Road and Hernandez Road.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-100-C273\_GrimesCounty

## Activity Title: Flood and Drainage Facilities

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/20/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Grimes County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$670,195.56
B-17-DM-48-0001	\$895.00	\$335,097.78
B-18-DP-48-0001	\$0.00	\$335,097.78
<b>Total Budget</b>	\$895.00	\$670,195.56
B-17-DM-48-0001	\$895.00	\$335,097.78
B-18-DP-48-0001	\$0.00	\$335,097.78
<b>Total Obligated</b>	\$895.00	\$335,097.78
B-17-DM-48-0001	\$895.00	\$335,097.78
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$189,226.58
B-17-DM-48-0001	\$0.00	\$189,226.58
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$189,226.58
B-17-DM-48-0001	\$0.00	\$189,226.58
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$189,226.58
Grimes County	\$0.00	\$189,226.58
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Grimes County shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in Grimes County at Magan Road, Northwest Passage, CR 180, Pine Lane and CR 351.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-103-C278\_Seadrift\_PF

## Activity Title: Public Facilities

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

0006

### Projected Start Date:

03/09/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Seadrift

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,905,224.74
B-17-DM-48-0001	\$795.00	\$952,612.37
B-18-DP-48-0001	\$0.00	\$952,612.37
<b>Total Budget</b>	\$795.00	\$1,905,224.74
B-17-DM-48-0001	\$795.00	\$952,612.37
B-18-DP-48-0001	\$0.00	\$952,612.37
<b>Total Obligated</b>	\$795.00	\$952,612.37
B-17-DM-48-0001	\$795.00	\$952,612.37
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$13,629.07	\$77,921.73
B-17-DM-48-0001	\$13,629.07	\$77,921.73
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$13,629.07	\$77,921.73
B-17-DM-48-0001	\$13,629.07	\$77,921.73
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$13,629.07	\$93,009.33
Seadrift	\$13,629.07	\$77,921.73
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Seadrift shall reconstruct a damaged seawall by installing reinforced concrete panels, reinforced dead man and tie-backs, reinforced concrete cap, a reinforced concrete sidewalk, and a storm drainage system with associated street repair; reconstruct a pier by removing and replacing wooden light poles, supports, and pier pilings; reconstruct a park restroom by installing a foundation subgrade, pre-fab two-stall restroom facility, reinforced concrete ADA parking, sodding, pile foundation, and a retaining wall; install limestone rip-rap at the jetty and shoreline; install a turnaround; replace pilings and moorings; repair and backfill a bulkhead; install backfill and rip-rap; remove and replace wooden footbridge rail; install sodding and concrete erosion matt; install hurricane storm shutters; and complete associated appurtenances. Subrecipient shall install a generator and hurricane shutters and shall complete associated appurtenances. These activities will meet low to moderate income national objective.



**Location Description:**

Construction shall take place in the City of Seadrift at Bayfront Park Seawall, Bayfront Park Pier, Bayfront Park Restroom, Bayfront Park Shoreline, Municipal Harbor Mooring and Jetty, Seadrift Community Center and Seadrift Visitors Center. Fire Protection Facilities and Equipment - Seadrift Fire Station - 102 E. Dallas Avenue.

**Activity Progress Narrative:**

During the reporting period, the City of Seadrift had construction complete and CoCC underway for its Public Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-103-C278\_Seadrift\_SF

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

03/09/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Seadrift

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$54,275.00
B-17-DM-48-0001	\$0.00	\$27,137.50
B-18-DP-48-0001	\$0.00	\$27,137.50
<b>Total Budget</b>	\$0.00	\$54,275.00
B-17-DM-48-0001	\$0.00	\$27,137.50
B-18-DP-48-0001	\$0.00	\$27,137.50
<b>Total Obligated</b>	\$0.00	\$27,137.50
B-17-DM-48-0001	\$0.00	\$27,137.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$92.81	\$1,914.74
B-17-DM-48-0001	\$92.81	\$1,914.74
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$92.81	\$1,914.74
B-17-DM-48-0001	\$92.81	\$1,914.74
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$92.81	\$1,914.74
Seadrift	\$92.81	\$1,914.74
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Seadrift shall install generator quick-connect transfer switches, raise the control panel and rack above the base flood elevation, and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Seadrift at Quick Connect #1 - Approx. 900 LF west of HWY 185, Quick Connect #2 - 203 Rose Street, Quick Connect #3 - 102 Grape Street, Quick Connect #4 - 301 Orange Street, Quick Connect #5 - 703 2nd Street, Quick Connect #6 - 701 S. 3rd Street, Quick Connect #7 - 211-101 Bay Avenue, Quick Connect #8 - 104 Maple Street and Quick Connect #9 - 1142 HWY 185.



**Activity Progress Narrative:**

During the reporting period, the City of Seadrift had construction complete and CoCC underway for its Public Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_SMID\_LMI\_20-065-103-C278\_Seadrift\_WF

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

03/09/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Seadrift

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,117,042.26
B-17-DM-48-0001	\$895.00	\$558,521.13
B-18-DP-48-0001	\$0.00	\$558,521.13
<b>Total Budget</b>	\$895.00	\$1,117,042.26
B-17-DM-48-0001	\$895.00	\$558,521.13
B-18-DP-48-0001	\$0.00	\$558,521.13
<b>Total Obligated</b>	\$895.00	\$558,521.13
B-17-DM-48-0001	\$895.00	\$558,521.13
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$164,428.28	\$307,732.48
B-17-DM-48-0001	\$164,428.28	\$307,732.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$164,428.28	\$307,732.48
B-17-DM-48-0001	\$164,428.28	\$307,732.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$164,428.28	\$316,561.70
Seadrift	\$164,428.28	\$307,732.48
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Seadrift shall install two ground storage tanks, each with a capacity of 75,000 gallons of water, with ancillary piping and connections and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Seadrift at Water Storage Tanks - 102 Dallas Avenue.



**Activity Progress Narrative:**

During the reporting period, the City of Seadrift had construction complete and CoCC underway for its Public Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-104-C279\_WalkerCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/23/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Walker County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Walker County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$8,704,967.44
\$1,751.72	\$4,352,483.72
\$0.00	\$4,352,483.72
\$1,751.72	\$8,704,967.44
\$1,751.72	\$4,352,483.72
\$0.00	\$4,352,483.72
\$1,751.72	\$4,352,483.72
\$1,751.72	\$4,352,483.72
\$0.00	\$0.00
\$872.39	\$521,372.59
\$872.39	\$521,372.59
\$0.00	\$0.00
\$872.39	\$521,372.59
\$872.39	\$521,372.59
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$872.39	\$756,451.39
\$872.39	\$521,372.59
\$0.00	\$93,753.78
\$0.00	\$93,753.78
\$0.00	\$0.00

### Activity Description:

Walker County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Walker County at Oak Trail Road, Raintree Street, Roark Road, Whippoorwill Street, M. Williams Road, Williams Road, Wire Road Loop, Koonce Road, Plantation Road, Phelps Creek Drive, Phelps Slab Road, Harding Street and Southwood Drive.



**Activity Progress Narrative:**

During the reporting period, Walker County had construction activities underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-108-C295\_Palacios

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

04/09/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

06/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Palacios

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,831,310.00
B-17-DM-48-0001	\$795.00	\$1,415,655.00
B-18-DP-48-0001	\$0.00	\$1,415,655.00
<b>Total Budget</b>	\$795.00	\$2,831,310.00
B-17-DM-48-0001	\$795.00	\$1,415,655.00
B-18-DP-48-0001	\$0.00	\$1,415,655.00
<b>Total Obligated</b>	\$795.00	\$1,415,655.00
B-17-DM-48-0001	\$795.00	\$1,415,655.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$167,057.74	\$622,234.85
B-17-DM-48-0001	\$167,057.74	\$622,234.85
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$167,057.74	\$622,234.85
B-17-DM-48-0001	\$167,057.74	\$622,234.85
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$167,057.74	\$697,646.45
Palacios	\$167,057.74	\$622,234.85
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Palacios shall repair and reconstruct the driving surface, sub-grade, and road base by applying prime coat seal and asphalt; replace and install culverts, including driveway culverts and inlets; adjust manhole rings and covers; regrade roadside ditches; and complete associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in the City of Palacios at Gray St., E. Matagorda Ave, Elizabeth Ave., Beecher Ave., E. Texas Ave., Harrison Street, State Hwy 35, East Austin Avenue and East University Avenue.

**Activity Progress Narrative:**

During the reporting period, the City of Palacios had construction underway for its Street Improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_LMI\_20-065-123-C430\_MatagordaCounty\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

06/10/2020

### Benefit Type:

Area ( Census )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Matagorda County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Matagorda County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,562,890.00
B-17-DM-48-0001	\$0.00	\$2,781,445.00
B-18-DP-48-0001	\$0.00	\$2,781,445.00
<b>Total Budget</b>	\$0.00	\$5,562,890.00
B-17-DM-48-0001	\$0.00	\$2,781,445.00
B-18-DP-48-0001	\$0.00	\$2,781,445.00
<b>Total Obligated</b>	\$0.00	\$2,781,445.00
B-17-DM-48-0001	\$0.00	\$2,781,445.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$18,832.50	\$250,042.20
B-17-DM-48-0001	\$18,832.50	\$250,042.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$18,832.50	\$250,042.20
B-17-DM-48-0001	\$18,832.50	\$250,042.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$18,832.50	\$250,042.20
Matagorda County	\$18,832.50	\$250,042.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Matagorda County shall regrade ditches, install concrete culverts, pre-cast concrete inlet, stabilize roadway, reclaim asphalt roadway, and complete all associated appurtenances. And install ductile iron pipe, ductile iron discharge pipe, fill, concrete pads and a concrete structure for 3 pumping stations and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

### Location Description:

Construction shall take place in Matagorda county in the City of Van Vleck at MLK Avenue, 2nd Street, 3rd Street, 4th Street, 5th Street, 6th Street, 7th Street, 8th Street, Avenue At, Avenue B, Avenue C, Avenue D, Avenue E, Avenue F and Avenue G. And the City of Matagorda at Pumping Station #1 - #3.



**Activity Progress Narrative:**

During the reporting period, Matagorda County had Environmental Review underway for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-123-C430\_MatagordaCounty\_SF**  
**Activity Title: Sewer Facilities**

**Activity Type:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0006  
**Projected Start Date:**  
 06/10/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Infrastructure Program  
**Projected End Date:**  
 08/31/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Matagorda County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,164,730.00
B-17-DM-48-0001	\$0.00	\$1,582,365.00
B-18-DP-48-0001	\$0.00	\$1,582,365.00
<b>Total Budget</b>	\$0.00	\$3,164,730.00
B-17-DM-48-0001	\$0.00	\$1,582,365.00
B-18-DP-48-0001	\$0.00	\$1,582,365.00
<b>Total Obligated</b>	\$0.00	\$1,582,365.00
B-17-DM-48-0001	\$0.00	\$1,582,365.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$19,360.56	\$134,545.50
B-17-DM-48-0001	\$19,360.56	\$134,545.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$19,360.56	\$134,545.50
B-17-DM-48-0001	\$19,360.56	\$134,545.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$19,360.56	\$134,545.50
Matagorda County	\$19,360.56	\$134,545.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Matagorda County shall rehabilitate existing sewer main lines, manholes, and service connections and shall complete all associated appurtenances. Subrecipient shall rehabilitate a berm by reshaping and installing off-site borrowed material, concrete anti-erosion blocks, and by-pass pumping and performing required site work; shall install a generator and concrete slab at a pump station; and shall complete all associated appurtenances. Subrecipient shall install a generator and concrete slab and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**



Construction shall take place in Matagorda County at the City of Markham at Sewer Main 2nd Street, the City of Blessing at Blessing WWTP, 9th Street Pump Station, 6th Street, Mulberry Street, Hickory Street, 11th Street, Live Oak Street, Avenue C, Cottonwood Street, 9th Street, Cypress Street Elm Street, 9th Street and in the City of Midfield at WWTP Generator.

**Activity Progress Narrative:**

During the reporting period, Matagorda County had Environmental Review underway for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-123-C430\_MatagordaCounty\_WF**  
**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/10/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Matagorda County

**Overall**

	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$978,260.00
B-17-DM-48-0001	\$0.00	\$489,130.00
B-18-DP-48-0001	\$0.00	\$489,130.00
<b>Total Budget</b>	\$0.00	\$978,260.00
B-17-DM-48-0001	\$0.00	\$489,130.00
B-18-DP-48-0001	\$0.00	\$489,130.00
<b>Total Obligated</b>	\$0.00	\$489,130.00
B-17-DM-48-0001	\$0.00	\$489,130.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$7,198.20	\$38,448.00
B-17-DM-48-0001	\$7,198.20	\$38,448.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$7,198.20	\$38,448.00
B-17-DM-48-0001	\$7,198.20	\$38,448.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$7,198.20	\$38,448.00
Matagorda County	\$7,198.20	\$38,448.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Matagorda County shall install generators and concrete pads and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Location Description:**

Construction shall take place in Matagorda County at the City of Blessing at Water Plant #1 and #2, the City of Matagorda at Water Plant #1 and #2 and the City of Midfield at Midfield Water Plant.

**Activity Progress Narrative:**



During the reporting period, Matagorda County had Environmental Review underway for its Flood and Drainage project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-047-C139\_Gonzales

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

01/24/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

01/31/2023

### Completed Activity Actual End Date:

### Responsible Organization:

Gonzales County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$334,321.50
B-17-DM-48-0001	\$0.00	\$167,160.75
B-18-DP-48-0001	\$0.00	\$167,160.75
<b>Total Budget</b>	\$0.00	\$334,321.50
B-17-DM-48-0001	\$0.00	\$167,160.75
B-18-DP-48-0001	\$0.00	\$167,160.75
<b>Total Obligated</b>	\$0.00	\$167,160.75
B-17-DM-48-0001	\$0.00	\$167,160.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$8,996.00	\$26,942.02
B-17-DM-48-0001	\$8,996.00	\$26,942.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$8,996.00	\$26,942.02
B-17-DM-48-0001	\$8,996.00	\$26,942.02
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$8,996.00	\$26,942.02
Gonzales County	\$8,996.00	\$26,942.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Gonzales County shall install a permanently mounted back-up power generator and complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Gonzales County at Gonzales, Texas 8523 State Hwy 97 E and Bebe, Texas 9459 State Hwy 97 E.

### Activity Progress Narrative:



During the reporting period, Gonzales County had construction procurement underway for its Public Facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: INF\_SMID\_UN\_20-065-064-C182\_CalhounCounty\_PF**  
**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

01/21/2020

**Benefit Type:**

Area ( Census )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

CALHOUN COUNTY

**Overall**

	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,179,377.00
B-17-DM-48-0001	\$0.00	\$1,589,688.50
B-18-DP-48-0001	\$0.00	\$1,589,688.50
<b>Total Budget</b>	\$0.00	\$3,179,377.00
B-17-DM-48-0001	\$0.00	\$1,589,688.50
B-18-DP-48-0001	\$0.00	\$1,589,688.50
<b>Total Obligated</b>	\$0.00	\$1,589,688.50
B-17-DM-48-0001	\$0.00	\$1,589,688.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$47,070.23	\$1,358,834.77
B-17-DM-48-0001	\$47,070.23	\$1,358,834.77
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$47,070.23	\$1,358,834.77
B-17-DM-48-0001	\$47,070.23	\$1,358,834.77
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$47,070.23	\$1,394,037.82
CALHOUN COUNTY	\$47,070.23	\$1,358,834.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Calhoun County shall install a specialized repeater system at the county's Radio Towers, install equipment at the command and control center, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place in Calhoun County at the Calhoun County Courthouse Control Center, Port Lavaca Radio Tower, Port O'Connor Radio Tower and Union Carbide Radio Tower.



**Activity Progress Narrative:**

During the reporting period, Calhoun County had construction complete and the CoCC underway for its Public Facilities project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: INF\_SMID\_UN\_20-065-096-C267\_JacksonCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/04/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jackson, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Jackson, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$504,664.96

\$268.48 \$252,332.48

\$0.00 \$252,332.48

\$268.48 \$504,664.96

\$268.48 \$252,332.48

\$0.00 \$252,332.48

\$268.48 \$252,332.48

\$268.48 \$252,332.48

\$0.00 \$0.00

\$4,000.44 \$32,458.62

\$4,000.44 \$32,458.62

\$0.00 \$0.00

\$4,000.44 \$32,458.62

\$4,000.44 \$32,458.62

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$4,000.44 \$75,222.42

\$4,000.44 \$32,458.62

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

### Activity Description:

Jackson County shall repair and reconstruct the driving surface, sub-grade, and road base; conduct ditch excavation and grading; install culverts; and complete all associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Jackson County at CR 307 Road Improvement and CR 311 Road Improvement.



**Activity Progress Narrative:**

No construction has started on this project. Jackson County submitted an amendment request to remove the UN projects from their contract due to high bids.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-099-C271\_GoliadCounty\_PF

## Activity Title: Public Facilities

### Activity Type:

Rehabilitation/reconstruction of public facilities

### Project Number:

0006

### Projected Start Date:

03/04/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Goliad, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Goliad, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$419,123.82
B-17-DM-48-0001	\$795.00	\$209,561.91
B-18-DP-48-0001	\$0.00	\$209,561.91
<b>Total Budget</b>	\$795.00	\$419,123.82
B-17-DM-48-0001	\$795.00	\$209,561.91
B-18-DP-48-0001	\$0.00	\$209,561.91
<b>Total Obligated</b>	\$795.00	\$209,561.91
B-17-DM-48-0001	\$795.00	\$209,561.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$39,268.19
B-17-DM-48-0001	\$0.00	\$39,268.19
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$39,268.19
B-17-DM-48-0001	\$0.00	\$39,268.19
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$43,975.79
Goliad, County of	\$0.00	\$39,268.19
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Goliad County shall replace damaged flooring, upgrade bathrooms to be ADA compliant, install new plumbing and fixtures, install a new generator, and complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction will take place in Goliad County at Goliad County Emergency Shelter.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-104-C279\_WalkerCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

03/24/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Walker County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$165,012.40
B-17-DM-48-0001	\$33.20	\$82,506.20
B-18-DP-48-0001	\$0.00	\$82,506.20
<b>Total Budget</b>	\$33.20	\$165,012.40
B-17-DM-48-0001	\$33.20	\$82,506.20
B-18-DP-48-0001	\$0.00	\$82,506.20
<b>Total Obligated</b>	\$33.20	\$82,506.20
B-17-DM-48-0001	\$33.20	\$82,506.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$16.61	\$8,658.18
B-17-DM-48-0001	\$16.61	\$8,658.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$16.61	\$8,658.18
B-17-DM-48-0001	\$16.61	\$8,658.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$16.61	\$8,658.18
Walker County	\$16.61	\$8,658.18
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Walker County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Walker County at Mike Slott Road.



**Activity Progress Narrative:**

During the reporting period, Walker County had construction activities underway for its street improvements project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-104-C279\_WalkerCounty\_F&D

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

03/24/2020

### Benefit Type:

Area ( Census )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

05/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Walker County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$25,210.16
B-17-DM-48-0001	\$5.08	\$12,605.08
B-18-DP-48-0001	\$0.00	\$12,605.08
<b>Total Budget</b>	\$5.08	\$25,210.16
B-17-DM-48-0001	\$5.08	\$12,605.08
B-18-DP-48-0001	\$0.00	\$12,605.08
<b>Total Obligated</b>	\$5.08	\$12,605.08
B-17-DM-48-0001	\$5.08	\$12,605.08
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$6.00	\$1,584.23
B-17-DM-48-0001	\$6.00	\$1,584.23
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$6.00	\$1,584.23
B-17-DM-48-0001	\$6.00	\$1,584.23
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$6.00	\$1,584.23
Walker County	\$6.00	\$1,584.23
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Walker County shall install 1 flood gauge at the FM 247 Bridge for flood awareness. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in Walker County at Bedias Flood Gauge.

### Activity Progress Narrative:



During the reporting period, Walker County had construction activities underway for its flood and drainage facilities project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-116-C377\_Anderson

## Activity Title: Flood and Drainage Facilities

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
06/17/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Anderson, City Of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$335,992.78
B-17-DM-48-0001	\$895.00	\$167,996.39
B-18-DP-48-0001	\$0.00	\$167,996.39
<b>Total Budget</b>	\$895.00	\$335,992.78
B-17-DM-48-0001	\$895.00	\$167,996.39
B-18-DP-48-0001	\$0.00	\$167,996.39
<b>Total Obligated</b>	\$895.00	\$167,996.39
B-17-DM-48-0001	\$895.00	\$167,996.39
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$122,848.19
B-17-DM-48-0001	\$0.00	\$122,848.19
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$122,848.19
B-17-DM-48-0001	\$0.00	\$122,848.19
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$122,848.19
Anderson, City Of	\$0.00	\$122,848.19
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Anderson shall install concrete headwalls and culverts and regrade ditches and channel, with associated pavement repair, and complete associated appurtenances. These activities will meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Anderson at West Johnson Street, Cedar Lane and Fanthrop Street.

### Activity Progress Narrative:



Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: INF\_SMID\_UN\_20-065-123-C430\_MatagordaCounty\_SF**  
**Activity Title: Sewer Facilities**

**Activity Type:**  
 Construction/reconstruction of water/sewer lines or systems  
**Project Number:**  
 0006  
**Projected Start Date:**  
 06/10/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Infrastructure Program  
**Projected End Date:**  
 08/31/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Matagorda County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,444,368.00
B-17-DM-48-0001	\$0.00	\$722,184.00
B-18-DP-48-0001	\$0.00	\$722,184.00
<b>Total Budget</b>	\$0.00	\$1,444,368.00
B-17-DM-48-0001	\$0.00	\$722,184.00
B-18-DP-48-0001	\$0.00	\$722,184.00
<b>Total Obligated</b>	\$0.00	\$722,184.00
B-17-DM-48-0001	\$0.00	\$722,184.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$13,525.80	\$53,827.50
B-17-DM-48-0001	\$13,525.80	\$53,827.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$13,525.80	\$53,827.50
B-17-DM-48-0001	\$13,525.80	\$53,827.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$13,525.80	\$53,827.50
Matagorda County	\$13,525.80	\$53,827.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Matagorda County shall rehabilitate existing sewer main lines, manholes, and service connections and shall complete all associated appurtenances. Subrecipient shall rehabilitate existing lift station areas with access road, fencing, and electrical and mechanical upgrades and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place in Matagorda County the City of Markham at Sewer Main Avenue B, Sewer Main Avenue D, Sewer Main Avenue E and the City of Van Vleck at MLK Avenue Lift Station, Avenue E Lift Station, County Road 189 Lift Station, MLK Avenue Lift Station, Holly Street Lift Station and 5th Street Lift Station.



**Activity Progress Narrative:**

During the reporting period, Matagorda County had Environmental Review underway for its Flood and Drainage project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-137-C503\_Katy

## Activity Title: Flood and Drainage

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
07/27/2020

**Benefit Type:**  
Area ( Census )

**National Objective:**  
Urgent Need

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
09/29/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Katy, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$10,098,957.40
B-17-DM-48-0001	\$0.00	\$5,049,478.70
B-18-DP-48-0001	\$0.00	\$5,049,478.70
<b>Total Budget</b>	\$0.00	\$10,098,957.40
B-17-DM-48-0001	\$0.00	\$5,049,478.70
B-18-DP-48-0001	\$0.00	\$5,049,478.70
<b>Total Obligated</b>	\$0.00	\$5,049,478.70
B-17-DM-48-0001	\$0.00	\$5,049,478.70
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$84,300.00	\$84,300.00
B-17-DM-48-0001	\$84,300.00	\$84,300.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$84,300.00	\$84,300.00
B-17-DM-48-0001	\$84,300.00	\$84,300.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$84,300.00	\$84,300.00
Katy, City of	\$84,300.00	\$84,300.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Katy shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, create a detention pond, replace and elevate an existing bridge, and shall complete all associated appurtenances. These activities meet the urgent need national objective.

### Location Description:

Construction shall take place in the City of Katy at the Pitts Road Detention Pond and 10th Street.

### Activity Progress Narrative:



During the reporting period, the City of Katy had preliminary engineering design underway for its flood and drainage project.

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

### **Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

### **Activity Locations**

**No Activity Locations found.**

### **Other Funding Sources**

No Other Funding Sources Found

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:**

None

**Grantee Activity Number: INF\_SMID\_UN\_20-065-139-C527\_BastropCounty\_F&D**  
**Activity Title: Flood and Drainage**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement  
**Project Number:**  
 0006  
**Projected Start Date:**  
 06/29/2020  
**Benefit Type:**  
 Area ( Census )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Infrastructure Program  
**Projected End Date:**  
 09/29/2022  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Bastrop County

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,957,396.42
B-17-DM-48-0001	\$795.00	\$978,698.21
B-18-DP-48-0001	\$0.00	\$978,698.21
<b>Total Budget</b>	\$795.00	\$1,957,396.42
B-17-DM-48-0001	\$795.00	\$978,698.21
B-18-DP-48-0001	\$0.00	\$978,698.21
<b>Total Obligated</b>	\$795.00	\$978,698.21
B-17-DM-48-0001	\$795.00	\$978,698.21
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$42,466.40
B-17-DM-48-0001	\$0.00	\$42,466.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$42,466.40
B-17-DM-48-0001	\$0.00	\$42,466.40
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$42,466.40
Bastrop County	\$0.00	\$42,466.40
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Bastrop County shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; install a bridge structure; provide fill and embankment work, topsoil, and associated pavement repair; and complete associated appurtenances. These activities will meet the urgent need national objective.

**Location Description:**

Construction shall take place in Bastrop County at Indian Lake Spillway, Shiloh Road, O?Grady Road, Smithville 2nd Street Drainage, Bateman Road (FEMA PW 4294), Orts Lane (FEMA PW 4317), Gotier Trace Road (FEMA PW 4546), Alum Creek Road (FEMA PW 4574), Lakeside Drive FEMA (PW 5190), Country Club Drive (FEMA PW



5268), Ponderosa Road (FEMA PW 5821), Ponderosa Road (FEMA PW 5821), Lakewood Drive (FEMA PW 5821), Vyyjala Road (FEMA PW 4425), Long Trail (FEMA PW 4546), Karisch Road (FEMA PW 4574), Hidden Bluff Road (FEMA PW 5821), Powell Road (FEMA PW 5821), Keller Road (FEMA PW 5821), Powell Road (FEMA PW 5821), Pine Canyon Drive (FEMA PW 4483), Pine Valley Loop (FEMA PW 5146), Pine Valley Loop (FEMA PW 5789), John's Road (FEMA PW 5789), Wrangler Ln (FEMA PW 5190), La Reata Trail (FEMA PW 5475), Round Up Ridge (FEMA PW 5475), Pony Express Drive (FEMA PW 5475), Young School House Road (FEMA PW 5789), Farris Lane (FEMA PW 5789), Copeland Hill Drive (FEMA PW 5789), Pine Canyon Drive (FEMA PW 5789), S. Shore Road (FEMA PW 5190) and Lisa Lane (FEMA PW 5821).

### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 0007 / Local Buyout/Acquisition Program**





# Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-025-C202\_BridgeCity

## Activity Title: Acquisition - general

### Activity Type:

Acquisition - general

### Project Number:

0007

### Projected Start Date:

01/27/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Bridge City

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Bridge City

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$3,044,193.42
\$1,092.71	\$1,522,096.71
\$0.00	\$1,522,096.71
\$1,092.71	\$3,044,193.42
\$1,092.71	\$1,522,096.71
\$0.00	\$1,522,096.71
\$1,092.71	\$1,522,096.71
\$1,092.71	\$1,522,096.71
\$0.00	\$0.00
\$0.00	\$1,092.71
\$0.00	\$1,092.71
\$0.00	\$0.00
\$0.00	\$1,092.71
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$1,092.71
\$0.00	\$1,092.71
\$0.00	\$1,092.71
\$0.00	\$0.00

### Activity Description:

The City of Bridge City will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Bridge City. Zip Code 77611.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-004-C033\_VictoriaCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

12/02/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,984,700.44
\$524.52	\$1,492,350.22
\$0.00	\$1,492,350.22
\$524.52	\$2,984,700.44
\$524.52	\$1,492,350.22
\$0.00	\$1,492,350.22
\$524.52	\$1,492,350.22
\$524.52	\$1,492,350.22
\$0.00	\$0.00
\$0.00	\$27,243.35
\$0.00	\$27,243.35
\$0.00	\$0.00
\$0.00	\$27,243.35
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$27,243.35
\$0.00	\$27,243.35
\$0.00	\$27,243.35
\$0.00	\$0.00

### Activity Description:

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-007-C041\_Victoria

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/08/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria, City of (INC)

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria, City of (INC)

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,817,858.58
\$516.29	\$1,408,929.29
\$0.00	\$1,408,929.29
\$516.29	\$2,817,858.58
\$516.29	\$1,408,929.29
\$0.00	\$1,408,929.29
\$516.29	\$1,408,929.29
\$516.29	\$1,408,929.29
\$0.00	\$0.00
\$0.00	\$25,924.30
\$0.00	\$25,924.30
\$0.00	\$0.00
\$0.00	\$25,924.30
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$25,924.30
\$0.00	\$25,924.30
\$0.00	\$0.00
\$0.00	\$25,924.30
\$0.00	\$25,924.30
\$0.00	\$0.00

### Activity Description:

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.

**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-008-C043\_TexasCity

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/13/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Texas City

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,951,991.36
B-17-DM-48-0001	\$581.68	\$1,475,995.68
B-18-DP-48-0001	\$0.00	\$1,475,995.68
<b>Total Budget</b>	\$581.68	\$2,951,991.36
B-17-DM-48-0001	\$581.68	\$1,475,995.68
B-18-DP-48-0001	\$0.00	\$1,475,995.68
<b>Total Obligated</b>	\$581.68	\$1,475,995.68
B-17-DM-48-0001	\$581.68	\$1,475,995.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$25,615.36
B-17-DM-48-0001	\$0.00	\$25,615.36
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,615.36
B-17-DM-48-0001	\$0.00	\$25,615.36
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,615.36
Texas City	\$0.00	\$25,615.36
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$25,615.36
B-17-DM-48-0001	\$0.00	\$25,615.36
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-010-C063\_FayetteCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/22/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Fayette, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Fayette, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022

### To Date

\$0.00	\$11,263,542.00
\$565.42	\$5,631,771.00
\$0.00	\$5,631,771.00
\$565.42	\$11,263,542.00
\$565.42	\$5,631,771.00
\$0.00	\$5,631,771.00
\$565.42	\$5,631,771.00
\$565.42	\$5,631,771.00
\$0.00	\$0.00
\$0.00	\$104,665.92
\$0.00	\$104,665.92
\$0.00	\$0.00
\$0.00	\$104,665.92
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$104,665.92
\$0.00	\$104,665.92
\$0.00	\$0.00

### Activity Description:

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-013-C095\_LibertyCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/14/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Liberty County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Liberty County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$7,120,100.90
\$472.45	\$3,560,050.45
\$0.00	\$3,560,050.45
\$472.45	\$7,120,100.90
\$472.45	\$3,560,050.45
\$0.00	\$3,560,050.45
\$472.45	\$3,560,050.45
\$472.45	\$3,560,050.45
\$0.00	\$0.00
\$0.00	\$77,670.02
\$0.00	\$77,670.02
\$0.00	\$0.00
\$0.00	\$77,670.02
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$77,670.02
\$0.00	\$77,670.02
\$0.00	\$77,670.02
\$0.00	\$0.00

### Activity Description:

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-020-C135\_SanJacintoCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

01/20/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

01/31/2023

### Completed Activity Actual End Date:

### Responsible Organization:

San Jacinto County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$16,589,862.68
B-17-DM-48-0001	\$628.70	\$8,294,931.34
B-18-DP-48-0001	\$0.00	\$8,294,931.34
<b>Total Budget</b>	\$628.70	\$16,589,862.68
B-17-DM-48-0001	\$628.70	\$8,294,931.34
B-18-DP-48-0001	\$0.00	\$8,294,931.34
<b>Total Obligated</b>	\$628.70	\$8,294,931.34
B-17-DM-48-0001	\$628.70	\$8,294,931.34
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$134,702.89
B-17-DM-48-0001	\$0.00	\$134,702.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$134,702.89
B-17-DM-48-0001	\$0.00	\$134,702.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$134,702.89
San Jacinto County	\$0.00	\$134,702.89
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$134,702.89
B-17-DM-48-0001	\$0.00	\$134,702.89
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

San Jacinto County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in San Jacinto County. Zip Codes 77320, 77328, 77331, 77340, 77358, 77359, 77364, 77371 and 77378.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-031-C225 Jasper

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

03/11/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jasper

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Jasper

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,367,274.60
\$611.30	\$683,637.30
\$0.00	\$683,637.30
\$611.30	\$1,367,274.60
\$611.30	\$683,637.30
\$0.00	\$683,637.30
\$611.30	\$683,637.30
\$611.30	\$683,637.30
\$0.00	\$0.00
\$0.00	\$12,140.30
\$0.00	\$12,140.30
\$0.00	\$0.00
\$0.00	\$12,140.30
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$12,140.30
\$0.00	\$12,140.30
\$0.00	\$0.00

### Activity Description:

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Jasper. Zip Code 75951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-048-C526\_OrangeCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

07/02/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

09/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Orange County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$4,872,832.30
\$1,186.77	\$2,436,416.15
\$0.00	\$2,436,416.15
\$1,186.77	\$4,872,832.30
\$1,186.77	\$2,436,416.15
\$0.00	\$2,436,416.15
\$1,186.77	\$2,436,416.15
\$1,186.77	\$2,436,416.15
\$0.00	\$0.00
\$0.00	\$61,821.77
\$0.00	\$61,821.77
\$0.00	\$0.00
\$0.00	\$61,821.77
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$61,821.77
\$0.00	\$61,821.77
\$0.00	\$61,821.77
\$0.00	\$0.00

### Activity Description:

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-025-C202\_BridgeCity

## Activity Title: Acquisition Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

01/27/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Bridge City

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$90,064.58
B-17-DM-48-0001	\$32.29	\$45,032.29
B-18-DP-48-0001	\$0.00	\$45,032.29
<b>Total Budget</b>	\$32.29	\$90,064.58
B-17-DM-48-0001	\$32.29	\$45,032.29
B-18-DP-48-0001	\$0.00	\$45,032.29
<b>Total Obligated</b>	\$32.29	\$45,032.29
B-17-DM-48-0001	\$32.29	\$45,032.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$28,220.29
B-17-DM-48-0001	\$0.00	\$28,220.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$28,220.29
B-17-DM-48-0001	\$0.00	\$28,220.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$28,220.29
Bridge City	\$0.00	\$28,220.29
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$28,220.29
B-17-DM-48-0001	\$0.00	\$28,220.29
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Bridge City will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Bridge City. Zip Code 77611.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-038-C251\_RoseHill\_DPA

## Activity Title: Acquisition Program - Down-Payment Assistance

### Activity Type:

Homeownership Assistance to low- and moderate-income

### Project Number:

0007

### Projected Start Date:

06/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Rose Hill Acres, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$220,088.44
B-17-DM-48-0001	\$49.22	\$110,044.22
B-18-DP-48-0001	\$0.00	\$110,044.22
<b>Total Budget</b>	\$49.22	\$220,088.44
B-17-DM-48-0001	\$49.22	\$110,044.22
B-18-DP-48-0001	\$0.00	\$110,044.22
<b>Total Obligated</b>	\$49.22	\$110,044.22
B-17-DM-48-0001	\$49.22	\$110,044.22
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$49.22
B-17-DM-48-0001	\$0.00	\$49.22
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$49.22
B-17-DM-48-0001	\$0.00	\$49.22
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$49.22
Rose Hill Acres, City of	\$0.00	\$49.22
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$49.22
B-17-DM-48-0001	\$0.00	\$49.22
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-039-C258\_Orange

## Activity Title: Acquisition - general

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Orange

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,611,039.90
B-17-DM-48-0001	\$504.13	\$1,805,519.95
B-18-DP-48-0001	\$0.00	\$1,805,519.95
<b>Total Budget</b>	\$504.13	\$3,611,039.90
B-17-DM-48-0001	\$504.13	\$1,805,519.95
B-18-DP-48-0001	\$0.00	\$1,805,519.95
<b>Total Obligated</b>	\$504.13	\$1,805,519.95
B-17-DM-48-0001	\$504.13	\$1,805,519.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$58,181.63
B-17-DM-48-0001	\$0.00	\$58,181.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$58,181.63
B-17-DM-48-0001	\$0.00	\$58,181.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$58,181.63
Orange	\$0.00	\$58,181.63
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$58,181.63
B-17-DM-48-0001	\$0.00	\$58,181.63
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-039-C258\_Orange\_DPA

## Activity Title: Acquisition Program - Down-Payment Assistance

### Activity Type:

Homeownership Assistance to low- and moderate-income

### Project Number:

0007

### Projected Start Date:

02/25/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$540,150.82
B-17-DM-48-0001	\$75.41	\$270,075.41
B-18-DP-48-0001	\$0.00	\$270,075.41
<b>Total Budget</b>	\$75.41	\$540,150.82
B-17-DM-48-0001	\$75.41	\$270,075.41
B-18-DP-48-0001	\$0.00	\$270,075.41
<b>Total Obligated</b>	\$75.41	\$270,075.41
B-17-DM-48-0001	\$75.41	\$270,075.41
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$75.41
B-17-DM-48-0001	\$0.00	\$75.41
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$75.41
B-17-DM-48-0001	\$0.00	\$75.41
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$75.41
Orange	\$0.00	\$75.41
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$75.41
B-17-DM-48-0001	\$0.00	\$75.41
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-039-C258\_Orange\_RA

## Activity Title: Acquisition Program - Relocation Payments

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

02/25/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$270,075.42
B-17-DM-48-0001	\$37.71	\$135,037.71
B-18-DP-48-0001	\$0.00	\$135,037.71
<b>Total Budget</b>	\$37.71	\$270,075.42
B-17-DM-48-0001	\$37.71	\$135,037.71
B-18-DP-48-0001	\$0.00	\$135,037.71
<b>Total Obligated</b>	\$37.71	\$135,037.71
B-17-DM-48-0001	\$37.71	\$135,037.71
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$37.71
B-17-DM-48-0001	\$0.00	\$37.71
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$37.71
B-17-DM-48-0001	\$0.00	\$37.71
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$37.71
Orange	\$0.00	\$37.71
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$37.71
B-17-DM-48-0001	\$0.00	\$37.71
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-048-C526\_OrangeCounty\_RA

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

07/02/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

09/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$120,058.48
B-17-DM-48-0001	\$29.24	\$60,029.24
B-18-DP-48-0001	\$0.00	\$60,029.24
<b>Total Budget</b>	\$29.24	\$120,058.48
B-17-DM-48-0001	\$29.24	\$60,029.24
B-18-DP-48-0001	\$0.00	\$60,029.24
<b>Total Obligated</b>	\$29.24	\$60,029.24
B-17-DM-48-0001	\$29.24	\$60,029.24
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$29.24
B-17-DM-48-0001	\$0.00	\$29.24
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$29.24
B-17-DM-48-0001	\$0.00	\$29.24
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$29.24
Orange County	\$0.00	\$29.24
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$29.24
B-17-DM-48-0001	\$0.00	\$29.24
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-004-C033\_VictoriaCounty

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

12/02/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$616,328.62
B-17-DM-48-0001	\$108.31	\$308,164.31
B-18-DP-48-0001	\$0.00	\$308,164.31
<b>Total Budget</b>	\$108.31	\$616,328.62
B-17-DM-48-0001	\$108.31	\$308,164.31
B-18-DP-48-0001	\$0.00	\$308,164.31
<b>Total Obligated</b>	\$108.31	\$308,164.31
B-17-DM-48-0001	\$108.31	\$308,164.31
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$108.31
B-17-DM-48-0001	\$0.00	\$108.31
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$108.31
B-17-DM-48-0001	\$0.00	\$108.31
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$108.31
Victoria County	\$0.00	\$108.31
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$108.31
B-17-DM-48-0001	\$0.00	\$108.31
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-007-C041\_Victoria

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/08/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria, City of (INC)

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria, City of (INC)

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$614,163.06
B-17-DM-48-0001	\$112.53	\$307,081.53
B-18-DP-48-0001	\$0.00	\$307,081.53
<b>Total Budget</b>	\$112.53	\$614,163.06
B-17-DM-48-0001	\$112.53	\$307,081.53
B-18-DP-48-0001	\$0.00	\$307,081.53
<b>Total Obligated</b>	\$112.53	\$307,081.53
B-17-DM-48-0001	\$112.53	\$307,081.53
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$112.53
B-17-DM-48-0001	\$0.00	\$112.53
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$112.53
B-17-DM-48-0001	\$0.00	\$112.53
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$112.53
Victoria, City of (INC)	\$0.00	\$112.53
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$112.53
B-17-DM-48-0001	\$0.00	\$112.53
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-008-C043\_TexasCity

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/13/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Texas City

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$294,115.90
B-17-DM-48-0001	\$57.95	\$147,057.95
B-18-DP-48-0001	\$0.00	\$147,057.95
<b>Total Budget</b>	\$57.95	\$294,115.90
B-17-DM-48-0001	\$57.95	\$147,057.95
B-18-DP-48-0001	\$0.00	\$147,057.95
<b>Total Obligated</b>	\$57.95	\$147,057.95
B-17-DM-48-0001	\$57.95	\$147,057.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$57.95
B-17-DM-48-0001	\$0.00	\$57.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$57.95
B-17-DM-48-0001	\$0.00	\$57.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$57.95
Texas City	\$0.00	\$57.95
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$57.95
B-17-DM-48-0001	\$0.00	\$57.95
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-010-C063\_FayetteCounty

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/22/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Fayette, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Fayette, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022

### To Date

\$0.00	\$1,692,638.48
\$84.97	\$846,319.24
\$0.00	\$846,319.24
\$84.97	\$1,692,638.48
\$84.97	\$846,319.24
\$0.00	\$846,319.24
\$84.97	\$846,319.24
\$0.00	\$0.00
\$0.00	\$84.97
\$0.00	\$84.97
\$0.00	\$0.00
\$0.00	\$84.97
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$84.97
\$0.00	\$84.97
\$0.00	\$0.00

### Activity Description:

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-013-C095\_LibertyCounty

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/14/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Liberty County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Liberty County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,518,986.30
\$167.15	\$1,259,493.15
\$0.00	\$1,259,493.15
\$167.15	\$2,518,986.30
\$167.15	\$1,259,493.15
\$0.00	\$1,259,493.15
\$167.15	\$1,259,493.15
\$167.15	\$1,259,493.15
\$0.00	\$0.00
\$0.00	\$167.15
\$0.00	\$167.15
\$0.00	\$0.00
\$0.00	\$167.15
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$167.15
\$0.00	\$167.15
\$0.00	\$167.15
\$0.00	\$0.00

### Activity Description:

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-031-C225 Jasper

## Activity Title: Buyout Program - Housing Incentives

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Jasper

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$290,259.56
B-17-DM-48-0001	\$129.78	\$145,129.78
B-18-DP-48-0001	\$0.00	\$145,129.78
<b>Total Budget</b>	\$129.78	\$290,259.56
B-17-DM-48-0001	\$129.78	\$145,129.78
B-18-DP-48-0001	\$0.00	\$145,129.78
<b>Total Obligated</b>	\$129.78	\$145,129.78
B-17-DM-48-0001	\$129.78	\$145,129.78
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$129.78
B-17-DM-48-0001	\$0.00	\$129.78
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$129.78
B-17-DM-48-0001	\$0.00	\$129.78
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$129.78
Jasper	\$0.00	\$129.78
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$129.78
B-17-DM-48-0001	\$0.00	\$129.78
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in the City of Jasper. Zip Code 75951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-038-C251\_RoseHill

## Activity Title: Acquisition Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

06/04/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

08/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Rose Hill Acres, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$550,221.12
B-17-DM-48-0001	\$123.06	\$275,110.56
B-18-DP-48-0001	\$0.00	\$275,110.56
<b>Total Budget</b>	\$123.06	\$550,221.12
B-17-DM-48-0001	\$123.06	\$275,110.56
B-18-DP-48-0001	\$0.00	\$275,110.56
<b>Total Obligated</b>	\$123.06	\$275,110.56
B-17-DM-48-0001	\$123.06	\$275,110.56
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$123.06
B-17-DM-48-0001	\$0.00	\$123.06
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$123.06
B-17-DM-48-0001	\$0.00	\$123.06
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$123.06
Rose Hill Acres, City of	\$0.00	\$123.06
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$123.06
B-17-DM-48-0001	\$0.00	\$123.06
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-038-C251\_RoseHill\_RA

## Activity Title: Acquisition Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

06/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Rose Hill Acres, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$110,044.22
B-17-DM-48-0001	\$24.61	\$55,022.11
B-18-DP-48-0001	\$0.00	\$55,022.11
<b>Total Budget</b>	\$24.61	\$110,044.22
B-17-DM-48-0001	\$24.61	\$55,022.11
B-18-DP-48-0001	\$0.00	\$55,022.11
<b>Total Obligated</b>	\$24.61	\$55,022.11
B-17-DM-48-0001	\$24.61	\$55,022.11
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$24.61
B-17-DM-48-0001	\$0.00	\$24.61
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$24.61
B-17-DM-48-0001	\$0.00	\$24.61
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$24.61
Rose Hill Acres, City of	\$0.00	\$24.61
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$24.61
B-17-DM-48-0001	\$0.00	\$24.61
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-039-C258\_Orange

## Activity Title: Acquisition Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

02/25/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Orange

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,350,377.06
\$188.53	\$675,188.53
\$0.00	\$675,188.53
\$188.53	\$1,350,377.06
\$188.53	\$675,188.53
\$0.00	\$675,188.53
\$188.53	\$675,188.53
\$188.53	\$675,188.53
\$0.00	\$0.00
\$0.00	\$188.53
\$0.00	\$0.00
\$0.00	\$188.53
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$188.53
\$0.00	\$188.53
\$0.00	\$0.00

### Activity Description:

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-048-C526\_OrangeCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

07/02/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

09/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$840,409.36
B-17-DM-48-0001	\$204.68	\$420,204.68
B-18-DP-48-0001	\$0.00	\$420,204.68
<b>Total Budget</b>	\$204.68	\$840,409.36
B-17-DM-48-0001	\$204.68	\$420,204.68
B-18-DP-48-0001	\$0.00	\$420,204.68
<b>Total Obligated</b>	\$204.68	\$420,204.68
B-17-DM-48-0001	\$204.68	\$420,204.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$204.68
B-17-DM-48-0001	\$0.00	\$204.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$204.68
B-17-DM-48-0001	\$0.00	\$204.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$204.68
Orange County	\$0.00	\$204.68
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$204.68
B-17-DM-48-0001	\$0.00	\$204.68
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_LMI\_20-066-035-C237\_PineForest

## Activity Title: Acquisition - general

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Pine Forest

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$3,320,000.00
B-17-DM-48-0001	\$0.00	\$1,660,000.00
B-18-DP-48-0001	\$0.00	\$1,660,000.00
<b>Total Budget</b>	\$0.00	\$3,320,000.00
B-17-DM-48-0001	\$0.00	\$1,660,000.00
B-18-DP-48-0001	\$0.00	\$1,660,000.00
<b>Total Obligated</b>	\$0.00	\$1,660,000.00
B-17-DM-48-0001	\$0.00	\$1,660,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$15,258.55	\$19,416.55
B-17-DM-48-0001	\$15,258.55	\$19,416.55
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$15,258.55	\$19,416.55
B-17-DM-48-0001	\$15,258.55	\$19,416.55
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$15,258.55	\$19,416.55
Pine Forest	\$15,258.55	\$19,416.55
<b>Most Impacted and Distressed Expended</b>	\$15,258.55	\$19,416.55
B-17-DM-48-0001	\$15,258.55	\$19,416.55
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.



**Activity Progress Narrative:**

During the reporting period, the City of Pine Forest completed its Broad Review.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMI\_20-066-038-C251\_RoseHill**  
**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rose Hill Acres, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,054,158.92
B-17-DM-48-0001	\$459.41	\$1,027,079.46
B-18-DP-48-0001	\$0.00	\$1,027,079.46
<b>Total Budget</b>	\$459.41	\$2,054,158.92
B-17-DM-48-0001	\$459.41	\$1,027,079.46
B-18-DP-48-0001	\$0.00	\$1,027,079.46
<b>Total Obligated</b>	\$459.41	\$1,027,079.46
B-17-DM-48-0001	\$459.41	\$1,027,079.46
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$51,678.21
B-17-DM-48-0001	\$0.00	\$51,678.21
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$51,678.21
B-17-DM-48-0001	\$0.00	\$51,678.21
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$51,678.21
Rose Hill Acres, City of	\$0.00	\$51,678.21
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$51,678.21
B-17-DM-48-0001	\$0.00	\$51,678.21
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-004-C033\_VictoriaCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

12/02/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,227,710.10
B-17-DM-48-0001	\$215.75	\$613,855.05
B-18-DP-48-0001	\$0.00	\$613,855.05
<b>Total Budget</b>	\$215.75	\$1,227,710.10
B-17-DM-48-0001	\$215.75	\$613,855.05
B-18-DP-48-0001	\$0.00	\$613,855.05
<b>Total Obligated</b>	\$215.75	\$613,855.05
B-17-DM-48-0001	\$215.75	\$613,855.05
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$11,666.67
B-17-DM-48-0001	\$0.00	\$11,666.67
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$11,666.67
B-17-DM-48-0001	\$0.00	\$11,666.67
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$11,666.67
Victoria County	\$0.00	\$11,666.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$11,666.67
B-17-DM-48-0001	\$0.00	\$11,666.67
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-004-C033\_VictoriaCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

12/02/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$264,140.84
B-17-DM-48-0001	\$46.42	\$132,070.42
B-18-DP-48-0001	\$0.00	\$132,070.42
<b>Total Budget</b>	\$46.42	\$264,140.84
B-17-DM-48-0001	\$46.42	\$132,070.42
B-18-DP-48-0001	\$0.00	\$132,070.42
<b>Total Obligated</b>	\$46.42	\$132,070.42
B-17-DM-48-0001	\$46.42	\$132,070.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$46.42
B-17-DM-48-0001	\$0.00	\$46.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$46.42
B-17-DM-48-0001	\$0.00	\$46.42
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$46.42
Victoria County	\$0.00	\$46.42
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$46.42
B-17-DM-48-0001	\$0.00	\$46.42
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-007-C041\_Victoria

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/08/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria, City of (INC)

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Victoria, City of (INC)

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$1,189,571.90
\$217.95	\$594,785.95
\$0.00	\$594,785.95
\$217.95	\$1,189,571.90
\$217.95	\$594,785.95
\$0.00	\$594,785.95
\$217.95	\$594,785.95
\$217.95	\$594,785.95
\$0.00	\$0.00
\$0.00	\$11,107.09
\$0.00	\$11,107.09
\$0.00	\$0.00
\$0.00	\$11,107.09
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$11,107.09
\$0.00	\$11,107.09
\$0.00	\$0.00
\$0.00	\$11,107.09
\$0.00	\$0.00

### Activity Description:

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-007-C041\_Victoria\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/08/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Victoria, City of (INC)

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$263,212.46
B-17-DM-48-0001	\$48.23	\$131,606.23
B-18-DP-48-0001	\$0.00	\$131,606.23
<b>Total Budget</b>	\$48.23	\$263,212.46
B-17-DM-48-0001	\$48.23	\$131,606.23
B-18-DP-48-0001	\$0.00	\$131,606.23
<b>Total Obligated</b>	\$48.23	\$131,606.23
B-17-DM-48-0001	\$48.23	\$131,606.23
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$48.23
B-17-DM-48-0001	\$0.00	\$48.23
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$48.23
B-17-DM-48-0001	\$0.00	\$48.23
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$48.23
Victoria, City of (INC)	\$0.00	\$48.23
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$48.23
B-17-DM-48-0001	\$0.00	\$48.23
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-008-C043\_TexasCity

## Activity Title: Buyout Program

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Texas City

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,169,909.06
B-17-DM-48-0001	\$230.53	\$584,954.53
B-18-DP-48-0001	\$0.00	\$584,954.53
<b>Total Budget</b>	\$230.53	\$1,169,909.06
B-17-DM-48-0001	\$230.53	\$584,954.53
B-18-DP-48-0001	\$0.00	\$584,954.53
<b>Total Obligated</b>	\$230.53	\$584,954.53
B-17-DM-48-0001	\$230.53	\$584,954.53
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$10,959.25
B-17-DM-48-0001	\$0.00	\$10,959.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$10,959.25
B-17-DM-48-0001	\$0.00	\$10,959.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$10,959.25
Texas City	\$0.00	\$10,959.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$10,959.25
B-17-DM-48-0001	\$0.00	\$10,959.25
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-008-C043\_TexasCity\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/13/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Texas City

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$126,049.68
B-17-DM-48-0001	\$24.84	\$63,024.84
B-18-DP-48-0001	\$0.00	\$63,024.84
<b>Total Budget</b>	\$24.84	\$126,049.68
B-17-DM-48-0001	\$24.84	\$63,024.84
B-18-DP-48-0001	\$0.00	\$63,024.84
<b>Total Obligated</b>	\$24.84	\$63,024.84
B-17-DM-48-0001	\$24.84	\$63,024.84
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$24.84
B-17-DM-48-0001	\$0.00	\$24.84
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$24.84
B-17-DM-48-0001	\$0.00	\$24.84
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$24.84
Texas City	\$0.00	\$24.84
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$24.84
B-17-DM-48-0001	\$0.00	\$24.84
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-010-C063\_FayetteCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/22/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Fayette, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Fayette, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$4,286,285.88
\$215.17	\$2,143,142.94
\$0.00	\$2,143,142.94
\$215.17	\$4,286,285.88
\$215.17	\$2,143,142.94
\$0.00	\$2,143,142.94
\$215.17	\$2,143,142.94
\$215.17	\$2,143,142.94
\$0.00	\$0.00
\$0.00	\$44,829.67
\$0.00	\$44,829.67
\$0.00	\$0.00
\$0.00	\$44,829.67
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$44,829.67
\$0.00	\$44,829.67
\$0.00	\$44,829.67
\$0.00	\$44,829.67
\$0.00	\$0.00

### Activity Description:

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-010-C063\_FayetteCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/22/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Fayette, County of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$586,558.88
B-17-DM-48-0001	\$29.44	\$293,279.44
B-18-DP-48-0001	\$0.00	\$293,279.44
<b>Total Budget</b>	\$29.44	\$586,558.88
B-17-DM-48-0001	\$29.44	\$293,279.44
B-18-DP-48-0001	\$0.00	\$293,279.44
<b>Total Obligated</b>	\$29.44	\$293,279.44
B-17-DM-48-0001	\$29.44	\$293,279.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$29.44
B-17-DM-48-0001	\$0.00	\$29.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$29.44
B-17-DM-48-0001	\$0.00	\$29.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$29.44
Fayette, County of	\$0.00	\$29.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$29.44
B-17-DM-48-0001	\$0.00	\$29.44
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-013-C095\_LibertyCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/14/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Liberty County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Liberty County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,769,267.52
\$183.76	\$1,384,633.76
\$0.00	\$1,384,633.76
\$183.76	\$2,769,267.52
\$183.76	\$1,384,633.76
\$0.00	\$1,384,633.76
\$183.76	\$1,384,633.76
\$183.76	\$1,384,633.76
\$0.00	\$0.00
\$0.00	\$33,268.44
\$0.00	\$33,268.44
\$0.00	\$0.00
\$0.00	\$33,268.44
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$33,268.44
\$0.00	\$33,268.44
\$0.00	\$33,268.44
\$0.00	\$0.00

### Activity Description:

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-013-C095\_LibertyCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Liberty County

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Liberty County

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$1,079,565.28

\$71.64 \$539,782.64

\$0.00 \$539,782.64

\$71.64 \$1,079,565.28

\$71.64 \$539,782.64

\$0.00 \$539,782.64

\$71.64 \$539,782.64

\$71.64 \$539,782.64

\$0.00 \$0.00

\$0.00 \$71.64

\$0.00 \$71.64

\$0.00 \$0.00

\$0.00 \$71.64

\$0.00 \$71.64

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$71.64

\$0.00 \$71.64

\$0.00 \$71.64

\$0.00 \$71.64

\$0.00 \$0.00

**Activity Description:**

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-020-C135\_SanJacintoCounty

## Activity Title: Buyout Program

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/20/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2023

**Completed Activity Actual End Date:****Responsible Organization:**

San Jacinto County

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

San Jacinto County

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$7,026,905.32

\$266.30 \$3,513,452.66

\$0.00 \$3,513,452.66

\$266.30 \$7,026,905.32

\$266.30 \$3,513,452.66

\$0.00 \$3,513,452.66

\$266.30 \$3,513,452.66

\$266.30 \$3,513,452.66

\$0.00 \$0.00

\$0.00 \$57,726.66

\$0.00 \$57,726.66

\$0.00 \$0.00

\$0.00 \$57,726.66

\$0.00 \$57,726.66

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$57,726.66

\$0.00 \$57,726.66

\$0.00 \$57,726.66

\$0.00 \$57,726.66

\$0.00 \$0.00

**Activity Description:**

San Jacinto County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in San Jacinto County. Zip Codes 77320, 77328, 77331, 77340, 77358, 77359, 77364, 77371 and 77378.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-031-C225\_Jasper

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

03/11/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jasper

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$294,211.08
B-17-DM-48-0001	\$131.54	\$147,105.54
B-18-DP-48-0001	\$0.00	\$147,105.54
<b>Total Budget</b>	\$131.54	\$294,211.08
B-17-DM-48-0001	\$131.54	\$147,105.54
B-18-DP-48-0001	\$0.00	\$147,105.54
<b>Total Obligated</b>	\$131.54	\$147,105.54
B-17-DM-48-0001	\$131.54	\$147,105.54
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,072.54
B-17-DM-48-0001	\$0.00	\$5,072.54
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,072.54
B-17-DM-48-0001	\$0.00	\$5,072.54
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,072.54
Jasper	\$0.00	\$5,072.54
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$5,072.54
B-17-DM-48-0001	\$0.00	\$5,072.54
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Jasper. Zip Code 75951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-031-C225\_Jasper\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

03/11/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Jasper

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$50,044.76
B-17-DM-48-0001	\$22.38	\$25,022.38
B-18-DP-48-0001	\$0.00	\$25,022.38
<b>Total Budget</b>	\$22.38	\$50,044.76
B-17-DM-48-0001	\$22.38	\$25,022.38
B-18-DP-48-0001	\$0.00	\$25,022.38
<b>Total Obligated</b>	\$22.38	\$25,022.38
B-17-DM-48-0001	\$22.38	\$25,022.38
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$22.38
B-17-DM-48-0001	\$0.00	\$22.38
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$22.38
B-17-DM-48-0001	\$0.00	\$22.38
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$22.38
Jasper	\$0.00	\$22.38
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$22.38
B-17-DM-48-0001	\$0.00	\$22.38
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective..

### Location Description:

Activities shall take place in the City of Jasper. Zip Code 75951.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill

## Activity Title: Acquisition - general

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Rose Hill Acres, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$747,094.08
B-17-DM-48-0001	\$167.09	\$373,547.04
B-18-DP-48-0001	\$0.00	\$373,547.04
<b>Total Budget</b>	\$167.09	\$747,094.08
B-17-DM-48-0001	\$167.09	\$373,547.04
B-18-DP-48-0001	\$0.00	\$373,547.04
<b>Total Obligated</b>	\$167.09	\$373,547.04
B-17-DM-48-0001	\$167.09	\$373,547.04
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$20,548.29
B-17-DM-48-0001	\$0.00	\$20,548.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$20,548.29
B-17-DM-48-0001	\$0.00	\$20,548.29
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20,548.29
Rose Hill Acres, City of	\$0.00	\$20,548.29
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$20,548.29
B-17-DM-48-0001	\$0.00	\$20,548.29
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill\_DPA

## Activity Title: Acquisition Program - Down-Payment Assistance

### Activity Type:

Homeownership Assistance (with waiver only)

### Project Number:

0007

### Projected Start Date:

06/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Rose Hill Acres, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$80,045.80
B-17-DM-48-0001	\$17.90	\$40,022.90
B-18-DP-48-0001	\$0.00	\$40,022.90
<b>Total Budget</b>	\$17.90	\$80,045.80
B-17-DM-48-0001	\$17.90	\$40,022.90
B-18-DP-48-0001	\$0.00	\$40,022.90
<b>Total Obligated</b>	\$17.90	\$40,022.90
B-17-DM-48-0001	\$17.90	\$40,022.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$17.90
B-17-DM-48-0001	\$0.00	\$17.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$17.90
B-17-DM-48-0001	\$0.00	\$17.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17.90
Rose Hill Acres, City of	\$0.00	\$17.90
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$17.90
B-17-DM-48-0001	\$0.00	\$17.90
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill\_HI

## Activity Title: Acquisition Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

06/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Rose Hill Acres, City of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$200,114.52
B-17-DM-48-0001	\$44.76	\$100,057.26
B-18-DP-48-0001	\$0.00	\$100,057.26
<b>Total Budget</b>	\$44.76	\$200,114.52
B-17-DM-48-0001	\$44.76	\$100,057.26
B-18-DP-48-0001	\$0.00	\$100,057.26
<b>Total Obligated</b>	\$44.76	\$100,057.26
B-17-DM-48-0001	\$44.76	\$100,057.26
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$44.76
B-17-DM-48-0001	\$0.00	\$44.76
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$44.76
B-17-DM-48-0001	\$0.00	\$44.76
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$44.76
Rose Hill Acres, City of	\$0.00	\$44.76
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$44.76
B-17-DM-48-0001	\$0.00	\$44.76
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill\_RA

## Activity Title: Acquisition Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

06/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

08/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Rose Hill Acres, City of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$40,022.90
B-17-DM-48-0001	\$8.95	\$20,011.45
B-18-DP-48-0001	\$0.00	\$20,011.45
<b>Total Budget</b>	\$8.95	\$40,022.90
B-17-DM-48-0001	\$8.95	\$20,011.45
B-18-DP-48-0001	\$0.00	\$20,011.45
<b>Total Obligated</b>	\$8.95	\$20,011.45
B-17-DM-48-0001	\$8.95	\$20,011.45
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$8.95
B-17-DM-48-0001	\$0.00	\$8.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$8.95
B-17-DM-48-0001	\$0.00	\$8.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8.95
Rose Hill Acres, City of	\$0.00	\$8.95
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$8.95
B-17-DM-48-0001	\$0.00	\$8.95
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-039-C258\_Orange

## Activity Title: Acquisition - general

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Orange

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$399,004.10
B-17-DM-48-0001	\$55.70	\$199,502.05
B-18-DP-48-0001	\$0.00	\$199,502.05
<b>Total Budget</b>	\$55.70	\$399,004.10
B-17-DM-48-0001	\$55.70	\$199,502.05
B-18-DP-48-0001	\$0.00	\$199,502.05
<b>Total Obligated</b>	\$55.70	\$199,502.05
B-17-DM-48-0001	\$55.70	\$199,502.05
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$55.70
B-17-DM-48-0001	\$0.00	\$55.70
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$55.70
B-17-DM-48-0001	\$0.00	\$55.70
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$55.70
Orange	\$0.00	\$55.70
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$55.70
B-17-DM-48-0001	\$0.00	\$55.70
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-039-C258\_Orange\_DPA

## Activity Title: Acquisition Program - Down-Payment Assistance

### Activity Type:

Homeownership Assistance (with waiver only)

### Project Number:

0007

### Projected Start Date:

02/25/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$60,016.76
B-17-DM-48-0001	\$8.38	\$30,008.38
B-18-DP-48-0001	\$0.00	\$30,008.38
<b>Total Budget</b>	\$8.38	\$60,016.76
B-17-DM-48-0001	\$8.38	\$30,008.38
B-18-DP-48-0001	\$0.00	\$30,008.38
<b>Total Obligated</b>	\$8.38	\$30,008.38
B-17-DM-48-0001	\$8.38	\$30,008.38
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$8.38
B-17-DM-48-0001	\$0.00	\$8.38
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$8.38
B-17-DM-48-0001	\$0.00	\$8.38
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8.38
Orange	\$0.00	\$8.38
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$8.38
B-17-DM-48-0001	\$0.00	\$8.38
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-039-C258\_Orange\_HI

## Activity Title: Acquisition Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

02/25/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$150,041.90
B-17-DM-48-0001	\$20.95	\$75,020.95
B-18-DP-48-0001	\$0.00	\$75,020.95
<b>Total Budget</b>	\$20.95	\$150,041.90
B-17-DM-48-0001	\$20.95	\$75,020.95
B-18-DP-48-0001	\$0.00	\$75,020.95
<b>Total Obligated</b>	\$20.95	\$75,020.95
B-17-DM-48-0001	\$20.95	\$75,020.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$20.95
B-17-DM-48-0001	\$0.00	\$20.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$20.95
B-17-DM-48-0001	\$0.00	\$20.95
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$20.95
Orange	\$0.00	\$20.95
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$20.95
B-17-DM-48-0001	\$0.00	\$20.95
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-039-C258\_Orange\_RA

## Activity Title: Acquisition Program - Relocation Payments

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Orange

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$30,008.38
B-17-DM-48-0001	\$4.19	\$15,004.19
B-18-DP-48-0001	\$0.00	\$15,004.19
<b>Total Budget</b>	\$4.19	\$30,008.38
B-17-DM-48-0001	\$4.19	\$15,004.19
B-18-DP-48-0001	\$0.00	\$15,004.19
<b>Total Obligated</b>	\$4.19	\$15,004.19
B-17-DM-48-0001	\$4.19	\$15,004.19
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$4.19
B-17-DM-48-0001	\$0.00	\$4.19
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$4.19
B-17-DM-48-0001	\$0.00	\$4.19
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$4.19
Orange	\$0.00	\$4.19
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$4.19
B-17-DM-48-0001	\$0.00	\$4.19
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-045-C444\_Friendswood

## Activity Title: Acquisition - general

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

06/23/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Friendswood

**Overall**

**Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Friendswood

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,255,300.00
B-17-DM-48-0001	\$0.00	\$2,627,650.00
B-18-DP-48-0001	\$0.00	\$2,627,650.00
<b>Total Budget</b>	\$0.00	\$5,255,300.00
B-17-DM-48-0001	\$0.00	\$2,627,650.00
B-18-DP-48-0001	\$0.00	\$2,627,650.00
<b>Total Obligated</b>	\$0.00	\$2,627,650.00
B-17-DM-48-0001	\$0.00	\$2,627,650.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$44,034.89	\$44,034.89
B-17-DM-48-0001	\$44,034.89	\$44,034.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$44,034.89	\$44,034.89
B-17-DM-48-0001	\$44,034.89	\$44,034.89
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$44,034.89	\$44,034.89
Friendswood	\$44,034.89	\$44,034.89
<b>Most Impacted and Distressed Expended</b>	\$44,034.89	\$44,034.89
B-17-DM-48-0001	\$44,034.89	\$44,034.89
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

The City of Friendswood will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in the City of Friendswood. Zip Code 77546.



**Activity Progress Narrative:**

During the reporting period, the City of Friendswood had applications under review and 0 underway for its acquisition project.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-046-C455\_GalvestonCounty\_ACQ

## Activity Title: Acquisition - general

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Urgent Need

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Galveston County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$5,316,592.00
B-17-DM-48-0001	\$0.00	\$2,658,296.00
B-18-DP-48-0001	\$0.00	\$2,658,296.00
<b>Total Budget</b>	\$0.00	\$5,316,592.00
B-17-DM-48-0001	\$0.00	\$2,658,296.00
B-18-DP-48-0001	\$0.00	\$2,658,296.00
<b>Total Obligated</b>	\$0.00	\$2,658,296.00
B-17-DM-48-0001	\$0.00	\$2,658,296.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$45,672.00	\$73,859.04
B-17-DM-48-0001	\$45,672.00	\$73,859.04
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$45,672.00	\$73,859.04
B-17-DM-48-0001	\$45,672.00	\$73,859.04
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$45,672.00	\$73,859.04
Galveston County	\$45,672.00	\$73,859.04
<b>Most Impacted and Distressed Expended</b>	\$45,672.00	\$73,859.04
B-17-DM-48-0001	\$45,672.00	\$73,859.04
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Galveston County will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Location Description:**

Activities shall take place in Galveston County. Zip Codes 77510, 77511, 77517, 77518, 77539, 77546, 77550, 77551, 77554, 77563, 77565, 77568, 77573, 77590, 77591, 77592, 77617, 77623, 77650 and 77951.



**Activity Progress Narrative:**

During the reporting period, Galveston County had the individual application phase and appraisals underway for its acquisition activities.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-048-C526\_OrangeCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

07/02/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

09/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Orange County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,855,257.26
B-17-DM-48-0001	\$451.84	\$927,628.63
B-18-DP-48-0001	\$0.00	\$927,628.63
<b>Total Budget</b>	\$451.84	\$1,855,257.26
B-17-DM-48-0001	\$451.84	\$927,628.63
B-18-DP-48-0001	\$0.00	\$927,628.63
<b>Total Obligated</b>	\$451.84	\$927,628.63
B-17-DM-48-0001	\$451.84	\$927,628.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$12,566.84
B-17-DM-48-0001	\$0.00	\$12,566.84
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$12,566.84
B-17-DM-48-0001	\$0.00	\$12,566.84
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$12,566.84
Orange County	\$0.00	\$12,566.84
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$12,566.84
B-17-DM-48-0001	\$0.00	\$12,566.84
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-048-C526\_OrangeCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

07/02/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

09/29/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$350,170.56
B-17-DM-48-0001	\$85.28	\$175,085.28
B-18-DP-48-0001	\$0.00	\$175,085.28
<b>Total Budget</b>	\$85.28	\$350,170.56
B-17-DM-48-0001	\$85.28	\$175,085.28
B-18-DP-48-0001	\$0.00	\$175,085.28
<b>Total Obligated</b>	\$85.28	\$175,085.28
B-17-DM-48-0001	\$85.28	\$175,085.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$85.28
B-17-DM-48-0001	\$0.00	\$85.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$85.28
B-17-DM-48-0001	\$0.00	\$85.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$85.28
Orange County	\$0.00	\$85.28
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$85.28
B-17-DM-48-0001	\$0.00	\$85.28
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_HMID\_UN\_20-066-048-C526\_OrangeCounty\_RA

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

07/01/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

09/28/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Orange County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$50,024.36
B-17-DM-48-0001	\$12.18	\$25,012.18
B-18-DP-48-0001	\$0.00	\$25,012.18
<b>Total Budget</b>	\$12.18	\$50,024.36
B-17-DM-48-0001	\$12.18	\$25,012.18
B-18-DP-48-0001	\$0.00	\$25,012.18
<b>Total Obligated</b>	\$12.18	\$25,012.18
B-17-DM-48-0001	\$12.18	\$25,012.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$12.18
B-17-DM-48-0001	\$0.00	\$12.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$12.18
B-17-DM-48-0001	\$0.00	\$12.18
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$12.18
Orange County	\$0.00	\$12.18
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$12.18
B-17-DM-48-0001	\$0.00	\$12.18
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMA\_20-066-033-C229\_GonzalesCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

02/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Gonzales County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Gonzales County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$2,597,664.92

\$696.66 \$1,298,832.46

\$0.00 \$1,298,832.46

\$696.66 \$2,597,664.92

\$696.66 \$1,298,832.46

\$0.00 \$1,298,832.46

\$696.66 \$1,298,832.46

\$696.66 \$1,298,832.46

\$0.00 \$0.00

\$0.00 \$24,521.88

\$0.00 \$24,521.88

\$0.00 \$0.00

\$0.00 \$24,521.88

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$24,521.88

\$0.00 \$24,521.88

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

### Activity Description:

Gonzales County will provide an buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-002-B957\_AustinCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/04/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Austin County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,150,730.00
B-17-DM-48-0001	\$581.00	\$1,075,365.00
B-18-DP-48-0001	\$0.00	\$1,075,365.00
<b>Total Budget</b>	\$581.00	\$2,150,730.00
B-17-DM-48-0001	\$581.00	\$1,075,365.00
B-18-DP-48-0001	\$0.00	\$1,075,365.00
<b>Total Obligated</b>	\$581.00	\$1,075,365.00
B-17-DM-48-0001	\$581.00	\$1,075,365.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$18,050.77
B-17-DM-48-0001	\$0.00	\$18,050.77
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$18,050.77
B-17-DM-48-0001	\$0.00	\$18,050.77
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$18,050.77
Austin County	\$0.00	\$18,050.77
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey . Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485,78931, 78933, 78944 and 78950.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-003-B966\_GrimesCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/06/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Grimes County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Grimes County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,464,715.96
\$728.98	\$1,232,357.98
\$0.00	\$1,232,357.98
\$728.98	\$2,464,715.96
\$728.98	\$1,232,357.98
\$0.00	\$1,232,357.98
\$728.98	\$1,232,357.98
\$728.98	\$1,232,357.98
\$0.00	\$0.00
\$0.00	\$27,728.98
\$0.00	\$27,728.98
\$0.00	\$0.00
\$0.00	\$27,728.98
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$27,728.98
\$0.00	\$27,728.98
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Grimes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Grimes County. Zip Codes 77363, 77381, 77484, 77830, 77831, 77861, 77868, 77873, 77875 and 77876.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-011-C074\_WallerCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/20/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Waller County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Waller County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,902,114.58
\$578.51	\$1,451,057.29
\$0.00	\$1,451,057.29
\$578.51	\$2,902,114.58
\$578.51	\$1,451,057.29
\$0.00	\$1,451,057.29
\$578.51	\$1,451,057.29
\$578.51	\$1,451,057.29
\$0.00	\$0.00
\$0.00	\$11,625.15
\$0.00	\$11,625.15
\$0.00	\$0.00
\$0.00	\$11,625.15
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$11,625.15
\$0.00	\$11,625.15
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-012-C094\_CaldwellCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/22/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Caldwell, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,901,700.50
B-17-DM-48-0001	\$850.25	\$950,850.25
B-18-DP-48-0001	\$0.00	\$950,850.25
<b>Total Budget</b>	\$850.25	\$1,901,700.50
B-17-DM-48-0001	\$850.25	\$950,850.25
B-18-DP-48-0001	\$0.00	\$950,850.25
<b>Total Obligated</b>	\$850.25	\$950,850.25
B-17-DM-48-0001	\$850.25	\$950,850.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$17,950.25
B-17-DM-48-0001	\$0.00	\$17,950.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$17,950.25
B-17-DM-48-0001	\$0.00	\$17,950.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$17,950.25
Caldwell, County of	\$0.00	\$17,950.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Caldwell County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Caldwell County. Zip Codes 78610, 78616, 78622, 78632, 78640, 78644, 78648, 78655, 78656, 78611, 78662 and 78953.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-016-C112\_TylerCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/26/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Tyler County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Tyler County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$4,952,552.10
\$895.00	\$2,476,276.05
\$0.00	\$2,476,276.05
\$895.00	\$4,952,552.10
\$895.00	\$2,476,276.05
\$0.00	\$2,476,276.05
\$895.00	\$2,476,276.05
\$895.00	\$2,476,276.05
\$0.00	\$0.00
\$0.00	\$36,192.95
\$0.00	\$36,192.95
\$0.00	\$0.00
\$0.00	\$36,192.95
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$36,192.95
\$0.00	\$36,192.95
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Tyler County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Tyler County. Zip Codes 75936, 75938, 75942, 75979, 77616, 77624, 77656, 77660, 77663 and 77664.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-018-C125\_PolkCounty

## Activity Title: Buyout Program

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/17/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2022

**Completed Activity Actual End Date:****Responsible Organization:**

Polk County

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Polk County

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$6,647,020.80

\$626.50 \$3,323,510.40

\$0.00 \$3,323,510.40

\$626.50 \$6,647,020.80

\$626.50 \$3,323,510.40

\$0.00 \$3,323,510.40

\$626.50 \$3,323,510.40

\$626.50 \$3,323,510.40

\$0.00 \$0.00

\$0.00 \$47,319.69

\$0.00 \$47,319.69

\$0.00 \$0.00

\$0.00 \$47,319.69

\$0.00 \$47,319.69

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$47,319.69

\$0.00 \$47,319.69

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

**Activity Description:**

Polk County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Polk County. Zip Codes 75934, 75939, 75960, 77326, 77332, 77335, 77350, 77351, 77360 and 77399.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-027-C220\_GoliadCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

01/23/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Goliad, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,361,193.92
B-17-DM-48-0001	\$666.97	\$1,180,596.96
B-18-DP-48-0001	\$0.00	\$1,180,596.96
<b>Total Budget</b>	\$666.97	\$2,361,193.92
B-17-DM-48-0001	\$666.97	\$1,180,596.96
B-18-DP-48-0001	\$0.00	\$1,180,596.96
<b>Total Obligated</b>	\$666.97	\$1,180,596.96
B-17-DM-48-0001	\$666.97	\$1,180,596.96
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$24,281.47
B-17-DM-48-0001	\$0.00	\$24,281.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$24,281.47
B-17-DM-48-0001	\$0.00	\$24,281.47
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$24,281.47
Goliad, County of	\$0.00	\$24,281.47
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-028-C222\_BastropCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

02/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Bastrop County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Bastrop County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,964,206.42
\$657.73	\$1,482,103.21
\$0.00	\$1,482,103.21
\$657.73	\$2,964,206.42
\$657.73	\$1,482,103.21
\$0.00	\$1,482,103.21
\$657.73	\$1,482,103.21
\$657.73	\$1,482,103.21
\$0.00	\$0.00
\$0.00	\$29,674.54
\$0.00	\$29,674.54
\$0.00	\$0.00
\$0.00	\$29,674.54
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$29,674.54
\$0.00	\$29,674.54
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-032-C226\_KarnesCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

02/14/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Karnes, County of

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Karnes, County of

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$2,189,744.22
B-17-DM-48-0001	\$567.57	\$1,094,872.11
B-18-DP-48-0001	\$0.00	\$1,094,872.11
<b>Total Budget</b>	\$567.57	\$2,189,744.22
B-17-DM-48-0001	\$567.57	\$1,094,872.11
B-18-DP-48-0001	\$0.00	\$1,094,872.11
<b>Total Obligated</b>	\$567.57	\$1,094,872.11
B-17-DM-48-0001	\$567.57	\$1,094,872.11
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$23,638.25
B-17-DM-48-0001	\$0.00	\$23,638.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$23,638.25
B-17-DM-48-0001	\$0.00	\$23,638.25
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$23,638.25
Karnes, County of	\$0.00	\$23,638.25
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-003-B966\_GrimesCounty\_DPA

## Activity Title: Buyout Program - Down-Payment Assistance

### Activity Type:

Homeownership Assistance to low- and moderate-income

### Project Number:

0007

### Projected Start Date:

11/06/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Grimes County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$211,124.88
B-17-DM-48-0001	\$62.44	\$105,562.44
B-18-DP-48-0001	\$0.00	\$105,562.44
<b>Total Budget</b>	\$62.44	\$211,124.88
B-17-DM-48-0001	\$62.44	\$105,562.44
B-18-DP-48-0001	\$0.00	\$105,562.44
<b>Total Obligated</b>	\$62.44	\$105,562.44
B-17-DM-48-0001	\$62.44	\$105,562.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$62.44
B-17-DM-48-0001	\$0.00	\$62.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$62.44
B-17-DM-48-0001	\$0.00	\$62.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$62.44
Grimes County	\$0.00	\$62.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Grimes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Grimes County. Zip Codes 77363, 77381, 77484, 77830, 77831, 77861, 77868, 77873, 77875 and 77876.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-003-B966\_GrimesCounty\_RA

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

11/06/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2021

### Completed Activity Actual End Date:

### Responsible Organization:

Grimes County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$350,207.16
B-17-DM-48-0001	\$103.58	\$175,103.58
B-18-DP-48-0001	\$0.00	\$175,103.58
<b>Total Budget</b>	\$103.58	\$350,207.16
B-17-DM-48-0001	\$103.58	\$175,103.58
B-18-DP-48-0001	\$0.00	\$175,103.58
<b>Total Obligated</b>	\$103.58	\$175,103.58
B-17-DM-48-0001	\$103.58	\$175,103.58
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$103.58
B-17-DM-48-0001	\$0.00	\$103.58
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$103.58
B-17-DM-48-0001	\$0.00	\$103.58
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$103.58
Grimes County	\$0.00	\$103.58
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Grimes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Grimes County. Zip Codes 77363, 77381, 77484, 77830, 77831, 77861, 77868, 77873, 77875 and 77876.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-012-C094\_CaldwellCounty

## Activity Title: Buyout Program - Relocation Assistance

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Caldwell, County of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$100,089.50
B-17-DM-48-0001	\$44.75	\$50,044.75
B-18-DP-48-0001	\$0.00	\$50,044.75
<b>Total Budget</b>	\$44.75	\$100,089.50
B-17-DM-48-0001	\$44.75	\$50,044.75
B-18-DP-48-0001	\$0.00	\$50,044.75
<b>Total Obligated</b>	\$44.75	\$50,044.75
B-17-DM-48-0001	\$44.75	\$50,044.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$44.75
B-17-DM-48-0001	\$0.00	\$44.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$44.75
B-17-DM-48-0001	\$0.00	\$44.75
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$44.75
Caldwell, County of	\$0.00	\$44.75
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Caldwell County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Caldwell County. Zip Codes 78610, 78616, 78622, 78632, 78640, 78644, 78648, 78655, 78656, 78611, 78662 and 78953.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-027-C220\_GoliadCounty\_RA

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

01/23/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Goliad, County of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$277,378.40
B-17-DM-48-0001	\$78.35	\$138,689.20
B-18-DP-48-0001	\$0.00	\$138,689.20
<b>Total Budget</b>	\$78.35	\$277,378.40
B-17-DM-48-0001	\$78.35	\$138,689.20
B-18-DP-48-0001	\$0.00	\$138,689.20
<b>Total Obligated</b>	\$78.35	\$138,689.20
B-17-DM-48-0001	\$78.35	\$138,689.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$78.35
B-17-DM-48-0001	\$0.00	\$78.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$78.35
B-17-DM-48-0001	\$0.00	\$78.35
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$78.35
Goliad, County of	\$0.00	\$78.35
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-032-C226\_KarnesCounty

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

02/14/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Karnes, County of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$397,005.72
B-17-DM-48-0001	\$102.90	\$198,502.86
B-18-DP-48-0001	\$0.00	\$198,502.86
<b>Total Budget</b>	\$102.90	\$397,005.72
B-17-DM-48-0001	\$102.90	\$198,502.86
B-18-DP-48-0001	\$0.00	\$198,502.86
<b>Total Obligated</b>	\$102.90	\$198,502.86
B-17-DM-48-0001	\$102.90	\$198,502.86
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$102.90
B-17-DM-48-0001	\$0.00	\$102.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$102.90
B-17-DM-48-0001	\$0.00	\$102.90
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$102.90
Karnes, County of	\$0.00	\$102.90
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-033-C229\_GonzalesCounty

## Activity Title: Buyout Program - Relocation Assistance

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Gonzales County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$166,067.98
B-17-DM-48-0001	\$44.54	\$83,033.99
B-18-DP-48-0001	\$0.00	\$83,033.99
<b>Total Budget</b>	\$44.54	\$166,067.98
B-17-DM-48-0001	\$44.54	\$83,033.99
B-18-DP-48-0001	\$0.00	\$83,033.99
<b>Total Obligated</b>	\$44.54	\$83,033.99
B-17-DM-48-0001	\$44.54	\$83,033.99
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$44.54
B-17-DM-48-0001	\$0.00	\$44.54
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$44.54
B-17-DM-48-0001	\$0.00	\$44.54
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$44.54
Gonzales County	\$0.00	\$44.54
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Gonzales County will provide an buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

# Grantee Activity Number: LBAP\_SMID\_LMHI\_20-066-002-B957\_AustinCounty

## Activity Title: Buyout Program - Housing Incentives

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/04/2019

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2022

**Completed Activity Actual End Date:**

**Responsible Organization:**

Austin County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$301,232.74
B-17-DM-48-0001	\$81.37	\$150,616.37
B-18-DP-48-0001	\$0.00	\$150,616.37
<b>Total Budget</b>	\$81.37	\$301,232.74
B-17-DM-48-0001	\$81.37	\$150,616.37
B-18-DP-48-0001	\$0.00	\$150,616.37
<b>Total Obligated</b>	\$81.37	\$150,616.37
B-17-DM-48-0001	\$81.37	\$150,616.37
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$81.37
B-17-DM-48-0001	\$0.00	\$81.37
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$81.37
B-17-DM-48-0001	\$0.00	\$81.37
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$81.37
Austin County	\$0.00	\$81.37
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485, 78931, 78933, 78944 and 78950.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMHI\_20-066-011-C074\_WallerCounty

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/20/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Waller County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$364,813.44
B-17-DM-48-0001	\$72.72	\$182,406.72
B-18-DP-48-0001	\$0.00	\$182,406.72
<b>Total Budget</b>	\$72.72	\$364,813.44
B-17-DM-48-0001	\$72.72	\$182,406.72
B-18-DP-48-0001	\$0.00	\$182,406.72
<b>Total Obligated</b>	\$72.72	\$182,406.72
B-17-DM-48-0001	\$72.72	\$182,406.72
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$72.72
B-17-DM-48-0001	\$0.00	\$72.72
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$72.72
B-17-DM-48-0001	\$0.00	\$72.72
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$72.72
Waller County	\$0.00	\$72.72
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_LMHI\_20-066-028-C222\_BastropCounty

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

02/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Low/Mod

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Bastrop County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$262,915.94
B-17-DM-48-0001	\$58.34	\$131,457.97
B-18-DP-48-0001	\$0.00	\$131,457.97
<b>Total Budget</b>	\$58.34	\$262,915.94
B-17-DM-48-0001	\$58.34	\$131,457.97
B-18-DP-48-0001	\$0.00	\$131,457.97
<b>Total Obligated</b>	\$58.34	\$131,457.97
B-17-DM-48-0001	\$58.34	\$131,457.97
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$58.34
B-17-DM-48-0001	\$0.00	\$58.34
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$58.34
B-17-DM-48-0001	\$0.00	\$58.34
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$58.34
Bastrop County	\$0.00	\$58.34
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

### Location Description:

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-002-B957\_AustinCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/04/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Austin County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$744,792.40
B-17-DM-48-0001	\$201.20	\$372,396.20
B-18-DP-48-0001	\$0.00	\$372,396.20
<b>Total Budget</b>	\$201.20	\$744,792.40
B-17-DM-48-0001	\$201.20	\$372,396.20
B-18-DP-48-0001	\$0.00	\$372,396.20
<b>Total Obligated</b>	\$201.20	\$372,396.20
B-17-DM-48-0001	\$201.20	\$372,396.20
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,688.28
B-17-DM-48-0001	\$0.00	\$7,688.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,688.28
B-17-DM-48-0001	\$0.00	\$7,688.28
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,688.28
Austin County	\$0.00	\$7,688.28
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485, 78931, 78933, 78944 and 78950.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-002-B957\_AustinCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/04/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

10/31/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Austin County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$116,342.86
B-17-DM-48-0001	\$31.43	\$58,171.43
B-18-DP-48-0001	\$0.00	\$58,171.43
<b>Total Budget</b>	\$31.43	\$116,342.86
B-17-DM-48-0001	\$31.43	\$58,171.43
B-18-DP-48-0001	\$0.00	\$58,171.43
<b>Total Obligated</b>	\$31.43	\$58,171.43
B-17-DM-48-0001	\$31.43	\$58,171.43
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$31.43
B-17-DM-48-0001	\$0.00	\$31.43
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$31.43
B-17-DM-48-0001	\$0.00	\$31.43
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$31.43
Austin County	\$0.00	\$31.43
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485, 78931, 78933, 78944 and 78950.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-011-C074\_WallerCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

11/20/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Waller County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,080,035.02
B-17-DM-48-0001	\$215.29	\$540,017.51
B-18-DP-48-0001	\$0.00	\$540,017.51
<b>Total Budget</b>	\$215.29	\$1,080,035.02
B-17-DM-48-0001	\$215.29	\$540,017.51
B-18-DP-48-0001	\$0.00	\$540,017.51
<b>Total Obligated</b>	\$215.29	\$540,017.51
B-17-DM-48-0001	\$215.29	\$540,017.51
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$25,990.80
B-17-DM-48-0001	\$0.00	\$25,990.80
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$25,990.80
B-17-DM-48-0001	\$0.00	\$25,990.80
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$25,990.80
Waller County	\$0.00	\$25,990.80
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Waller County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Activity Description:

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-011-C074\_WallerCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

11/20/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Waller County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$142,856.96
B-17-DM-48-0001	\$28.48	\$71,428.48
B-18-DP-48-0001	\$0.00	\$71,428.48
<b>Total Budget</b>	\$28.48	\$142,856.96
B-17-DM-48-0001	\$28.48	\$71,428.48
B-18-DP-48-0001	\$0.00	\$71,428.48
<b>Total Obligated</b>	\$28.48	\$71,428.48
B-17-DM-48-0001	\$28.48	\$71,428.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$28.48
B-17-DM-48-0001	\$0.00	\$28.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$28.48
B-17-DM-48-0001	\$0.00	\$28.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$28.48
Waller County	\$0.00	\$28.48
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.



### Activity Progress Narrative:

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

### Accomplishments Performance Measures

**No Accomplishments Performance Measures**

### Beneficiaries Performance Measures

**No Beneficiaries Performance Measures found.**

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-018-C125\_PolkCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

12/17/2019

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

11/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Polk County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Polk County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$2,848,723.20
\$268.50	\$1,424,361.60
\$0.00	\$1,424,361.60
\$268.50	\$2,848,723.20
\$268.50	\$1,424,361.60
\$0.00	\$1,424,361.60
\$268.50	\$1,424,361.60
\$268.50	\$1,424,361.60
\$0.00	\$0.00
\$0.00	\$20,279.86
\$0.00	\$20,279.86
\$0.00	\$0.00
\$0.00	\$20,279.86
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$20,279.86
\$0.00	\$20,279.86
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00

### Activity Description:

Polk County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Polk County. Zip Codes 75934, 75939, 75960, 77326, 77332, 77335, 77350, 77351, 77360 and 77399.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-027-C220\_GoliadCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

01/23/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Goliad, County of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$474,408.00
B-17-DM-48-0001	\$134.01	\$237,204.00
B-18-DP-48-0001	\$0.00	\$237,204.00
<b>Total Budget</b>	\$134.01	\$474,408.00
B-17-DM-48-0001	\$134.01	\$237,204.00
B-18-DP-48-0001	\$0.00	\$237,204.00
<b>Total Obligated</b>	\$134.01	\$237,204.00
B-17-DM-48-0001	\$134.01	\$237,204.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$5,019.51
B-17-DM-48-0001	\$0.00	\$5,019.51
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$5,019.51
B-17-DM-48-0001	\$0.00	\$5,019.51
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$5,019.51
Goliad, County of	\$0.00	\$5,019.51
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-027-C220\_GoliadCounty\_RA

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

01/23/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Goliad, County of

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$55,475.68
B-17-DM-48-0001	\$15.67	\$27,737.84
B-18-DP-48-0001	\$0.00	\$27,737.84
<b>Total Budget</b>	\$15.67	\$55,475.68
B-17-DM-48-0001	\$15.67	\$27,737.84
B-18-DP-48-0001	\$0.00	\$27,737.84
<b>Total Obligated</b>	\$15.67	\$27,737.84
B-17-DM-48-0001	\$15.67	\$27,737.84
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$15.67
B-17-DM-48-0001	\$0.00	\$15.67
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$15.67
B-17-DM-48-0001	\$0.00	\$15.67
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$15.67
Goliad, County of	\$0.00	\$15.67
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-028-C222\_BastropCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

02/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Bastrop County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$741,051.58
B-17-DM-48-0001	\$164.43	\$370,525.79
B-18-DP-48-0001	\$0.00	\$370,525.79
<b>Total Budget</b>	\$164.43	\$741,051.58
B-17-DM-48-0001	\$164.43	\$370,525.79
B-18-DP-48-0001	\$0.00	\$370,525.79
<b>Total Obligated</b>	\$164.43	\$370,525.79
B-17-DM-48-0001	\$164.43	\$370,525.79
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$7,418.63
B-17-DM-48-0001	\$0.00	\$7,418.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$7,418.63
B-17-DM-48-0001	\$0.00	\$7,418.63
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$7,418.63
Bastrop County	\$0.00	\$7,418.63
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-028-C222\_BastropCounty\_HI

## Activity Title: Buyout Program - Housing Incentives

### Activity Type:

Housing incentives to encourage resettlement

### Project Number:

0007

### Projected Start Date:

02/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Bastrop County

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$65,328.82
B-17-DM-48-0001	\$14.50	\$32,664.41
B-18-DP-48-0001	\$0.00	\$32,664.41
<b>Total Budget</b>	\$14.50	\$65,328.82
B-17-DM-48-0001	\$14.50	\$32,664.41
B-18-DP-48-0001	\$0.00	\$32,664.41
<b>Total Obligated</b>	\$14.50	\$32,664.41
B-17-DM-48-0001	\$14.50	\$32,664.41
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$14.50
B-17-DM-48-0001	\$0.00	\$14.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$14.50
B-17-DM-48-0001	\$0.00	\$14.50
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$14.50
Bastrop County	\$0.00	\$14.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-032-C226\_KarnesCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

02/14/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Karnes, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$733,916.82
B-17-DM-48-0001	\$190.23	\$366,958.41
B-18-DP-48-0001	\$0.00	\$366,958.41
<b>Total Budget</b>	\$190.23	\$733,916.82
B-17-DM-48-0001	\$190.23	\$366,958.41
B-18-DP-48-0001	\$0.00	\$366,958.41
<b>Total Obligated</b>	\$190.23	\$366,958.41
B-17-DM-48-0001	\$190.23	\$366,958.41
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$8,180.46
B-17-DM-48-0001	\$0.00	\$8,180.46
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$8,180.46
B-17-DM-48-0001	\$0.00	\$8,180.46
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8,180.46
Karnes, County of	\$0.00	\$8,180.46
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-032-C226\_KarnesCounty\_RA

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

02/14/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Karnes, County of

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$132,335.24
B-17-DM-48-0001	\$34.30	\$66,167.62
B-18-DP-48-0001	\$0.00	\$66,167.62
<b>Total Budget</b>	\$34.30	\$132,335.24
B-17-DM-48-0001	\$34.30	\$66,167.62
B-18-DP-48-0001	\$0.00	\$66,167.62
<b>Total Obligated</b>	\$34.30	\$66,167.62
B-17-DM-48-0001	\$34.30	\$66,167.62
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$34.30
B-17-DM-48-0001	\$0.00	\$34.30
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$34.30
B-17-DM-48-0001	\$0.00	\$34.30
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$34.30
Karnes, County of	\$0.00	\$34.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None



# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-033-C229\_GonzalesCounty

## Activity Title: Buyout Program

### Activity Type:

Acquisition - buyout of residential properties

### Project Number:

0007

### Projected Start Date:

02/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Gonzales County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Gonzales County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$540,271.48

\$144.89 \$270,135.74

\$0.00 \$270,135.74

\$144.89 \$540,271.48

\$144.89 \$270,135.74

\$0.00 \$270,135.74

\$144.89 \$270,135.74

\$144.89 \$270,135.74

\$0.00 \$0.00

\$0.00 \$6,338.52

\$0.00 \$6,338.52

\$0.00 \$0.00

\$0.00 \$6,338.52

\$0.00 \$6,338.52

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$6,338.52

\$0.00 \$6,338.52

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

### Activity Description:

Gonzales County will provide an Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None





# Grantee Activity Number: LBAP\_SMID\_UN\_20-066-033-C229\_GonzalesCounty\_RA

## Activity Title: Buyout Program - Relocation Assistance

### Activity Type:

Relocation payments and assistance

### Project Number:

0007

### Projected Start Date:

02/05/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

Local Buyout/Acquisition Program

### Projected End Date:

04/30/2022

### Completed Activity Actual End Date:

### Responsible Organization:

Gonzales County

### Overall

	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$33,213.62
B-17-DM-48-0001	\$8.91	\$16,606.81
B-18-DP-48-0001	\$0.00	\$16,606.81
<b>Total Budget</b>	\$8.91	\$33,213.62
B-17-DM-48-0001	\$8.91	\$16,606.81
B-18-DP-48-0001	\$0.00	\$16,606.81
<b>Total Obligated</b>	\$8.91	\$16,606.81
B-17-DM-48-0001	\$8.91	\$16,606.81
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$8.91
B-17-DM-48-0001	\$0.00	\$8.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$8.91
B-17-DM-48-0001	\$0.00	\$8.91
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$8.91
Gonzales County	\$0.00	\$8.91
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

Gonzales County will provide an Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.



**Activity Progress Narrative:**

Increased DRGR activity budget and obligation to include environmental costs charged to-date that are additionally added on top of the subrecipient contracted amount.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources**

No Other Funding Sources Found

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

---

**Activity Supporting Documents:** None

**Project # / 0008 / Economic Revitalization Program**



## Grantee Activity Number: ERP\_HMID\_LMI

### Activity Title: Economic Revitalization Program

#### Activity Type:

Econ. development or recovery activity that creates/retains

#### Project Number:

0008

#### Projected Start Date:

05/01/2019

#### Benefit Type:

Direct ( Person )

#### National Objective:

Low/Mod

#### Activity Status:

Under Way

#### Project Title:

Economic Revitalization Program

#### Projected End Date:

12/31/2021

#### Completed Activity Actual End Date:

#### Responsible Organization:

Texas General Land Office

#### Overall

##### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

##### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

##### Total Funds Expended

Texas General Land Office

##### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

#### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$160,000,000.00
\$0.00	\$80,000,000.00
\$0.00	\$80,000,000.00
\$0.00	\$160,000,000.00
\$0.00	\$80,000,000.00
\$0.00	\$80,000,000.00
\$0.00	\$80,000,000.00
\$0.00	\$0.00
\$6,732,948.39	\$26,019,913.06
\$6,732,948.39	\$26,019,913.06
\$0.00	\$0.00
\$6,732,948.39	\$26,019,913.06
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$6,732,948.39	\$26,019,913.06
\$6,732,948.39	\$26,019,913.06
\$0.00	\$0.00

#### Activity Description:

The economic revitalization program will provide interim assistance to businesses impacted by Hurricane Harvey through deferred forgivable loans and loans in exchange for job creation or retention for low to moderate income employees. These activities will meet low to moderate income national objective.

#### Location Description:

Areas impacted by the disaster.

#### Activity Progress Narrative:



Awards are being made to businesses to support job creation and retention. 20564.22 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	95/600

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None



# Grantee Activity Number: ERP\_SMID\_LMI

## Activity Title: Economic Revitalization Program

**Activity Type:**  
Econ. development or recovery activity that creates/retains

**Project Number:**  
0008

**Projected Start Date:**  
05/01/2019

**Benefit Type:**  
Direct ( Person )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Economic Revitalization Program

**Projected End Date:**  
12/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$40,000,000.00
B-17-DM-48-0001	\$0.00	\$20,000,000.00
B-18-DP-48-0001	\$0.00	\$20,000,000.00
<b>Total Budget</b>	\$0.00	\$40,000,000.00
B-17-DM-48-0001	\$0.00	\$20,000,000.00
B-18-DP-48-0001	\$0.00	\$20,000,000.00
<b>Total Obligated</b>	\$0.00	\$20,000,000.00
B-17-DM-48-0001	\$0.00	\$20,000,000.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$112,578.46	\$1,834,090.44
B-17-DM-48-0001	\$112,578.46	\$1,834,090.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$112,578.46	\$1,834,090.44
B-17-DM-48-0001	\$112,578.46	\$1,834,090.44
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$112,578.46	\$1,834,090.44
Texas General Land Office	\$112,578.46	\$1,834,090.44
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

### Activity Description:

The economic revitalization program will provide interim assistance to businesses impacted by Hurricane Harvey through deferred forgivable loans and loans in exchange for job creation or retention for low to moderate income employees. These activities will meet low to moderate income national objective.

### Location Description:

Areas impacted by the disaster.

### Activity Progress Narrative:



Awards are being made to businesses to support job creation and retention. 1394.37 - Payroll Allocations.

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 0011 / Affordable Rental Program**



## Grantee Activity Number: ARP\_HMID\_LMI

### Activity Title: Affordable Rental Program

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0011

**Projected Start Date:**  
02/24/2019

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Affordable Rental Program

**Projected End Date:**  
10/31/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$938,607,195.84
B-17-DM-48-0001	\$0.00	\$469,303,597.92
B-18-DP-48-0001	\$0.00	\$469,303,597.92
<b>Total Budget</b>	\$0.00	\$938,607,195.84
B-17-DM-48-0001	\$0.00	\$469,303,597.92
B-18-DP-48-0001	\$0.00	\$469,303,597.92
<b>Total Obligated</b>	\$0.00	\$469,303,597.92
B-17-DM-48-0001	\$0.00	\$469,303,597.92
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$29,177,591.95	\$387,859,253.68
B-17-DM-48-0001	\$29,177,591.95	\$387,859,253.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$29,177,591.95	\$387,859,253.68
B-17-DM-48-0001	\$29,177,591.95	\$387,859,253.68
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$29,177,591.95	\$370,846,797.51
HCS 314, LLC	\$0.00	\$0.00
Texas General Land Office	\$29,177,591.95	\$387,859,253.68
<b>Most Impacted and Distressed Expended</b>	\$29,177,591.95	\$370,846,797.51
B-17-DM-48-0001	\$29,177,591.95	\$370,846,797.51
B-18-DP-48-0001	\$0.00	\$0.00

#### Activity Description:

Developer will rehabilitate, reconstruct, or construct public housing and affordable multi-family housing projects in areas impacted by Hurricane Harvey - in accordance with the terms of the Contract and all attachments, applicable laws, regulations, and guidance. These activities will meet low to moderate income national objective.

#### Location Description:

Affordable Rental Program in impacted areas.



### Activity Progress Narrative:

Construction continues on multiple projects as we look to complete construction on the Harvey ARP portfolio by the end of 2023. 63366.17 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/68

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	88/5645
# of Multifamily Units	0	88/5645

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	88/4489	88/5645	100.00
# Renter	0	0	0	0/0	88/4489	88/5645	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None





## Grantee Activity Number: ARP\_SMID\_LMI

### Activity Title: Affordable Rental Program

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0011

**Projected Start Date:**  
07/27/2019

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
Low/Mod

**Activity Status:**  
Under Way

**Project Title:**  
Affordable Rental Program

**Projected End Date:**  
10/13/2021

**Completed Activity Actual End Date:**

**Responsible Organization:**  
Texas General Land Office

Overall	Jan 1 thru Mar 31, 2022	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$234,651,798.96
B-17-DM-48-0001	\$0.00	\$117,325,899.48
B-18-DP-48-0001	\$0.00	\$117,325,899.48
<b>Total Budget</b>	\$0.00	\$234,651,798.96
B-17-DM-48-0001	\$0.00	\$117,325,899.48
B-18-DP-48-0001	\$0.00	\$117,325,899.48
<b>Total Obligated</b>	\$0.00	\$117,325,899.48
B-17-DM-48-0001	\$0.00	\$117,325,899.48
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$1,516,885.64	\$19,928,817.61
B-17-DM-48-0001	\$1,516,885.64	\$19,928,817.61
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$1,516,885.64	\$19,928,817.61
B-17-DM-48-0001	\$1,516,885.64	\$19,928,817.61
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$1,516,885.64	\$19,928,817.61
OAKS TEXAS CITY, LLC	\$0.00	\$0.00
Texas General Land Office	\$1,516,885.64	\$19,928,817.61
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00

#### Activity Description:

Developer will rehabilitate, reconstruct, or construct public housing and affordable multi-family housing projects in areas impacted by Hurricane Harvey - in accordance with the terms of the Contract and all attachments, applicable laws, regulations, and guidance. These activities will meet low to moderate income national objective.

#### Location Description:

Affordable Rental Program in impacted areas.



### Activity Progress Narrative:

Construction continues on multiple projects as we look to complete construction on the Harvey ARP portfolio by the end of 2023. 3769.99 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	50/326
# of Multifamily Units	0	50/326

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	50/284	50/326	100.00
# Renter	0	0	0	0/0	50/284	50/326	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

**Project # / 0012 / State-Managed Harris County Homeowner Assistance**



## Grantee Activity Number: HAP[Harris]\_HMID\_LMI

### Activity Title: HC HAP State Run

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0012

**Projected Start Date:**

12/13/2020

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

State-Managed Harris County Homeowner

**Projected End Date:**

12/13/2021

**Completed Activity Actual End Date:****Responsible Organization:**

Harris, County

**Overall****Total Projected Budget from All Sources**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Budget**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Obligated**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Funds Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Drawdown**

B-17-DM-48-0001

B-18-DP-48-0001

**Program Income Received**

B-17-DM-48-0001

B-18-DP-48-0001

**Total Funds Expended**

Harris, County

**Most Impacted and Distressed Expended**

B-17-DM-48-0001

B-18-DP-48-0001

**Jan 1 thru Mar 31, 2022 To Date**

\$0.00	\$400,882,740.00
\$0.00	\$200,441,370.00
\$0.00	\$200,441,370.00
\$0.00	\$400,882,740.00
\$0.00	\$200,441,370.00
\$0.00	\$200,441,370.00
\$0.00	\$200,441,370.00
\$0.00	\$116,441,370.00
\$0.00	\$84,000,000.00
\$9,420,690.84	\$24,068,385.92
\$9,420,690.84	\$24,068,385.92
\$0.00	\$0.00
\$9,420,690.84	\$24,068,385.92
\$9,420,690.84	\$24,068,385.92
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$9,420,690.84	\$24,068,385.92
\$0.00	\$0.00
\$9,420,690.84	\$24,068,385.92
\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in Harris County. These activities will meet low to moderate income national objective.

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.



### Activity Progress Narrative:

During the reporting period, payments were made as a result of approved applications and construction draw submissions. The GLO also made payments to vendors working on the program. During the reporting period the GLO paid for costs associated with the rehabilitation/reconstruction of approximately 55 homes for low-to-moderate income households. The GLO reports completed rehabilitation and reconstruction projects in DRGR once the final inspection is completed. To date, final inspection has been completed on 113 low-to-moderate income homeowner assistance projects, 16 of which received final inspection during the reporting period. 19784.47 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	15		89/140	
# of Properties	0		37/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	16		113/350	
# of Singlefamily Units	16		113/350	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	12	4	16	84/0	29/350	113/350	100.00
# Owner	12	4	16	84/0	29/350	113/350	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



# Grantee Activity Number: HAP[Harris]\_HMID\_UN

## Activity Title: HC HAP State Run

### Activity Type:

Rehabilitation/reconstruction of residential structures

### Project Number:

0012

### Projected Start Date:

12/13/2020

### Benefit Type:

Direct ( HouseHold )

### National Objective:

Urgent Need

### Activity Status:

Under Way

### Project Title:

State-Managed Harris County Homeowner

### Projected End Date:

12/13/2021

### Completed Activity Actual End Date:

### Responsible Organization:

Harris, County

### Overall

#### Total Projected Budget from All Sources

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Budget

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Obligated

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Funds Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Drawdown

B-17-DM-48-0001

B-18-DP-48-0001

#### Program Income Received

B-17-DM-48-0001

B-18-DP-48-0001

#### Total Funds Expended

Harris, County

#### Most Impacted and Distressed Expended

B-17-DM-48-0001

B-18-DP-48-0001

### Jan 1 thru Mar 31, 2022 To Date

\$0.00	\$171,806,888.00
\$0.00	\$85,903,444.00
\$0.00	\$85,903,444.00
\$0.00	\$171,806,888.00
\$0.00	\$85,903,444.00
\$0.00	\$85,903,444.00
\$0.00	\$85,903,444.00
\$0.00	\$0.00
\$2,966,063.01	\$6,452,581.87
\$2,966,063.01	\$6,452,581.87
\$0.00	\$0.00
\$2,966,063.01	\$6,452,581.87
\$2,966,063.01	\$6,452,581.87
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$2,966,063.01	\$6,452,581.87
\$0.00	\$0.00
\$2,966,063.01	\$6,452,581.87
\$0.00	\$0.00

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in Harris County. These activities will meet the urgent need national objective.

### Location Description:

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.



### Activity Progress Narrative:

During the reporting period, payments were made as a result of approved applications and construction draw submissions. The GLO also made payments to vendors working on the program. During the reporting period the GLO paid for costs associated with the rehabilitation/reconstruction of approximately 14 homes for urgent need households. The GLO reports completed rehabilitation and reconstruction projects in DRGR once the final inspection is completed. To date, final inspection has been completed on 33 urgent need homeowner assistance projects, 7 of which received final inspection during the reporting period. 6182.81 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	6		25/60	
# of Properties	0		6/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	7		33/150	
# of Singlefamily Units	7		33/150	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	7	0/0	0/0	33/150	0.00
# Owner	0	0	7	0/0	0/0	33/150	0.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

**Project # / 0013 / State-Managed City of Houston Homeowner**



**Grantee Activity Number: HAP[Houston]\_HMID\_LMI**  
**Activity Title: City of Houston HAP**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0013  
**Projected Start Date:**  
 12/15/2020  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Low/Mod

**Activity Status:**  
 Under Way  
**Project Title:**  
 State-Managed City of Houston Homeowner  
**Projected End Date:**  
 12/15/2021  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Houston, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$594,539,710.00
B-17-DM-48-0001	\$0.00	\$297,269,855.00
B-18-DP-48-0001	\$0.00	\$297,269,855.00
<b>Total Budget</b>	\$0.00	\$594,539,710.00
B-17-DM-48-0001	\$0.00	\$297,269,855.00
B-18-DP-48-0001	\$0.00	\$297,269,855.00
<b>Total Obligated</b>	\$0.00	\$297,269,855.00
B-17-DM-48-0001	\$0.00	\$213,269,855.00
B-18-DP-48-0001	\$0.00	\$84,000,000.00
<b>Total Funds Drawdown</b>	\$21,769,104.47	\$63,344,226.79
B-17-DM-48-0001	\$21,769,104.47	\$63,344,226.79
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$21,769,104.47	\$63,344,226.79
B-17-DM-48-0001	\$21,769,104.47	\$63,344,226.79
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$21,769,104.47	\$63,344,226.79
Houston, City of	\$21,769,104.47	\$63,344,226.79
<b>Most Impacted and Distressed Expended</b>	\$21,769,104.47	\$63,344,226.79
B-17-DM-48-0001	\$21,769,104.47	\$63,344,226.79
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in The City of Houston. These activities will meet low to moderate income national objective.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Progress Narrative:**



During the reporting period, payments were made as a result of approved applications and construction draw submissions. The GLO also made payments to vendors working on the program. During the reporting period the GLO paid for costs associated with the rehabilitation/reconstruction of approximately 146 homes for low-to-moderate income households. The GLO reports completed rehabilitation and reconstruction projects in DRGR once the final inspection is completed. To date, final inspection has been completed on 298 low-to-moderate income homeowner assistance projects, 77 of which received final inspection during the reporting period. 28594.18 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	25		108/705	
# of Properties	0		107/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	77		298/1411	
# of Singlefamily Units	77		298/1411	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	59	18	77	246/0	52/1411	298/1411	100.00
# Owner	59	18	77	246/0	52/1411	298/1411	100.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None





**Grantee Activity Number: HAP[Houston]\_HMID\_UN**  
**Activity Title: City of Houston HAP**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 0013  
**Projected Start Date:**  
 12/15/2020  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 Urgent Need

**Activity Status:**  
 Under Way  
**Project Title:**  
 State-Managed City of Houston Homeowner  
**Projected End Date:**  
 12/15/2021  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Houston, City of

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2022</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$254,802,734.00
B-17-DM-48-0001	\$0.00	\$127,401,367.00
B-18-DP-48-0001	\$0.00	\$127,401,367.00
<b>Total Budget</b>	\$0.00	\$254,802,734.00
B-17-DM-48-0001	\$0.00	\$127,401,367.00
B-18-DP-48-0001	\$0.00	\$127,401,367.00
<b>Total Obligated</b>	\$0.00	\$127,401,367.00
B-17-DM-48-0001	\$0.00	\$127,401,367.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$2,725,050.10	\$7,495,425.86
B-17-DM-48-0001	\$2,725,050.10	\$7,495,425.86
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$2,725,050.10	\$7,495,425.86
B-17-DM-48-0001	\$2,725,050.10	\$7,495,425.86
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
B-17-DM-48-0001	\$0.00	\$0.00
B-18-DP-48-0001	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$2,725,050.10	\$7,495,425.86
Houston, City of	\$2,725,050.10	\$7,495,425.86
<b>Most Impacted and Distressed Expended</b>	\$2,725,050.10	\$7,495,425.86
B-17-DM-48-0001	\$2,725,050.10	\$7,495,425.86
B-18-DP-48-0001	\$0.00	\$0.00

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in The City of Houston. These activities will meet the urgent need national objective.

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Progress Narrative:**



During the reporting period, payments were made as a result of approved applications and construction draw submissions. The GLO also made payments to vendors working on the program. During the reporting period the GLO paid for costs associated with the rehabilitation/reconstruction of approximately 16 homes for urgent need households. The GLO reports completed rehabilitation and reconstruction projects in DRGR once the final inspection is completed. To date, final inspection has been completed on 36 urgent need homeowner assistance projects, 6 of which received final inspection during the reporting period. 3570.25 - Payroll Allocations.

### Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		17/302	
# of Properties	0		10/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	6		36/605	
# of Singlefamily Units	6		36/605	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	6	0/0	0/605	36/605	0.00
# Owner	0	0	6	0/0	0/605	36/605	0.00

### Activity Locations

No Activity Locations found.

#### Other Funding Sources

No Other Funding Sources Found

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

### Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	3	342
Monitoring Visits	0	2
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	3	340
Report/Letter Issued	14	342

