

# Action Plan

## Grantee: Texas - GLO

### Grant: P-17-TX-48-HIM1

---

#### Total Budget:

**Status:** Submitted - Await for Review

Grant Number	LOCCS Authorized Amount	Grant Award Amount	Estimated PI/RL Funds	Total Budget
B-17-DM-48-0001	\$ 5,024,215,000.00	\$ 5,024,215,000.00	\$ 0.00	\$ 5,024,215,000.00
B-18-DP-48-0001	\$ 652,175,000.00	\$ 652,175,000.00	\$ 0.00	\$ 652,175,000.00
<b>Total:</b>	<b>\$ 5,676,390,000.00</b>	<b>\$ 5,676,390,000.00</b>	<b>\$ 0.00</b>	<b>\$ 5,676,390,000.00</b>

---

#### Funding Sources

**No Funding Sources Found**

#### Narratives

##### Disaster Damage:

In 2017, communities that had not yet had a chance to fully recover from the 2015 and 2016 floods were impacted again. Hurricane Harvey, a regenerated tropical depression, made landfall on August 25, 2017, as a Category 4 hurricane, bringing with it extreme wind gusts and, in some places, up to 60 inches of rain in 5 days. The hurricane caused catastrophic flooding and at least 82 human fatalities, due in part to the weather system stalling over the Texas coast. The windspeeds recorded over South Texas may have been underestimated, especially near the coast and close to the eyewall of Hurricane Harvey, as many observation stations were disabled prior to landfall of the eye of the hurricane; however, a peak wind gust of 150 mph was reported near Rockport.

Hurricane Harvey made landfall twice and is viewed by many as three separate events: the initial landfall in Aransas County; unprecedented rainfall in the Houston metroplex and surrounding areas; and the second landfall on August 29, 2017, in southeast Texas near the cities of Orange, Beaumont, and Port Arthur. These events caused not only wind damage but also widespread flooding.

The 49 CDBG-DR eligible counties affected by Hurricane Harvey cover 15 percent or 39,496 square miles of land area in the state and contain approximately 32 percent of the state's population. The land area affected is roughly the size of the state of Kentucky.<sup>7</sup> Nearly 8.9 million Texans live in the affected counties.

The two catastrophic characteristics of Hurricane Harvey: (1) hurricane-force winds and (2) a slow-moving storm bringing historic rainfall and flooding.

By the time the rain stopped, Hurricane Harvey had dumped almost a year's worth of rainfall in just a few days. So much rain fell during the hurricane that the National Weather Service had to update the color charts on their graphics in order to effectively map it. Two additional shades of purple were added to represent rainfall totals for 20-30 inches and "greater than 40 inches" ranges.



## Recovery Needs:

Recognizing the state’s long and well-documented history of flooding, hurricanes, wildfires, and droughts, as well as its ongoing efforts to mitigate future disaster effects in its most vulnerable Page 17 of 213 areas, the GLO continues its commitment to rebuilding while prioritizing resiliency. In assessing unmet needs, it is important to consider the additional costs of safeguarding housing and community infrastructure investments from future disasters. As such, Texas will not only assess projects and consider state-run programs that replace or repair lost property but will also seek to invest resources in efforts that promise to mitigate damage from a wide range future disaster types. Although this can increase costs initially, mitigating efforts can greatly reduce the cost of future damages by a ratio of 6:1. The success of this long-term recovery practice was seen firsthand during Hurricane Harvey. Resilient-enhanced projects from previous CDBG-DR efforts suffered less damage from Hurricane Harvey: construction projects designed to prevent future flooding, mitigate further loss, and decrease evacuation times.

Single family home resiliency solutions are expected to add approximately 10 to 15 percent to the total cost per home; multi-family resiliency solutions add 15 to 20 percent to the total cost per project; and infrastructure resiliency solutions add 15 to 20 percent to the total cost per project. Resiliency solutions are varied and dependent on the respective area’s Threat and Hazard Identification and Risk Assessment (THIRA).

Single family home resiliency solutions may include elevating the first floor of habitable area; breakaway ground floor walls; reinforced roofs; storm shutters; use of ENERGY STAR appliances and fixtures; and mold and mildew resistant products. Multi-family resiliency solutions include elevation; retention basins; fire-safe landscaping; firewalls; and landscaped floodwalls.

Buyout programs support hazard mitigation, floodplain management goals, and resiliency by removing homeowners from the floodplain, thus eliminating vulnerability to future flooding situations. After homes are purchased, the structures are demolished or relocated. The land reverts to a natural floodplain, converts into a retention area, or is retained as green space for recreational purposes. The buyout option serves multiple objectives and provides a resiliency option versus rebuilding within a floodplain. Buyouts help prevent repetitive loss and extreme risk to human health and safety. Buyouts conducted sooner rather than later prevent homeowners from making repairs and investing funds in properties that they then may not want to sell.

## Project Summary

Project #	Project Title	Grantee Activity #	Activity Title	Grantee Program
0001	Administration	ADMIN[INF PD HOLDING] ADMIN[LBAP PD HOLDING] ADMINISTRATION HADMIN_DA_NA_19-147-002-B490 HouADMIN_DA_NA_21-134-000-C788	Administration HOU Administration	
0002	Planning	HCPLAN_DA_NA_19-147-002-B490 HouPLN_DA_NA_21-134-000-C788 PLANNING	Harris County Planning HOU Planning State Planning	
0003	City of Houston	HouBP_DA_LMI_21-134-000-C788_ACQ HouBP_DA_LMI_21-134-000-C788_RA HouERP_DA_LMI_21-134-000-C788 HouHBAP_DA_LMI_21-134-000-C788 HouHBAP_DA_UN_21-134-000-C788 HouHoAP[CM]_DA_LMI_21-134-000-C788 HouHoAP[CM]_DA_UN_21-134-000-C788 HouHoAP[Reimb]_DA_LMI_21-134-000-C788  HouHoAP[Reimb]_DA_UN_21-134-000-C788	HOU Buyout HOU Relocation Assistance HOU Economic Revitalization HOU Homebuyer Assistance HOU HAP City Managed Rehab. and Recon. HOU HAP Reimbursement	



		HouMFRP_DA_LMI_21-134-000-C788	HOU Multifamily Rental
		HouPS_DA_LMI_21-134-000-C788	HOU Public Services
		HouSFDPA_DA_LMI_21-134-000-C788	HOU Single Family Development
		HouSRP_DA_LMI_21-134-000-C788	HOU Small Rental
0004	Harris County	HCARP_DA_LMI_19-147-002-B490	HC Affordable Rental Program
		HCARP_DA_LMI_19-147-002-B490_PS	
		HCBP_DA_LMH_19-147-002-B490_HA	HC Buyout & Acquisition
		HCBP_DA_LMHI_19-147-002-B490_HI	
		HCBP_DA_LMHI_19-147-002-B490_RA	
		HCBP_DA_LMI_19-147-002-B490_ACQ	
		HCComBP_DA_LMI_19-147-002-B490_ACQ	HC Commercial Buyout
		HCComBP_DA_LMI_19-147-002-B490_RA	
		HCCompApp_DA_LMI_19-147-002-B490_F&D	Flood and Drainage Facilities
		HCCompApp_DA_LMI_19-147-002-B490_PF	Public Facilities
		HCCompApp_DA_LMI_19-147-002-B490_PS	Public Services
		HCCompApp_DA_LMI_19-147-002-B490_SF	Sewer Facilities
		HCCompApp_DA_UN_19-147-002-B490_F&D	Flood and Drainage
		HCHAP_DA_LMI_19-147-002-B490	HC HAP
		HCHAP_DA_LMI_19-147-002-B490_PS	
		HCHAP_DA_UN_19-147-002-B490	
		HCHAP_DA_UN_19-147-002-B490_PS	
		HCHRP_DA_LMI_19-147-002-B490	HC Reimbursement
		HCHRP_DA_UN_19-147-002-B490	
		HCMOD_DA_LMI_19-147-002-B490_F&D	Flood and Drainage Facilities
		HCMOD_DA_LMI_19-147-002-B490_PF	Public Facilities
		HCMOD_DA_LMI_19-147-002-B490_SF	Sewer Facilities
		HCMOD_DA_UN_19-147-002-B490_F&D	Flood and Drainage
		HCMOD_DA_UN_19-147-002-B490_PF	Public Facilities
		HCPS_DA_LMI_19-147-002-B490	Public Services
		HCSFNC_DA_LMI_19-147-002-B490	HC Single Family New Construction
0005	Homeowner Assistance Program	HAP[AACOG]_SMID_LMI	HAP - AACOG
		HAP[AACOG]_SMID_UN	
		HAP[BVCOG]_SMID_LMI	HAP - BVCOG
		HAP[BVCOG]_SMID_UN	
		HAP[CAPCOG]_HMID_LMI	HAP - CAPCOG
		HAP[CAPCOG]_SMID_LMI	
		HAP[CAPCOG]_SMID_UN	
		HAP[CBCOG]_HMID_LMI	HAP - CBCOG



		HAP[CBCOG]_HMID_UN	
		HAP[CBCOG]_SMID_LMI	
		HAP[CBCOG]_SMID_UN	
		HAP[DETCOG]_HMID_LMI	HAP - DETCOG
		HAP[DETCOG]_HMID_UN	
		HAP[DETCOG]_SMID_LMI	
		HAP[DETCOG]_SMID_UN	
		HAP[GCRPC]_HMID_LMI	HAP - GCRPC
		HAP[GCRPC]_HMID_UN	
		HAP[GCRPC]_SMID_LMI	
		HAP[GCRPC]_SMID_UN	
		HAP[HGAC]_HMID_LMI	HAP - HGAC
		HAP[HGAC]_HMID_UN	
		HAP[HGAC]_SMID_LMI	
		HAP[HGAC]_SMID_UN	
		HAP[SETRPC]_HMID_LMI	HAP - SETRPC
		HAP[SETRPC]_HMID_UN	
0006	Local Infrastructure Program	INF[Subrecipient Reserve]	Local Infrastructure Program
		INF_HMID_LMB_20-065-136- C491_MontgomeryCounty_A CQ	Buyout Program
		INF_HMID_LMH_20-065- 136- C491_MontgomeryCounty_H A	Buyout Program - Homeownership Assistance
		INF_HMID_LMH_20-065- 136- C491_MontgomeryCounty_R A	Buyout Program - Relocation Assistance
		INF_HMID_LMHI_20-065- 092-C257_FortBendCounty	Acquisition - Housing Incentives
		INF_HMID_LMHI_20-065- 136- C491_MontgomeryCounty_HI	Buyout Program - Housing Incentives
		INF_HMID_LMI_20-065-001- B947_Galveston	Street Improvements
		INF_HMID_LMI_20-065-003- B965_Liberty	Sewer Facilities
		INF_HMID_LMI_20-065-004- B995_Sinton	
		INF_HMID_LMI_20-065-006- C004_GalvestonCounty	Flood and Drainage Facilities
		INF_HMID_LMI_20-065-007- C010_ChambersCounty	Sewer Facilities
		INF_HMID_LMI_20-065-008- C011_IowaColony	Flood and Drainage Facilities
		INF_HMID_LMI_20-065-009- C022_Cleveland_F&D	
		INF_HMID_LMI_20-065-009- C022_Cleveland_SF	Sewer Facilities
		INF_HMID_LMI_20-065-010- C027_Conroe	
		INF_HMID_LMI_20-065-013- C049_JasperCounty	Street Improvements
		INF_HMID_LMI_20-065-014- C053_Shepherd	Sewer Facilities
		INF_HMID_LMI_20-065-	



017-C058\_Anahuac

INF\_HMID\_LMI\_20-065-018- Street Improvements  
C064\_PolkCounty  
INF\_HMID\_LMI\_20-065-022-  
C079\_EastBernard  
INF\_HMID\_LMI\_20-065-024- Sewer Facilities  
C083\_Angleton  
INF\_HMID\_LMI\_20-065-025-  
C086\_Mathis  
INF\_HMID\_LMI\_20-065-026- Flood and Drainage Facilities  
C093\_SantaFe\_F&D  
INF\_HMID\_LMI\_20-065-026- Street Improvements  
C093\_SantaFe\_SI  
INF\_HMID\_LMI\_20-065-027-  
C092\_Nome  
INF\_HMID\_LMI\_20-065-028- Water Facilities  
C091\_FayetteCounty  
INF\_HMID\_LMI\_20-065-029- Flood and Drainage Facilities  
C096\_Dickinson  
INF\_HMID\_LMI\_20-065-031-  
C101\_Jasper  
INF\_HMID\_LMI\_20-065-034- Sewer Facilities  
C113\_Pinehurst\_SF  
INF\_HMID\_LMI\_20-065-034- Street Improvements  
C113\_Pinehurst\_SI  
INF\_HMID\_LMI\_20-065-037-  
C118\_Brookside  
INF\_HMID\_LMI\_20-065-039-  
C120\_Groves\_SI  
INF\_HMID\_LMI\_20-065-040- Sewer Facilities  
C121\_Woodloch  
INF\_HMID\_LMI\_20-065-042- Flood and Drainage Facilities  
C128\_Hitchcock\_F&D  
INF\_HMID\_LMI\_20-065-042- Sewer Facilities  
C128\_Hitchcock\_SF  
INF\_HMID\_LMI\_20-065-043- Street Improvements  
C129\_Liverpool  
INF\_HMID\_LMI\_20-065-045- Flood and Drainage Facilities  
C131\_HolidayLakes  
INF\_HMID\_LMI\_20-065-046- Sewer Facilities  
C138\_Rosenberg  
INF\_HMID\_LMI\_20-065-049- Street Improvements  
C156\_China  
INF\_HMID\_LMI\_20-065-050- Sewer Facilities  
C158\_Freeport  
INF\_HMID\_LMI\_20-065-054- Flood and Drainage Facilities  
C164\_Fulton\_F&D  
INF\_HMID\_LMI\_20-065-054- Street Improvements  
C164\_Fulton\_SI  
INF\_HMID\_LMI\_20-065-055- Flood and Drainage Facilities  
C165\_Victoria  
INF\_HMID\_LMI\_20-065-057-  
C169\_Refugio\_F&D  
INF\_HMID\_LMI\_20-065-057- Sewer Facilities  
C169\_Refugio\_SF  
INF\_HMID\_LMI\_20-065-057- Street Improvements  
C169\_Refugio\_SI  
INF\_HMID\_LMI\_20-065-057- Water Facilities  
C169\_Refugio\_WF  
INF\_HMID\_LMI\_20-065-060- Public Facilities  
C175\_Alvin\_PF  
INF\_HMID\_LMI\_20-065-060- Sewer Facilities  
C175\_Alvin\_SF  
INF\_HMID\_LMI\_20-065-060- Water Facilities  
C175\_Alvin\_WF  
INF\_HMID\_LMI\_20-065-061- Sewer Facilities  
C176\_WestColumbia  
INF\_HMID\_LMI\_20-065-062- Street Improvements  
C180\_WallerCounty  
INF\_HMID\_LMI\_20-065-064- Flood and Drainage Facilities  
C182\_CalhounCounty\_F&



D	Flood and Drainage Facilities
INF_HMID_LMI_20-065-064- C182_CalhounCounty_PF	Public Facilities
INF_HMID_LMI_20-065-066- C192_Robstown	
INF_HMID_LMI_20-065-068- C194_Bayside	Street Improvements
INF_HMID_LMI_20-065-069- C195_Lumberton	Flood and Drainage Facilities
INF_HMID_LMI_20-065-070- C196_Woodsboro	Street Improvements
INF_HMID_LMI_20-065-071- C198_PortLavaca_F&D	Flood and Drainage Facilities
INF_HMID_LMI_20-065-071- C198_PortLavaca_SI	Street Improvements
INF_HMID_LMI_20-065-072- C199_VillageofJonesCreek	Flood and Drainage Facilities
INF_HMID_LMI_20-065-073- C200_Kirbyville	Sewer Facilities
INF_HMID_LMI_20-065-077- C219_MissouriCity	Flood and Drainage Facilities
INF_HMID_LMI_20-065-078- C221_SanPatricioCounty	
INF_HMID_LMI_20-065-080- C233_Richwood	Sewer Facilities
INF_HMID_LMI_20-065-081- C234_Wharton	Flood and Drainage Facilities
INF_HMID_LMI_20-065-082- C235_PattonVillage	Street Improvements
INF_HMID_LMI_20-065-083- C236_TexasCity	Flood and Drainage Facilities
INF_HMID_LMI_20-065-084- C243_PortNeches_WF	Water Facilities
INF_HMID_LMI_20-065-086- C247_Ingleside	Flood and Drainage Facilities
INF_HMID_LMI_20-065-087- C248_TylerCounty_SF	Sewer Facilities
INF_HMID_LMI_20-065-087- C248_TylerCounty_SI	Street Improvements
INF_HMID_LMI_20-065-087- C248_TylerCounty_WF	Water Facilities
INF_HMID_LMI_20-065-088- C249_SourLake_SF	Sewer Facilities
INF_HMID_LMI_20-065-090- C252_Rockport	Flood and Drainage Facilities
INF_HMID_LMI_20-065-091- C254_NuecesCounty_PF	Public Facilities
INF_HMID_LMI_20-065-091- C254_NuecesCounty_SI	Street Improvements
INF_HMID_LMI_20-065-092- C257_FortBendCounty_ACQ	Acquisition General
INF_HMID_LMI_20-065-092- C257_FortBendCounty_F&D	Flood and Drainage Facilities
INF_HMID_LMI_20-065-093- C261_SanJacintoCounty	Street Improvements
INF_HMID_LMI_20-065-094- C262_VictoriaCounty_F&D	Flood and Drainage Facilities
INF_HMID_LMI_20-065-094- C262_VictoriaCounty_F&D	Street Improvements



C262\_VictoriaCounty\_SI Street Improvements  
 INF\_HMID\_LMI\_20-065-095-  
 C264\_LibertyCounty  
 INF\_HMID\_LMI\_20-065-097-  
 C269\_Taft  
 INF\_HMID\_LMI\_20-065-098- Flood and Drainage  
 C270\_AransasCounty\_F&D  
  
 INF\_HMID\_LMI\_20-065-098- Street Improvements  
 C270\_AransasCounty\_SI  
  
 INF\_HMID\_LMI\_20-065-101-  
 C274\_NewtonCounty  
 INF\_HMID\_LMI\_20-065-102- Flood and Drainage Facilities  
 C275\_Silsbee  
 INF\_HMID\_LMI\_20-065-105-  
 C287\_LaMarque  
 INF\_HMID\_LMI\_20-065-106-  
 C288\_Pearland  
 INF\_HMID\_LMI\_20-065-107-  
 C294\_WhartonCounty\_F&D  
  
 INF\_HMID\_LMI\_20-065-107- Sewer Facilities  
 C294\_WhartonCounty\_SF  
  
 INF\_HMID\_LMI\_20-065-109- Flood and Drainage Facilities  
 C303\_AransasPass\_F&D  
  
 INF\_HMID\_LMI\_20-065-109- Sewer Facilities  
 C303\_AransasPass\_SF  
 INF\_HMID\_LMI\_20-065-110- Flood and Drainage Facilities  
 C306\_RefugioCounty\_F&D  
  
 INF\_HMID\_LMI\_20-065-110- Public Facilities  
 C306\_RefugioCounty\_PF  
  
 INF\_HMID\_LMI\_20-065-110- Sewer Facilities  
 C306\_RefugioCounty\_SF  
  
 INF\_HMID\_LMI\_20-065-110- Street Improvements  
 C306\_RefugioCounty\_SI  
  
 INF\_HMID\_LMI\_20-065-110- Water Facilities  
 C306\_RefugioCounty\_WF  
  
 INF\_HMID\_LMI\_20-065-113- Flood and Drainage Facilities  
 C310\_Baytown  
 INF\_HMID\_LMI\_20-065-114- Sewer Facilities  
 C313\_Gregory  
 INF\_HMID\_LMI\_20-065-117- Street Improvements  
 C378\_PlumGrove  
 INF\_HMID\_LMI\_20-065-118- Flood and Drainage Facilities  
 C388\_BrazoriaCounty  
 INF\_HMID\_LMI\_20-065-119-  
 C390\_WestOrange\_F&D  
  
 INF\_HMID\_LMI\_20-065-119- Public Facilities  
 C390\_WestOrange\_PF  
 INF\_HMID\_LMI\_20-065-119- Sewer Facilities  
 C390\_WestOrange\_SF  
 INF\_HMID\_LMI\_20-065-119- Street Improvements  
 C390\_WestOrange\_SI  
 INF\_HMID\_LMI\_20-065-120- Flood and Drainage Facilities  
 C407\_Vidor\_F&D  
 INF\_HMID\_LMI\_20-065-120- Street Improvements  
 C407\_Vidor\_SI  
 INF\_HMID\_LMI\_20-065-121- Flood and Drainage Facilities  
 C408\_JeffersonCounty\_F&D  
  
 INF\_HMID\_LMI\_20-065-123- Street Improvements



C430_MatagordaCounty_SI	Street Improvements
INF_HMID_LMI_20-065-127- C438_Danbury	Sewer Facilities
INF_HMID_LMI_20-065-135- C481_MontBelvieu	
INF_HMID_LMI_20-065-136- C491_MontgomeryCounty_F &D	Flood and Drainage
INF_HMID_LMI_20-065-140- C594_Orange_F&D	
INF_HMID_LMI_20-065-140- C594_Orange_PF	Public Facilities
INF_HMID_LMI_20-065-142- C782_PortArthur_F&D	Flood and Drainage
INF_HMID_LMI_20-065-144- C843_Beaumont_WF	Water Facilities
INF_HMID_LMI_20-065-145- C857_HardinCounty_F&D	Flood and Drainage
INF_HMID_LMI_20-065-145- C857_HardinCounty_PF	Public Facilities
INF_HMID_LMI_20-065-145- C857_HardinCounty_SI	Street Improvements
INF_HMID_LMI_20-065-146- C865_RoseCity_F&D	Flood and Drainage
INF_HMID_LMI_20-065-152- C921_Kountze_SF	Sewer Facilities
INF_HMID_LMI_20-065-152- C921_Kountze_SI	Street Improvements
INF_HMID_LMI_ProjectDeliv ery[H5b]_ACQ	Acquisition Project Delivery
INF_HMID_LMI_ProjectDeliv ery[H5b]_F&D	Project Delivery for Flood and Drainage Facilities
INF_HMID_LMI_ProjectDeliv ery[H5b]_HA	Homeownership Assistance Project Delivery
INF_HMID_LMI_ProjectDeliv ery[H5b]_HI	Housing Incentives Project Delivery
INF_HMID_LMI_ProjectDeliv ery[H5b]_PF	Public Facilities Project Delivery
INF_HMID_LMI_ProjectDeliv ery[H5b]_RA	Relocation Assistance Project Delivery
INF_HMID_LMI_ProjectDeliv ery[H5b]_SI	Street Improvements Project Delivery
INF_HMID_LMI_ProjectDeliv ery[H5b]_WSF	Water/Sewer Facilities Project Delivery
INF_HMID_NA_20-065-098- C270_AransasCounty_PLAN	Planning Study
INF_HMID_NA_20-065-107- C294_WhartonCounty_PLAN	
INF_HMID_NA_20-065-120- C407_Vidor_PLAN	
INF_HMID_NA_20-065-121- C408_JeffersonCounty_PLA N	
INF_HMID_NA_ProjectDelive ry[H5b]_PLAN	Planning Project Delivery
INF_HMID_SB_20-065-120- C407_Vidor_C&D	Clearance and Demolition
INF_HMID_UN_20-065-013- C049_JasperCounty	Street Improvements
INF_HMID_UN_20-065-027- C092_Nome	
INF_HMID_UN_20-065-029- C096_Dickinson	Flood and Drainage Facilities





INF_HMID_UN_20-065-039- C120_Groves_SF	Sewer Facilities
INF_HMID_UN_20-065-039- C120_Groves_SI	Street Improvements
INF_HMID_UN_20-065-049- C156_China	
INF_HMID_UN_20-065-064- C182_CalhounCounty_PF	Public Facilities
INF_HMID_UN_20-065-069- C195_Lumberton	Street Improvements
INF_HMID_UN_20-065-079- C231_ColoradoCounty	Flood and Drainage Facilities
INF_HMID_UN_20-065-084- C243_PortNeches_SF	Sewer Facilities
INF_HMID_UN_20-065-087- C248_TylerCounty_WF	Water Facilities
INF_HMID_UN_20-065-090- C252_Rockport	Flood and Drainage Facilities
INF_HMID_UN_20-065-093- C261_SanJacintoCounty	Street Improvements
INF_HMID_UN_20-065-094- C262_VictoriaCounty_F&D	Flood and Drainage Facilities
INF_HMID_UN_20-065-095- C264_LibertyCounty	Street Improvements
INF_HMID_UN_20-065-098- C270_AransasCounty_PF	Public Facilities
INF_HMID_UN_20-065-106- C288_Pearland	Flood and Drainage Facilities
INF_HMID_UN_20-065-107- C294_WhartonCounty_F&D	
INF_HMID_UN_20-065-107- C294_WhartonCounty_SF	Sewer Facilities
INF_HMID_UN_20-065-107- C294_WhartonCounty_WF	Water Facilities
INF_HMID_UN_20-065-109- C303_AransasPass_F&D	Flood and Drainage Facilities
INF_HMID_UN_20-065-110- C306_RefugioCounty_PF	Public Facilities
INF_HMID_UN_20-065-110- C306_RefugioCounty_SI	Street Improvements
INF_HMID_UN_20-065-114- C313_Gregory	Sewer Facilities
INF_HMID_UN_20-065-120- C407_Vidor_F&D	Flood and Drainage Facilities
INF_HMID_UN_20-065-120- C407_Vidor_SI	Street Improvements
INF_HMID_UN_20-065-121- C408_JeffersonCounty_F&D	Flood and Drainage
INF_HMID_UN_20-065-123- C430_MatagordaCounty_SI	Street Improvements
INF_HMID_UN_20-065-125- C436_WoodbranchVillage	Water Facilities
INF_HMID_UN_20-065-126- C437_Dayton	Flood and Drainage Facilities
INF_HMID_UN_20-065-127- C438_Danbury	Sewer Facilities



INF_HMID_UN_20-065-129- C440_Portland	Flood and Drainage
INF_HMID_UN_20-065-130- C441_Manvel_SF	Sewer Facilities
INF_HMID_UN_20-065-130- C441_Manvel_WF	Water Facilities
INF_HMID_UN_20-065-131- C442_Simonton	Flood and Drainage
INF_HMID_UN_20-065-133- C445_CorpusChristi	
INF_HMID_UN_20-065-134- C451_Friendswood	
INF_HMID_UN_20-065-136- C491_MontgomeryCounty_A CQ	Buyout Program
INF_HMID_UN_20-065-136- C491_MontgomeryCounty_HI	Buyout Program - Housing Incentives
INF_HMID_UN_20-065-136- C491_MontgomeryCounty_R A	Buyout Program - Relocation Assistance
INF_HMID_UN_20-065-140- C594_Orange_F&D	Flood and Drainage
INF_HMID_UN_20-065-140- C594_Orange_PF	Public Facilities
INF_HMID_UN_20-065-141- C780_LeagueCity_F&D	Flood and Drainage
INF_HMID_UN_20-065-143- C811_PortAransas_F&D	
INF_HMID_UN_20-065-145- C857_HardinCounty_PF	Public Facilities
INF_HMID_UN_20-065-147- C902_BevilOaks_SI	Street Improvements
INF_HMID_UN_20-065-148- C903_RoseHillAcres_SI	
INF_HMID_UN_20-065-149- C905_Nederland_F&D	Flood and Drainage
INF_HMID_UN_20-065-150- C911_OrangeCounty_F&D	Flood and Drainage Facilities
INF_HMID_UN_20-065-151- C916_TaylorLanding_SI	Street Improvements
INF_HMID_UN_20-065-153- C929_BridgeCity_F&D	Flood and Drainage Facilities
INF_HMID_UN_20-065-153- C929_BridgeCity_WF	Water Facilities
INF_HMID_UN_20-065-154- C933_PineForest_F&D	Flood and Drainage
INF_HMID_UN_ProjectDelive ry[H5b]_ACQ	Acquisition Project Delivery
INF_HMID_UN_ProjectDelive ry[H5b]_C&D	Clearance and Demolition Project Delivery
INF_HMID_UN_ProjectDelive ry[H5b]_F&D	Flood and Drainage Project Delivery
INF_HMID_UN_ProjectDelive ry[H5b]_HI	Housing Incentives Project Delivery
INF_HMID_UN_ProjectDelive ry[H5b]_PF	Public Facilities Project Delivery
INF_HMID_UN_ProjectDelive ry[H5b]_RA	Relocation Assistance Project Delivery
INF_HMID_UN_ProjectDelive ry[H5b]_SI	Street Improvements Project Delivery
INF_HMID_UN_ProjectDelive ry[H5b]_WSF	Water/Sewer Facilities Project Delivery
INF_SMID_LMI_20-065-	Flood and Drainage



002-B964_Moulton	Facilities
INF_SMID_LMI_20-065-011- C032_EagleLake	Sewer Facilities
INF_SMID_LMI_20-065-012- C039_Goliad	Street Improvements
INF_SMID_LMI_20-065-015- C054_NewWaverly	Flood and Drainage Facilities
INF_SMID_LMI_20-065-016- C056_BeeCounty_SF	Sewer Facilities
INF_SMID_LMI_20-065-016- C056_BeeCounty_WF	Water Facilities
INF_SMID_LMI_20-065-019- C065_PrairieView	Sewer Facilities
INF_SMID_LMI_20-065-020- C066_CaldwellCounty	Flood and Drainage Facilities
INF_SMID_LMI_20-065-023- C082_Ganado	Sewer Facilities
INF_SMID_LMI_20-065-030- C097_Columbus	Flood and Drainage Facilities
INF_SMID_LMI_20-065-032- C109_Edna	Sewer Facilities
INF_SMID_LMI_20-065-033- C111_LaWard_SF	
INF_SMID_LMI_20-065-033- C111_LaWard_WF	Water Facilities
INF_SMID_LMI_20-065-035- C115_Wallis_PF	Public Facilities
INF_SMID_LMI_20-065-035- C115_Wallis_SF	Sewer Facilities
INF_SMID_LMI_20-065-036- C116_Hallettsville	Flood and Drainage Facilities
INF_SMID_LMI_20-065-038- C119_Brookshire_F&D	
INF_SMID_LMI_20-065-038- C119_Brookshire_SI	Street Improvements
INF_SMID_LMI_20-065-041- C122_KarnesCounty	Flood and Drainage Facilities
INF_SMID_LMI_20-065-044- C130_Smiley	Street Improvements
INF_SMID_LMI_20-065-047- C139_Gonzales	Public Facilities
INF_SMID_LMI_20-065-048- C142_BayCity	Flood and Drainage Facilities
INF_SMID_LMI_20-065-051- C160_Nixon	
INF_SMID_LMI_20-065-052- C162_lola	
INF_SMID_LMI_20-065-053- C163_Shiner	
INF_SMID_LMI_20-065-056- C167_Bedias	
INF_SMID_LMI_20-065-058- C170_Somerville	
INF_SMID_LMI_20-065-059- C171_ToddMission_F&D	
INF_SMID_LMI_20-065-059- C171_ToddMission_SI	Street Improvements
INF_SMID_LMI_20-065-063- C181_Cuero_F&D	Flood and Drainage Facilities
INF_SMID_LMI_20-065-063- C181_Cuero_SF	Sewer Facilities
INF_SMID_LMI_20-065-063- C181_Cuero_SI	Street Improvements
INF_SMID_LMI_20-065-063- C181_Cuero_WF	Water Facilities
INF_SMID_LMI_20-065-064- C182_CalhounCounty_F&D	Flood and Drainage
INF_SMID_LMI_20-065-065- C184_AustinCounty	Street Improvements



INF\_SMID\_LMI\_20-065-067- Sewer Facilities  
 C193\_Hempstead\_SF  
 INF\_SMID\_LMI\_20-065-067- Water Facilities  
 C193\_Hempstead\_WF  
 INF\_SMID\_LMI\_20-065-074- Street Improvements  
 C201\_Yorktown  
 INF\_SMID\_LMI\_20-065-075- Sewer Facilities  
 C203\_Gonzales\_SF  
 INF\_SMID\_LMI\_20-065-076- Flood and Drainage Facilities  
 C218\_PointComfort\_F&D  
  
 INF\_SMID\_LMI\_20-065-076- Street Improvements  
 C218\_PointComfort\_SI  
  
 INF\_SMID\_LMI\_20-065-076- Water Facilities  
 C218\_PointComfort\_WF  
  
 INF\_SMID\_LMI\_20-065-079- Flood and Drainage Facilities  
 C231\_ColoradoCounty  
  
 INF\_SMID\_LMI\_20-065-085-  
 C246\_Yoakum\_F&D  
 INF\_SMID\_LMI\_20-065-085- Public Facilities  
 C246\_Yoakum\_PF  
 INF\_SMID\_LMI\_20-065-085- Sewer Facilities  
 C246\_Yoakum\_SF  
 INF\_SMID\_LMI\_20-065-085- Street Improvements  
 C246\_Yoakum\_SI  
 INF\_SMID\_LMI\_20-065-085- Water Facilities  
 C246\_Yoakum\_WF  
 INF\_SMID\_LMI\_20-065-096- Street Improvements  
 C267\_JacksonCounty  
 INF\_SMID\_LMI\_20-065-099-  
 C271\_GoliadCounty\_SI  
  
 INF\_SMID\_LMI\_20-065-099- Water Facilities  
 C271\_GoliadCounty\_WF  
  
 INF\_SMID\_LMI\_20-065-100- Flood and Drainage Facilities  
 C273\_GrimesCounty  
 INF\_SMID\_LMI\_20-065-103- Public Facilities  
 C278\_Seadrift\_PF  
 INF\_SMID\_LMI\_20-065-103- Sewer Facilities  
 C278\_Seadrift\_SF  
 INF\_SMID\_LMI\_20-065-103- Water Facilities  
 C278\_Seadrift\_WF  
 INF\_SMID\_LMI\_20-065-104- Street Improvements  
 C279\_WalkerCounty  
 INF\_SMID\_LMI\_20-065-108-  
 C295\_Palacios  
 INF\_SMID\_LMI\_20-065-111- Flood and Drainage Facilities  
 C308\_MilamCounty  
 INF\_SMID\_LMI\_20-065-112-  
 C309\_Waelder\_F&D  
 INF\_SMID\_LMI\_20-065-112- Sewer Facilities  
 C309\_Waelder\_SF  
 INF\_SMID\_LMI\_20-065-123- Flood and Drainage Facilities  
 C430\_MatagordaCounty\_F&D  
  
 INF\_SMID\_LMI\_20-065-123- Sewer Facilities  
 C430\_MatagordaCounty\_SF  
  
 INF\_SMID\_LMI\_20-065-123- Water Facilities  
 C430\_MatagordaCounty\_WF  
  
 INF\_SMID\_LMI\_20-065-139- Flood and Drainage  
 C527\_BastropCounty\_F&D  
  
 INF\_SMID\_LMI\_ProjectDelivery[H5b]\_F&D Flood and Drainage Project  
 Delivery



		INF_SMID_LMI_ProjectDelivery[H5b]_PF	Public Facilities Project Delivery
		INF_SMID_LMI_ProjectDelivery[H5b]_SI	Street Improvements Project Delivery
		INF_SMID_LMI_ProjectDelivery[H5b]_WSF	Water/Sewer Facilities Project Delivery
		INF_SMID_NA_20-065-021-C076_SabineCounty	Infrastructure Planning Study
		INF_SMID_NA_20-065-139-C527_BastropCounty_PLAN	Planning Study
		INF_SMID_NA_ProjectDelivery[H5b]_PLAN	Planning Project Delivery
		INF_SMID_UN_20-065-047-C139_Gonzales	Water Facilities
		INF_SMID_UN_20-065-065-C184_AustinCounty	Street Improvements
		INF_SMID_UN_20-065-096-C267_JacksonCounty	
		INF_SMID_UN_20-065-099-C271_GoliadCounty_PF	Public Facilities
		INF_SMID_UN_20-065-104-C279_WalkerCounty	Street Improvements
		INF_SMID_UN_20-065-104-C279_WalkerCounty_F&D	Flood and Drainage Facilities
		INF_SMID_UN_20-065-111-C308_MilamCounty	Street Improvements
		INF_SMID_UN_20-065-116-C377_Anderson	Flood and Drainage Facilities
		INF_SMID_UN_20-065-123-C430_MatagordaCounty_SF	Sewer Facilities
		INF_SMID_UN_20-065-124-C435_LeeCounty	Street Improvements
		INF_SMID_UN_20-065-128-C439_Huntsville_F&D	Flood and Drainage
		INF_SMID_UN_20-065-128-C439_Huntsville_SI	Street Improvements
		INF_SMID_UN_20-065-132-C443_Sealy	Water Facilities
		INF_SMID_UN_20-065-137-C503_Katy	Flood and Drainage
		INF_SMID_UN_20-065-139-C527_BastropCounty_F&D	
		INF_SMID_UN_20-065-139-C527_BastropCounty_SI	Street Improvements
		INF_SMID_UN_ProjectDelivery[H5b]_F&D	Flood and Drainage Project Delivery
		INF_SMID_UN_ProjectDelivery[H5b]_PF	Public Facilities Project Delivery
		INF_SMID_UN_ProjectDelivery[H5b]_SI	Street Improvements Project Delivery
		INF_SMID_UN_ProjectDelivery[H5b]_WSF	Water/Sewer Facilities Project Delivery
0007	Local Buyout/Acquisition Program	LBAP[Subrecipient Reserve]	Local Buyout and Acquisition Program
		LBAP_HMID_LMA_20-066-001-B956_MontgomeryCounty	Buyout Program
		LBAP_HMID_LMA_20-066-022-C166_RoseCity	Acquisition - general
		LBAP_HMID_LMA_20-066-023-C168_Vidor	Buyout Program
		LBAP_HMID_LMA_20-066-025-C202_BridgeCity	Buyout Program - Acquisition
		LBAP_HMID_LMA_20-066-029-C223_WestOrange	Acquisition - general
		LBAP_HMID_LMA_20-066-030-C224_Ingleside	
		LBAP_HMID_LMA_20-066-034-C232_PortArthur_ACQ	Acquisition Program
		LBAP_HMID_LMB_20-066-001-	Buyout Program



B956_MontgomeryCounty	Buyout Program
LBAP_HMID_LMB_20-066-004-C033_VictoriaCounty	
LBAP_HMID_LMB_20-066-005-C034_Wharton	
LBAP_HMID_LMB_20-066-007-C041_Victoria	
LBAP_HMID_LMB_20-066-008-C043_TexasCity	
LBAP_HMID_LMB_20-066-009-C052_WhartonCounty	
LBAP_HMID_LMB_20-066-010-C063_FayetteCounty	
LBAP_HMID_LMB_20-066-013-C095_LibertyCounty	
LBAP_HMID_LMB_20-066-015-C108_NewtonCounty	
LBAP_HMID_LMB_20-066-017-C123_CorpusChristi	
LBAP_HMID_LMB_20-066-019-C134_Nome	
LBAP_HMID_LMB_20-066-020-C135_SanJacintoCounty	
LBAP_HMID_LMB_20-066-021-C137_SourLake	
LBAP_HMID_LMB_20-066-023-C168_Vidor	
LBAP_HMID_LMB_20-066-024-C178_Silsbee	
LBAP_HMID_LMB_20-066-025-C202_BridgeCity	Buyout Program - Acquisition
LBAP_HMID_LMB_20-066-031-C225_Jasper	Buyout Program
LBAP_HMID_LMB_20-066-036-C242_JeffersonCounty	
LBAP_HMID_LMB_20-066-037-C245_Pearland	
LBAP_HMID_LMB_20-066-040-C259_Dickinson	
LBAP_HMID_LMB_20-066-041-C266_HardinCounty	
LBAP_HMID_LMB_20-066-043-C300_JasperCounty	
LBAP_HMID_LMB_20-066-044-C314_Beaumont	
LBAP_HMID_LMB_20-066-048-C526_OrangeCounty	
LBAP_HMID_LMB_20-066-049-C772_LeagueCity_ACQ	Acquisition Program
LBAP_HMID_LMH_20-065-020-C135_SanJacintoCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-001-B956_MontgomeryCounty	
LBAP_HMID_LMH_20-066-001-B956_MontgomeryCounty_DPA	Homeownership Assistance
LBAP_HMID_LMH_20-066-004-C033_VictoriaCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-005-C034_Wharton_RA	Relocation Assistance
LBAP_HMID_LMH_20-066-007-C041_Victoria_RA	
LBAP_HMID_LMH_20-066-008-C043_TexasCity_RA	
LBAP_HMID_LMH_20-066-009-	Buyout Program - Relocation Assistance



C052_WhartonCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-010- C063_FayetteCounty_RA	Relocation Assistance
LBAP_HMID_LMH_20-066-013-C095_LibertyCounty_RA	
LBAP_HMID_LMH_20-066-015- C108_NewtonCounty_DPA	Buyout Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-015- C108_NewtonCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-017-C123_CorpusChristi_RA	Buyout Program
LBAP_HMID_LMH_20-066-022-C166_RoseCity_DPA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-022-C166_RoseCity_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_LMH_20-066-023-C168_Vidor_DPA	Buyout Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-023-C168_Vidor_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-024-C178_Silsbee	Buyout Program - Homeownership Assistance
LBAP_HMID_LMH_20-066-025-C202_BridgeCity_DPA	
LBAP_HMID_LMH_20-066-025-C202_BridgeCity_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-029-C223_WestOrange_HA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-029-C223_WestOrange_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_LMH_20-066-034-C232_PortArthur_DPA	Down-Payment Assistance
LBAP_HMID_LMH_20-066-034-C232_PortArthur_RA	Relocation Assistance
LBAP_HMID_LMH_20-066-035-C237_PineForest_DPA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-036- C242_JeffersonCounty_DPA	Buyout Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-036- C242_JeffersonCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-038-C251_RoseHill_DPA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-039-C258_Orange	Acquisition - general
LBAP_HMID_LMH_20-066-039-C258_Orange_DPA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_LMH_20-066-039-C258_Orange_RA	Acquisition Program - Relocation Payments
LBAP_HMID_LMH_20-066-041-C266_HardinCounty_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_LMH_20-066-048- C526_OrangeCounty_DPA	Down-Payment Assistance
LBAP_HMID_LMH_20-066-048- C526_OrangeCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_LMH_20-066-049-C772_LeagueCity_HA	Homeownership Assistance
LBAP_HMID_LMH_20-066-049-C772_LeagueCity_RA	Relocation Assistance
LBAP_HMID_LMHI_20-066-001-	Housing Incentives



B956\_MontgomeryCounty\_HI Housing Incentives

LBAP_HMID_LMHI_20-066-004-C033_VictoriaCounty	Buyout Program - Housing Incentives
LBAP_HMID_LMHI_20-066-007-C041_Victoria	
LBAP_HMID_LMHI_20-066-008-C043_TexasCity	
LBAP_HMID_LMHI_20-066-009-C052_WhartonCounty	
LBAP_HMID_LMHI_20-066-010-C063_FayetteCounty	
LBAP_HMID_LMHI_20-066-013-C095_LibertyCounty	
LBAP_HMID_LMHI_20-066-017-C123_CorpusChristi	Buyout Program
LBAP_HMID_LMHI_20-066-020-C135_SanJacintoCounty_HI	Buyout Program - Housing Incentives
LBAP_HMID_LMHI_20-066-023-C168_Vidor_HI	
LBAP_HMID_LMHI_20-066-024-C178_Silsbee	
LBAP_HMID_LMHI_20-066-025-C202_BridgeCity_HI	
LBAP_HMID_LMHI_20-066-029-C223_WestOrange	Acquisition Program - Housing Incentives
LBAP_HMID_LMHI_20-066-030-C224_Ingleside	
LBAP_HMID_LMHI_20-066-031-C225_Jasper	Buyout Program - Housing Incentives
LBAP_HMID_LMHI_20-066-034-C232_PortArthur_HI	Housing Incentives
LBAP_HMID_LMHI_20-066-035-C237_PineForest	Acquisition Program - Housing Incentives
LBAP_HMID_LMHI_20-066-035-C237_PineForest_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_LMHI_20-066-036-C242_JeffersonCounty	Buyout Program - Housing Incentives
LBAP_HMID_LMHI_20-066-038-C251_RoseHill	Acquisition Program - Housing Incentives
LBAP_HMID_LMHI_20-066-038-C251_RoseHill_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_LMHI_20-066-039-C258_Orange	Acquisition Program - Housing Incentives
LBAP_HMID_LMHI_20-066-040-C259_Dickinson	Buyout Program - Housing Incentives
LBAP_HMID_LMHI_20-066-043-C300_JasperCounty	
LBAP_HMID_LMHI_20-066-044-C314_Beaumont	
LBAP_HMID_LMHI_20-066-048-C526_OrangeCounty_HI	
LBAP_HMID_LMI_20-066-035-C237_PineForest	Acquisition - general
LBAP_HMID_LMI_20-066-037-C245_Pearland	Buyout Program
LBAP_HMID_LMI_20-066-038-C251_RoseHill	Acquisition - general
LBAP_HMID_LMI_20-066-040-C259_Dickinson	
LBAP_HMID_UN_20-066-001-B956_MontgomeryCounty	Buyout Program
LBAP_HMID_UN_20-066-001-B956_MontgomeryCounty_DPA	Homeownership Assistance
LBAP_HMID_UN_20-066-001-B956_MontgomeryCounty	Housing Incentives





_HI	Housing Incentives
LBAP_HMID_UN_20-066-001- B956_MontgomeryCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-004-C033_VictoriaCounty LBAP_HMID_UN_20-066-005-C034_Wharton LBAP_HMID_UN_20-066-006-C038_FortBendCounty	Buyout Program
LBAP_HMID_UN_20-066-006- C038_FortBendCounty_DPA	Buyout Program - Down-Payment Assistance
LBAP_HMID_UN_20-066-006- C038_FortBendCounty_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-006- C038_FortBendCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-007-C041_Victoria	Buyout Program
LBAP_HMID_UN_20-066-007-C041_Victoria_RA	Relocation Assistance
LBAP_HMID_UN_20-066-008-C043_TexasCity	Buyout Program
LBAP_HMID_UN_20-066-008-C043_TexasCity_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-008-C043_TexasCity_RA	Relocation Assistance
LBAP_HMID_UN_20-066-009-C052_WhartonCounty	Buyout Program
LBAP_HMID_UN_20-066-010-C063_FayetteCounty LBAP_HMID_UN_20-066-010-C063_FayetteCounty_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-010- C063_FayetteCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-013-C095_LibertyCounty	Buyout Program
LBAP_HMID_UN_20-066-013-C095_LibertyCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-015-C108_NewtonCounty	Buyout Program
LBAP_HMID_UN_20-066-015- C108_NewtonCounty_DPA	Buyout Program - Down-Payment Assistance
LBAP_HMID_UN_20-066-015- C108_NewtonCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-017-C123_CorpusChristi	Pending Cancellation
LBAP_HMID_UN_20-066-019-C134_Nome LBAP_HMID_UN_20-066-020-C135_SanJacintoCounty	Buyout Program
LBAP_HMID_UN_20-066-020- C135_SanJacintoCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-021-C137_SourLake LBAP_HMID_UN_20-066-023-C168_Vidor LBAP_HMID_UN_20-066-023-C168_Vidor_DPA	Buyout Program
	Buyout Program - Down-Payment Assistance



LBAP_HMID_UN_20-066-023-C168_Vidor_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-023-C168_Vidor_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-024-C178_Silsbee	Buyout Program
LBAP_HMID_UN_20-066-024-C178_Silsbee_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-024-C178_Silsbee_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-025-C202_BridgeCity_DPA	Buyout Program - Homeownership Assistance
LBAP_HMID_UN_20-066-025-C202_BridgeCity_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-025-C202_BridgeCity_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-030-C224_Ingleside	Acquisition - general
LBAP_HMID_UN_20-066-030-C224_Ingleside_HI	Acquisition Program - Housing Incentives
LBAP_HMID_UN_20-066-031-C225_Jasper	Buyout Program
LBAP_HMID_UN_20-066-031-C225_Jasper_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-035-C237_PineForest_DPA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_UN_20-066-035-C237_PineForest_HI	Acquisition Program - Housing Incentives
LBAP_HMID_UN_20-066-035-C237_PineForest_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_UN_20-066-036-C242_JeffersonCounty	Buyout Program
LBAP_HMID_UN_20-066-036-C242_JeffersonCounty_DPA	Buyout Program - Down-Payment Assistance
LBAP_HMID_UN_20-066-036-C242_JeffersonCounty_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-036-C242_JeffersonCounty_RA	Buyout Program - Relocation Assistance
LBAP_HMID_UN_20-066-038-C251_RoseHill	Acquisition - general
LBAP_HMID_UN_20-066-038-C251_RoseHill_DPA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_UN_20-066-038-C251_RoseHill_HI	Acquisition Program - Housing Incentives
LBAP_HMID_UN_20-066-038-C251_RoseHill_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_UN_20-066-039-C258_Orange	Acquisition - general
LBAP_HMID_UN_20-066-039-C258_Orange_DPA	Acquisition Program - Down-Payment Assistance
LBAP_HMID_UN_20-066-039-C258_Orange_HI	Acquisition Program - Housing Incentives
LBAP_HMID_UN_20-066-039-C258_Orange_RA	Acquisition Program - Relocation Payments
LBAP_HMID_UN_20-066-040-C259_Dickinson	Buyout Program
LBAP_HMID_UN_20-066-040-C259_Dickinson_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-041-C266_HardinCounty	Buyout Program
LBAP_HMID_UN_20-066-043-C300_JasperCounty	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-043-C300_JasperCounty_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-044-C314_Beaumont	Buyout Program
LBAP_HMID_UN_20-066-	Buyout Program - Housing



044-C314_Beaumont_HI	Incentives
LBAP_HMID_UN_20-066-045-C444_Friendswood	Acquisition - general
LBAP_HMID_UN_20-066-045-C444_Friendswood_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_UN_20-066-046-C455_GalvestonCounty_ACQ	Acquisition - general
LBAP_HMID_UN_20-066-046-C455_GalvestonCounty_RA	Acquisition Program - Relocation Assistance
LBAP_HMID_UN_20-066-048-C526_OrangeCounty	Buyout Program
LBAP_HMID_UN_20-066-048-C526_OrangeCounty_DPA	Down-Payment Assistance
LBAP_HMID_UN_20-066-048-C526_OrangeCounty_HI	Buyout Program - Housing Incentives
LBAP_HMID_UN_20-066-048-C526_OrangeCounty_RA	Buyout Program - Relocation Assistance
LBAP_SMID_LMA_20-066-033-C229_GonzalesCounty	Buyout Program
LBAP_SMID_LMB_20-066-002-B957_AustinCounty	
LBAP_SMID_LMB_20-066-003-B966_GrimesCounty	
LBAP_SMID_LMB_20-066-011-C074_WallerCounty	
LBAP_SMID_LMB_20-066-012-C094_CaldwellCounty	
LBAP_SMID_LMB_20-066-014-C106_LeeCounty	
LBAP_SMID_LMB_20-066-016-C112_TylerCounty	
LBAP_SMID_LMB_20-066-018-C125_PolkCounty	
LBAP_SMID_LMB_20-066-026-C215_MilamCounty	
LBAP_SMID_LMB_20-066-027-C220_GoliadCounty	
LBAP_SMID_LMB_20-066-028-C222_BastropCounty	
LBAP_SMID_LMB_20-066-032-C226_KarnesCounty	
LBAP_SMID_LMH_20-066-002-B957_AustinCounty_RA	Buyout Program - Relocation Assistance
LBAP_SMID_LMH_20-066-003-B966_GrimesCounty_DPA	Buyout Program - Down-Payment Assistance
LBAP_SMID_LMH_20-066-003-B966_GrimesCounty_RA	Buyout Program - Relocation Assistance
LBAP_SMID_LMH_20-066-011-C074_WallerCounty_RA	
LBAP_SMID_LMH_20-066-012-C094_CaldwellCounty	
LBAP_SMID_LMH_20-066-014-C106_LeeCounty_RA	
LBAP_SMID_LMH_20-066-027-C220_GoliadCounty_RA	
LBAP_SMID_LMH_20-066-032-C226_KarnesCounty	
LBAP_SMID_LMH_20-066-033-	



		C229_GonzalesCounty	
		LBAP_SMID_LMHI_20-066-002-B957_AustinCounty	Buyout Program - Housing Incentives
		LBAP_SMID_LMHI_20-066-011-C074_WallerCounty	
		LBAP_SMID_LMHI_20-066-026-C215_MilamCounty	
		LBAP_SMID_LMHI_20-066-028-C222_BastropCounty	
		LBAP_SMID_UN_20-066-002-B957_AustinCounty	Buyout Program
		LBAP_SMID_UN_20-066-002-B957_AustinCounty_HI	Buyout Program - Housing Incentives
		LBAP_SMID_UN_20-066-002-B957_AustinCounty_RA	Buyout Program - Relocation Assistance
		LBAP_SMID_UN_20-066-011-C074_WallerCounty	Buyout Program
		LBAP_SMID_UN_20-066-011-C074_WallerCounty_RA	Buyout Program - Relocation Assistance
		LBAP_SMID_UN_20-066-016-C112_TylerCounty	Buyout Program
		LBAP_SMID_UN_20-066-018-C125_PolkCounty	
		LBAP_SMID_UN_20-066-026-C215_MilamCounty	
		LBAP_SMID_UN_20-066-026-C215_MilamCounty_HI	Buyout Program - Housing Incentives
		LBAP_SMID_UN_20-066-027-C220_GoliadCounty	Buyout Program
		LBAP_SMID_UN_20-066-027-C220_GoliadCounty_RA	Buyout Program - Relocation Assistance
		LBAP_SMID_UN_20-066-028-C222_BastropCounty	Buyout Program
		LBAP_SMID_UN_20-066-028-C222_BastropCounty_HI	Buyout Program - Housing Incentives
		LBAP_SMID_UN_20-066-032-C226_KarnesCounty	Buyout Program
		LBAP_SMID_UN_20-066-032-C226_KarnesCounty_RA	Buyout Program - Relocation Assistance
		LBAP_SMID_UN_20-066-033-C229_GonzalesCounty	Buyout Program
		LBAP_SMID_UN_20-066-033-C229_GonzalesCounty_RA	Buyout Program - Relocation Assistance
0008	Economic Revitalization Program	ERP_HMID_LMI	Economic Revitalization Program
		ERP_SMID_LMI	
0009	Homeowner Reimbursement	HRP_HMID_LMI	Homeowner Reimbursement Program
		HRP_HMID_UN	
		HRP_SMID_LMI	
		HRP_SMID_UN	
0010	PREPS Program	PREPS_HMID_UN	PREPS Program
		PREPS_SMID_UN	
0011	Affordable Rental Program	ARP_HMID_LMI	Affordable Rental Program
		ARP_SMID_LMI	
0012	State-Managed Harris County	HAP[Harris]_HMID_LMI	HC HAP State Run
		HAP[Harris]_HMID_UN	



0013	State-Managed City of Houston	HAP[Houston]_HMID_LMI	City of Houston HAP
		HAP[Houston]_HMID_UN	
0100	Empty		<i>No activities in this project</i>
0102	Empty 2		<i>No activities in this project</i>
1111	State MI Local Buyout/Acquisition		<i>No activities in this project</i>
1113	State MI Homeowner Assistance		<i>No activities in this project</i>
9999	Restricted Balance		<i>No activities in this project</i>
DELETED-	DELETED-ACTIVITIES (Temporary)		<i>No activities in this project</i>



# Activities

**Project # /** 0001 / Administration

**Grantee Activity Number:** ADMIN[INF PD HOLDING]

**Activity Title:** Administration

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

06/24/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

06/24/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 19,000,000.00	\$ 19,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 19,000,000.00</b>	<b>\$ 19,000,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 19,000,000.00	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 19,000,000.00

**Location Description:**

Areas impacted by disaster.

**Activity Description:**

Administration holding for Infrastructure programs.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: ADMIN[LBAP PD HOLDING]**

**Activity Title: Administration**

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

06/27/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 7,000,000.00	\$ 7,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 7,000,000.00</b>	<b>\$ 7,000,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 7,000,000.00	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
---------------------------------	--------------------------	------------------------





Horne LLP

Unknown

\$ 0.00

Texas General Land Office

State Agency

\$ 5,000,000.00

**Location Description:**

Areas impacted by disaster.

**Activity Description:**

Administration holding for Buyout & Acquisition Program.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: ADMINISTRATION**

**Activity Title: Administration**

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

06/22/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

06/22/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 220,833,794.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 220,833,794.00</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 220,833,794.00</b>	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization** **Organization Type** **Proposed Budget**



**Location Description:**

Areas impacted by disaster.

**Activity Description:**

State administrative costs including subrecipient administration costs will not exceed five (5) percent, \$251,210,750. Planning and administrative costs combined will not exceed 20 percent. The provisions outlined under 42 U.S.C. 5306(d) and 24 CFR §570.489(a)(1)(i) and (iii) will not apply to the extent that they cap state administration expenditures and require a dollar-for-dollar match of state funds for administrative costs exceeding \$100,000. Pursuant to 24 CFR §58.34(a)(3), except for applicable requirements of 24 CFR §58.6, administrative and management activities are exempt activities under this Action Plan. Once contracted, the GLO will allow the drawdown of pre-agreement costs associated with eligible disaster recovery activities dating back to the date of the disaster for subrecipients and the GLO with appropriate documentation. The GLO will retain the full 5% allocated for administrative costs associated with the CDBG-DR allocation for purposes of oversight, management, and reporting. The only exception will be an allowance for up to 2% of program amounts for costs associated with housing activities that require administrative type activities in Harris County and the city of Houston programs. Additionally, Harris County and Houston will be allowed to spend up to 10% of program amounts for costs directly related to implementation of housing activities and 6% for non-housing and infrastructure type activities. Once programs are identified by Harris County and Houston, administrative costs will be outlined in subsequent Action Plan Amendment budgets. Engineering and design activities will be capped at 15% of the total project award unless special services are necessary; subject to GLO approval. The GLO, Harris County, and the city of Houston will limit planning costs to 5% of each respective allocation to complete projects as defined in 24 CFR 570.205.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: HCADMIN\_DA\_NA\_19-147-002-B490**

**Activity Title: Administration**

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

02/10/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

08/15/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 21,985,706.00	\$ 21,985,706.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 21,985,706.00</b>	<b>\$ 21,985,706.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 21,985,706.00</b>	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
---------------------------------	--------------------------	------------------------



**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will use funding for administrative activities to utilize, expend and seek reimbursement for pre-award costs, for planning, purchase, and expansion of software systems; standing up of intake and call centers for Housing Programs; Program management; and administrative functions.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouADMIN\_DA\_NA\_21-134-000-C788**

**Activity Title: HOU Administration**

**Activity Type:**

Administration

**Project Number:**

0001

**Projected Start Date:**

01/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Administration

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 15,000,000.00	\$ 15,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 15,000,000.00</b>	<b>\$ 15,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 15,000,000.00</b>	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
---------------------------------	--------------------------	------------------------



**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will use funding for administrative activities to utilize, expand and seek reimbursement for pre-award cost, for planning, purchase, and expansion of software systems, standing up of intake and call centers for housing programs, program management, and administrative functions.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # / 0002 / Planning**

**Grantee Activity Number: HCPLAN\_DA\_NA\_19-147-002-B490**

**Activity Title: Harris County Planning**

**Activity Type:**

Planning

**Project Number:**

0002

**Projected Start Date:**

02/09/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

08/14/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 37,000,000.00	\$ 37,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 37,000,000.00</b>	<b>\$ 37,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 37,000,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

0.0

**Projected Accomplishments**

# of community engagement meetings/events

# of Plans or Planning Products

Activity funds eligible for DREF (Ike Only)

**Total**





**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 37,000,000.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will invest sufficient planning funds to accurately identify unmet needs, which will ensure that projects are implemented in a manner to achieve successful completion. Planning activities will enhance programs, operations, and knowledge for recovery. Planning activities will be prioritized as activities for planning and operations of disaster response and recovery programs, including policy-planning and management-capacity building and studies or plans for flood control, drainage improvement, affordable housing and fair housing, emergency management/operations, disaster response and recovery, health, infrastructure improvements, or other efforts to further recovery from Hurricane Harvey or mitigate future disasters and establish plans for comprehensive response and recovery efforts.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouPLN\_DA\_NA\_21-134-000-C788**

**Activity Title: HOU Planning**

**Activity Type:**

Planning

**Project Number:**

0002

**Projected Start Date:**

01/17/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 23,100,000.00	\$ 23,100,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 23,100,000.00</b>	<b>\$ 23,100,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 23,100,000.00</b>	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of community engagement meetings/events

# of Plans or Planning Products

Activity funds eligible for DREF (Ike Only)

**Total**

20



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 23,100,000.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston planning activities will include community engagement to inform the City's recovery plan development and to support various city-wide housing activities. The City may also use these funds to study specific topics related to mitigation or resilience or plan for specific projects that could address impacts of Hurricane Harvey or the recurring nature of disasters in Houston. The types of studies or plans could include flood control, drainage improvement, resilient housing solutions, fair housing, homelessness, surge protection, economic development, infrastructure improvements, or other efforts to further recovery from Hurricane Harvey, mitigate future damages and establish plans for comprehensive recovery efforts.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: PLANNING**

**Activity Title: State Planning**

**Activity Type:**

Planning

**Project Number:**

0002

**Projected Start Date:**

06/24/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Planning

**Projected End Date:**

06/24/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 90,510,446.00	\$ 90,510,446.00
B-18-DP-48-0001	\$ 47,175,000.00	\$ 19,637,910.80
<b>Total:</b>	<b>\$ 137,685,446.00</b>	<b>\$ 110,148,356.80</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 137,685,446.00</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

0.0

**Projected Accomplishments**

# of community engagement meetings/events

**Total**



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 137,685,446.00

**Location Description:**

Areas impacted by disaster.

**Activity Description:**

The GLO has allocated 5 percent for planning activities. Because of the vast nature of Hurricane Harvey disaster and the recurring nature of disasters in the region, the GLO will concentrate on regional approaches in addition to specific local solutions to promote sound longterm recovery.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # / 0003 / City of Houston**



**Grantee Activity Number: HouBP\_DA\_LMI\_21-134-000-C788\_ACQ**

**Activity Title: HOU Buyout**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0003

**Projected Start Date:**

01/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 44,930,861.00	\$ 44,930,861.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 44,930,861.00</b>	<b>\$ 44,930,861.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 44,930,861.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	37910	31335		82.66

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	
# of Multifamily Units	612
# of Housing Units	612



**Activity funds eligible for DREF (Ike Only)**

**Total acquisition compensation to owners**

**# of Parcels acquired voluntarily**

**# of Parcels acquired by admin settlement**

**# of Parcels acquired by condemnation**

**# of Properties**

<b>LMI%:</b>	82.66
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 44,930,861.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will offer a Buyout Program that will remove multifamily units from areas with high flood risk. The maximum assistance provided for the acquisition of each property will be limited to the current fair market value of the property, not to exceed the Program budget. Allowable costs can be applied to the following: Acquisition of existing multifamily properties and land to create green spaces and/or detention; post-closing costs related to acquiring the property; and demolition, which will serve to reduce density in vulnerable areas. The Program is voluntary and is intended to assist residents with moving out of areas that have been impacted by multiple disasters or are at high risk of flooding from future disasters. The Program is also intended to reduce the impact of future disasters while encouraging targeted revitalization efforts and the creation of open space. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HouBP\_DA\_LMI\_21-134-000-C788\_RA**

**Activity Title: HOU Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0003

**Projected Start Date:**

12/11/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,869,139.00	\$ 10,869,139.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 10,869,139.00</b>	<b>\$ 10,869,139.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 10,869,139.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	612		612	100.00
# Owner Households				0.0
# of Households	612		612	100.00





**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 10,869,139.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will offer relocation assistance that will assist multifamily units from areas with high flood risk. The Program is voluntary and is intended to assist residents with moving out of areas that have been impacted by multiple disasters or are at high risk of flooding from future disasters. The Program is also intended to reduce the impact of future disasters while encouraging targeted revitalization efforts and the creation of open space. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouERP\_DA\_LMI\_21-134-000-C788**

**Activity Title: HOU Economic Revitalization**

**Activity Type:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

0003

**Projected Start Date:**

01/18/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 18,888,904.00	\$ 18,888,904.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 18,888,904.00</b>	<b>\$ 18,888,904.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 18,888,904.00</b>	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	350		350	100.00
# of Permanent Jobs Retained				0.0
# of Permanent Jobs Created	350		350	100.00

**Projected Accomplishments**

# of Businesses	<b>Total</b>
-----------------	--------------



# of buildings (non-residential)

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 18,888,904.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will offer an Economic Revitalization Program, which will support a comprehensive recovery. The Activity will include creation or retention of jobs for LMI persons through the provision of capital, credit, and technical assistance to businesses, including microenterprises. Assistance may be provided through loans or grants, and assistance may be part of a revolving loan fund. Economic revitalization Activities must contribute to the long-term recovery and restoration of housing. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouHBAP\_DA\_LMI\_21-134-000-C788**

**Activity Title: HOU Homebuyer Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0003

**Projected Start Date:**

01/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,337,760.00	\$ 10,337,760.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 10,337,760.00</b>	<b>\$ 10,337,760.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 10,337,760.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	708		708	100.00
# of Households	708		708	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	708
# of Housing Units	708



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 10,337,760.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will provide a Homebuyer Assistance Program, which will assist eligible applicant households earning up to 120% of the AMI with purchasing a home. The Homebuyer Assistance Program will prioritize households that were impacted by Hurricane Harvey to facilitate the movement of LMI households into new homes after their homes were damaged by Hurricane Harvey. Assistance may include Down-payment Assistance, closing-cost assistance, principal buydowns, and other direct financial assistance to homebuyers to finance the purchase of a home. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouHBAP\_DA\_UN\_21-134-000-C788**

**Activity Title: HOU Homebuyer Assistance**

**Activity Type:**  
Homeownership Assistance (with waiver only)

**Project Number:**  
0003

**Projected Start Date:**  
01/04/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
City of Houston

**Projected End Date:**  
08/31/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 8,043,240.00	\$ 8,043,240.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 8,043,240.00</b>	<b>\$ 8,043,240.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 8,043,240.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	303			0.00
# of Households	303			0.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	303			



# of Multifamily Units

# of Housing Units

303

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 8,043,240.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will provide a Homebuyer Assistance Program, which will assist eligible applicant households earning up to 120% of the AMI with purchasing a home. The Homebuyer Assistance Program will prioritize households that were impacted by Hurricane Harvey to facilitate the movement of LMI households into new homes after their homes were damaged by Hurricane Harvey. Assistance may include Down-payment Assistance, closing-cost assistance, principal buydowns, and other direct financial assistance to homebuyers to finance the purchase of a home. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HouHoAP[CM]\_DA\_LMI\_21-134-000-C788**  
**Activity Title: HOU HAP City Managed Rehab. and Recon.**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures

**Activity Status:**  
 Under Way

**Project Number:**  
 0003

**Project Title:**  
 City of Houston

**Projected Start Date:**  
 01/17/2019

**Projected End Date:**  
 08/31/2025

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 55,406,935.00	\$ 55,406,935.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 55,406,935.00</b>	<b>\$ 55,406,935.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 55,406,935.00</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Owner Households	360		360	100.00
# of Households	360		360	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	360			
# of Housing Units	360			





- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # of Substantially Rehabilitated Units
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Units deconstructed
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels
- #Dishwashers replaced
- #Clothes washers replaced
- #Refrigerators replaced
- #Light fixtures (outdoors) replaced
- #Light Fixtures (indoors) replaced
- #Replaced hot water heaters
- #Replaced thermostats
- #Efficient AC added/replaced
- #High efficiency heating plants
- #Additional Attic/Roof Insulation
- #Energy Star Replacement Windows
- # of Properties

33

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 55,406,935.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will manage and complete the construction process for the rehabilitation or reconstruction of damaged homes on behalf of homeowners. The City anticipates contracting with a firm(s) to provide design and construction services for the rehabilitation or reconstruction of damaged properties. These activities will meet low to the moderate-income national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouHoAP[CM]\_DA\_UN\_21-134-000-C788**

**Activity Title: HOU HAP City Managed Rehab. and Recon.**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0003

**Projected Start Date:**

01/18/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 350,420.00	\$ 350,420.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 350,420.00</b>	<b>\$ 350,420.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 350,420.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	11			0.00
# of Households	11			0.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	11
# of Multifamily Units	
# of Housing Units	11
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	4
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

### Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Houston, City of	Local Government	\$ 350,420.00

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

### Activity Description:

The City of Houston will manage and complete the construction process for the rehabilitation or reconstruction of damaged homes on behalf of homeowners. The City anticipates contracting with a firm(s) to provide design and construction services for the rehabilitation or reconstruction of damaged properties. These activities will



meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouHoAP[Reimb]\_DA\_LMI\_21-134-000-C788**

**Activity Title: HOU HAP Reimbursement**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0003

**Project Title:**

City of Houston

**Projected Start Date:**

01/18/2019

**Projected End Date:**

08/31/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 8,214,948.00	\$ 8,214,948.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 8,214,948.00</b>	<b>\$ 8,214,948.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 8,214,948.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	221		221	100.00
# of Households	221		221	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	221



# of Multifamily Units	
# of Housing Units	221
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	2
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 8,214,948.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will offer a reimbursement option to households will have completed partial or full repairs on their homes before applying to the Program. These activities will meet low to the moderate-income national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: HouHoAP[Reimb]\_DA\_UN\_21-134-000-C788**

**Activity Title: HOU HAP Reimbursement**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0003

**Project Title:**

City of Houston

**Projected Start Date:**

01/17/2019

**Projected End Date:**

08/31/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,216,208.00	\$ 5,216,208.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 5,216,208.00</b>	<b>\$ 5,216,208.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,216,208.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	205			0.00
# of Households	205			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	205
# of Multifamily Units	
# of Housing Units	205
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	7
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Houston, City of	Local Government	\$ 5,216,208.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will offer a reimbursement option to households will have completed partial or full repairs on their homes before applying to the Program. These activities will meet the urgent need national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HouMFRP\_DA\_LMI\_21-134-000-C788**  
**Activity Title: HOU Multifamily Rental**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0003

**Projected Start Date:**  
01/04/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
City of Houston

**Projected End Date:**  
08/31/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 250,050,472.00	\$ 250,050,472.00
B-18-DP-48-0001	\$ 150,805,280.00	\$ 150,805,280.00
<b>Total:</b>	<b>\$ 400,855,752.00</b>	<b>\$ 400,855,752.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 400,855,752.00</b>	

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households	3572		3072	86.00
# of Households	3572		3072	86.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Multifamily Units	3572			
# of Housing Units	3572			



# of Targeted Section 3 Labor Hours  
 # of Section 3 Labor Hours  
 # of Total Labor Hours  
 Activity funds eligible for DREF (Ike Only)  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Houston, City of	Local Government	\$ 400,855,752.00

**Location Description:**

Activities to take place throughout in the City of Houston. Bellfort Park - 4135 West Bellfort, Houston, 77025, Edison Lofts - 7215 W Fuque St, Missouri City, 77489, 900 Winston - 900 Winston, Houston, 77009, South Rice - 5612 South Rice Ave, Houston, 77081, Briarwest Apartments - 12976 Westheimer Rd, Houston, 77077, McKee City Living - 650 McKee St, Houston, 77002, St Elizabeth Place - 4514 Lyons Ave, Houston, 77020, Gala at MacGregor - 102 Carson Ct, Houston, 77004, NHH Avenue J - 5220 Ave J, Houston, 77011, The Gale Winds - 5005 Irvington Blvd, Houston, 77009, Scott Street Lofts - 1320 Scott St, Houston, 77003, West Little York Apartments - 7925 West Little York Rd, Houston, 77040, Avenue on 34th - 2136 W 34th, Houston, 77018, Regency Lofts - 3232 Dixie Rd, Houston, 77021, Canal Lofts - 5601 Canal St, Houston, 77011, NHH Savoy - 6301 Savoy Dr, Houston, 77036, Heritage Senior Residences - 1120 Moy St, Houston, 77007, Dian Street Villas - 1433 Dian St, Houston, 77008, Ella Grand - 2077 South Gessner Rd, Houston, 77063, 2100 Memorial - 2100 Memorial, Houston, 77007, Richmond Senior - 5615 Richmond Ave, Houston, 77057, Summit at Renaissance Park - 12121 Greenspoint Dr, Houston, 77060, Caroline Lofts - 2403 Caroline St, Houston, 77004, Lockwood South - 733 N Drennan St, Houston, 77003, Connect South - 6440 Hillcroft Ave, Houston, 77074, Temenos Place - 1703 Gray St, Houston, 77003, 3300 Caroline Street - 3300 Caroline St, Houston, 77004, The Citadel on Elgin - 3353 Elgin St, Houston, 77004, W Leo Daniels - 8826 Harrell St, Houston, 77093, Hay Center Campus - 3131 Gulf Fwy, Houston, 77003, and Old Spanish Trail Lofts - 5520 Old Spanish Trl, Houston, 77023.

**Activity Description:**

The City of Houston will offer a Multifamily Rental Housing Program to LMI households. The Program will include new construction, acquisition, and/or rehabilitation of multifamily rental housing, and strategic land Acquisition for multifamily developments. The Program will address the affordable housing shortage and meet the needs of disaster-impacted rental households, including those in public housing. These activities will meet low to the moderate-income national objective. There are a total of 31 complex projects in this activity. The following complexes are rehabilitaton projects; Bellfort Park, St. Elizabeth Place, The Gale Winds, and W Leo Daniels. The following complexes are new construction projects; Edison Lofts, 900 Winston, South Rice, Briarwest Apartments, McKee City Living, Gala at MacGregor, NHH Avenue J, Scott Street Lofts, West Little York Apartments, Avenue on 34th, Regency Lofts, Canal Lofts, NHH Savoy, Heritage Senior Residences, Dian Street Villas, Ella Grand, 2100 Memorial, Richmond Senior, Summit at Renaissance Park, Caroline Lofts, Lockwood South, Connect South, Temenos Place, 3300 Caroline Street, The Citadel on Elgin, Hay Center Campus, and Old Spanish Trail Lofts.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** No

**Activity Supporting Documents:** None



**Environmental Reviews:** None

**Grantee Activity Number:** HouPS\_DA\_LMI\_21-134-000-C788

**Activity Title:** HOU Public Services

**Activity Type:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0003

**Project Title:**

City of Houston

**Projected Start Date:**

01/18/2019

**Projected End Date:**

08/31/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 20,000,000.00	\$ 20,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 20,000,000.00</b>	<b>\$ 20,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 20,000,000.00</b>	

---

**Benefit Report Type:**

Direct (Person)



## Ancillary Activities

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	30000		30000	100.00
# of Cases closed				0.0
# of Cases opened				0.0

## Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Houston, City of	Local Government	\$ 20,000,000.00

## Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

## Activity Description:

The City of Houston will provide public services which will provide a comprehensive approach to recovery for city residents. These services will support city residents in find housing, remedying housing issues, and/or becoming more resilient in future disasters, thus creating a stronger, more prepared community. Services will be made accessible to individuals with wide-ranging barriers through varying outreach strategies, partnerships with organizations serving people with disabilities, and accommodations, as needed. Public services may include housing counseling, legal assistance, transportation services, fair housing services, health/mental health services, employment training, workforce development, and other services to address the needs of those impacted by Hurricane Harvey. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: HouSFDP\_DA\_LMI\_21-134-000-C788**

**Activity Title: HOU Single Family Development**

**Activity Type:**

Construction of new housing

**Project Number:**

0003

**Projected Start Date:**

01/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

City of Houston

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 60,000,000.00	\$ 60,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 60,000,000.00</b>	<b>\$ 60,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 60,000,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	226		226	100.00
# of Households	226		226	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	226
# of Housing Units	226





- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Houston, City of	Local Government	\$ 60,000,000.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

The City of Houston will offer a Single Family Development Program to LMI homebuyers. This Program will work in conjunction with other recovery programs to provide housing options for those directly impacted by Hurricane Harvey and those indirectly impacted due to the resulting shortage of available housing. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** No

**Activity Supporting Documents:** None



**Grantee Activity Number: HouSRP\_DA\_LMI\_21-134-000-C788**

**Activity Title: HOU Small Rental**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0003

**Projected Start Date:**  
01/04/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
City of Houston

**Projected End Date:**  
08/31/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 12,943,423.00	\$ 12,943,423.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 12,943,423.00</b>	<b>\$ 12,943,423.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 12,943,423.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	31		31	100.00
# of Households	31		31	100.00
<b>Projected Accomplishments</b>		<b>Total</b>		
# of Multifamily Units		31		
# of Housing Units		31		



# of Targeted Section 3 Labor Hours  
 # of Section 3 Labor Hours  
 # of Total Labor Hours  
 Activity funds eligible for DREF (Ike Only)  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Houston, City of	Local Government	\$ 12,943,423.00

**Location Description:**

Activities to take place throughout in the City of Houston. The Berry Center - 3903 Aledo, 3907 Aledo, 4002 Elmwood, Houston, 77051, The Orchard at Hull - 6514 Calhoun St, Houston, 77021, Fulton and James - 2004 Fulton St, 2008 Fulton St, Houston, 77009, Old Spanish Trail Apartments - 3500 Old Spanish Trl, Houston, 77021, and Tabor Street Homes - 1404 Tabor St, Houston, 77009.

**Activity Description:**

The City of Houston will provide a Small Rental Program to rebuild the affordable rental housing stock by rehabilitating small rental properties (defined in this program as individual buildings with no more than 7 residential units) and create new housing stock through infill development of new small rental properties. The Program will provide financial assistance through forgivable loans to property owners and developers who serve an LMI market. These activities will meet low to the moderate-income national objective. There are a total of small rental projects in this activity. All complexes are new construction projects; The Berry Center, The Orchard at Hull, Fulton and James, Old Spanish Trail Apartments, and Tabor Street Homes.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** No

**Activity Supporting Documents:** None

---

**Project # / 0004 / Harris County**

**Grantee Activity Number: HCARP\_DA\_LMI\_19-147-002-B490**

**Activity Title: HC Affordable Rental Program**

**Activity Type:**

Affordable Rental Housing

**Project Number:**

0004

**Projected Start Date:**

02/09/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/14/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 144,388,178.00	\$ 144,388,178.00
B-18-DP-48-0001	\$ 100,000,000.00	\$ 100,000,000.00
<b>Total:</b>	<b>\$ 244,388,178.00</b>	<b>\$ 244,388,178.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 244,388,178.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	2202		1937	87.97
# of Households	2202		1937	87.97

**Projected Accomplishments**

	<b>Total</b>
# of Multifamily Units	2202
# of Housing Units	2202



# of Targeted Section 3 Labor Hours  
 # of Section 3 Labor Hours  
 # of Total Labor Hours  
 Activity funds eligible for DREF (Ike Only)  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Harris, County	Local Government	\$ 244,388,178.00

**Location Description:**

Activities shall take place in Harris County. The Arbor at Wayforest - 17744 Wayforest Dr, Houston, 77060, Seaside Lodge at Chesapeake Bay - 2802 Larrabee St, Seabrook, 77586, Kingsland Park - 23420 Kingsland Blvd, Katy, 77450, Granada Terrace Apartments - 1301 Avenue A, South Houston, 77587, The Hollows - 2212 Dell Dale St, Houston, 77049, Enclave at Lake Pointe - 12410 N Lake Houston Pkwy, Houston, 77044, Northwood Apartments - 12620 Eastex Fwy, Houston, 77039, Light Rail Lofts - 4600 Main St, Houston, 77002, Bluestem Apartments (North Lake Houston) - 12103 S Sam Houston Pkwy N, Houston, 77044, Sunrise Lofts - 3103 McKinney, Houston, 77003, The Residences at Arbor Oaks - 13101 Jones Rd, Houston, 77070, First Met Senior Apartments - 8870 W Samuel Houston Pkwy, Houston, 77040, The HAY Center Campus - 3131 Gulf Fwy, Houston, 77003, Temenos IV - 1703 Gray St, Houston, 77003, and 3300 Caroline Street - 3300 Caroline St, Houston, 77004.

**Activity Description:**

Harris County will offer an affordable rental program that will provide affordable housing units for low to moderate income households. The affordable rental program is designed to provide funds for case-management services for displaced renter households and acquisition, rehabilitation, reconstruction, and new construction of affordable multi-family Housing projects in areas impacted by Hurricane Harvey. These activities will meet low to moderate income national objective. There are a total of 15 complex projects in this activity. The following complexes are rehabilitation projects; Granada Terrace Apartments, and Light Rail Lofts. The following complexes are new construction projects; The Arbor at Wayforest, Seaside Lodge at Chesapeake Bay, Kingsland Park, The Hollows, Enclave at Lake Pointe, Northwood Apartments, Bluestem Apartments (North Lake Houston), Sunrise Lofts, The Residences at Arbor Oaks, First Met Senior Apartments, The HAY Center Campus, Temenos IV, and 3300 Caroline Street.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCARP\_DA\_LMI\_19-147-002-B490\_PS**

**Activity Title: HC Affordable Rental Program**

**Activity Type:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

02/08/2019

**Projected End Date:**

08/13/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,500,000.00	\$ 4,500,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,500,000.00</b>	<b>\$ 4,500,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 4,500,000.00	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	500		500	100.00
# of Cases closed				0.0
# of Cases opened				0.0



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 4,500,000.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will offer case management services for low to moderate income households of the Affordable Rental Program. The affordable rental program is designed to provide funds for case-management services for displaced renter households and acquisition, rehabilitation, reconstruction, and new construction of affordable multi-family Housing projects in areas impacted by Hurricane Harvey. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCBP\_DA\_LMH\_19-147-002-B490\_HA**

**Activity Title: HC Buyout & Acquisition**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0004

**Projected Start Date:**

12/07/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 245,000.00	\$ 245,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 245,000.00</b>	<b>\$ 245,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 245,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	40		40	100.00
# of Households	40		40	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	40
# of Multifamily Units	





**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris County	Local Government	\$ 0.00
Harris, County	Local Government	\$ 0.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will purchase—from voluntarily selling homeowners—homes damaged by Hurricane Harvey and/or located in areas of severe flood risk and remove the homes, which will assist the homeowners in moving out of harm’s way of future disasters. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCBP\_DA\_LMHI\_19-147-002-B490\_HI**

**Activity Title: HC Buyout & Acquisition**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0004

**Projected Start Date:**

12/07/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,000,000.00	\$ 2,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,000,000.00</b>	<b>\$ 2,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,000,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	130		130	100.00
# of Households	130		130	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	130



# of Multifamily Units

# of Housing Units

130

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris County	Local Government	\$ 0.00
Harris, County	Local Government	\$ 0.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will purchase—from voluntarily selling homeowners—homes damaged by Hurricane Harvey and/or located in areas of severe flood risk and remove the homes, which will assist the homeowners in moving out of harm’s way of future disasters. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCBP\_DA\_LMHI\_19-147-002-B490\_RA**

**Activity Title: HC Buyout & Acquisition**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0004

**Projected Start Date:**

12/07/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 30,255,000.00	\$ 30,255,000.00
B-18-DP-48-0001	\$ 80,000,000.00	\$ 80,000,000.00
<b>Total:</b>	<b>\$ 110,255,000.00</b>	<b>\$ 110,255,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 110,255,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	600		600	100.00
# of Households	600		600	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris County	Local Government	\$ 0.00
Harris, County	Local Government	\$ 0.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County purchase—from voluntarily selling homeowners—homes damaged by Hurricane Harvey and/or located in areas of severe flood risk and remove the homes, which will assist the homeowners in moving out of harm's way of future disasters. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCBP\_DA\_LMI\_19-147-002-B490\_ACQ**

**Activity Title: HC Buyout & Acquisition**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0004

**Projected Start Date:**

02/09/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/14/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 81,510,829.00	\$ 81,510,829.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 81,510,829.00</b>	<b>\$ 81,510,829.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 81,510,829.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	320		320	100.00
# of Households	320		320	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	320
# of Housing Units	320



**Activity funds eligible for DREF (Ike Only)**

**Total acquisition compensation to owners**

**# of Parcels acquired voluntarily**

**# of Parcels acquired by admin settlement**

**# of Parcels acquired by condemnation**

**# of Properties**

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 81,510,829.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will offer buyout assistance for households and commercial properties. Assistance will be provided to homeowners and commercial property owners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: HComBP\_DA\_LMI\_19-147-002-B490\_ACQ**

**Activity Title: HC Commercial Buyout**

**Activity Type:**

Acquisition - general

**Project Number:**

0004

**Projected Start Date:**

02/10/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 8,797,872.00	\$ 8,797,872.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 8,797,872.00</b>	<b>\$ 8,797,872.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 8,797,872.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	20		20	100.00
# of Households	20		20	100.00
# of Permanent Jobs Created				0.0

**Projected Accomplishments** **Total**





# of Singlefamily Units	20
# of Multifamily Units	
# of Housing Units	20
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Harris, County	Local Government	\$ 8,797,872.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will purchase—from voluntarily selling commercial property owners—commercial properties damaged by Hurricane Harvey and/or located in areas of severe flood risk and remove the structure, which will assist the owners in moving out of harm’s way of future disasters. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HComBP\_DA\_LMI\_19-147-002-B490\_RA**

**Activity Title: HC Commercial Buyout**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0004

**Projected Start Date:**

12/07/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,500,000.00	\$ 4,500,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,500,000.00</b>	<b>\$ 4,500,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,500,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	20		20	100.00
# of Households	20		20	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 4,500,000.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will purchase—from voluntarily selling commercial property owners—commercial properties damaged by Hurricane Harvey and/or located in areas of severe flood risk and remove the structure, which will assist the owners in moving out of harm's way of future disasters. These activities will meet low to the moderate-income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

08/07/2019

**Projected End Date:**

08/16/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 40,713,729.88	\$ 40,713,729.88
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 40,713,729.88</b>	<b>\$ 40,713,729.88</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 40,713,729.88</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	18430		12666	68.72

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	9604



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 40,713,729.88

**Location Description:**

Activities to take place in Harris County at Harris County Flood Control District – Lauder Stormwater Detention Basin, Little York and Hopper Detention Basins and Channel - Drainage Improvements, Harris County Engineering - Street and Drainage Improvements, Harris County Flood Control District (HCFCD) – Smith Road Channel Diversion – Drainage Improvements, and Harris County Flood Control District (HCFCD) – Mercer Arboretum Detention Basin.

**Activity Description:**

Harris County Flood Control District (HCFCD) – Lauder Stormwater Detention Basin Drainage Improvements - Harris County shall make improvements to the P138-01-01 tributary by constructing a new in-line stormwater detention basin for the Greens Bayou watershed, excavating material, and completing associated site work and appurtenances.  
Harris County Flood Control District (HCFCD) – Little York & Hopper Detention Basins and Channel – Drainage Improvements - Harris County will construct 2 new stormwater detention basins, to include excavation of material and reshaping of land; install a culvert; and complete associated site work and appurtenances.  
Harris County Engineering - Street and Drainage Improvements - Harris County shall reconstruct pavement. The project will include the acquisition of land, installation of culverts, installation of high-density polyethylene pipe, installation of outfall structures with armoring, and completion of all associated site work and appurtenances.  
Harris County Flood Control District (HCFCD) – Smith Road Channel Diversion – Drainage Improvements - Harris County shall construct concrete pipe and complete all associated site work and appurtenances.  
Harris County Flood Control District (HCFCD) – Mercer Arboretum Detention Basin - Harris County shall acquire several tracts of undeveloped property, construct a stormwater detention basin, and complete all associated site work and appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0004

**Projected Start Date:**

08/07/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/16/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 20,131,038.32	\$ 20,131,038.32
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 20,131,038.32</b>	<b>\$ 20,131,038.32</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 20,131,038.32</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

129055

**Low**

**Mod**

77565

**Low/Mod%**

60.10

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



# of Elevated Structures

# of Non-business Organizations benefitting

# of public facilities 8

LMI%:	60.1
-------	------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Harris, County	Local Government	\$ 20,131,038.32

**Location Description:**

Activities to take place in Harris County at Precinct2gether, Inc - Channelview Wellness Pod Complex - 16003 Lorenzo Street. HCPH/Precinct 2 - East Harris County Healthcare and Social Services Hub - 15430 East Freeway. Asian American Health Coalition of Greater Houston Area - HOPE Health and Wellness Center - 13800 Bellaire Boulevard. Covenant House Texas - Emergency Shelter - 1111 Lovett Boulevard. Harris County Public Health - Sheldon Health and Services Hub - 8530 C.E. King Parkway.

**Activity Description:**

Harris County shall provide neighborhood facility improvements, as outlined for the following projects.

Precinct2gether, Inc - Channelview Wellness Pod Complex - construct 4 prefabricated, self-contained permanent medical units. Construction will include new utility connections, foundations, canopies, decking with ramps/stairs, signage, fencing, installation of an emergency generator, fencing and associated site work and appurtenances.

Harris County Public Health (HCPH)/Precinct 2 - East Harris County Healthcare and Social Services Hub - acquire property and construct a healthcare and service facility. The project will include demolition, construction of parking spaces, a pad for mobile clinic access, installation of an emergency generator, and associated site work and appurtenances.

Asian American Health Coalition of Greater Houston Area - HOPE Health and Wellness Center - acquire property and construct a health and wellness center. The project will include construction of an expanded detention pond, site drainage, and all associated site work and appurtenances.

Covenant House Texas - Emergency Shelter - demolish the Covenant House Texas shelter facility and construct a new emergency shelter facility, including all associated site work and appurtenances. These activities will meet low to the moderate-income national objective.

Harris County Public Health Sheldon Health and Services Hub - renovate an interior area in the Reserve Officers' Training Corps building on the campus of the C.E. King Middle School to provide health services.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_PS**

**Activity Title: Public Services**

**Activity Type:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

08/07/2019

**Projected End Date:**

08/16/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,097,432.98	\$ 4,097,432.98
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,097,432.98</b>	<b>\$ 4,097,432.98</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,097,432.98</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

<b># of Persons</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
	159170		93270	58.6

<b>LMI%:</b>	58.6
--------------	------





**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 4,097,432.98

**Location Description:**

Harris County Transit Services - Disaster Recovery Transportation Services- Bus Transportation services offered to the Crosby, Barrett Station, Sheldon, Channelview, Cloverleaf, Parkway and Pine Trails areas of Harris County.

**Activity Description:**

Harris County shall provide 5 scheduled, fixed routes using 1 bus each to provide bus service to the Crosby, Barrett Station, Sheldon, Channelview, Cloverleaf, Parkway and Pine Trails areas of Harris County. Each route will have stops designed to be serviced at least once per hour or with less headway when possible. Routes will offer transfer connections between proposed routes and the Houston METRO system and with other existing Harris county Transit Services routes. The project will include the purchase of bus service for approximately 51,150 operating hours, approximately 13,090 ADA paratransit trips, bus stop signs and pole installations, and system management. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCompApp\_DA\_LMI\_19-147-002-B490\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

08/07/2019

**Projected End Date:**

08/16/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,765,059.57	\$ 2,765,059.57
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,765,059.57</b>	<b>\$ 2,765,059.57</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,765,059.57</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
12820		8660	67.55

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
28700

<b>LMI%:</b>	67.55
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 2,765,059.57

**Location Description:**

Activities to take place in Harris County at Sunbelt FWSD ¿ Fairgreen and Sunbelt FWSD ¿ High Meadows.

**Activity Description:**

Harris County shall replace approximately 17,600 LF of existing sanitary sewer lines with high-density polyethylene pipes throughout the Fairgreen subdivision. Additionally, shall replace approximately 11,100 LF of existing sanitary sewer lines with high-density polyethylene pipes throughout the High Meadows subdivision. Project shall include replacement of service leads and associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCompApp\_DA\_UN\_19-147-002-B490\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

08/07/2019

**Projected End Date:**

08/16/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 7,354,597.88	\$ 7,354,597.88
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 7,354,597.88</b>	<b>\$ 7,354,597.88</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 7,354,597.88</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

8740

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

8315

<b>LMI%:</b>	9.5
--------------	-----

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Harris, County	Local Government	\$ 7,354,597.88

**Location Description:**

Activities to take place in Harris County at City of Southside Place – Drainage Improvements and City of West University Place – University Boulevard Drainage Improvements.

**Activity Description:**

Harris County shall improve drainage by installing reinforced concrete pipe and pavement and completing associated appurtenances in the north drainage area. The project will also include installing reinforced concrete pipe and pavement and completing associated appurtenances in the south drainage area. And increase drainage system conveyance and capacity by installing concrete box culverts and completing all associated site work and appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCHAP\_DA\_LMI\_19-147-002-B490**

**Activity Title: HC HAP**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0004

**Projected Start Date:**

02/09/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/14/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 30,367,406.20	\$ 30,367,406.20
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 30,367,406.20</b>	<b>\$ 30,367,406.20</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 30,367,406.20</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	105		105	100.00
# of Households	105		105	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	105
# of Housing Units	105



# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

# of Elevated Structures

105

# of Substantially Rehabilitated Units

# ELI Households (0-30% AMI)

Activity funds eligible for DREF (Ike Only)

#Units with other green

#Units deconstructed

#Sites re-used

#Units exceeding Energy Star

#Units with bus/rail access

#Low flow showerheads

#Low flow toilets

#Units with solar panels

#Dishwashers replaced

#Clothes washers replaced

#Refrigerators replaced

#Light fixtures (outdoors) replaced

#Light Fixtures (indoors) replaced

#Replaced hot water heaters

#Replaced thermostats

#Efficient AC added/replaced

#High efficiency heating plants

#Additional Attic/Roof Insulation

#Energy Star Replacement Windows

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Harris, County	Local Government	\$ 30,367,406.20

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will provide homeowner rehabilitation and reconstruction assistance activities. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet low to moderate income national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: HCHAP\_DA\_LMI\_19-147-002-B490\_PS**

**Activity Title: HC HAP**

**Activity Type:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

02/08/2019

**Projected End Date:**

08/13/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,400,000.00	\$ 1,400,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,400,000.00</b>	<b>\$ 1,400,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,400,000.00	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	140		140	100.00
# of Cases closed				0.0
# of Cases opened				0.0



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 1,400,000.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will provide homeowner case management services. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston who benefitted from the HAP program. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCHAP\_DA\_UN\_19-147-002-B490**

**Activity Title: HC HAP**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

02/09/2019

**Projected End Date:**

08/14/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 12,157,459.80	\$ 12,157,459.80
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 12,157,459.80</b>	<b>\$ 12,157,459.80</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 12,157,459.80</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	45			0.00
# of Households	45			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	45
# of Multifamily Units	
# of Housing Units	45
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	45
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 12,157,459.80

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**



Harris County will provide homeowner rehabilitation and reconstruction assistance activities. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCHAP\_DA\_UN\_19-147-002-B490\_PS**

**Activity Title: HC HAP**

**Activity Type:**

Public services

**Project Number:**

0004

**Projected Start Date:**

02/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/13/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 600,000.00	\$ 600,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 600,000.00</b>	<b>\$ 600,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 600,000.00</b>	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	60			0.00
# of Cases closed				0.0
# of Cases opened				0.0



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 600,000.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will provide homeowner case management activities. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston who benefitted from the HAP program. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCHRP\_DA\_LMI\_19-147-002-B490**

**Activity Title: HC Reimbursement**

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
0004

**Project Title:**  
Harris County

**Projected Start Date:**  
02/10/2019

**Projected End Date:**  
08/15/2025

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 27,716,119.00	\$ 27,716,119.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 27,716,119.00</b>	<b>\$ 27,716,119.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 27,716,119.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	840		840	100.00
# of Households	840		840	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	840			
# of Housing Units	840			





- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # of Substantially Rehabilitated Units
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Units deconstructed
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels
- #Dishwashers replaced
- #Clothes washers replaced
- #Refrigerators replaced
- #Light fixtures (outdoors) replaced
- #Light Fixtures (indoors) replaced
- #Replaced hot water heaters
- #Replaced thermostats
- #Efficient AC added/replaced
- #High efficiency heating plants
- #Additional Attic/Roof Insulation
- #Energy Star Replacement Windows
- # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Harris, County	Local Government	\$ 27,716,119.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will offer a reimbursement program to assist low to moderate income households. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet low to moderate income national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



# Grantee Activity Number: HCHRP\_DA\_UN\_19-147-002-B490

## Activity Title: HC Reimbursement

### Activity Type:

Rehabilitation/reconstruction of residential structures

### Project Number:

0004

### Projected Start Date:

02/10/2019

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Harris County

### Projected End Date:

08/15/2025

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 26,629,213.00	\$ 26,629,213.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 26,629,213.00</b>	<b>\$ 26,629,213.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 26,629,213.00</b>	

---

### Benefit Report Type:

Direct (Households)

### Ancillary Activities

None

### Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	360			0.00
# of Households	360			0.00

### Projected Accomplishments

Total



# of Singlefamily Units	360
# of Multifamily Units	
# of Housing Units	360
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 26,629,213.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**



Harris County will offer a reimbursement program to assist urgent need households. Assistance will be provided to homeowners located in Harris County and outside the city limits of Houston. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCMOD\_DA\_LMI\_19-147-002-B490\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0004

**Projected Start Date:**

08/07/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/16/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 57,924,884.63	\$ 57,924,884.63
B-18-DP-48-0001	\$ 25,000,000.00	\$ 25,000,000.00
<b>Total:</b>	<b>\$ 82,924,884.63</b>	<b>\$ 82,924,884.63</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 82,924,884.63</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
59131		36840	62.30

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

114846

<b>LMI%:</b>	58.3
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris County	Local Government	\$ 0.00
Harris, County	Local Government	\$ 67,553,764.90

**Location Description:**

Activities to take place in Harris County.

Beaumont Place - located southeast of the intersection of Beltway 8 and Beaumont Highway. The project area is generally bound on the north by Elderberry Lane, south by Flagstaff Lane, west by Hartman Road, and east by Rimwood Road.

Kingslake Forest - located west of the intersection of Lockwood Road and N Lake Houston Parkway. The project area is generally bound on the north by Drummond Park Drive, south by N Lake Houston Parkway, east by Currin Forest Drive, and west by Haraldson Forest Drive.

High Meadows (West of JFK) - a single-family residential subdivision located west of the intersection of Lauder Road and John F. Kennedy Blvd. The project area is generally bound on the north by Lauder Road, south by Aldine Mail Route Road, east by John F. Kennedy Blvd, and west by Aldine ISD undeveloped parcels. Holderrieth Drainage is generally bound on the east by Huffsmith-Kohrville Rd and west by Hwy 249.

City of Deer Park Bayou Bend regional detention facility and drainage - generally bound on the north by Pickerton Drive, south by Temperance Lane, east by Center Street, and west by Drainage Ditch B114-00-00.

City of La Porte Northside Neighborhood drainage - generally bound on the east by North 7th Street and west by North 11th Street.

Zube Park drainage - located at 17701 Becker Road, Hockley, Texas and the project area is generally bound on the north by Bauer-Hockley Road, south by US-290, east by Becker Road, and west by Roberts Road.

City of Pasadena - Armand Bayou Upper reaches drainage area is located along Red Bluff Road and generally bound on the north by Center Street and south by Big Island Slough (Channel B-106).

City of South Houston Drainage Project Site #1 - generally bound to the north by Kolb Road, south by Avenue G, east by Dumont Street, and west by 13th Street. Project Site #2 is generally bound to the north by College Avenue, south by Genoa Street, east by State Street, and west by Austin Street. Project Site #3 is generally bound to the west by Main Street and east by Caniff Ditch.

City of Katy Drainage Improvements - bound on the north by Morton Road, on the south by Garden Villa Drive, on the east by Fortuna Drive, and on the west by Patna Drive.

Barrett Station Drainage Improvements - located in the San Jacinto River watershed.

Western Homes Drainage Improvements - located in the Greens Bayou watershed.

Cypress Place Subdivision Drainage Improvements Phase II - located in the Cypress Place Subdivision along Cypress Place Drive, Cypress Court, and Cypress Way.

Harris County Flood Control District (HCFCD) Mercer Arboretum Detention Basin - located at a site west of the Mercer Botanic Gardens in the Cypress Creek watershed. The site is east of West Hardy Street Road, north of Cypress Creek Parkway, west of Hollyberry Drive, and south of K100-00-00 Cypress Creek.

**Activity Description:**

Harris County at Precinct 1- Beaumont Place Drainage Improvements shall increase drainage system conveyance and capacity by regrading approximately twenty-nine thousand six hundred thirty-five linear feet (29,635 LF) of existing ditch; installing concrete and rip-rap in existing drainage ditch; upsizing existing driveway culverts and street crossings; installing concrete box stormwater storage; and completing associated appurtenances

Precinct 1 - Kingslake Forest Drainage Improvements shall increase drainage system conveyance and capacity by upsizing approximately four thousand eight hundred twenty linear feet (4,820 LF) of existing storm sewer, constructing a detention pond adjacent to the existing Harris County Flood Control District P127-00-00 channel, constructing outfalls, and completing associated appurtenances and any necessary pavement repairs

Precinct 2- High Meadows Drainage Improvements shall excavate and install new ditches, install approximately five thousand six hundred ten linear feet (5,610 LF) of enclosed storm sewer system with reinforced concrete pipes and inlets, construct outfalls, reconstruct or repair associated roads, and complete associated appurtenances.

Precinct 4 - Holderrieth Drainage Improvements improve drainage system conveyance and capacity by installing approximately 7,920 LF of storm sewer, inlets, manholes, associated street improvements, including removing and replacing the existing asphalt road with approximately 42,240 SY of concrete street, curb and gutter, median, sidewalk improvements, traffic signals, and bridge expansion, and complete associated site work and appurtenances.

City of Deer Park - Bayou Bend Regional Detention Facility and Drainage Improvements construct a new 35 AF detention pond and associated site work, rehabilitate and install approximately 3,600 LF of storm sewer with concrete pipes, grade ditches, install storm sewer inlets, culverts, and complete associated appurtenances.



City of La Porte - Northside Neighborhood Drainage Improvements shall increase drainage system conveyance and capacity by upsizing approximately two thousand six hundred fifty linear feet (2,650 LF) of storm sewer system with reinforced concrete box; constructing four off-site detention ponds; installing junction boxes with associated waterline improvements, including fire hydrant replacement and the installation of approximately four hundred linear feet (400 LF) of waterline; and completing associated appurtenances.

Zube Park Drainage Improvements increase the storage volume of the Zube Park Stormwater Detention Basin by excavating and disposing of material and completing associated site work and appurtenances.

City of Pasadena - Drainage Improvements for Armand Bayou Upper Reaches reduce flooding in the target area north of Fairmont Parkway by constructing an approximately 18,000 LF overflow flood channel. Construction shall consist of excavating and regrading material, disposing of excavated material, installing manholes and 1,800 LF of storm sewer by tunneling, and completing associated site work and appurtenances.

City of South Houston - Drainage Improvements shall increase drainage system conveyance and capacity by improving approximately fourteen thousand two hundred six linear feet (14,206 LF) of street and roadside ditches, storm sewer, storm sewer inlets and manholes and shall complete associated appurtenances.

City of Katy – Drainage Improvements shall improve sheet flow conveyance of floodwaters from Morton Road and the surrounding drainage area by installing approximately three thousand four hundred linear feet (3,400 LF) of six-inch concrete pavement, approximately four thousand four hundred linear feet (4,400 LF) of six-inch concrete curb, approximately seven hundred fifty linear feet (750 LF) of six-inch concrete driveways, approximately two thousand nine hundred linear feet (2,900 LF) of four-foot sidewalks, and approximately four thousand linear feet (4,000 LF) of main storm sewer lines and completing associated appurtenances.

Barrett Station - Drainage Improvement shall increase drainage system conveyance and capacity by cleaning and regrading approximately twelve thousand eight hundred linear feet (12,800 LF) of existing roadside and non-roadside ditches, upsizing driveway culverts, and completing associated appurtenances.

Western Homes - Drainage Improvements shall improve drainage systems by installing eight thousand four hundred eighty-five linear feet (8,485 LF) of new storm sewer under all roadway ditches, restore ditch and pipe culverts, and restore or reconstruct associated roads as needed.

Cypress Place Subdivision - Drainage Improvements Phase II - shall improve drainage systems by installing approximately six thousand seven hundred twenty linear feet (6,720 LF) of underground storm sewer, increasing the size of driveway culverts, and regrading ditches. Construction will include the installation of manholes, junction boxes, inlets, and completion of associated appurtenances.

Harris County Flood Control District (HCFCD) Mercer Arboretum Detention Basin - shall acquire several tracts of undeveloped property, construct a stormwater detention basin, and complete all associated site work and appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCMOD\_DA\_LMI\_19-147-002-B490\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0004

**Projected Start Date:**

08/07/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/16/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,812,234.04	\$ 4,812,234.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 4,812,234.04</u></b>	<b><u>\$ 4,812,234.04</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,812,234.04</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

15255

**Low**

**Mod**

9845

**Low/Mod%**

64.54

**Projected Accomplishments**

# of Elevated Structures

# of public facilities

**Total**

1



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 4,812,234.04

**Location Description:**

Construction shall take place in Harris County at City of Humble Fire Station South Houston Ave. from north of Cedar Pond Dr. to south of Carpenter Rd.

**Activity Description:**

Harris County shall construct a new 15,000 sq. ft. fire station on the south side of the City of Humble and shall complete all associated site work and appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** HumbleB490\_LMISD.pdf

---



**Grantee Activity Number: HCMOD\_DA\_LMI\_19-147-002-B490\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

08/07/2019

**Projected End Date:**

08/16/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 19,743,526.60	\$ 19,743,526.60
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 19,743,526.60</b>	<b>\$ 19,743,526.60</b>
Other Funds:	\$ 0.00	
Total:	\$ 19,743,526.60	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	35540		20865	58.71

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	170122
# of public facilities	5

<b>LMI%:</b>	58.71
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 19,743,526.60

**Location Description:**

Activities to take place in Harris County at City of Galena Park Sanitary Sewer Manor Lift Station, High School Lift Station, 3rd and Crown Lift Station and City of Galena Park Sewer Improvements. City of Jacinto City Wastewater Treatment Plant and City of Baytown - East Wastewater Treatment Plant.

**Activity Description:**

Harris County will provide sewer Infrastructure improvements to City of Galena Park Sanitary Sewer address inflow and infiltration issues within Galena Park by rehabilitating 3 lift stations to include the wet well structures, mechanical pumps, pipes and valves, and electrical motor control centers, and completing associated site work and appurtenances as well as sewer improvements to include replacing approximately 75,000 LF of sanitary sewer line, installing manholes and cleanouts, and completing related street repair and associated appurtenances.

City of Jacinto City Wastewater Treatment Plant (WWTP) increase the processing capacity of the Jacinto City WWTP by rehabilitating the headworks and complete associated appurtenances.

City of Baytown - East Waste Water Treatment Plant repair and rehabilitate the Baytown East District Wastewater Treatment Plant (EDWWTP) by elevating and replacing the Plant Operations building, replacing the existing return-activated sludge (RAS) pumps and motors for clarifier No. 1 and clarifier No. 2, replacing the existing waste-activated sludge (WAS) pumps and motors for clarifier No. 1 and clarifier No. 2, and completing associated site work and appurtenances.

These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HCMOD\_DA\_UN\_19-147-002-B490\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0004

**Projected Start Date:**

08/07/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/16/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 15,307,324.48	\$ 15,307,324.48
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 15,307,324.48</b>	<b>\$ 15,307,324.48</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 15,307,324.48</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

21608

2470

11.43

**Projected Accomplishments**

# of Elevated Structures

**Total**

Activity funds eligible for DREF (Ike Only)



# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 10085

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 15,307,324.48

**Location Description:**

Activities to take place in Harris County. City of Friendswood Forest Bend Detention Pond - 4300 Laura Leigh Drive, and is generally bound by Ravine Drive to the north, FM 528 to the south, Townes Road to the east, and Clear Creek to the west. City of Bellaire Drainage Improvements - Mimosa Street, Chelsea Street, Cedar Street, and Larch Lane. Bernadine Drainage Improvements -project area is generally bound on the north by Craigwood Lane, south by Mile Drive, west by Tall Forest Drive, and east by East Morgan Drive. The project is in the White Oak Bayou watershed.

**Activity Description:**

Harris County at City of Friendswood Forest Bend Detention Pond will construct a new stormwater detention pond with associated site work, conduct excavation and installation of concrete pad and pipes and landscaping lighting, and complete associated appurtenances at the site of the Forest Bend Homeowners Association Park. City of Bellaire Drainage Improvements improve stormwater collection and drainage by replacing approximately 4,310 LF of pavement, upgrading the associated storm sewer system, and completing associated appurtenances. The streets will be designed to have a lower grade to hold more water and manage water flow. Bernadine Drainage Improvements increase drainage system conveyance and capacity by regrading approximately 14,239 LF of existing ditch; installing approximately 5,775 LF of storm sewer under existing roadside ditches, with 24 Type A inlets; and completing associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** BernadineB490\_Survey.pdf



**Grantee Activity Number: HCMOD\_DA\_UN\_19-147-002-B490\_PF**

**Activity Title: Public Facilities**

**Activity Type:**  
Rehabilitation/reconstruction of public facilities

**Activity Status:**  
Under Way

**Project Number:**  
0004

**Project Title:**  
Harris County

**Projected Start Date:**  
08/07/2019

**Projected End Date:**  
08/16/2025

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 4,871,604.25	\$ 4,871,604.25
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,871,604.25</b>	<b>\$ 4,871,604.25</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,871,604.25</b>	

---

**Benefit Report Type:**  
Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	160179			0.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Elevated Structures				
# of Non-business Organizations benefitting				



# of public facilities

2

LMI%:	36.22
-------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 4,871,604.25

**Location Description:**

Construction shall take place in Harris County at Precinct 3 - Clay Road Community Center at 18650 Clay Road. City of Friendswood & Blackhawk Property Acquisition and Rehabilitation at 15355 Blackhawk Boulevard.

**Activity Description:**

Harris County shall replace the Bear Creek Community Center and relocate to a lower risk area by constructing a new approximately 24,500 sq. ft. community center to include completing all associated site work and appurtenances. And in the City of Friendswood acquire and renovate the proposed property to include approximately 7,875 sq. ft. of shelter space. Renovations will include the installation of demising walls, installation of separate entry and exit points, and completion of all associated site work and appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: HCPS\_DA\_LMI\_19-147-002-B490**

**Activity Title: Public Services**

**Activity Type:**

Public services

**Activity Status:**

Under Way

**Project Number:**

0004

**Project Title:**

Harris County

**Projected Start Date:**

08/06/2019

**Projected End Date:**

08/15/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,000,000.00	\$ 3,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,000,000.00</b>	<b>\$ 3,000,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 3,000,000.00	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1710		1710	100.00
# of Cases closed				0.0
# of Cases opened				0.0



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Harris, County	Local Government	\$ 3,000,000.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will provide public services under the Public Services Program, in addition public services rendered under other programs, to persons affected by Hurricane Harvey to support residents in finding housing, remedying housing issues, or becoming more resilient against future disasters. These activities will meet low to moderate income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HCSFNC\_DA\_LMI\_19-147-002-B490**

**Activity Title: HC Single Family New Construction**

**Activity Type:**

Construction of new housing

**Project Number:**

0004

**Projected Start Date:**

02/10/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Harris County

**Projected End Date:**

08/15/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 91,060,401.00	\$ 91,060,401.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 91,060,401.00</b>	<b>\$ 91,060,401.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 91,060,401.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	385		385	100.00
# of Households	385		385	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	385
# of Housing Units	385



- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Harris, County	Local Government	\$ 91,060,401.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Harris County will provide a single family new construction program. The program will replace affordable single-family housing stock by developing new housing in areas of reduced risk of flooding. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Project # / 0005 / Homeowner Assistance Program**



**Grantee Activity Number: HAP[AACOG]\_SMID\_LMI**

**Activity Title: HAP - AACOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/13/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,896,040.09	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,896,040.09</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 2,896,040.09	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	9	6	3	100.00
# of Households	9	6	3	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	9
# of Housing Units	9



# of Elevated Structures

2

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 2,896,040.09

**Location Description:**

Activities may take place throughout the Alamo Area Council of Governments (AACOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 78118, 78119, and 78151.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Alamo Area Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[AACOG]\_SMID\_UN**

**Activity Title: HAP - AACOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/13/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 798,302.90	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 798,302.90</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 798,302.90</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	4			0.00
# of Households	4			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	4
# of Housing Units	4
# of Elevated Structures	1
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 798,302.90

**Location Description:**

Activities may take place throughout the Alamo Area Council of Governments (AACOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 78118, and 78119.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Alamo Area Council of Government. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: HAP[BVCOG]\_SMID\_LMI**

**Activity Title: HAP - BVCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/13/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,441,027.56	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,441,027.56</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,441,027.56	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	6	4	2	100.00
# of Households	6	4	2	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	6
# of Housing Units	6



# of Elevated Structures

2

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 1,441,027.56

**Location Description:**

Activities may take place throughout the Brazos Valley Council of Governments (BVCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77363, 77833, 77868, 77872, and 77879.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Brazos Valley Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[BVCOG]\_SMID\_UN**

**Activity Title: HAP - BVCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/13/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 617,583.24	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 617,583.24</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 617,583.24</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	21			0.00
# of Households	21			0.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	21
# of Multifamily Units	
# of Housing Units	21
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	5
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

### Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 617,583.24

### Location Description:

Activities may take place throughout the Brazos Valley Council of Governments (BVCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77873.

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Brazos Valley Council of Government.



Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[CAPCOG]\_HMID\_LMI**

**Activity Title: HAP - CAPCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0005

**Project Title:**

Homeowner Assistance Program

**Projected Start Date:**

09/12/2018

**Projected End Date:**

06/29/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,385,104.75	\$ 2,385,104.75
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,385,104.75</b>	<b>\$ 2,385,104.75</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,385,104.75</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	15	10	5	100.00
# of Households	15	10	5	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	15
# of Housing Units	15



# of Elevated Structures

4

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 2,385,104.75

**Location Description:**

Activities may take place throughout the Capitol Area Council of Governments (CAPCOG) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 78941, and 78965.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Capitol Area Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[CAPCOG]\_SMID\_LMI**

**Activity Title: HAP - CAPCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,592,990.47	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,592,990.47</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 2,592,990.47	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	7	5	2	100.00
# of Households	7	5	2	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	7
# of Housing Units	7





# of Elevated Structures

2

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 2,592,990.47

**Location Description:**

Activities may take place throughout the Capitol Area Council of Governments (CAPCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77853, 78602, 78616, 78648, 78662, 78946, and 78957.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Capitol Area Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[CAPCOG]\_SMID\_UN**

**Activity Title: HAP - CAPCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/13/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 682,710.20	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 682,710.20</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 682,710.20</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	3			0.00
# of Households	3			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	3



# of Housing Units	3
# of Elevated Structures	1
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 682,710.20

**Location Description:**

Activities may take place throughout the Capitol Area Council of Governments (CAPCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77853, and 78602.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Capitol Area Council of Government. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[CBCOG]\_HMID\_LMI**

**Activity Title: HAP - CBCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 245,758,661.41	\$ 245,758,661.41
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 245,758,661.41</b>	<b>\$ 245,758,661.41</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 245,758,661.41</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Owner Households	751	496	255	100.00
# of Households	751	496	255	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	751			
# of Housing Units	751			



# of Elevated Structures

188

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 245,758,661.41

**Location Description:**

Activities may take place throughout the Coastal Bend Council of Governments (CBCOG) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77950, 77990, 78326, 78336, 78337, 78339, 78340, 78343, 78351, 78352, 78358, 78359, 78362, 78368, 78370, 78372, 78373, 78374, 78377, 78380, 78382, 78387, 78390, 78393, 78401, 78402, 78404, 78405, 78407, 78408, 78409, 78410, 78411, 78412, 78413, 78414, 78415, 78416, 78417, and 78418.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Coastal Bend Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



## Grantee Activity Number: HAP[CBCOG]\_HMID\_UN

### Activity Title: HAP - CBCOG

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 78,560,529.53	\$ 78,560,529.53
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 78,560,529.53</b>	<b>\$ 78,560,529.53</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 78,560,529.53</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	322			0.00
# of Households	322			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	322



# of Housing Units	322
# of Elevated Structures	81
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 78,560,529.53

**Location Description:**

Activities may take place throughout the Coastal Bend Council of Governments (CBCOG) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77990, 78336, 78339, 78340, 78343, 78358, 78359, 78362, 78368, 78370, 78374, 78377, 78380, 78382, 78387, 78390, 78393, 78404, 78405, 78408, 78409, 78410, 78411, 78412, 78413, 78414, 78415, 78416, and 78418.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Coastal Bend Council of Government. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[CBCOG]\_SMID\_LMI**

**Activity Title: HAP - CBCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 15,030,291.63	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 15,030,291.63</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 15,030,291.63	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	48	32	16	100.00
# of Households	48	32	16	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	48
# of Housing Units	48





# of Elevated Structures

12

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 15,030,291.63

**Location Description:**

Activities may take place throughout the Coastal Bend Council of Governments (CBCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 78102, 78146, 78162, 78332, 78363, 78372, 78375, 78387, 78389, 78391, and 78417.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Coastal Bend Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[CBCOG]\_SMID\_UN**

**Activity Title: HAP - CBCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 3,727,267.84	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,727,267.84</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,727,267.84</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	21			0.00
# of Households	21			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	21



# of Housing Units	21
# of Elevated Structures	5
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 3,727,267.84

**Location Description:**

Activities may take place throughout the Coastal Bend Council of Governments (CBCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 78102, 78332, and 78342.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Coastal Bend Council of Government. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[DETCOG]\_HMID\_LMI**

**Activity Title: HAP - DETCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/18/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 126,312,872.81	\$ 126,312,872.81
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 126,312,872.81</u></b>	<b><u>\$ 126,312,872.81</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 126,312,872.81</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	449	296	153	100.00
# of Households	449	296	153	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	449
# of Housing Units	449



# of Elevated Structures

112

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 126,312,872.81

**Location Description:**

Activities may take place throughout the Deep East Texas Council of Governments (DETCOG) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 75928, 75931, 75932, 75933, 75951, 75956, 75966, 75977, 75979, 77328, 77331, 77335, 77351, 77358, 77364, 77371, 77378, 77612, 77615, 77632, and 77662.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Deep East Texas Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[DETCOG]\_HMID\_UN**

**Activity Title: HAP - DETCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/18/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 19,276,945.49	\$ 19,276,945.49
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 19,276,945.49</b>	<b>\$ 19,276,945.49</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 19,276,945.49</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	193			0.00
# of Households	193			0.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	193



# of Housing Units	193
# of Elevated Structures	48
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 19,276,945.49

**Location Description:**

Activities may take place throughout the Deep East Texas Council of Governments (DETCOG) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 75928, 75931, 75933, 75951, 75956, 75966, 75977, 75979, 77328, 77331, 77335, 77351, 77371, and 77612.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Deep East Texas Council of Government. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[DETCOG]\_SMID\_LMI**

**Activity Title: HAP - DETCOG**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/17/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/28/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 16,325,272.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 16,325,272.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 16,325,272.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Owner Households	38	25	13	100.00
# of Households	38	25	13	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	38			
# of Housing Units	38			





# of Elevated Structures

10

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 16,325,272.00

**Location Description:**

Activities may take place throughout the Deep East Texas Council of Governments (DETCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 75930, 75931, 75934, 75936, 75938, 75939, 75942, 75948, 75960, 75968, 75972, 75979, 77351, 77360, 77531, 77616, 77624, 77660, and 77664.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Deep East Texas Council of Government. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



# Grantee Activity Number: HAP[DETCOG]\_SMID\_UN

## Activity Title: HAP - DETCOG

### Activity Type:

Rehabilitation/reconstruction of residential structures

### Project Number:

0005

### Projected Start Date:

09/17/2018

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Homeowner Assistance Program

### Projected End Date:

06/28/2023

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 1,282,259.43	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,282,259.43</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,282,259.43</b>	

---

### Benefit Report Type:

Direct (Households)

### Ancillary Activities

None

### Projected Beneficiaries

	Total	Low	Mod	Low/Mod%
# Owner Households	16			0.00
# of Households	16			0.00

### Projected Accomplishments

	Total
# of Singlefamily Units	16



# of Housing Units	16
# of Elevated Structures	4
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 1,282,259.43

**Location Description:**

Activities may take place throughout the Deep East Texas Council of Governments (DETCOG) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 75948, 75968, 77624, and 77664.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Deep East Texas Council of Government. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[GCRPC]\_HMID\_LMI**

**Activity Title: HAP - GCRPC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 59,126,606.04	\$ 59,126,606.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 59,126,606.04</b>	<b>\$ 59,126,606.04</b>
Other Funds:	\$ 0.00	
Total:	\$ 59,126,606.04	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	167	110	57	100.00
# of Households	167	110	57	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	167
# of Housing Units	167



# of Elevated Structures

42

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 59,126,606.04

**Location Description:**

Activities may take place throughout the Golden Crescent Regional Planning Commission (GCRPC) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77901, 77904, 77905, 77951, 77968, 77977, 77979, and 77988.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Golden Crescent Regional Planning Commission. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[GCRPC]\_HMID\_UN**

**Activity Title: HAP - GCRPC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 19,468,545.45	\$ 19,468,545.45
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 19,468,545.45</b>	<b>\$ 19,468,545.45</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 19,468,545.45</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	72			0.00
# of Households	72			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	72



# of Housing Units	72
# of Elevated Structures	18
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 19,468,545.45

**Location Description:**

Activities may take place throughout the Golden Crescent Regional Planning Commission (GCRPC) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77901, 77904, 77905, 77951, 77977, and 77979.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Golden Crescent Regional Planning Commission. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[GCRPC]\_SMID\_LMI**

**Activity Title: HAP - GCRPC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 14,306,651.51	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 14,306,651.51</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 14,306,651.51</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	42	28	14	100.00
# of Households	42	28	14	100.00
<b>Projected Accomplishments</b>		<b>Total</b>		
# of Singlefamily Units	42			
# of Housing Units	42			





# of Elevated Structures

10

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 14,306,651.51

**Location Description:**

Activities may take place throughout the Golden Crescent Regional Planning Commission (GCRPC) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77954, 77957, 77962, 77963, 77964, 77969, 77971, 77978, 77982, 77983, 77984, 77991, 77995, 78141, and 78164.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Golden Crescent Regional Planning Commission. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[GCRPC]\_SMID\_UN**

**Activity Title: HAP - GCRPC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/12/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 3,417,136.36	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,417,136.36</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,417,136.36</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	47			0.00
# of Households	47			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	47
# of Multifamily Units	
# of Housing Units	47
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	
# of Elevated Structures	12
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 3,417,136.36

**Location Description:**

Activities may take place throughout the Golden Crescent Regional Planning Commission (GCRPC) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77954, 77957, 77971, 77983, 77984, and 77991.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Golden Crescent Regional Planning



Commission. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[HGAC]\_HMID\_LMI**

**Activity Title: HAP - HGAC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0005

**Project Title:**

Homeowner Assistance Program

**Projected Start Date:**

09/16/2018

**Projected End Date:**

06/29/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 358,538,127.90	\$ 358,538,127.90
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 358,538,127.90</b>	<b>\$ 358,538,127.90</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 358,538,127.90</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	1698	1121	577	100.00
# of Households	1698	1121	577	100.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	1698
# of Housing Units	1698



# of Elevated Structures

424

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 358,538,127.90

**Location Description:**

Activities may take place throughout the Houston-Galveston Area Council (HGAC) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77327, 77083, 77301, 77302, 77303, 77304, 77306, 77316, 77318, 77320, 77327, 77328, 77339, 77354, 77355, 77356, 77357, 77362, 77365, 77372, 77378, 77380, 77385, 77386, 77407, 77414, 77417, 77420, 77422, 77423, 77430, 77434, 77435, 77437, 77441, 77443, 77444, 77448, 77450, 77453, 77459, 77461, 77469, 77471, 77477, 77479, 77480, 77482, 77485, 77486, 77488, 77489, 77494, 77498, 77510, 77511, 77514, 77515, 77517, 77518, 77521, 77523, 77530, 77531, 77533, 77534, 77535, 77538, 77539, 77541, 77545, 77546, 77550, 77551, 77554, 77560, 77563, 77564, 77565, 77568, 77573, 77575, 77577, 77578, 77581, 77582, 77583, 77584, 77590, 77591, 77597, 77650, 77661, 77665, and 78934.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Houston-Galveston Area Council. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[HGAC]\_HMID\_UN**

**Activity Title: HAP - HGAC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 78,373,440.53	\$ 78,373,440.53
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 78,373,440.53</b>	<b>\$ 78,373,440.53</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 78,373,440.53</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	728			0.00
# of Households	728			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	728



# of Housing Units	728
# of Elevated Structures	182
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 78,373,440.53

**Location Description:**

Activities may take place throughout the Houston-Galveston Area Council (HGAC) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77083, 77303, 77318, 77327, 77354, 77357, 77365, 77372, 77381, 77385, 77386, 77407, 77414, 77420, 77422, 77423, 77437, 77448, 77450, 77459, 77471, 77477, 77479, 77482, 77486, 77488, 77489, 77510, 77511, 77514, 77515, 77517, 77518, 77523, 77531, 77533, 77535, 77538, 77539, 77541, 77545, 77546, 77550, 77551, 77563, 77564, 77565, 77566, 77568, 77573, 77575, 77577, 77583, 77584, 77590, 77591, 77597, 77665, and 78934.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Houston-Galveston Area Council. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: HAP[HGAC]\_SMID\_LMI**

**Activity Title: HAP - HGAC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 32,993,072.74	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 32,993,072.74</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 32,993,072.74</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	143	94	49	100.00
# of Households	143	94	49	100.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	143
# of Housing Units	143



# of Elevated Structures

36

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 32,993,072.74

**Location Description:**

Activities may take place throughout the Houston-Galveston Area Council (HGAC) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77340, 77358, 77412, 77418, 77419, 77434, 77442, 77445, 77446, 77447, 77456, 77465, 77466, 77468, 77474, 77475, 77484, 77485, 78935, 78943, and 78962.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Houston-Galveston Area Council. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[HGAC]\_SMID\_UN**

**Activity Title: HAP - HGAC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 9,139,788.32	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 9,139,788.32</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 9,139,788.32</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	61			0.00
# of Households	61			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	61



# of Housing Units	61
# of Elevated Structures	15
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 9,139,788.32

**Location Description:**

Activities may take place throughout the Houston-Galveston Area Council (HGAC) eligible state designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 75862, 77358, 77412, 77434, 77456, 77465, 77468, 77474, 77480, and 78933.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the Houston-Galveston Area Council. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[SETRPC]\_HMID\_LMI**

**Activity Title: HAP - SETRPC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0005

**Projected Start Date:**

09/16/2018

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Assistance Program

**Projected End Date:**

06/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 205,499,697.76	\$ 205,499,697.76
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 205,499,697.76</b>	<b>\$ 205,499,697.76</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 205,499,697.76</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	686	453	233	100.00
# of Households	686	453	233	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	686
# of Housing Units	686



# of Elevated Structures

172

# of Substantially Rehabilitated Units

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 205,499,697.76

**Location Description:**

Activities may take place throughout the South East Texas Regional Planning Commission (SETRPC) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77530, 77611, 77619, 77622, 77625, 77626, 77627, 77629, 77630, 77632, 77639, 77640, 77641, 77642, 77643, 77651, 77656, 77657, 77659, 77662, 77665, 77701, 77702, 77703, 77705, 77706, 77707, 77708, and 77713.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the South East Texas Regional Planning Commission. Households under at or below eighty percent of the area median income will be eligible for assistance. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: HAP[SETRPC]\_HMID\_UN**

**Activity Title: HAP - SETRPC**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0005

**Project Title:**

Homeowner Assistance Program

**Projected Start Date:**

09/16/2018

**Projected End Date:**

06/29/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 65,671,299.04	\$ 65,671,299.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 65,671,299.04</b>	<b>\$ 65,671,299.04</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 65,671,299.04</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	294			0.00
# of Households	294			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	294



# of Housing Units	294
# of Elevated Structures	74
# of Substantially Rehabilitated Units	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 65,671,299.04

**Location Description:**

Activities may take place throughout the South East Texas Regional Planning Commission (SETRPC) eligible HUD designated most impacted and distressed counties. Approved projects are currently located in ZIP code(s) 77540, 77613, 77619, 77622, 77625, 77627, 77630, 77632, 77640, 77642, 77647, 77651, 77657, 77662, 77701, 77703, 77705, 77707, 77708, and 77713.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program for eligible counties in the South East Texas Regional Planning Commission. Households above eighty percent of the area median income will be eligible for assistance. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # / 0006 / Local Infrastructure Program**





**Grantee Activity Number: INF[Subrecipient Reserve]**

**Activity Title: Local Infrastructure Program**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/29/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,000,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,000,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,000,000.00	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

**Total**

# of Elevated Structures



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 1,000,000.00

**Location Description:**

Local Infrastructure Program

**Activity Description:**

Local Infrastructure Program

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMB\_20-065-136-C491\_MontgomeryCounty\_ACQ**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - general

**Project Number:**

0006

**Projected Start Date:**

07/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,632,954.65	\$ 3,632,954.65
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,632,954.65</u></b>	<b><u>\$ 3,632,954.65</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,632,954.65</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	17		17	100.00
# of Households	17		17	100.00
# of Permanent Jobs Created				0.0



**Projected Accomplishments****Total**

# of Singlefamily Units	17
# of Multifamily Units	
# of Housing Units	17
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery	Unknown	\$ 3,632,954.65
Montgomery County	Local Government	\$ 3,632,954.65

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide an acquisition program for residential properties affected by Hurricane Harvey. Assistance will be provided to residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMH\_20-065-136-C491\_MontgomeryCounty\_HA**  
**Activity Title: Buyout Program - Homeownership Assistance**

**Activity Type:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
0006

**Projected Start Date:**  
07/14/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 562,461.47	\$ 562,461.47
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 562,461.47</b>	<b>\$ 562,461.47</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 562,461.47</b>	

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Owner Households	17		17	100.00
# of Households	17		17	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	17			



# of Multifamily Units

# of Housing Units

17

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 562,461.47

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide an acquisition program for residential properties affected by Hurricane Harvey. Assistance will be provided to residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMH\_20-065-136-C491\_MontgomeryCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0006

**Projected Start Date:**  
07/14/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 610,000.00	\$ 610,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 610,000.00</b>	<b>\$ 610,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 610,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	17		17	100.00
# of Households	17		17	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 610,000.00

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide an acquisition program for residential properties affected by Hurricane Harvey. Assistance will be provided to residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMHI\_20-065-092-C257\_FortBendCounty**

**Activity Title: Acquisition - Housing Incentives**

**Activity Type:**

Acquisition - general

**Project Number:**

0006

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 93,916.00	\$ 93,916.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 93,916.00</u></b>	<b><u>\$ 93,916.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 93,916.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	19		19	100.00
# of Households	19		19	100.00
# of Permanent Jobs Created				0.0



**Projected Accomplishments****Total**

# of Singlefamily Units	19
# of Multifamily Units	
# of Housing Units	19
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fort Bend County	Local Government	\$ 93,916.00

**Location Description:**

Activities shall take place in Fort Bend County. Zip Codes 77053, 77083, 77099, 77406, 77407, 77417, 77423, 77435, 77441, 77444, 77450, 77451, 77459, 77461, 77464, 77469, 77471, 77476, 77477, 77478, 77479, 77481, 77485, 77487, 77489, 77494, 77498, 77545, 77583 and 77584.

**Activity Description:**

Fort Bend County will provide an acquisition program for non-residential properties affected by Hurricane Harvey. Assistance will be provided to non-residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMHI\_20-065-136-C491\_MontgomeryCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0006

**Projected Start Date:**  
07/14/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 805,000.00	\$ 805,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 805,000.00</b>	<b>\$ 805,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 805,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	17		17	100.00
# of Households	17		17	100.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	17
# of Multifamily Units	
# of Housing Units	17

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Montgomery County	Local Government	\$ 805,000.00

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide an acquisition program for residential properties affected by Hurricane Harvey. Assistance will be provided to residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-001-B947\_Galveston**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/18/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 848,073.00	\$ 848,073.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 848,073.00</b>	<b>\$ 848,073.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 848,073.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

47630

26550

55.74

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

4635

**LMI%:**

63.25



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
City of Galveston	Local Government	\$ 848,073.00

**Location Description:**

Construction shall take place in the City of Galveston at 60th Street, Avenue P 1/2 (Heards), 59th Street, Avenue Q 1/2 and Avenue Q.

**Activity Description:**

The City of Galveston shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-003-B965\_Liberty**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

11/22/2019

**Projected End Date:**

09/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 420,912.00	\$ 420,912.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 420,912.00</b>	<b>\$ 420,912.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 420,912.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1915		1195	62.40

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

1810

# of public facilities

7

<b>LMI%:</b>	62.4
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Liberty	Unknown	\$ 420,912.00

**Location Description:**

Construction shall take place in the City of Liberty at Site 1 Open Area South of Beaumont Street, Site 2 North Side of MLK Drive (East to West), Site 3 MLK Drive (North to South), Site 4 South Side of MLK Drive, Site 5 Parking Lot of the Tomoe Engineering USA, Inc. and Manhole Cover Replacements (Multiple Locations).

**Activity Description:**

The City of Liberty shall remove and replace existing sanitary sewer line with new PVC sewer line, replace existing manholes with new pre-cast manholes, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-004-B995\_Sinton**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

10/29/2019

**Projected End Date:**

07/31/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 475,853.00	\$ 475,853.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 475,853.00</b>	<b>\$ 475,853.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 475,853.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	2145		1467	68.39

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	2748
# of public facilities	13

<b>LMI%:</b>	68.45
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
City of Sinton	Local Government	\$ 475,853.00

**Location Description:**

Construction shall take place in the City of Sinton at Inter. E. Lewis & N. Sunshine to inter. E. Welder & N. Russ, Inter. E. Welder & N. Russ to inter. E. Welder & WWTP Service Road, Inter. E. Welder & WWTP Service Road, then north 925' on WWTP Service Road, From WWTP, south on WWTP Service Road 1,145' and Manhole Cover Replacements (multiple locations).

**Activity Description:**

The City of Sinton shall rehabilitate approximately 500 linear feet of 10-inch sewer line and approximately 2,500 linear feet of 15-inch sewer line, rehabilitate manholes, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-006-C004\_GalvestonCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

12/16/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,401,405.00	\$ 3,401,405.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,401,405.00</u></b>	<b><u>\$ 3,401,405.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,401,405.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

3075

**Low**

**Mod**

2065

**Low/Mod%**

67.15

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

2625



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Galveston County	Local Government	\$ 3,401,405.00

**Location Description:**

Construction shall take place in Galveston County at Jackson Avenue.

**Activity Description:**

Galveston County shall excavate existing road and drainage system, install reinforced concrete pipe and reinforced concrete boxes with junction box and inlets and outfall structure, repair waterline and sanitary sewer conflicts, replace asphalt surface, base, and geomembrane asphalt, regrade existing ditch, establish turf, restore surface, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-007-C010\_ChambersCounty**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/16/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

11/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,703,753.00	\$ 2,703,753.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,703,753.00</b>	<b>\$ 2,703,753.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,703,753.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	660		370	56.06

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	56.06
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Chambers County	Unknown	\$ 2,703,753.00

**Location Description:**

Construction shall take place in Chambers County at the Hankamer Wastewater Treatment Plant.

**Activity Description:**

Chambers County shall install a modular .03 MGD design consisting of four aeration basins, four digester basins, two clarifiers, one chlorine contact basin, one elevated headworks facility, and one outfall facility and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-008-C011\_IowaColony**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

11/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 133,645.00	\$ 133,645.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 133,645.00</b>	<b>\$ 133,645.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 133,645.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	194		127	65.46

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	220

<b>LMI%:</b>	65.84
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
City of Iowa Colony	Local Government	\$ 133,645.00

**Location Description:**

Construction shall take place at the City of Iowa Colony at Ames Boulevard Crossing of Hayes Creek

**Activity Description:**

The City of Iowa Colony shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-009-C022\_Cleveland\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
11/06/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
09/30/2023

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 139,086.00	\$ 139,086.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 139,086.00</b>	<b>\$ 139,086.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 139,086.00</b>	

---

**Benefit Report Type:**  
Area Benefit (Census)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	7130		5070	71.11
<b>Projected Accomplishments</b>		<b>Total</b>		
# of Elevated Structures				
# of Linear feet of Public Improvement		55		



<b>LMI%:</b>	58.69
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Cleveland	Unknown	\$ 139,086.00

**Location Description:**

Construction shall take place in the City of Cleveland at East Houston Street.

**Activity Description:**

The City of Cleveland shall replace undersized culverts, reset the elevation, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-009-C022\_Cleveland\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

11/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 184,075.00	\$ 184,075.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 184,075.00</b>	<b>\$ 184,075.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 184,075.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	7130		5070	71.11

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	58.69
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Cleveland	Unknown	\$ 184,075.00

**Location Description:**

Construction shall take place in the City of Cleveland at Water Plant #3.

**Activity Description:**

The City of Cleveland shall install a new backup generator at a higher elevation and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-010-C027\_Conroe**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/09/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 392,348.00	\$ 392,348.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 392,348.00</b>	<b>\$ 392,348.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 392,348.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1925		1400	72.73

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	4750
# of public facilities	21

<b>LMI%:</b>	72.73
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Conroe	Unknown	\$ 392,348.00

**Location Description:**

Construction shall take place in the City of Conroe at Cable Street, McCall Avenue, Lewis Street, Alley between Lewis St. and Austin St., Dallas St., Waco and Manhole Rehabilitation.

**Activity Description:**

The City of Conroe shall reconstruct the sanitary sewer lines, rehabilitate manholes, provide 22 service reconnections, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-013-C049\_JasperCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/05/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 868,495.90	\$ 868,495.90
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 868,495.90</u></b>	<b><u>\$ 868,495.90</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 868,495.90</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	274		156	56.93

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	2100

<b>LMI%:</b>	41.98
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jasper County	Local Government	\$ 868,495.90

**Location Description:**

Construction shall take place in Jasper County at CR 425 Bridge, CR 443 Bridge and CR 715 Road.

**Activity Description:**

Jasper County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping; replace a culvert for one street; replace three bridges to include repairs to roadside ditches; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-014-C053\_Shepherd**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

11/18/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 110,893.00	\$ 110,893.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 110,893.00</b>	<b>\$ 110,893.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 110,893.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
2805		1835	65.42

**Projected Accomplishments**

# of public facilities

<b>Total</b>
1

<b>LMI%:</b>	59.63
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Shepherd	Unknown	\$ 110,893.00

**Location Description:**

Construction shall take place in the City of Shepherd at City Wastewater Treatment Plant.

**Activity Description:**

The City of Shepherd shall remove sediment from the main treatment plant unit at the wastewater treatment plant and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-017-C058\_Anahuac**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 193,271.00	\$ 193,271.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 193,271.00</b>	<b>\$ 193,271.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 193,271.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
594		400	67.34

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

1647

# of public facilities

6

<b>LMI%:</b>	67.44
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Anahuac	Unknown	\$ 193,271.00

**Location Description:**

Construction shall take place in the City of Anahuac at North Texas Avenue and Manhole Replacements.

**Activity Description:**

The City of Anahuac shall rehabilitate sanitary sewer line with joint-less high-density polyethylene lines, replace or construct manholes, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-018-C064\_PolkCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/07/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 995,816.00	\$ 995,816.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 995,816.00</b>	<b>\$ 995,816.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 995,816.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

68

53

77.94

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

3790

**LMI%:**

31.7



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Polk County	Unknown	\$ 995,816.00

**Location Description:**

Construction shall take place in Polk County at River Road and Taylor Lake Road.

**Activity Description:**

Polk County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-022-C079\_EastBernard**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 158,358.00	\$ 158,358.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 158,358.00</b>	<b>\$ 158,358.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 158,358.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
19		13	68.42

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
1000

<b>LMI%:</b>	58.21
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
East Bernard City Hall	Local Government	\$ 158,358.00

**Location Description:**

Construction shall take place in the City of East Bernard at Vacek Street and North Urbanec St.

**Activity Description:**

The City of East Bernard shall repair and reconstruct the driving surface, sub-grade, and road base by scarifying and cement treating the existing street base, installing a lime sub-grade and an asphalt surface, and cleaning and performing incidental repairs to roadside ditches. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-024-C083\_Angleton**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

11/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 155,334.00	\$ 155,334.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 155,334.00</b>	<b>\$ 155,334.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 155,334.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	208		141	67.79

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	2800
# of public facilities	2

<b>LMI%:</b>	39.88
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Angleton	Local Government	\$ 155,334.00

**Location Description:**

Construction shall take place in the City of Angleton at North Columbia Street, North Parrish Street, West Magnolia Street and Manholes.

**Activity Description:**

The City of Angleton shall remove and install new sewer lines, manholes, and sewer service reconnects and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-025-C086\_Mathis**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

11/19/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 101,790.00	\$ 101,790.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 101,790.00</b>	<b>\$ 101,790.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 101,790.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

854

**Low**

**Mod**

651

**Low/Mod%**

76.23

**Projected Accomplishments**

# of public facilities

**Total**

2

**LMI%:**

57.18



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Mathis, City of	Local Government	\$ 101,790.00

**Location Description:**

Installation shall take place in the City of Mathis at Campbell Lift Station and Lee Lift Station.

**Activity Description:**

The City of Mathis shall install 2 emergency generators and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-026-C093\_SantaFe\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

11/11/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 139,637.00	\$ 139,637.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 139,637.00</b>	<b>\$ 139,637.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 139,637.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
329		176	53.50

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

5365



<b>LMI%:</b>	13.75
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Santa Fe	Unknown	\$ 139,637.00

**Location Description:**

Construction shall take place in the City of Santa Fe at 21st Street Site 1, 25th Street Site 2 and Outfall Ditch Upgrade Site 3.

**Activity Description:**

The City of Santa Fe shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-026-C093\_SantaFe\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/11/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,250,989.00	\$ 1,250,989.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,250,989.00</b>	<b>\$ 1,250,989.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,250,989.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
329		176	53.50

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
12281

<b>LMI%:</b>	13.75
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Santa Fe	Unknown	\$ 1,250,989.00

**Location Description:**

Construction shall take place in the City of Santa Fe at 21st Street Site 1, 22nd Street Site 2, 23rd Street Site 3, 24th Street Site 4, 25th Street Site 5, Avenue I Site 6, Avenue G-1/2 Site 6 and Avenue F Site 8.

**Activity Description:**

The City of Santa Fe shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located on the east side of the city and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-027-C092\_Nome**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 429,350.49	\$ 429,350.49
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 429,350.49</b>	<b>\$ 429,350.49</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 429,350.49</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
63		45	71.43

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
6620

<b>LMI%:</b>	26.88
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Nome	Local Government	\$ 429,350.49

**Location Description:**

Construction shall take place in the City of Nome at 3rd Street, Alabama Street, 4th Street and Carolina Street.

**Activity Description:**

The City of Nome shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying 2 1/2 Hot Mix Asphalt Concrete, striping of several streets with incidental repairs, and completing associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-028-C091\_FayetteCounty**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/11/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 932,421.13	\$ 932,421.13
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 932,421.13</u></b>	<b><u>\$ 932,421.13</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 932,421.13</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

885

640

72.32

**Projected Accomplishments**

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

**Total**



# of Linear feet of Public Improvement 4575

# of public facilities 9

LMI%:	66.06
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fayette, County of	Local Government	\$ 932,421.13

**Location Description:**

Construction will take place in Fayette County at W. Northline Street and Fire Hydrant, N. Main Street and Fire Hydrant and W. Colorado and Fire Hydrant.

**Activity Description:**

Fayette County shall install water distribution lines, bore and case, gate valves, hydrants, utility relocation and reconnections and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-029-C096\_Dickinson**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

11/19/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 7,606,409.00	\$ 7,606,409.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 7,606,409.00</b>	<b>\$ 7,606,409.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 7,606,409.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	11550		6050	52.38

**Projected Accomplishments**

	<b>Total</b>
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	
# of Total Labor Hours	



# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 20900

<b>LMI%:</b>	53.64
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Dickinson	Unknown	\$ 7,606,409.00

**Location Description:**

Construction shall take place in the City of Dickinson at the Tributary to Gum Bayou Widening and Nicholstone Drainage Improvements

**Activity Description:**

The City of Dickinson shall increase conveyance and storage capacity, excavate a new channel crosssection, replace storm sewer culverts, and complete associated appurtenances for Tributary to Gum Bayou. Subrecipient shall provide improved surface transportation and roadside drainage by clearing roadside ditches, installing culverts with associated pavement repair, and completing associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-031-C101\_Jasper**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

11/26/2019

**Projected End Date:**

09/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 175,194.00	\$ 175,194.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 175,194.00</b>	<b>\$ 175,194.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 175,194.00</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# of Persons	7440		4305	57.86

**Projected Accomplishments**

	Total
# of Elevated Structures	
# of Linear feet of Public Improvement	1200

<b>LMI%:</b>	46.35
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jasper	Unknown	\$ 175,194.00

**Location Description:**

Construction shall take place in the City of Jasper at Sandy Creek.

**Activity Description:**

The City of Jasper shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-034-C113\_Pinehurst\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

01/27/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,934,542.45	\$ 3,934,542.45
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,934,542.45</u></b>	<b><u>\$ 3,934,542.45</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,934,542.45</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	2453		1927	78.56

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	20294
# of public facilities	71



## Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Pinehurst	Unknown	\$ 3,934,542.45

### Location Description:

Construction shall take place in the City of Pinehurst at City Wastewater Treatment Plant, Site #1 West Park Avenue, Site #2 Pin Oak Drive, Site #3 Pin Oak Circle, Site #4 30th Street, Site #5 Lancelot Street, Site #6 Camelot Street, Site #7 Old Castle Lane, Site #8 King Arthur Court, Site #9 East Martin Street, Site #10 South of Bayou Bend Drive, Site #11 Bayou Bend Drive, Site #12 South of Somerset Street, Site #13 Somerset Street, Site #14 Enchanted Oaks Street, Site #15 Dal Sasso Drive, Site #16 MacArthur Drive, Site #17 East Harding Circle, Site #18 Elma Ave., Site #19 Between Elma Ave. and East Harding Circle, Site #20 33rd Street, Site #21 Redbird Street, Site #22 Camelot Street, Site #23 Camelot Street, Site #24 King Arthur Court, Site #25 East Martin Street and Project Wide Manhole Rehabilitation - 3461 Nightingale Street.

### Activity Description:

The City of Pinehurst shall replace blowers and valves and relocate the electrical controls at the wastewater treatment plant, remove and replace existing manholes, install new manholes, replace sewer collection lines, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

### Activity Supporting Documents:

**Document** Pinehurst Survey Summary.pdf

---

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-034-C113\_Pinehurst\_SI**  
**Activity Title: Street Improvements**

**Activity Type:**  
 Construction/reconstruction of streets

**Activity Status:**  
 Under Way

**Project Number:**  
 0006

**Project Title:**  
 Local Infrastructure Program

**Projected Start Date:**  
 01/27/2020

**Projected End Date:**  
 04/30/2024

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 2,958,753.91	\$ 2,958,753.91
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,958,753.91</b>	<b>\$ 2,958,753.91</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,958,753.91</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	2453		1927	78.56
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Linear feet of Public Improvement	42091			

<b>LMI%:</b>	38.72
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Pinehurst	Unknown	\$ 2,958,753.91

**Location Description:**

Construction shall take place in the City of Pinehurst at Site #1 Redbird Street, Site #2 Whippoorwill Street, Site #3 41st Street, Site #4 Peacock Street, Site #5 34th Street, Site #6 Pheasant Street, Site #7 34th Street, Site #8 33rd Street, Site #9 Somerset Street, Site #10 Shadow Wood Lane, Site #11 34th Street, Site #12 Enchanted Oaks Street, Site #13 Unnamed Street, Site #14 Concord Street, Site #15 Lexington Street, Site #16 Cardinal Street, Site #17 40th Street, Site #18 Sparrow Street, Site #19 Starling Street, Site #20 Swallow Street, Site #21 Redbird Street, Site #22 35th Street, Site #23 Warbler Street, Site #24 Raven Street, Site #25 Harding Circle, Site #26 33rd Street, Site #27 Elma Avenue, Site #28 Worley Lane, Site #29 Pheasant Street, Site #30 30th Street, Site #31 30th Street, Site #32 29th Street, Site #33 Bayou Bend Drive, Site #34 W. Park Avenue and Site #35 Lark Street.

**Activity Description:**

The City of Pinehurst shall repair and reconstruct the driving surface, sub-grade, and road; strip several streets with incidental repairs to roadside ditches located city-wide; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-037-C118\_Brookside**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/25/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,000,629.00	\$ 1,000,629.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,000,629.00</b>	<b>\$ 1,000,629.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,000,629.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

265

163

61.51

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 8960

LMI%:	54.07
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
CITY OF BROOKSIDE	Local Government	\$ 1,000,629.00

**Location Description:**

Construction shall take place in the City of Brookside at Woody Drive, Isla Street, Lila Street, and Ella Street.

**Activity Description:**

The City of Brookside shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-039-C120\_Groves\_SI**  
**Activity Title: Street Improvements**

**Activity Type:**  
 Construction/reconstruction of streets

**Project Number:**  
 0006

**Projected Start Date:**  
 12/27/2019

**Project Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block by HUD:**  
 Not Blocked

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
 Under Way

**Project Title:**  
 Local Infrastructure Program

**Projected End Date:**  
 01/31/2025

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 850,792.59	\$ 850,792.59
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 850,792.59</b>	<b>\$ 850,792.59</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 850,792.59</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	345		192	55.65
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Linear feet of Public Improvement	6613			

<b>LMI%:</b>	57.24
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Groves	Unknown	\$ 850,792.59

**Location Description:**

Construction shall take place in the City of Groves at Pearl Street, Dave Street, East Drive, Curt Drive and Orange Acres.

**Activity Description:**

The City of Groves shall rework existing base, add additional flexible base, install two-course surface treatment, adjust water valve boxes and manhole tops, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-040-C121\_Woodloch**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

11/27/2019

**Projected End Date:**

06/30/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 251,083.00	\$ 251,083.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 251,083.00</b>	<b>\$ 251,083.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 251,083.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

689

409

59.36

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

# of public facilities 2

<b>LMI%:</b>	17.45
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Woodloch	Local Government	\$ 251,083.00

**Location Description:**

Construction shall take place in the Town of Woodloch at City Wastewater Treatment Plant and Lift Station.

**Activity Description:**

The Town of Woodloch shall raise the top of the wet well and controls for the treatment plant, install a new bar screen at the headworks, install a new standby generator, rehabilitate and repair on-site lift station, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-042-C128\_Hitchcock\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

12/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 458,761.95	\$ 458,761.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 458,761.95</u></b>	<b><u>\$ 458,761.95</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 458,761.95</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	7325		3990	54.47

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	4763



<b>LMI%:</b>	39.77
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Hitchcock	Unknown	\$ 458,761.95

**Location Description:**

Construction shall take place in the City of Hitchcock at 2nd Street/redfish Drive Drainage Area and Hacker and Caldwell Outfall.

**Activity Description:**

The City of Hitchcock shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-042-C128\_Hitchcock\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 1,005,907.05	\$ 1,005,907.05
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,005,907.05</b>	<b>\$ 1,005,907.05</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,005,907.05</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# of Persons	7325		3990	54.47

**Projected Accomplishments**

	Total
# of Linear feet of Public Improvement	7462

<b>LMI%:</b>	39.77
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Hitchcock	Unknown	\$ 1,005,907.05

**Location Description:**

Construction shall take place in the City of Hitchcock at Schiro Road, Second Street, Blimp Base Blvd., Avenue D, Speaker Street, Alley between Speaker and Backstrom, Avenue E and 5th Street, 10' utility eastment between Mimosa Dr. & Sycamore Dr, 10' utility eastment between Sycamore Dr. & Cedar Dr, 10' utility eastment between Cedar Dr. and Maple Dr, 10' utility eastment 265' south of Neville Rd. and 10' utility eastment 110' south of Oak Dr.

**Activity Description:**

The City of Hitchcock shall install sewer lines, rehabilitate existing brick manholes, replace pavement, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-043-C129\_Liverpool**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

12/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 193,761.00	\$ 193,761.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 193,761.00</b>	<b>\$ 193,761.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 193,761.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

21

16

76.19

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

1676

LMI%:	61.62
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Liverpool, city of	Local Government	\$ 193,761.00

**Location Description:**

Construction shall take place in the City of Liverpool at Avenue H.

**Activity Description:**

The City of Liverpool shall reconstruct and pave road, regrade and slope shoulders, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-045-C131\_HolidayLakes**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

12/13/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

11/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 599,633.00	\$ 599,633.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 599,633.00</b>	<b>\$ 599,633.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 599,633.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	950		825	86.84

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	10975



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Holiday Lake, Town of	Local Government	\$ 599,633.00

**Location Description:**

Construction shall take place in the Town of Holiday Lakes at Casey Lane, Aniak Drive and Duffy Lane.

**Activity Description:**

The Town of Holiday Lakes shall install drainage pipes, regrade drainage ditches, restore street pavement, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-046-C138\_Rosenberg**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/23/2020

**Projected End Date:**

09/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 299,736.00	\$ 299,736.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 299,736.00</b>	<b>\$ 299,736.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 299,736.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

50

42

84.00

**Projected Accomplishments**

# of public facilities

**Total**

2

**LMI%:**

72.41



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rosenberg	Local Government	\$ 299,736.00

**Location Description:**

Construction shall take place in the City of Rosenberg at Lift Station No. 9 - 2311 Ave B and Lift Station No. 10 - 1911 Ave A.

**Activity Description:**

The City of Rosenberg shall provide improvements to Lift Stations No. 9 and No. 10, which will include the installation of elevated platforms to house new electrical controls and components and the completion of associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-049-C156\_China**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

12/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 202,925.65	\$ 202,925.65
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 202,925.65</b>	<b>\$ 202,925.65</b>
Other Funds:	\$ 0.00	
Total:	\$ 202,925.65	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
67		41	61.19

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
3213

<b>LMI%:</b>	28.75
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
China	Unknown	\$ 202,925.65

**Location Description:**

Construction shall take place in the City of China at Dallas Street - Site #1 and Site #2, Avenue A and Avenue E.

**Activity Description:**

The City of China shall repair and reconstruct the driving surface, re-work base material, add additional flexible base, adjust water valve boxes and manhole tops, install surface treatment and striping of several streets, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-050-C158\_Freeport**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 194,166.00	\$ 194,166.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 194,166.00</b>	<b>\$ 194,166.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 194,166.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

12025

**Low**

**Mod**

8080

**Low/Mod%**

67.19

**Projected Accomplishments**

# of public facilities

**Total**

1

**LMI%:**

63.24



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Freeport	Local Government	\$ 194,166.00

**Location Description:**

Construction shall take place in the City of Freeport at City's Main Wastewater Treatment Plant - 931 East Floodgate Road.

**Activity Description:**

The City of Freeport shall remove and demolish the existing Parkson Helisieve screen, install and set a new screen, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-054-C164\_Fulton\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/27/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,688,403.00	\$ 3,688,403.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,688,403.00</b>	<b>\$ 3,688,403.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 3,688,403.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1795

970

54.04

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 23086

<b>LMI%:</b>	42.93
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Fulton	Unknown	\$ 3,688,403.00

**Location Description:**

Construction shall take place in the Town of Fulton at Chaparral Street, Mesquite Street, Myrtle Street, Lone Star Road, Prairie Road, Sandra Lane/Sandra Drive, Dehausa Street, and Railroad ROW.

**Activity Description:**

The Town of Fulton shall replace storm sewer culverts, regrade roadside ditches, install area inlets/outfalls, grade ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-054-C164\_Fulton\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

04/13/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,072,187.00	\$ 1,072,187.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,072,187.00</b>	<b>\$ 1,072,187.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,072,187.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1795

**Low**

**Mod**

970

**Low/Mod%**

54.04

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1

# of Section 3 Labor Hours

1

# of Total Labor Hours

1



# of Linear feet of Public Improvement

13924

LMI%:	54.04
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fulton	Unknown	\$ 1,072,187.00

**Location Description:**

Construction shall take place at the City of Fulton at Chaparral Street, Cactus Street, Laurel Street, Mesquite Street, Myrtle Street, and 9th-12th Street.

**Activity Description:**

The City of Fulton shall repair and reconstruct the driving surface, sub-grade, and road base by milling and cement treating existing base, applying asphalt, with incidental repairs to roadside ditches located city-wide and complete all associated appurtenances.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-055-C165\_Victoria**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 6,058,692.00	\$ 6,058,692.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 6,058,692.00</b>	<b>\$ 6,058,692.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 6,058,692.00</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1071

**Low**

**Mod**

739

**Low/Mod%**

69.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria, City of (INC)	Local Government	\$ 6,058,692.00

**Location Description:**

Construction shall take place in the City of Victoria at Flood Gate 1 - 4 and Pump Station 1 - 3.

**Activity Description:**

The City of Victoria shall replace flood gates; construct stormwater pumping stations with generators, pump station force main, storm sewer main, and pump station discharge; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** VictoriaSurvey.pdf

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/21/2020

**Projected End Date:**

09/30/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,363,328.00	\$ 1,363,328.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,363,328.00</b>	<b>\$ 1,363,328.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,363,328.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	2447		1272	51.98

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	33525

<b>LMI%:</b>	42.04
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio, Town of	Local Government	\$ 1,363,328.00

**Location Description:**

Construction shall take place in the Town of Refugio at Bayou Street, Oak Street, Mesquite Street, S. Bayou Street, Power Street, Second Street, Third Street, Swift Street, W. Ward Street, E. Commons Street, W. Vance Street, W. Houston Street, E. West Street/W. West Street.

**Activity Description:**

The Town of Refugio shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches, replace damaged water and sewer lines, install associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/21/2020

**Projected End Date:**

09/30/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 1,678,245.00	\$ 1,678,245.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,678,245.00</b>	<b>\$ 1,678,245.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,678,245.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

Total	Low	Mod	Low/Mod%
2447		1272	51.98

**Projected Accomplishments**

# of Linear feet of Public Improvement

Total
25225

<b>LMI%:</b>	42.04
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio, Town of	Local Government	\$ 1,678,245.00

**Location Description:**

Construction shall take place in the Town of Refugio at Oak Street, Mesquite Street, Power Street, Second Street, Third Street, Swift Street, W. Ward Street, E. Commons Street, and W. Vance Street.

**Activity Description:**

The Town of Refugio shall remove and replace damaged sanitary sewer lines, damaged clean-outs, and damaged manholes and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_SI**  
**Activity Title: Street Improvements**

**Activity Type:**  
 Construction/reconstruction of streets

**Activity Status:**  
 Under Way

**Project Number:**  
 0006

**Project Title:**  
 Local Infrastructure Program

**Projected Start Date:**  
 01/21/2020

**Projected End Date:**  
 09/30/2024

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 4,799,698.50	\$ 4,799,698.50
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,799,698.50</b>	<b>\$ 4,799,698.50</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,799,698.50</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	2447		1272	51.98
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Linear feet of Public Improvement	33525			

<b>LMI%:</b>	42.04
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio, Town of	Local Government	\$ 4,799,698.50

**Location Description:**

Construction shall take place in the Town of Refugio at Bayou Street, Oak Street, Mesquite Street, S. Bayou Street, Power Street, Second Street, Third Street, Swift Street, W. Ward Street, E. Commons Street, W. Vance Street, W. Houston Street and E. West Street/W. West Street.

**Activity Description:**

The Town of Refugio shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping streets with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-057-C169\_Refugio\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/21/2020

**Projected End Date:**

09/30/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 577,836.00	\$ 577,836.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 577,836.00</b>	<b>\$ 577,836.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 577,836.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	2447		1272	51.98

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	2800
# of public facilities	4

<b>LMI%:</b>	42.04
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio, Town of	Local Government	\$ 577,836.00

**Location Description:**

Construction shall take place in the Town of Refugio at Power Street, E. Commons Street, W. Vance Street, W. Houston Street, and W. West Street.

**Activity Description:**

The Town of Refugio shall replace damaged water lines, connections, and fittings as required, repair existing fire hydrants, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-060-C175\_Alvin\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

01/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 12,931.24	\$ 12,931.24
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 12,931.24</u></b>	<b><u>\$ 12,931.24</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 12,931.24</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

0.0

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



# of Elevated Structures

# of Non-business Organizations benefitting

# of public facilities

LMI%:	40.04
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Alvin, City of	Local Government	\$ 12,931.24

**Location Description:**

Construction was cancelled.

**Activity Description:**

During the course of the project, rising costs and material shortages restricted the City of Alvin's ability to carry out the project scope outlined by the initial contract. The city has decided that the project is therefore unable to be completed and the remaining funds have been reallocated into the city's sewer facilities project.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-060-C175\_Alvin\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

01/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 692,915.43	\$ 692,915.43
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 692,915.43</b>	<b>\$ 692,915.43</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 692,915.43</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
25165	9645	5385	59.73

**Projected Accomplishments**

# of public facilities

<b>Total</b>
1



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Alvin, City of	Local Government	\$ 692,915.43

**Location Description:**

Construction shall take place in the City of Alvin at Wastewater Treatment Plant - 4328 County Rd. 160 Alvin, TX. This activity serves a city-wide benefit to the City of Alvin.

**Activity Description:**

The City of Alvin shall install a generator and concrete foundation and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** HP\_LMISD\_C175\_Alvin.pdf

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-060-C175\_Alvin\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

01/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 307,380.33	\$ 307,380.33
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 307,380.33</b>	<b>\$ 307,380.33</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 307,380.33</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
25165	9645	5385	59.73

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

# of public facilities 1

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Alvin, City of	Local Government	\$ 307,380.33

**Location Description:**

Construction shall take place in the City of Alvin at Water Well #8 - 380 Willis Street, Alvin, TX. This activity serves a city-wide benefit to the City of Alvin.

**Activity Description:**

The City of Alvin shall install generators and concrete foundations and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** HP\_LMISD\_C175\_Alvin.pdf

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-061-C176\_WestColumbia**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 159,795.00	\$ 159,795.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 159,795.00</b>	<b>\$ 159,795.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 159,795.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	3975		2450	61.64

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	715
# of public facilities	5



<b>LMI%:</b>	47.14
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
West Columbia	Unknown	\$ 159,795.00

**Location Description:**

Construction shall take place in the City of West Columbia at Lee Street - Mattson St. to 11th St and Humble Drive and Manhole Replacement Improvements - Lee Street.

**Activity Description:**

The City of West Columbia shall replace and install storm sewer pipe and sewer manholes and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-062-C180\_WallerCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 4,037,724.00	\$ 1,828,698.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,037,724.00</b>	<b>\$ 1,828,698.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,037,724.00</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# of Persons	710		423	59.58

**Projected Accomplishments**

	Total
# of Linear feet of Public Improvement	55932

<b>LMI%:</b>	41.87
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Waller County	Unknown	\$ 4,037,724.00

**Location Description:**

Construction shall take place in Waller County at Diemer Road and Laneview Road.

**Activity Description:**

Waller County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located area-wide and shall complete associated appurtenances. Subrecipient shall also reroute a section of Diemer Road with use of acquisition, excavation, road base, and asphalt and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-064-C182\_CalhounCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/20/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,345,795.76	\$ 1,345,795.76
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,345,795.76</u></b>	<b><u>\$ 1,345,795.76</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,345,795.76</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	2240		1265	56.47

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	56875



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
CALHOUN COUNTY	Local Government	\$ 1,345,795.76

**Location Description:**

Construction shall take place in Calhoun County at the Alamo Beach Drainage Area 1 - 7.

**Activity Description:**

Calhoun County shall install storm sewer outfalls, culverts, and end treatments, excavate ditches, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-064-C182\_CalhounCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

01/20/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,139,677.85	\$ 2,139,677.85
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,139,677.85</u></b>	<b><u>\$ 2,139,677.85</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,139,677.85</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
6895		3530	51.20

**Projected Accomplishments**

# of Elevated Structures

# of public facilities

**Total**

2



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
CALHOUN COUNTY	Local Government	\$ 2,139,677.85

**Location Description:**

Construction shall take place in Calhoun County at the Magnolia Beach Fire Station and Little Chocolate Bay Park.

**Activity Description:**

Calhoun County shall demolish and dispose of the existing Magnolia Beach Fire Station, construct a new fire station and new ADA-compliant parking lot, install a generator, and complete associated appurtenances. And furnish and install covered picnic areas, new parking facilities, playground equipment, lighted ADA-compliant walking paths, a drinking fountain, landscaping and trees, and a road bridge and pedestrian bridge; rebuild a fishing pier; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-066-C192\_Robstown**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 100,000.00	\$ 100,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 100,000.00</b>	<b>\$ 100,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 100,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
11515		6645	57.71

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



# of Elevated Structures

# of Non-business Organizations benefitting

# of public facilities 1

LMI%:	55.64
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Robstown, City of	Local Government	\$ 100,000.00

**Location Description:**

Construction shall take place in the City of Robstown at the Police Department.

**Activity Description:**

The City of Robstown shall install one (1) generator and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-068-C194\_Bayside**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

01/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Completed

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 720,124.55	\$ 720,124.55
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 720,124.55</b>	<b>\$ 720,124.55</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 720,124.55</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
265	101	38	52.45

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
10104



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bayside	Unknown	\$ 720,124.55

**Location Description:**

Construction shall take place in the Town of Bayside at Division Street, West First Street, Spoonbill Dr., Third Street, East First Street, First St., Third St., Second St. from Spoonbill Dr. to Mitchel Dr., and Second St. from Mitchell Dr. to Park St.

**Activity Description:**

The Town of Bayside shall repair and reconstruct the driving surface, sub-grade, and road base by excavating; applying 4-inch limestone base, geogrid textile subgrade, and two-course asphalt surface; conducting incidental repairs to roadside ditches and culverts located city-wide; and completing all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** HP\_SUR\_C194\_Bayside.pdf

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-069-C195\_Lumberton**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/21/2020

**Projected End Date:**

02/28/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,820,656.54	\$ 1,820,656.54
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,820,656.54</b>	<b>\$ 1,820,656.54</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,820,656.54</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1292		694	53.72

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

11980

<b>LMI%:</b>	27.6
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Lumberton	Unknown	\$ 1,820,656.54

**Location Description:**

Construction shall take place in the City of Lumberton at Kent Street, Green Branch, Horn Road, Dan Road and Carolina Street.

**Activity Description:**

The City of Lumberton shall line the drainage ditch with concrete, reconstruct a detention pond levee, regrade the ditch to the original cross section along 3,800 linear feet of the detention pond, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-070-C196\_Woodsboro**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/18/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

10/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,246,216.44	\$ 1,246,216.44
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,246,216.44</u></b>	<b><u>\$ 1,246,216.44</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,246,216.44</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1396	507	319	59.17

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
18200



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Woodsboro, City of	Local Government	\$ 1,246,216.44

**Location Description:**

Construction shall take place in the Town of Woodsboro at Third Street (Ashby-Pugh), Fifth Street, Terminal Street, Third Street (Johnson-1360), Johnson Street, Arno Street, Driscoll Street, Davis Street, Julia Street and Magnolia Street.

**Activity Description:**

The Town of Woodsboro shall repair and reconstruct the driving surface, sub-grade, and road base by milling, installing new road base material, installing geogrid textile, and applying 1.5" HMAc pavement on several streets with associated ditch cleaning/regrading and incidental repairs to water and sewer lines and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** HP\_SUR\_C196\_Woodsboro.pdf

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-071-C198\_PortLavaca\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,176,194.83	\$ 2,176,194.83
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,176,194.83</u></b>	<b><u>\$ 2,176,194.83</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,176,194.83</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

745

465

62.42

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 14900

<b>LMI%:</b>	73.08
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Port Lavaca	Unknown	\$ 2,176,194.83

**Location Description:**

Construction shall take place in the City of Port Lavaca at East Chestnut Street, South Street, Benavides Street, Ann Street, Center Street, MLK Drive, West Alice Wilkens Street, Trinity Street, Nueces Street, San Antonio Street, Benavides Street, Ann Street, Center Street, MLK Drive, Lavaca Street, Juanita Street, Trinity Street, and Mulberry Street.

**Activity Description:**

The City of Port Lavaca shall install reinforced concrete pipe, box culverts, inlets, junction boxes, outfall structures, curbs, utility relocation, and drainage ditch improvements and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-071-C198\_PortLavaca\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,938,095.17	\$ 2,938,095.17
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,938,095.17</u></b>	<b><u>\$ 2,938,095.17</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,938,095.17</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

745

465

62.42

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



**# of Total Labor Hours**

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 14180

<b>LMI%:</b>	73.08
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Port Lavaca	Unknown	\$ 2,938,095.17

**Location Description:**

Construction shall take place in the City of Port Lavaca at East Chestnut Street, South Street, Benavides Street, Ann Street, Center Street, MLK Drive, West Alice Wilkens Street, Trinity Street, Nueces Street, San Antonio Street, Benavides Street, Ann Street, Center Street, MLK Drive, Lavaca Street, Juanita Street, Trinity Street, and Mulberry Street.

**Activity Description:**

The City of Port Lavaca shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and installing driveways and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-072-C199\_VillageofJonesCreek**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/27/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 200,859.00	\$ 200,859.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 200,859.00</b>	<b>\$ 200,859.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 200,859.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
105		74	70.48

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

5625



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jones Creek, Village of	Local Government	\$ 200,859.00

**Location Description:**

Construction shall take place in the Village of Jones Creek at Stephen F. Austin Road and Frontier Lane.

**Activity Description:**

The Village of Jones Creek shall remove and replace deteriorated and/or undersized culverts, clean/regrade ditches, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-073-C200\_Kirbyville**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

01/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 103,492.00	\$ 103,492.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 103,492.00</b>	<b>\$ 103,492.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 103,492.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

2330

**Low**

**Mod**

1505

**Low/Mod%**

64.59

**Projected Accomplishments**

# of public facilities

**Total**

1

**LMI%:**

41.71



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Kirbyville	Unknown	\$ 103,492.00

**Location Description:**

Construction shall take place in the City of Kirbyville at City Wastewater Treatment Plant - 304 S. Smith Street.

**Activity Description:**

The City of Kirbyville shall abandon the damaged main trunk line and the wet well; install new sewer main and manholes, manifold connections to sludge drying beds, and one sludge drying bed filter media; conduct pavement repairs; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-077-C219\_MissouriCity**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/18/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 954,306.00	\$ 954,306.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 954,306.00</b>	<b>\$ 954,306.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 954,306.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

4195

**Low**

**Mod**

2055

**Low/Mod%**

48.99

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

6000

**LMI%:**

41.57



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Missouri City	Local Government	\$ 954,306.00

**Location Description:**

Construction shall take place in the City of Missouri City at Cangelosi Ditch.

**Activity Description:**

The City of Missouri City shall widen the existing Cangelosi Ditch by extending it approximately 6,000 linear feet, widen the channel bottom width, raise the banks, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-078-C221\_SanPatricioCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,041,280.00	\$ 2,041,280.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,041,280.00</b>	<b>\$ 2,041,280.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,041,280.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1870

1190

63.64

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 16349

<b>LMI%:</b>	45.78
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
San Patricio County	Unknown	\$ 2,041,280.00

**Location Description:**

Construction shall take place in San Patricio County at Rancho Chico Site 1 5th St, Rancho Chico Site 2 Gonzalez St, Rancho Chico Site 3 Mary's St., Rancho Chico Site 4 Naranjo St., Rancho Chico Site 5 Villarreal St., Rancho Chico Site 6 Antonia St, Rancho Chico Site 7 Ricardo Ave, Rancho Chico Site 8 Esperanza St., Rancho Chico Site 9 Railroad Ave, Taft SW Site 1 Wilburn St., Taft SW Bravo St. Site 2 , Taft SW Site 3 Bravo St., Taft SW Dolores St. Site 4, Taft SW Dolores St. Site 5, Taft SW Walnut St. Site 6, Taft SW Pecan St. Site 7, Taft SW Peach St. Site 8 and Taft SW Rubio St. Site 9.

**Activity Description:**

San Patricio County shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-080-C233\_Richwood**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/20/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 603,153.00	\$ 603,153.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 603,153.00</b>	<b>\$ 603,153.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 603,153.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

95

**Low**

**Mod**

68

**Low/Mod%**

71.58

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

2816

**LMI%:**

30.79



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Richwood, City of	Local Government	\$ 603,153.00

**Location Description:**

Construction shall take place in the City of Richwood at Easement off Briar Creek Dr. - 500 LF Southeast of Magnolia Ln. to manhole 135 LF Northwest, Easement Parallel to Briar Creek Dr. - End point of Site 1 to the manhole off Oyster Creek Dr., Quail Run Dr. - Oyster Creek Dr. to manhole 525 LF East, Easement off Quail Run Dr. - End point of Site 3 to 132 LF South, Easement parallel to Quail Run Dr. - Ending point of Site 4 to 275 LF East, Cypress Ct. - Cypress Dr. to 337 LF North and Cypress Ct. - Sycamore Dr. to 490 LF South.

**Activity Description:**

The City of Richwood shall replace sewer lines by pipe-bursting, manholes, and reconnections and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-081-C234\_Wharton**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,651,067.00	\$ 1,651,067.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,651,067.00</b>	<b>\$ 1,651,067.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,651,067.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1081		674	62.35

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

9777

<b>LMI%:</b>	51.91
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton	Local Government	\$ 1,651,067.00

**Location Description:**

Construction shall take place in the City of Wharton at SH 60, Armstrong Street, FM 102, SH 60, FM 102, N. Walnut Street, N. Bell Street and Speed Street.

**Activity Description:**

The City of Wharton shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-082-C235\_PattonVillage**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 475,106.00	\$ 475,106.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 475,106.00</b>	<b>\$ 475,106.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 475,106.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1925

1365

70.91

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 5758

LMI%:	44.36
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Patton Village, City of	Local Government	\$ 475,106.00

**Location Description:**

Construction shall take place in the City of Patton Village at 1st Street, Twin Oaks Road, Nomie, Poole Street, and Smith Street.

**Activity Description:**

The City of Patton Village shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-083-C236\_TexasCity**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

02/05/2020

**Projected End Date:**

04/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,211,686.00	\$ 2,211,686.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,211,686.00</b>	<b>\$ 2,211,686.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 2,211,686.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	108		69	63.89

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	2600

<b>LMI%:</b>	81.55
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas City	Unknown	\$ 2,211,686.00

**Location Description:**

Construction shall take place in the City of Texas City at the Texas Avenue Drainage Improvements.

**Activity Description:**

The City of Texas City shall install storm sewer culverts, sidewalks, a wheel chair ramp, and two large storm manholes; make associated pavement repairs; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-084-C243\_PortNeches\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,079,992.65	\$ 2,079,992.65
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,079,992.65</u></b>	<b><u>\$ 2,079,992.65</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,079,992.65</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	3516		1858	52.84

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	10000
# of public facilities	1



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Port Neches	Unknown	\$ 2,079,992.65

**Location Description:**

Construction shall take place in the City of Port Neches at Water Tower #2 - 2310 Magnolia Port Neches, Texas, Easement along DD#7 Drainage Channel - DD#7 - Easement North of Twin City Hwy and Little Abbeyville - Georgia Avenue and Mockingbird Lane to Alabama Avenue and Hogaboom Road.

**Activity Description:**

The City of Port Neches shall demolish and remove the existing 250,000-gal water tower; install a new 300,000-gal elevated water tower with mixing system, piping, and electrical components and complete associated appurtenances. Subrecipient shall replace existing water lines and install 10" water lines by open cut, construct 600 LF of 10" water line by boring, connect new water lines to existing lines, install gate valves and fire hydrants and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** Port Neches Survey Summary.pdf

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-086-C247\_Ingleside**  
**Activity Title: Flood and Drainage Facilities**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement

**Project Number:**  
 0006

**Projected Start Date:**  
 02/05/2020

**Project Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block by HUD:**  
 Not Blocked

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
 Under Way

**Project Title:**  
 Local Infrastructure Program

**Projected End Date:**  
 04/30/2024

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 1,956,296.00	\$ 1,956,296.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,956,296.00</b>	<b>\$ 1,956,296.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,956,296.00</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	453		290	64.02
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Targeted Section 3 Labor Hours				
# of Section 3 Labor Hours				
# of Total Labor Hours				



**# of Elevated Structures**

Activity funds eligible for DREF (Ike Only)

**# of cable feet of public utility**

**# of Linear miles of Public Improvement**

**# of Linear feet of Public Improvement** 8065

<b>LMI%:</b>	14.94
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Ingleside	Local Government	\$ 1,956,296.00

**Location Description:**

Construction shall take place in the City of Ingleside at Humble Street Earth Ditch Regrading, Amarillo Street Earth Ditch Regrading, Waco Street Earth Ditch Regrading, San Antonio Ave. Underground Drainage Improvements, Waco Street Underground Drainage Improvements, Mustang Drive Underground Drainage Improvement, 215 West of San Angelo Ave. & Mustang Drive Underground Drainage Improvements, 165 LF West of San Angelo Ave. in City ROW Concrete Lined Channel, 165 LF West of San Angelo Ave. in City ROW Concrete Lined Channel, and San Angelo Ave. in City ROW Concrete lined Channel.

**Activity Description:**

The City of Ingleside shall re-grade drainage ditches, concrete line earthen channels and redirect drainage flow to a new outfall location south of the project area. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-087-C248\_TylerCounty\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 103,259.37	\$ 103,259.37
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 103,259.37</b>	<b>\$ 103,259.37</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 103,259.37</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# of Persons	66		52	78.79

**Projected Accomplishments**

	Total
# of Linear feet of Public Improvement	1290

<b>LMI%:</b>	70.65
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Tyler County	Unknown	\$ 103,259.37

**Location Description:**

Construction shall take place in Tyler County along W. Live Oak Street, along S. Reid Street and Along Johnson Street.

**Activity Description:**

Tyler County shall rehabilitate sanitary sewer line and manholes, replace manholes, reconnect sewer service taps, remove and replace sewer main line cleanout, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-087-C248\_TylerCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 249,596.55	\$ 249,596.55
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 249,596.55</u></b>	<b><u>\$ 249,596.55</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 249,596.55</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	66		57	86.36

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	5600

<b>LMI%:</b>	25.67
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Tyler County	Unknown	\$ 249,596.55

**Location Description:**

Construction shall take place in Tyler County at 16th Street, 17th Street, 19th Street and Lakeview Circle.

**Activity Description:**

Tyler County shall repair and reconstruct the driving surface, subgrade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-087-C248\_TylerCounty\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 214,753.43	\$ 214,753.43
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 214,753.43</u></b>	<b><u>\$ 214,753.43</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 214,753.43</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1480		945	63.85

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
41600

<b>LMI%:</b>	55.33
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Tyler County	Unknown	\$ 214,753.43

**Location Description:**

Construction shall take place in Tyler County at FM 256.

**Activity Description:**

Tyler County shall construct an interconnecting water main and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-088-C249\_SourLake\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,327,142.50	\$ 2,327,142.50
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,327,142.50</b>	<b>\$ 2,327,142.50</b>
Other Funds:	\$ 0.00	
Total:	\$ 2,327,142.50	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1906		983	51.57

**Projected Accomplishments**

# of public facilities

<b>Total</b>
1

<b>LMI%:</b>	35.82
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Sour Lake	Unknown	\$ 2,327,142.50

**Location Description:**

Construction shall take place in the City of Sour Lake at City Wastewater Treatment Plant.

**Activity Description:**

The City of Sour Lake shall construct a 3.5-million-gallon earthen wet-weather flow-storage basin with concrete lining; install a floating aerator; construct a bypass return pump station; replace piping; construct an electrical and control system, security fencing, and access driveway; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-090-C252\_Rockport**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/21/2020

**Projected End Date:**

10/31/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 6,158,036.62	\$ 6,158,036.62
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 6,158,036.62</b>	<b>\$ 6,158,036.62</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 6,158,036.62</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

5565

**Low**

**Mod**

3627

**Low/Mod%**

65.18

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

10450

**LMI%:**

46.38



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rockport	Local Government	\$ 6,158,036.62

**Location Description:**

Construction shall take place in the City of Rockport at Market Street, Hackberry Street, Sabinal Street, Ann Street, Orleans Street, Laurel Street and Magnolia Street.

**Activity Description:**

The City of Rockport shall replace storm sewer culverts; regrade roadside ditches; install outfall ditches, manholes, and junction boxes with associated pavement repair; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-091-C254\_NuecesCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

03/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 385,067.00	\$ 385,067.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 385,067.00</u></b>	<b><u>\$ 385,067.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 385,067.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
11515		6645	57.71

**Projected Accomplishments**

# of Elevated Structures

# of public facilities

**Total**

1



<b>LMI%:</b>	55.64
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Nueces County	Unknown	\$ 385,067.00

**Location Description:**

Construction shall take place in Nueces County at Nueces County Emergency Notification Marquee Robstown, Texas.

**Activity Description:**

Nueces County shall replace and install a new emergency notification marquee sign designed to withstand strong winds and heavy rains and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-091-C254\_NuecesCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,260,488.59	\$ 4,260,488.59
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 4,260,488.59</u></b>	<b><u>\$ 4,260,488.59</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,260,488.59</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

47895

**Low**

**Mod**

26035

**Low/Mod%**

54.36

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 26111

LMI%:	49.49
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Nueces County	Unknown	\$ 4,260,488.59

**Location Description:**

Construction shall take place in Nueces County at County Road 67, County Road 69, Bauer Project and County Road 77 all in Robstown, Texas.

**Activity Description:**

Nueces County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-092-C257\_FortBendCounty\_ACQ**

**Activity Title: Acquisition General**

**Activity Type:**

Acquisition - general

**Project Number:**

0006

**Projected Start Date:**

03/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,582,281.05	\$ 3,582,281.05
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,582,281.05</u></b>	<b><u>\$ 3,582,281.05</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,582,281.05</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	19		19	100.00
# of Households	19		19	100.00
# of Permanent Jobs Created				0.0



**Projected Accomplishments****Total**

# of Singlefamily Units	19
# of Multifamily Units	
# of Housing Units	19
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fort Bend County	Local Government	\$ 3,582,281.05

**Location Description:**

Activities shall take place in Fort Bend County. Zip Codes 77053, 77083, 77099, 77406, 77407, 77417, 77423, 77435, 77441, 77444, 77450, 77451, 77459, 77461, 77464, 77469, 77471, 77476, 77477, 77478, 77479, 77481, 77485, 77487, 77489, 77494, 77498, 77545, 77583 and 77584.

**Activity Description:**

Fort Bend County will provide an acquisition program for non-residential properties affected by Hurricane Harvey. Assistance will be provided to non-residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-092-C257\_FortBendCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 13,740,994.95	\$ 13,740,994.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 13,740,994.95</u></b>	<b><u>\$ 13,740,994.95</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 13,740,994.95</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
18680		8800	47.11

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

29375



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Fort Bend County	Local Government	\$ 13,740,994.95

**Location Description:**

Construction shall take place in Fort Bend County at Big Creek Expansion.

**Activity Description:**

Fort Bend County shall widen and deepen the existing Big Creek watershed channel. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-093-C261\_SanJacintoCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/07/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,597,029.00	\$ 1,597,029.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,597,029.00</b>	<b>\$ 1,597,029.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,597,029.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	394		228	57.87

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	34460

<b>LMI%:</b>	46.37
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
San Jacinto County	Unknown	\$ 1,597,029.00

**Location Description:**

Construction shall take place in San Jacinto County at Butch Arthur Road, Ellis Lovett Road and Jenette Road.

**Activity Description:**

San Jacinto County shall repair and reconstruct the driving surface, sub-grade, and road base by scarifying and reshaping roadway, adding lime treatment to existing base, and installing HMAC/two-course chip seal surface; replace and install culverts; replace driveway culverts; clean and reshape ditches; install improvements at low water crossing; conduct erosion and sediment control; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-094-C262\_VictoriaCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/01/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,295,886.24	\$ 1,295,886.24
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,295,886.24</u></b>	<b><u>\$ 1,295,886.24</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,295,886.24</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

544

354

65.07

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

7101

LMI%:	33.06
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Victoria County	Unknown	\$ 1,295,886.24

**Location Description:**

Construction shall take place in Victoria County at McFaddin Street, Commerce Street (FM 616), Drainage Ditch 75 LF NE of US 87 Between US 87 and Old Port Lavaca Rd, Preston Street, and Culvert 1: Ninemile Creek.

**Activity Description:**

Victoria County shall clean, elevate, and excavate drainage ditches; install storm sewer pipe; replace culverts, with incidental street improvements; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-094-C262\_VictoriaCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**  
Construction/reconstruction of streets

**Project Number:**  
0006

**Projected Start Date:**  
03/11/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
03/01/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 1,800,801.52	\$ 1,800,801.52
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,800,801.52</b>	<b>\$ 1,800,801.52</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,800,801.52</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	117		69	58.97

Projected Accomplishments	Total
# of Linear feet of Public Improvement	57325

<b>LMI%:</b>	33.42
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria County	Unknown	\$ 1,800,801.52

**Location Description:**

Construction shall take place in Victoria County at Nursery Road, Minatre Road, Hiller Road, Gin Road, Leita Road 1, Leita Road 2, and Midway Road.

**Activity Description:**

Victoria County shall rehabilitate and increase road elevation of existing road with flexbase, cement treatment, prime, and seal coat;remove and replace cross-culverts;and complete associated appurtenances. And shall increase road elevations, rebuild with a crown, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-095-C264\_LibertyCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,822,272.00	\$ 4,822,272.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,822,272.00</b>	<b>\$ 4,822,272.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,822,272.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1453		823	56.64

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	93270

<b>LMI%:</b>	43.65
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Liberty, County of	Local Government	\$ 4,822,272.00

**Location Description:**

Construction shall take place in Liberty County at CR 401, CR 2071, CR 2174, CR 2050, CR 2850, CR 2132, CR 373, CR 3731, CR 3709, CR 3737, CR 3732, CR 3707, CR 4801, CR 4882 N, CR 4882 S, CR 487, CR 4876 and CR 2176.

**Activity Description:**

Liberty County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-097-C269\_Taft**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

04/30/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 285,634.00	\$ 285,634.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 285,634.00</b>	<b>\$ 285,634.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 285,634.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1165

730

62.66

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 5300

LMI%:	44.81
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
TAFT, CITY OF	Local Government	\$ 285,634.00

**Location Description:**

Construction shall take place in the City of Taft at 1st Street, 2nd Street, 3rd Street and Walnut Street. Concrete gutter to be installed at 3rd and Walnut Street.

**Activity Description:**

The City of Taft shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide, install a concrete gutter, and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-098-C270\_AransasCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 29,327,197.77	\$ 29,327,197.77
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 29,327,197.77</u></b>	<b><u>\$ 29,327,197.77</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 29,327,197.77</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	7058		3732	52.88

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	114908



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Aransas, County Of	Local Government	\$ 29,327,197.77

**Location Description:**

Construction shall take place in Aransas County at E. Linden Street, FM 2165 (Pearl St.) Culvert, Maple Street, Ruby Allen Ditch, Traylor Ditch (Traylor Ave.), Traylor Ruby Allen Ditch Interconnect, A-1 Hill Road, Sawyer Lane, Jocelyn Road, Murphy Road, Armstrong Road, Smith Road, Johnson Road, Holden Road, Kirby Road, FM 1069 Culvert #1-5, Mack Road, S. Walker Road, Lee Road #1, Lee Road #2, Shaver Road, Mohawk Avenue, Rodeo Drive, Arena Road, Longoria Road, Rabbit Run Road, Adolfo Road Channel, Banty Lane, Jacoby Lane, and Railroad Culvert.

**Activity Description:**

Aransas County shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; provide fill and embankment work, topsoil, and associated pavement repair; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_LMI\_20-065-098-C270\_AransasCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 17,299,840.01	\$ 17,299,840.01
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 17,299,840.01</u></b>	<b><u>\$ 17,299,840.01</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 17,299,840.01</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># of Persons</b>	2472		1362	55.10

**Projected Accomplishments**

	<b>Total</b>
<b># of Linear feet of Public Improvement</b>	92510



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Aransas, County Of	Local Government	\$ 17,299,840.01

**Location Description:**

Construction shall take place in Aransas County at Copano Heights, Northview Drive, Forest Oak Lane, Palmetto Point Road, Holiday Beach Boulevard, Northwest Drive, Northside Drive, Hillcrest Drive, Mesquite Tree Drive, Southview Drive, Sherwood Drive, Charles Loop West, St. Charles Loop South, St. Charles Loop East, Rattle Snake Point Road/Lido Road, Four way stop, Outfall Channel #2, and Loop 1781.  
Census Tract(s) 9501.00 Block Groups 1 & 3 identified for beneficiary data in Holiday Beach Drainage & Streets and Loop 1781 Drainage & Streets.

**Activity Description:**

Aransas County shall construct roadway base, subgrade prep, and asphalt pavement; install side drainpipe and embankment; conduct drainage excavation and pipe removal; and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** Aransas County Survey Summary.pdf

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-101-C274\_NewtonCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 1,611,419.00	\$ 1,611,419.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,611,419.00</b>	<b>\$ 1,611,419.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,611,419.00</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# of Persons	179		121	67.60

**Projected Accomplishments**

	Total
# of Linear feet of Public Improvement	26700

<b>LMI%:</b>	28.7
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Newton County	Local Government	\$ 1,611,419.00

**Location Description:**

Construction shall take place in Newton County at Precinct 1 County Road 3016, Precinct 2 County Road 1022, Precinct 3 County Road 2001 and Precinct 4 County Road 4128 and County Road 4129.

**Activity Description:**

Newton County shall repair and reconstruct the driving surface by regrading, scarifying, and reshaping roadway sections; placing stabilization material, two-course surface treatment, and hot mix asphalt pavement; installing oil sand; regrading roadside ditches, removing and replacing driveway culverts; and completing associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-102-C275\_Silsbee**  
**Activity Title: Flood and Drainage Facilities**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement

**Activity Status:**  
 Under Way

**Project Number:**  
 0006

**Project Title:**  
 Local Infrastructure Program

**Projected Start Date:**  
 03/11/2020

**Projected End Date:**  
 08/31/2024

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

<b>Total Budget:</b>		
<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 719,931.38	\$ 719,931.38
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 719,931.38</b>	<b>\$ 719,931.38</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 719,931.38</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**  
 None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	110		57	51.82
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Elevated Structures				
# of Linear feet of Public Improvement	4900			
<b>LMI%:</b>				0



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Silsbee	Unknown	\$ 719,931.38

**Location Description:**

Construction shall take place in the City of Silsbee at Rainbow Circle, Lee Miller Road, Sunset Blvd. and Twilight Blvd.

**Activity Description:**

The City of Silsbee shall increase the flow capacity of existing channels by excavating, clearing, and grubbing; installing concrete linings, structural rock backfill, cement stabilized sand, and hydromulch, with associated street and culvert improvements; and completing associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-105-C287\_LaMarque**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/09/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,447,527.00	\$ 1,447,527.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,447,527.00</b>	<b>\$ 1,447,527.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,447,527.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
4000		2645	66.13

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

7617

<b>LMI%:</b>	46.01
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
La Marque, City of	Local Government	\$ 1,447,527.00

**Location Description:**

Construction shall take place in the City of La Marque at Site 1 Cedar Dr, Site 2 Westward Ave. (West side), Site 3 Westward Ave. (East side), Site 4 Melody Dr. (North), Site 5 Melody Dr. (South), Site 6 Easement (East & South) off Westward Ave., Site 7 Easement (South & East) off Magnolia Dr., Site 8 Easement (South) off Houston Dr., Site 9 Lamar Dr./ Fannin St., Site 10 Easement (South) off Fannin and Site 11 - 16.

**Activity Description:**

The City of LaMarque shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-106-C288\_Pearland**  
**Activity Title: Flood and Drainage Facilities**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement

**Activity Status:**  
 Under Way

**Project Number:**  
 0006

**Project Title:**  
 Local Infrastructure Program

**Projected Start Date:**  
 04/26/2020

**Projected End Date:**  
 05/31/2024

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 2,357,154.00	\$ 2,357,154.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,357,154.00</b>	<b>\$ 2,357,154.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,357,154.00</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	3175		1480	46.61
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Elevated Structures				
# of Linear feet of Public Improvement	20011			
<b>LMI%:</b>				45.68



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
PEARLAND, CITY OF	Local Government	\$ 2,357,154.00

**Location Description:**

Construction shall take place in the City of Pearland at Garden Road, O'Day Road, Scott Lane and Woody Road.

**Activity Description:**

The City of Pearland shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-107-C294\_WhartonCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,417,998.00	\$ 1,417,998.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,417,998.00</u></b>	<b><u>\$ 1,417,998.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,417,998.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

181

101

55.80

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 13800

LMI%:	43.89
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Wharton, County of	Local Government	\$ 1,417,998.00

**Location Description:**

Construction shall take place in Wharton County at CR 130 Diversion Channel and Lake Nette Ditch.

**Activity Description:**

Wharton County shall widen an existing 4,500-foot-long diversion channel, construct a new 8,000 LF diversion channel, improve existing culvert channels, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-107-C294\_WhartonCounty\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 101,302.13	\$ 101,302.13
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 101,302.13</u></b>	<b><u>\$ 101,302.13</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 101,302.13</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	960		505	52.60

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	44.17
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton, County of	Local Government	\$ 101,302.13

**Location Description:**

Construction shall take place in Wharton County at Boling WWTP - 315 Gulf Street.

**Activity Description:**

Wharton County shall install generators and concrete foundations and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-109-C303\_AransasPass\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 8,602,014.60	\$ 8,602,014.60
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 8,602,014.60</u></b>	<b><u>\$ 8,602,014.60</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 8,602,014.60</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

235

148

62.98

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

15530

LMI%:

40.49

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Aransas Pass

Local Government

\$ 8,602,014.60

**Location Description:**

Construction shall take place in the City of Aransas Pass at W. Highland TA, W. Deberry Ave., S. Saunders St., W. Greenwood Ave., W. Nelson Ave., W. Wilson Ave., N. McCampbell St., E. Stapp Ave., N. Rife St. and Unnamed Road.

**Activity Description:**

The City of Aransas Pass shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-109-C303\_AransasPass\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

05/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 316,369.24	\$ 316,369.24
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 316,369.24</u></b>	<b><u>\$ 316,369.24</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 316,369.24</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	44		26	59.09

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	2400

<b>LMI%:</b>	41.07
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Aransas Pass	Local Government	\$ 316,369.24

**Location Description:**

Construction shall take place in the City of Aransas Pass at Whering Ln., Wheeler (1) and Wheeler (2).

**Activity Description:**

The City of Aransas Pass shall install sanitary sewer lines, manholes, and service reconnections and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-110-C306\_RefugioCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,085,368.58	\$ 1,085,368.58
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,085,368.58</u></b>	<b><u>\$ 1,085,368.58</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,085,368.58</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

89

60

67.42

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

8600

LMI%:

24.41

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Refugio County

Unknown

\$ 1,085,368.58

**Location Description:**

Construction shall take place in Refugio County at Northside Woodsboro Drainage Ditch on backside of Ashby St. and Chaparral St. and Chaparral St Properties, and Autry Road Culvert.

**Activity Description:**

Refugio County shall install new culverts, regrade ditches, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-110-C306\_RefugioCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

04/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,917,153.00	\$ 3,917,153.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,917,153.00</u></b>	<b><u>\$ 3,917,153.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,917,153.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

3435

**Low**

**Mod**

1793

**Low/Mod%**

52.20

**Projected Accomplishments**

# of Elevated Structures

# of public facilities

**Total**

4



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio County	Unknown	\$ 3,917,153.00

**Location Description:**

Construction shall take place in Refugio County at Mission River Park, Austwell Pier, Bayside Tower and Tivoli Tower.

**Activity Description:**

Refugio County shall make repairs to the Austwell Pier Parking Lot in compliance with ADA standards and shall demolish the Mission River Park Pier. Subrecipient shall repair the existing Bayside communication tower, purchase or upgrade equipment for the building and the tower, and complete associated appurtenances. Subrecipient shall construct one new Tivoli communication tower, including buildings and communications equipment, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-110-C306\_RefugioCounty\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,012,544.20	\$ 1,012,544.20
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,012,544.20</b>	<b>\$ 1,012,544.20</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,012,544.20</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	605		320	52.89

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	45.86
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio County	Unknown	\$ 1,012,544.20

**Location Description:**

Contruction shall take place in Refugio County at the following location. Refugio County WCID #1 Wastewater Treatment Plant.

**Activity Description:**

Refugio County shall replace perimeter fencing; enhance the chlorination system, electrical system, generator, plant lift station, pumps system, headworks, and drying bed; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-110-C306\_RefugioCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

04/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,527,542.35	\$ 2,527,542.35
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,527,542.35</u></b>	<b><u>\$ 2,527,542.35</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,527,542.35</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
309		165	53.40

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
27500

<b>LMI%:</b>	31.19
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio County	Unknown	\$ 2,527,542.35

**Location Description:**

Construction shall take place in Refugio County at Vega Road, Autry Road, Austwell Cemetery Road, Williams Road- Tivoli, Bayside Cemetery Road and Rancho Grande Road.

**Activity Description:**

Refugio County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, installing new compacted base material, installing new geo-grid, and applying asphalt to several streets and roads with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-110-C306\_RefugioCounty\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 799,025.80	\$ 799,025.80
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 799,025.80</u></b>	<b><u>\$ 799,025.80</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 799,025.80</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	605		320	52.89

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	45.86
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio County	Unknown	\$ 799,025.80

**Location Description:**

Contruction shall take place in Refugio County at Refugio County WCID #1 Water Treatment Plant.

**Activity Description:**

Refugio County shall replace perimeter fencing, the pump building, two pumps, and the chlorination system; provide upgrades to electrical and pump controls; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-113-C310\_Baytown**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,786,759.00	\$ 1,786,759.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,786,759.00</b>	<b>\$ 1,786,759.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,786,759.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
200		126	63.00

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

3620

<b>LMI%:</b>	13.32
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Baytown	Local Government	\$ 1,786,759.00

**Location Description:**

Construction shall take place in the City of Baytown at Lincoln Cedars Drive, Booker Street/Carver Street, Site 1 Outfall (Southwest), Site 2 South and East Circle Drive, Site 3 Outfall (East) and Site 4 Drainage Ditch (East of East Circle Drive).

**Activity Description:**

The City of Baytown shall replace storm sewer culverts, regrade roadside ditches, rehab outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-114-C313\_Gregory**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,470.00	\$ 35,470.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 35,470.00</b>	<b>\$ 35,470.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 35,470.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

94

**Low**

**Mod**

94

**Low/Mod%**

100.00

**Projected Accomplishments**

# of public facilities

**Total**

1

**LMI%:**

52.35



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
GREGORY, CITY OF	Local Government	\$ 35,470.00

**Location Description:**

Installation shall take place in the City of Gregory at Orchid Circle Lift Station - Orchid Circle.

**Activity Description:**

The City of Gregory shall install 2 emergency backup generators and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-117-C378\_PlumGrove**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/07/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 406,185.00	\$ 406,185.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 406,185.00</b>	<b>\$ 406,185.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 406,185.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
470		240	51.06

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
2360

<b>LMI%:</b>	41.44
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
City of Plum Grove	Local Government	\$ 406,185.00

**Location Description:**

Construction shall take place in the City of Plum Grove at FM 1010/Plum Grove Street and CR 351.

**Activity Description:**

The City of Plum Grove shall repair and reconstruct the driving surface and road base by applying asphalt, chip-seal over a limestone flex base, and replacing all cross-culverts, driveway culverts and intersection culverts, with incidental repairs to roadside ditches located adjacent to street improvements and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-118-C388\_BrazoriaCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**  
Rehabilitation/reconstruction of a public improvement

**Project Number:**  
0006

**Projected Start Date:**  
06/05/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/31/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,917,829.00	\$ 10,917,829.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 10,917,829.00</b>	<b>\$ 10,917,829.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 10,917,829.00</b>	

---

**Benefit Report Type:**  
Area Benefit (Census)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	4459		2784	62.44
<b>Projected Accomplishments</b>		<b>Total</b>		
# of Targeted Section 3 Labor Hours		1		
# of Section 3 Labor Hours		1		



# of Total Labor Hours 1  
 # of Elevated Structures  
 # of Linear feet of Public Improvement 49070

LMI%:	46.76
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Brazoria County	Local Government	\$ 10,917,829.00

**Location Description:**

Construction shall take place in Brazoria County at Wild Peach Village Drainage Improvements, Choate and Chigger Roadway and Ditch Improvements, and Hastings Roadway and Ditch Improvements.

**Activity Description:**

Brazoria County shall perform culvert improvements, roadside ditch regrading, roadway improvements, widen and improve channels, increase capacity of the roadside ditch, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-119-C390\_WestOrange\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,883,130.30	\$ 2,883,130.30
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,883,130.30</b>	<b>\$ 2,883,130.30</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,883,130.30</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
3374		2606	77.24

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

59335



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
West Orange	Unknown	\$ 2,883,130.30

**Location Description:**

Construction shall take place in the City of West Orange at Edgar Brown Dr., MacArthur Dr., South Ave., Linda St., Katherine St., Joyce St., Irene St., Henrietta St., Gloria St., Tanglewood Ave. 1-3, Ester St., Donnell St., Carol St., Broad St., Alder St., Stakes St., Sims St., Holley Ln., Broussard St., Mulberry St., Plum St., Crabtree Ave., Bradford St, Dayton St., Western Ave., Jasper St., Bowie Ave., Milam Ave. and Dowling St.

**Activity Description:**

The City of West Orange shall deepen, widen, and regrade ditches, remove debris and replace culverts, repair driveways and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-119-C390\_WestOrange\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

06/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 476,242.00	\$ 476,242.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 476,242.00</b>	<b>\$ 476,242.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 476,242.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	3374		2606	77.24

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of public facilities	1



LMI%:	52.95
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
West Orange	Unknown	\$ 476,242.00

**Location Description:**

Construction shall take place in the City of West Orange at Fire Department Equipment Compound - 2700 Austin Ave.

**Activity Description:**

The City of West Orange shall procure a pumper truck, a rescue boat, air packs and bunker gear and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-119-C390\_WestOrange\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,360,895.00	\$ 1,360,895.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,360,895.00</b>	<b>\$ 1,360,895.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,360,895.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	3374		2606	77.24

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	52.95
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
West Orange	Unknown	\$ 1,360,895.00

**Location Description:**

Construction shall take place in the City of West Orange at WWTP.

**Activity Description:**

The City of West Orange shall reconstruct and elevate the wastewater treatment facility to include site fill, concrete paving, a precast concrete building and motor control center, a generator with automatic transfer switch and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-119-C390\_WestOrange\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,620,034.00	\$ 2,620,034.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,620,034.00</b>	<b>\$ 2,620,034.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,620,034.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	3374		2606	77.24

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	29533

<b>LMI%:</b>	52.95
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
West Orange	Unknown	\$ 2,620,034.00

**Location Description:**

Construction shall take place in the City of West Orange at South Avenue, Western Avenue, Flint St., Dayton St., Travis St., Burnet St., Smith St., Dowling St., Milam St., Newton St., Alamo Circle, Buffalo St., Mustang St., Longhorn Ave., Westmore Ave., Greenbriar St., South Ave at Adams Bayou and Western Ave at Adams Bayou.

**Activity Description:**

The City of West Orange shall repair and reconstruct driving surfaces by installing new compacted base material, milling, applying asphalt and striping several streets as needed; shall replace metal guard fencing, riprap slope protection, and install terminal anchors to bridges and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-120-C407\_Vidor\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,081,198.52	\$ 1,081,198.52
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,081,198.52</b>	<b>\$ 1,081,198.52</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,081,198.52</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

3200

**Low**

**Mod**

1855

**Low/Mod%**

57.97

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

735

**LMI%:**

48.32



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 1,081,198.52

**Location Description:**

Construction shall take place in the City of Vidor at Elgie Street, Tiger Creek Crossing and Orange Street.

**Activity Description:**

The City of Vidor shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; provide fill and embankment work, topsoil, and associated pavement repair; and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-120-C407\_Vidor\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,386,381.00	\$ 3,386,381.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,386,381.00</b>	<b>\$ 3,386,381.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,386,381.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
3980		2170	54.52

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
3390

<b>LMI%:</b>	43.88
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 3,386,381.00

**Location Description:**

Construction shall take place in the City of Vidor at North Archie Street, Elgie Street and Alamo Street Bridge.

**Activity Description:**

The City of Vidor shall conduct roadway improvements by reconstructing the driving surface, subgrade, road base milling, applying asphalt, reconstructing manholes, and striping of several streets and shall complete all associated appurtenances. Subrecipient shall also replace and install concrete bridges with slope paving and rip rap and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-121-C408\_JeffersonCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,489,004.60	\$ 4,489,004.60
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 4,489,004.60</u></b>	<b><u>\$ 4,489,004.60</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,489,004.60</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1886		1217	64.53

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

2750



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jefferson County	Unknown	\$ 4,489,004.60

**Location Description:**

Construction shall take place in Jefferson County at Crane Bayou.

**Activity Description:**

Jefferson County shall increase the capacity of existing ditches and crossings; reconstruct and elevate a bridge; replace culverts; reconstruct existing ditches; add concrete lining; provide fill; complete embankment work; install transfer switches, tanks, two generators, SCADA, and electrical components; construct generator housing; and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-123-C430\_MatagordaCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 352,305.85	\$ 352,305.85
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 352,305.85</b>	<b>\$ 352,305.85</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 352,305.85</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	100		52	52.00

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	2300

<b>LMI%:</b>	32.32
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Matagorda County	Unknown	\$ 352,305.85

**Location Description:**

Construction shall take place Matagorda County in the City of Sargent at Marlin Drive.

**Activity Description:**

Matagorda County shall reclaim and stabilize existing roadway with concrete, limestone base, roadway prime coat, and 2-course seal coat and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-127-C438\_Danbury**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

07/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 149,805.00	\$ 149,805.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 149,805.00</b>	<b>\$ 149,805.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 149,805.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

84

54

64.29

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

1415

# of public facilities

<b>LMI%:</b>	50.5
--------------	------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
DANBURY, CITY OF	Local Government	\$ 149,805.00

**Location Description:**

Construction shall take place in the City of Danbury at Alley between Avenue J and Avenue K, Alley between Avenue K and Avenue L, and Novak Road and Alley between Ave C and Ave D.

**Activity Description:**

The City of Danbury shall rehabilitate sanitary sewer line, replace manholes and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-135-C481\_MontBelvieu**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 534,732.00	\$ 534,732.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 534,732.00</u>	<u>\$ 534,732.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 534,732.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

678

**Low**

**Mod**

561

**Low/Mod%**

82.74

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

5664

**LMI%:**

41.06



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
MONT BELVIEU, CITY OF	Local Government	\$ 534,732.00

**Location Description:**

Construction shall take place in the City of Mont Belvieu at Hwy 147 - North Main St. to Langston Dr.

**Activity Description:**

The City of Mont Belvieu shall construct a gravity sewer line and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-136-C491\_MontgomeryCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

07/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,589,506.60	\$ 5,589,506.60
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 5,589,506.60</u></b>	<b><u>\$ 5,589,506.60</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,589,506.60</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

8895

4965

55.82

**Projected Accomplishments**

# of Elevated Structures

**Total**

Activity funds eligible for DREF (Ike Only)



# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 37300

LMI%:

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 5,589,506.60

**Location Description:**

Construction shall take place in Montgomery County at Porter Lane, Jerry Lane, Bobby Lane, Deuster Lane, Alexander Lane, Louise Lane, Porter Heights, Tamina Community, Tamina Community Detention Pond and South Porter.

**Activity Description:**

Montgomery County shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; provide fill and embankment work, topsoil, and associated pavement repair; create detention ponds, and a lift station with back-up generator for storm water conveyance; and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-140-C594\_Orange\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

09/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,929,847.40	\$ 5,929,847.40
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 5,929,847.40</b>	<b>\$ 5,929,847.40</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,929,847.40</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

6445

**Low**

**Mod**

3650

**Low/Mod%**

56.63

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

6588

**LMI%:**

46.99



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 5,929,847.40

**Location Description:**

Construction shall take place in the City of Orange at Coopers Gully Channel Phase 2 and Coopers Gully Channel Phase 2.B.

**Activity Description:**

The City of Orange shall widen existing ditches and add concrete lining, repair bridge rip-rap and slope protection (bridge headwalls), and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-140-C594\_Orange\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

09/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 809,000.00	\$ 809,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 809,000.00</b>	<b>\$ 809,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 809,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

10575

**Low**

**Mod**

6290

**Low/Mod%**

59.48

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of public facilities

3

**LMI%:**

50.18



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 809,000.00

**Location Description:**

Equipment will be housed in the City of Orange at HC Pumper - 501 7th Street and HC SAR Vehicle - 1705 MacArthur Drive.

**Activity Description:**

The City of Orange shall purchase a custom high clearance fire pumper truck, and 2 high ground clearance vehicles. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-142-C782\_PortArthur\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/24/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 11,294,842.12	\$ 11,294,842.12
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 11,294,842.12</u></b>	<b><u>\$ 11,294,842.12</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 11,294,842.12</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	58366		32864	56.31

**Projected Accomplishments**

	<b>Total</b>
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1



# of Total Labor Hours 1  
 # of Elevated Structures  
 Activity funds eligible for DREF (Ike Only)  
 # of cable feet of public utility  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 46864

LMI%:	51.88
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Port Arthur	Unknown	\$ 11,294,842.12

**Location Description:**

Construction shall take place in the City of Port Arthur at El Vista, Port Acres Community, Stonegate Retention Lake and Stonegate Golf Course.

**Activity Description:**

The City of Port Arthur shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; provide fill and embankment work, topsoil, and associated pavement repair; and shall complete all associated appurtenances. Subrecipient will also re-shape and create new retention basins. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-144-C843\_Beaumont\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/10/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 9,861,717.39	\$ 9,861,717.39
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 9,861,717.39</u></b>	<b><u>\$ 9,861,717.39</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 9,861,717.39</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	132905		78825	59.31

**Projected Accomplishments**

	<b>Total</b>
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1



# of Total Labor Hours 1  
 Activity funds eligible for DREF (Ike Only)  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 17340  
 # of public facilities

LMI%:	47.29
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Beaumont	Unknown	\$ 9,861,717.39

**Location Description:**

Construction shall take place in the City of Beaumont at Pine Street Water Treatment Plant - 1550 Pine Street, Beaumont, Texas 77703.

**Activity Description:**

The City of Beaumont shall install a 42-in steel pipe waterline, a 36-in steel pipe waterline, manholes, dish head plug, pavement replacement and site work associated with construction and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-145-C857\_HardinCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 839,412.00	\$ 839,412.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 839,412.00</u></b>	<b><u>\$ 839,412.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 839,412.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1135		585	51.54

**Projected Accomplishments**

	<b>Total</b>
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1



# of Total Labor Hours 1

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 30447

LMI%:	52.38
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Hardin, County of	Local Government	\$ 839,412.00

**Location Description:**

Construction shall take place in Hardin County at Murphy Dr., Birch Dr., 1st St., 2nd St., Weaver St., Big Thicket Dr., Flowers Dr., Bishop Loop, Spruce Rd., Collins Rd., Chessher St., Crow Rd., Sycamore Rd., Moore Rd., Pecan Grove Rd., Eastham St., Buchanan Dr., Bronx Rd., Sycamore Rd., Chessher St., Crow Rd., Collins Rd., Flowers Dr., Jackson Loop, Doucette Rd., Williams Rd., Rose Rd., Brown Rd., Old Sour Lake Rd. South, Old Sour Lake Rd. North,

**Activity Description:**

Hardin County shall install drainage culverts, reshape and excavate roadside ditches, complete road/driveway surface and subsurface repairs for culvert trenches, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-145-C857\_HardinCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

02/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,173,054.84	\$ 2,173,054.84
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,173,054.84</u></b>	<b><u>\$ 2,173,054.84</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,173,054.84</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># of Persons</b>	2370		1225	51.69

**Projected Accomplishments**

	<b>Total</b>
<b># of Targeted Section 3 Labor Hours</b>	1
<b># of Section 3 Labor Hours</b>	1



# of Total Labor Hours	1
# of Elevated Structures	
# of Non-business Organizations benefitting	
# of public facilities	3

LMI%:	28.63
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Hardin, County of	Local Government	\$ 2,173,054.84

**Location Description:**

Improvements shall take place in Hardin County at Saratoga Fire Department , Kountze Fire Department and Fire Protection Radio Tower and Equipment in Silsbee.

**Activity Description:**

Hardin County shall purchase a high clearance fire truck and truck mounted radios. And shall construct a free-standing radio tower and install equipment and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_20-065-145-C857\_HardinCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,894,527.96	\$ 4,894,527.96
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 4,894,527.96</u></b>	<b><u>\$ 4,894,527.96</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,894,527.96</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
645		435	67.44

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**

1

1



# of Total Labor Hours 1  
# of Linear feet of Public Improvement 48113

LMI%:	36.12
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Hardin, County of	Local Government	\$ 4,894,527.96

**Location Description:**

Construction shall take place in Hardin County at Jackson Loop, Doucette Rd., Pine Ln., Williams Dr., Rose Rd., Brown Rd., Old Sour Lake Rd. (North), Old Sour Lake Rd. (South), and Gore Store Road.

**Activity Description:**

Hardin County shall complete roadway surface and subsurface repairs, remove/replace drainage culverts, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-146-C865\_RoseCity\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/01/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,000,895.00	\$ 2,000,895.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,000,895.00</u></b>	<b><u>\$ 2,000,895.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,000,895.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	397		313	78.84

**Projected Accomplishments**

	<b>Total</b>
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1



# of Total Labor Hours 1

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 5600

LMI%:	26.83
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Rose City	Unknown	\$ 2,000,895.00

**Location Description:**

Construction shall take place in the City of Rose City at Existing channel between Rose City Dr. and Peacock St., Existing channel parallel to Camellia St., Existing Channel between Rose City Dr. and Cardinal Dr. and Existing Channel between Rose City Dr and Cardinal Dr.

**Activity Description:**

The City of Rose City shall improve existing drainage facilities by clearing, grubbing and excavating the drainage channel, installing concrete lining and road crossings and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-152-C921\_Kountze\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/31/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,416,774.00	\$ 1,416,774.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,416,774.00</b>	<b>\$ 1,416,774.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,416,774.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
585		311	53.16

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**

1

1

1



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 5440

# of public facilities 1

<b>LMI%:</b>	52.21
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Kountze	Unknown	\$ 1,416,774.00

**Location Description:**

Construction shall take place in the City of Kountze at City Wastewater Treatment Plant and Sewer Collection System Improvements thought out the city.

**Activity Description:**

The City of Kountze shall rehabilitate sewer lines; demolish the existing lift station and construct a new lift station to include submersible sewage pumps, piping, a wet well extension top, a steel access platform with stairs and railings, electrical systems, and chain link fence and gate complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_20-065-152-C921\_Kountze\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/31/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 314,215.28	\$ 314,215.28
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 314,215.28</b>	<b>\$ 314,215.28</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 314,215.28</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	28		16	57.14

**Projected Accomplishments**

	<b>Total</b>
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1
# of Total Labor Hours	1



Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 2250

LMI%:	42.17
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Kountze	Unknown	\$ 314,215.28

**Location Description:**

Construction shall take place in the City of Kountze at Walter Lane.

**Activity Description:**

The City of Kountze shall repair and reconstruction a street with sediment control fence, lime-fly ash treatment, two-inch HMAc, reinforced concrete pipe, box culvert and headwalls, and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_ACQ**

**Activity Title: Acquisition Project Delivery**

**Activity Type:**

Acquisition - general

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI acquisition projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_F&D**

**Activity Title: Project Delivery for Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 0.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 0.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 0.00	

---

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

**Total**

# of Elevated Structures



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI flood and drainage projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_HA**  
**Activity Title: Homeownership Assistance Project Delivery**

**Activity Type:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
0006

**Projected Start Date:**  
05/16/2022

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
01/01/2026

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00  
**Most Impacted and Distressed Budget:** \$ 0.00  
**Other Funds:** \$ 0.00  
**Total Funds:** \$ 0.00

**Benefit Report Type:**  
NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI homeownership assistance projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_HI**

**Activity Title: Housing Incentives Project Delivery**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI housing incentives projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_PF**

**Activity Title: Public Facilities Project Delivery**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of Elevated Structures

**Total**

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI public facilities projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_RA**

**Activity Title: Relocation Assistance Project Delivery**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI relocation assistance projects.

**Environmental Assessment:**

**Environmental Reviews:**

None

**Activity Attributes:**

None



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_SI**

**Activity Title: Street Improvements Project Delivery**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI street improvement projects.

**Environmental Assessment:**

**Environmental Reviews:**

None

**Activity Attributes:**

None



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_LMI\_ProjectDelivery[H5b]\_WSF**

**Activity Title: Water/Sewer Facilities Project Delivery**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID LMI water/sewer facilities projects.

**Environmental Assessment:**

**Environmental Reviews:**

None

**Activity Attributes:**

None

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_NA\_20-065-098-C270\_AransasCounty\_PLAN**

**Activity Title: Planning Study**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

06/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 398,925.00	\$ 398,925.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 398,925.00</u></b>	<b><u>\$ 398,925.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 398,925.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># of Persons</b>				0.0

<b>LMI%:</b>	39.04
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Aransas, County Of	Local Government	\$ 398,925.00

**Location Description:**

Activities shall take place in Aransas County. Zip Codes 78336, 78358 and 78382.

**Activity Description:**

Aransas County will conduct a Feasibility/Planning Study to determine how a protected fiber optic communications loop could prevent failure of communications systems in future storms.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_NA\_20-065-107-C294\_WhartonCounty\_PLAN**

**Activity Title: Planning Study**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

04/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 103,189.00	\$ 103,189.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 103,189.00</u></b>	<b><u>\$ 103,189.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 103,189.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># of Persons</b>				0.0
<b>LMI%:</b>				42.29



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton, County of	Local Government	\$ 103,189.00

**Location Description:**

Activities shall take place in Wharton County at Lower Peach Creek - Upstream by Lee & Lane to Downstream to the San Bernard River.

**Activity Description:**

Wharton County shall conduct a Hydraulic Analysis Study of Lower Peach Creek from Lee & Lane to the San Bernard River. The study will include development of an unsteady HEC-RAS/2D hydraulic model, which will be used to evaluate localized rainfall flooding and regional Colorado River flooding and to evaluate the 2-year, 10-year, 25-year, 100-year, and 500-year flood risk in the region.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_NA\_20-065-120-C407\_Vidor\_PLAN**

**Activity Title: Planning Study**

**Activity Type:**

Planning

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

06/14/2020

**Projected End Date:**

12/31/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 424,000.00	\$ 424,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 424,000.00</b>	<b>\$ 424,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 424,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

0.0

**LMI%:**

47.12



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 424,000.00

**Location Description:**

Activities shall take place at Anderson Gully in the City of Vidor.

**Activity Description:**

The City of Vidor will conduct a planning study of an inundated area affected by Hurricane Harvey. The City will utilize the information gained to construct improvements to reduce risk and loss.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_NA\_20-065-121-C408\_JeffersonCounty\_PLAN**

**Activity Title: Planning Study**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

05/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 227,582.00	\$ 227,582.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 227,582.00</b>	<b>\$ 227,582.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 227,582.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># of Persons</b>				0.0

<b>LMI%:</b>	36.6
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jefferson County	Unknown	\$ 227,582.00

**Location Description:**

Activities shall take place at Mayhaw Bayou Drainage Study Update.

**Activity Description:**

Jefferson County will conduct a drainage study to assess the downstream effects of culvert crossings located at IH-10 and Ditch M400 and Ditch M400A, lateral of Mayhaw Bayou.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_NA\_ProjectDelivery[H5b]\_PLAN**

**Activity Title: Planning Project Delivery**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Benefit Report Type:**

NA

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID planning projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_SB\_20-065-120-C407\_Vidor\_C&D**

**Activity Title: Clearance and Demolition**

**Activity Type:**

Clearance and Demolition

**Project Number:**

0006

**Projected Start Date:**

06/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Slums and Blight: Aid in the elimination/prevention of slums and blight

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 700,943.50	\$ 700,943.50
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 700,943.50</b>	<b>\$ 700,943.50</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 700,943.50</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
10730			0.00

**Projected Accomplishments**

# of Singlefamily Units

# of Multifamily Units

# of Housing Units

**Total**

38

38



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 700,943.50

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor shall conduct clearance and demolition activities on abandoned homes on a slum and blight spot basis. These activities will meet the slum and blight national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: INF\_HMID\_UN\_20-065-013-C049\_JasperCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/05/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 430,466.10	\$ 430,466.10
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 430,466.10</u></b>	<b><u>\$ 430,466.10</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 430,466.10</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

163

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

70



<b>LMI%:</b>	18.92
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jasper County	Local Government	\$ 430,466.10

**Location Description:**

Construction shall take place in Jasper County at CR 826 Bridge.

**Activity Description:**

Jasper County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping; replace a culvert for one street; replace three bridges to include repairs to roadside ditches; and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-027-C092\_Nome**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 58,516.80	\$ 58,516.80
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 58,516.80</u></b>	<b><u>\$ 58,516.80</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 58,516.80</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

7

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

715



<b>LMI%:</b>	31.76
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Nome	Local Government	\$ 58,516.80

**Location Description:**

Construction shall take place in the City of Nome at South Briarwood.

**Activity Description:**

The City of Nome shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying 2 1/2 Hot Mix Asphalt Concrete, striping of several streets with incidental repairs, and completing associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-029-C096\_Dickinson**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

11/19/2019

**Projected End Date:**

08/31/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,377,150.00	\$ 1,377,150.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,377,150.00</b>	<b>\$ 1,377,150.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,377,150.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

855

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

7400

LMI%:	22.75
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Dickinson	Unknown	\$ 1,377,150.00

**Location Description:**

Construction shall take place in the City of Dickinson at the Pin Oak Drive Drainage Improvements.

**Activity Description:**

The City of Dickinson shall install reinforced concrete pipe, modify existing culverts, desilt ditches, perform associated pavement repair, and complete associated appurtenances. These activities meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_20-065-039-C120\_Groves\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/27/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,073,689.01	\$ 1,073,689.01
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,073,689.01</u></b>	<b><u>\$ 1,073,689.01</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,073,689.01</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

15685

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of public facilities

**Total**

1



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Groves	Unknown	\$ 1,073,689.01

**Location Description:**

Construction shall take place in the City of Groves at Taft Lift Station - 2661 Taft Street.

**Activity Description:**

The City of Groves shall bypass the current facility, construct a new flow control box, rehabilitate the existing junction box, abandon the existing wet well at the Taft Lift Station, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-039-C120\_Groves\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

12/27/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,193,793.06	\$ 2,193,793.06
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,193,793.06</u></b>	<b><u>\$ 2,193,793.06</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,193,793.06</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

5000

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



**# of Total Labor Hours**

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 24056

<b>LMI%:</b>	34.47
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Groves	Unknown	\$ 2,193,793.06

**Location Description:**

Construction shall take place in the City of Groves at South Avenue, Bay Street, Woodlawn Street, Allison Street, Real Boulevard, Jackson Boulevard, Mire Street, Willis Street, Ruby Drive, Cooley Avenue, Smith Street, 25th Street, Graves Avenue, Cove Drive, Martin Street, David Street, Montrose Ave, Royal Ave, Kent St, Jackson Blvd, and Adams Blvd .

**Activity Description:**

The City of Groves shall rework existing base, add additional flexible base, install two-course surface treatment, adjust water valve boxes and manhole tops, and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-049-C156\_China**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

12/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 86,453.69	\$ 86,453.69
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 86,453.69</u></b>	<b><u>\$ 86,453.69</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 86,453.69</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

14

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

2010



<b>LMI%:</b>	41.24
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
China	Unknown	\$ 86,453.69

**Location Description:**

Construction shall take place in the City of China at Barnett Road.

**Activity Description:**

The City of China shall repair and reconstruct the driving surface, re-work base material, add additional flexible base, adjust water valve boxes and manhole tops, install surface treatment and striping of several streets, and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-064-C182\_CalhounCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,589,901.39	\$ 1,589,901.39
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,589,901.39</u></b>	<b><u>\$ 1,589,901.39</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,589,901.39</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

21405

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



# of public facilities

4

LMI%:

39.65

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
CALHOUN COUNTY	Local Government	\$ 1,589,901.39

**Location Description:**

Construction shall take place in Calhoun County at the Calhoun County Courthouse Control Center, Port Lavaca Radio Tower, Port O'Connor Radio Tower and Union Carbide Radio Tower.

**Activity Description:**

Calhoun County shall install a specialized repeater system at the county's Radio Towers, install equipment at the command and control center, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-069-C195\_Lumberton

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

01/21/2020

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

02/28/2024

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 685,606.37	\$ 685,606.37
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 685,606.37</u></b>	<b><u>\$ 685,606.37</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 685,606.37</b>	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

177

0.00

### Projected Accomplishments

# of Linear feet of Public Improvement

**Total**

8409



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Lumberton	Unknown	\$ 685,606.37

**Location Description:**

Construction shall take place in the City of Lumberton at Mark Loop, Michael Loop (1), Michael Loop (2), John Loop and Taft Ave.

**Activity Description:**

The City of Lumberton shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches, and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: INF\_HMID\_UN\_20-065-079-C231\_ColoradoCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/24/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 227,232.00	\$ 227,232.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 227,232.00</u></b>	<b><u>\$ 227,232.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 227,232.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

9

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



# of Linear feet of Public Improvement

60

LMI%:

41.18

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Colorado, County of

**Organization Type**

Local Government

**Proposed Budget**

\$ 227,232.00

**Location Description:**

Construction shall take place in Colorado County in the City of Alleyton at CR 103.

**Activity Description:**

Colorado County shall remove existing culverts, install new larger culverts and wingwalls with associated ancillary road work, and complete associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-084-C243\_PortNeches\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

07/28/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 888,784.91	\$ 888,784.91
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 888,784.91</u></b>	<b><u>\$ 888,784.91</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 888,784.91</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

12825

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 Activity funds eligible for DREF (Ike Only)  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement  
 # of public facilities 1

LMI%:	14.97
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Port Neches	Unknown	\$ 888,784.91

**Location Description:**

Construction shall take place in the City of Port Neches at the Wastewater Treatment Plant at the end of Georgia Avenue.

**Activity Description:**

Port Neches shall remove and replace the existing chlorination system at the city's wastewater treatment plant—including the building, chlorine feed equipment, and storage tanks—and complete associated appurtenances. These activities shall meet the urgent need national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-087-C248\_TylerCounty\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 190,787.65	\$ 190,787.65
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 190,787.65</u>	<u>\$ 190,787.65</u>
Other Funds:	\$ 0.00	
Total:	\$ 190,787.65	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

2465

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of public facilities

**Total**

2



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Tyler County	Unknown	\$ 190,787.65

**Location Description:**

Construction shall take place in Tyler County at Hwy 190 Pumping Station and Industrial Park Water Well.

**Activity Description:**

Tyler County shall install new natural gas generators, perform SCADA system modifications, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-090-C252\_Rockport**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,167,724.38	\$ 2,167,724.38
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,167,724.38</b>	<b>\$ 2,167,724.38</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,167,724.38</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

10589

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

8898



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rockport	Local Government	\$ 2,167,724.38

**Location Description:**

Construction shall take place in the City of Rockport at the Tule Ditch System, Outfall Repairs in Drainage Basin 39-Drainage Channel from Salt Lake to Drainage Retention Basin, Outfall Repairs in Drainage Basin 39-Drainage Channel from Drainage Retention Basin to 2nd Retainage Basin to Drainage Retention Pond and Nassau Drive Bulkhead Replacement.

**Activity Description:**

The City of Rockport shall replace storm sewer culverts; regrade roadside ditches; install outfall ditches and crossings, manholes, and junction boxes with associated pavement repair; and complete associated appurtenances. For the Bulkhead Replacement project, Subrecipient shall demolish existing bulkhead, regrade as required, install erosion controls and install new bulkhead with reinforcements and all associated appurtenances. These activities meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-093-C261\_SanJacintoCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/07/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 559,660.00	\$ 559,660.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 559,660.00</u></b>	<b><u>\$ 559,660.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 559,660.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1115

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

4500



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
San Jacinto County	Unknown	\$ 559,660.00

**Location Description:**

Construction shall take place in San Jacinto County at Morris Creek Road, Waterwood Parkway Culvert #1 and Waterwood Parkway Culvert #2.

**Activity Description:**

San Jacinto County shall repair and reconstruct the driving surface, sub-grade, and road base by scarifying and reshaping roadway, adding lime treatment to existing base, and installing HMAC/two-course chip seal surface; replace and install culverts; replace driveway culverts; clean and reshape ditches; install improvements at low water crossing; conduct erosion and sediment control; and complete all associated appurtenances. Subrecipient shall replace culverts, replace grate inlet with junction box, cut and restore asphalt pavement, install cement stabilized backfill and rock rip rap slope protection, and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-094-C262\_VictoriaCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/01/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 419,858.24	\$ 419,858.24
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 419,858.24</u></b>	<b><u>\$ 419,858.24</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 419,858.24</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

875

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



<b>LMI%:</b>	45.11
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria County	Unknown	\$ 419,858.24

**Location Description:**

Construction shall take place in Victoria County at Fordyce Road.

**Activity Description:**

Victoria County shall remove and replace the existing culverts with larger culverts, install multiple new box culverts and a pedestrian handrail, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-095-C264\_LibertyCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 99,231.00	\$ 99,231.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 99,231.00</u></b>	<b><u>\$ 99,231.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 99,231.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

21

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

6900



<b>LMI%:</b>	49.85
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Liberty, County of	Local Government	\$ 99,231.00

**Location Description:**

Construction shall take place in Liberty County at CR 2319.

**Activity Description:**

Liberty County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-098-C270\_AransasCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

06/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 6,838,686.22	\$ 6,838,686.22
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 6,838,686.22</u></b>	<b><u>\$ 6,838,686.22</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 6,838,686.22</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

23835

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**



# of Section 3 Labor Hours

# of Total Labor Hours

# of Elevated Structures

# of Non-business Organizations benefitting

# of public facilities 3

LMI%:	39.04
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Aransas, County Of	Local Government	\$ 6,838,686.22

**Location Description:**

Construction shall take place in Aransas County at Rockport VFD Radio Tower, Rockport, Rockport Center for the Arts Parking, and Downtown Anchor Public Areas.

**Activity Description:**

Aransas County shall construct a radio tower; install foundation, grounding, and tower communications equipment; and complete associated appurtenances. Construct and install underground water, sewer, and gas lines; install storm drains, traffic controls, and light poles; provide street repairs; construct parking lot improvements, including curb, gutter, and sidewalks; construct a public meeting room and public bathrooms; install signage, landscaping, and irrigation systems; relocate gas mains, drainage pipes, and inlets; and complete all associated appurtenances. These activities meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-106-C288\_Pearland**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 299,993.00	\$ 299,993.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 299,993.00</b>	<b>\$ 299,993.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 299,993.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1215			0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

2660

LMI%:	43.52
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
PEARLAND, CITY OF	Local Government	\$ 299,993.00

**Location Description:**

Construction shall take place in the City of Pearland at Woody Road/Mimosa Acres.

**Activity Description:**

The City of Pearland shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-107-C294\_WhartonCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 274,984.00	\$ 274,984.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 274,984.00</u></b>	<b><u>\$ 274,984.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 274,984.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

132

61

46.21

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**



# of Section 3 Labor Hours

# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 150

<b>LMI%:</b>	40.99
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton, County of	Local Government	\$ 274,984.00

**Location Description:**

Construction shall take place in Wharton County at CR 150/CR 133 and CR 133.

**Activity Description:**

Wharton County shall widen an existing 4,500-foot-long diversion channel, construct a new 8,000 LF diversion channel, improve existing culvert channels, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-107-C294\_WhartonCounty\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,017.80	\$ 10,017.80
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 10,017.80</u></b>	<b><u>\$ 10,017.80</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 10,017.80</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**



# of Section 3 Labor Hours

# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

# of public facilities

LMI%:	31.49
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Wharton, County of	Local Government	\$ 10,017.80

**Location Description:**

Construction shall take place in Wharton County at Louise WWTP - 300 FM 160.

**Activity Description:**

Wharton County shall install generators and concrete foundations and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-107-C294\_WhartonCounty\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

04/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 121,638.07	\$ 121,638.07
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 121,638.07</u></b>	<b><u>\$ 121,638.07</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 121,638.07</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

600

**Low**

**Mod**

175

**Low/Mod%**

29.17

**Projected Accomplishments**

# of public facilities

**Total**

1



<b>LMI%:</b>	31.49
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton, County of	Local Government	\$ 121,638.07

**Location Description:**

Construction shall take place in Wharton County at Louise Water Plant #2 - 206 S. Colorado Street.

**Activity Description:**

Wharton County shall install a generator and concrete foundation and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-109-C303\_AransasPass\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,778,713.16	\$ 1,778,713.16
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,778,713.16</u></b>	<b><u>\$ 1,778,713.16</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,778,713.16</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

71

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**



# of Section 3 Labor Hours

# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 3625

LMI%:	32.3
-------	------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Aransas Pass	Local Government	\$ 1,778,713.16

**Location Description:**

Construction shall take place in the City of Aransas Pass at W. Johnson and S. 13th Street.

**Activity Description:**

The City of Aransas Pass shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-110-C306\_RefugioCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

04/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 600,000.00	\$ 600,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 600,000.00</u></b>	<b><u>\$ 600,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 600,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

7120

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



# of public facilities

1

LMI%:

35.67

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio County	Unknown	\$ 600,000.00

**Location Description:**

Construction shall take place in Refugio County at the Dispatch Center in the Refugio County Courthouse.

**Activity Description:**

Refugio County shall remove and replace existing equipment and systems at Dispatch Center located in the Refugio County Courthouse. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_UN\_20-065-110-C306\_RefugioCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

04/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,022,566.07	\$ 2,022,566.07
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,022,566.07</u></b>	<b><u>\$ 2,022,566.07</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,022,566.07</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

12

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

34400



<b>LMI%:</b>	31.19
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Refugio County	Unknown	\$ 2,022,566.07

**Location Description:**

Construction shall take place in Refugio County at Suntide Road, Oakwood Cemetery Road, Toups Road and River Road.

**Activity Description:**

Refugio County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, installing new compacted base material, installing new geo-grid, and applying asphalt to several streets and roads with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-114-C313\_Gregory

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

04/29/2020

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

07/31/2024

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 66,500.00	\$ 66,500.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 66,500.00</b>	<b>\$ 66,500.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 66,500.00</b>	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

663

0.00

### Projected Accomplishments

# of public facilities

**Total**

1



<b>LMI%:</b>	56.63
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
GREGORY, CITY OF	Local Government	\$ 66,500.00

**Location Description:**

Installation shall take place in the City of Gregory at North and Liberty Lift Station - North and Liberty Street.

**Activity Description:**

The City of Gregory shall install 2 emergency backup generators and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-120-C407\_Vidor\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

06/15/2020

**Projected End Date:**

12/31/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 1,278.98	\$ 1,278.98
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,278.98</b>	<b>\$ 1,278.98</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,278.98</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1020

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



- # of Total Labor Hours
- # of Elevated Structures
- Activity funds eligible for DREF (Ike Only)
- # of cable feet of public utility
- # of Linear miles of Public Improvement
- # of Linear feet of Public Improvement

<b>LMI%:</b>	17.15
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Vidor	Unknown	\$ 1,278.98

**Location Description:**

Construction shall take place in the City of Vidor at S. Dewitt Road.

**Activity Description:**

The City of Vidor shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; provide fill and embankment work, topsoil, and associated pavement repair; and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-120-C407\_Vidor\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 60,490.00	\$ 60,490.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 60,490.00</u></b>	<b><u>\$ 60,490.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 60,490.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

2095

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

3141



<b>LMI%:</b>	30.79
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 60,490.00

**Location Description:**

Construction shall take place the City of Vidor at Avery Street, Oakland Street and North Lakeside Street.

**Activity Description:**

The City of Vidor shall conduct roadway improvements by reconstructing the driving surface, subgrade, road base milling, applying asphalt, reconstructing manholes, and striping of several streets and shall complete all associated appurtenances. Subrecipient shall also replace and install concrete bridges with slope paving and rip rap and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-121-C408\_JeffersonCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,219,000.00	\$ 1,219,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,219,000.00</u></b>	<b><u>\$ 1,219,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,219,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

12615

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jefferson County	Unknown	\$ 1,219,000.00

**Location Description:**

Construction shall take place in Jefferson County at Crane Bayou.

**Activity Description:**

Jefferson County shall increase the capacity of existing ditches and crossings; reconstruct and elevate a bridge; replace culverts; reconstruct existing ditches; add concrete lining; provide fill; complete embankment work; install transfer switches, tanks, two generators, SCADA, and electrical components; construct generator housing; and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-123-C430\_MatagordaCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,021,564.54	\$ 1,021,564.54
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,021,564.54</u></b>	<b><u>\$ 1,021,564.54</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,021,564.54</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

234

**Low**

**Mod**

**Low/Mod%**

0.00

**LMI%:**

41.48



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Matagorda County	Unknown	\$ 1,021,564.54

**Location Description:**

Construction shall take place in Matagorda County in the City of Sargent at Carancahua Street Bridge.

**Activity Description:**

Matagorda County shall remove existing bridge pilings, install sheet piling for bridge abutments, install a concrete bridge, and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_20-065-125-C436\_WoodbranchVillage**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/09/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 250,753.00	\$ 250,753.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 250,753.00</u></b>	<b><u>\$ 250,753.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 250,753.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1430

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of public facilities

**Total**

1



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
WOODBANCH VILLAGE, CITY HALL	Local Government	\$ 250,753.00

**Location Description:**

Construction shall take place at the City of Woodbranch Village at Wood Branch Village Water Treatment Facility - 58 Well Branch Blvd.

**Activity Description:**

The City of Woodbranch Village shall install a new generator and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-126-C437\_Dayton

## Activity Title: Flood and Drainage Facilities

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

06/05/2020

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

02/28/2025

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 499,473.00	\$ 499,473.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 499,473.00</b>	<b>\$ 499,473.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 499,473.00</b>	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1360

0.00

### Projected Accomplishments

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 200

<b>LMI%:</b>	51.09
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Dayton	Unknown	\$ 499,473.00

**Location Description:**

Construction shall take place in the City of Dayton at Luke Street.

**Activity Description:**

The City of Dayton shall replace a section of drainage outfall by reshaping the outfall, providing a concrete lining to prevent further erosion, installing an energy dissipation structure to mitigate the high velocity of runoff due to the steep natural grades to the receiving stream, and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-127-C438\_Danbury**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

07/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 30,080.00	\$ 30,080.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 30,080.00</b>	<b>\$ 30,080.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 30,080.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

7

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 260

# of public facilities

<b>LMI%:</b>	50.5
--------------	------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
DANBURY, CITY OF	Local Government	\$ 30,080.00

**Location Description:**

Construction shall take place in the City of Danbury at Alley between Ave A to Ave B.

**Activity Description:**

The City of Danbury shall rehabilitate sanitary sewer line, replace manholes and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_HMID\_UN\_20-065-129-C440\_Portland

## Activity Title: Flood and Drainage

### Activity Type:

Rehabilitation/reconstruction of a public improvement

### Project Number:

0006

### Projected Start Date:

07/06/2020

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

12/31/2024

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 2,540,072.00	\$ 2,540,072.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,540,072.00</b>	<b>\$ 2,540,072.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,540,072.00</b>	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

Total	Low	Mod	Low/Mod%
2160			0.00

### Projected Accomplishments

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

6200



<b>LMI%:</b>	41.85
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
PORTLAND, CITY OF	Local Government	\$ 2,540,072.00

**Location Description:**

Construction shall take place in the City of Portland at Hunt Airport Outfall.

**Activity Description:**

The City of Portland shall replace concrete box culverts and construct a ditch with associated pavement repair and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-130-C441\_Manvel\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/17/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 38,250.00	\$ 38,250.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 38,250.00</b>	<b>\$ 38,250.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 38,250.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

6690

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of public facilities

**Total**

1



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
MANVEL, CITY OF	Local Government	\$ 38,250.00

**Location Description:**

Construction shall take place in the City of Manvel at City Wastewater Treatment Plant - 7309 Corporate Dr.

**Activity Description:**

The City of Manvel shall add a Supervisory Control and Data Acquisition (SCADA) system with remote terminals, install lightning protection, and shall complete all associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_UN\_20-065-130-C441\_Manvel\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/17/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 284,464.00	\$ 284,464.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 284,464.00</b>	<b>\$ 284,464.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 284,464.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

6690

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of public facilities

**Total**

3



<b>LMI%:</b>	31.76
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
MANVEL, CITY OF	Local Government	\$ 284,464.00

**Location Description:**

Construction shall take place in the City of Manvel at Water Treatment Plant - 7157 1/2; School Road, Lakeland Lift Station - 6655 1/2; Charlotte Street and Lewis Lane Lift Station - 7380 Lewis Lane.

**Activity Description:**

The City of Manvel shall add a Supervisory Control and Data Acquisition (SCADA) system with remote terminals, install lightning protection and back-up generators and shall complete all associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-131-C442\_Simonton**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

07/14/2020

**Projected End Date:**

08/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 516,432.00	\$ 516,432.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 516,432.00</b>	<b>\$ 516,432.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 516,432.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
880			0.00

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

15622



<b>LMI%:</b>	25.98
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Simonton, City of	Local Government	\$ 516,432.00

**Location Description:**

Construction shall take place in the City of Simonton at Pony Lane, Maverick Rd., Surrey, Lariat Rd., Broncho Rd. and Sagebrush Rd.

**Activity Description:**

The City of Simonton shall replace storm sewer culverts, regrade roadside ditches with associated pavement repair, and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-133-C445\_CorpusChristi**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/16/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 7,234,755.00	\$ 7,234,755.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 7,234,755.00</b>	<b>\$ 7,234,755.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 7,234,755.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
309365			0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
CORPUS CHRISTI, CITY OF	Local Government	\$ 7,234,755.00

**Location Description:**

Construction shall take place in the City of Corpus Christi at the Airport Tributary Detention Pond .

**Activity Description:**

The City of Corpus Christi shall construct a regional detention pond through the excavation of existing soils, create a control structure and a grade control structure and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_UN\_20-065-134-C451\_Friendswood**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,691,517.00	\$ 2,691,517.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,691,517.00</b>	<b>\$ 2,691,517.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,691,517.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

11740

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Friendswood	Unknown	\$ 2,691,517.00

**Location Description:**

Construction shall take place in the City of Friendswood at the Deepwood Flood Control Project and Utility Relocation.

**Activity Description:**

The City of Friendswood shall construct a flood control shelving project to add in-line detention capacity to the creek, including hydro-mulching, excavation and install three new pipelines to be buried under the creek and demolish existing pipe rack bridge and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_UN\_20-065-136-C491\_MontgomeryCounty\_ACQ**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - general

**Project Number:**

0006

**Projected Start Date:**

07/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,017,472.38	\$ 1,017,472.38
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,017,472.38</u></b>	<b><u>\$ 1,017,472.38</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,017,472.38</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	7			0.00
# of Households	7			0.00



# of Permanent Jobs Created

0.0

**Projected Accomplishments**

**Total**

# of Singlefamily Units

7

# of Multifamily Units

# of Housing Units

7

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Montgomery County

Local Government

\$ 1,017,472.38

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide an acquisition program for residential properties affected by Hurricane Harvey. Assistance will be provided to residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-136-C491\_MontgomeryCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0006

**Projected Start Date:**  
07/14/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 245,000.00	\$ 245,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 245,000.00</u></b>	<b><u>\$ 245,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 245,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	7			0.00
# of Households	7			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units

7

# of Multifamily Units

7

# of Housing Units

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Montgomery County

Local Government

\$ 245,000.00

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide an acquisition program for residential properties affected by Hurricane Harvey. Assistance will be provided to residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_HMID\_UN\_20-065-136-C491\_MontgomeryCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0006

**Projected Start Date:**  
07/14/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
08/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,000.00	\$ 35,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 35,000.00</u></b>	<b><u>\$ 35,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 35,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	7			0.00
# of Households	7			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 35,000.00

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide an acquisition program for residential properties affected by Hurricane Harvey. Assistance will be provided to residential property owners who are located in a floodway or reside in a repetitive flood area and who agree to relocate to outside the floodway or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_20-065-140-C594\_Orange\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

09/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 270,467.96	\$ 270,467.96
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 270,467.96</b>	<b>\$ 270,467.96</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 270,467.96</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1015

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 270,467.96

**Location Description:**

Construction shall take place in the City of Orange at Orangefield Road (FM 105).

**Activity Description:**

The City of Orange shall replace storm sewer culverts and shall complete all associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: INF\_HMID\_UN\_20-065-140-C594\_Orange\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

09/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 914,266.89	\$ 914,266.89
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 914,266.89</u></b>	<b><u>\$ 914,266.89</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 914,266.89</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

82405

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Elevated Structures

# of public facilities

**Total**

1



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 913,371.89
Orange County	Unknown	\$ 913,371.89

**Location Description:**

Construction shall take place in the City of Orange at Regional Emergency Radio Tower 4103 Meeks Dr. Orange, TX 77632

**Activity Description:**

The City of Orange shall install foundation, construct a radio tower, relocate tower communications equipment, install cambium microwave, decommission old equipment and complete all associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-141-C780\_LeagueCity\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/24/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 6,807,796.00	\$ 6,807,796.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 6,807,796.00</u></b>	<b><u>\$ 6,807,796.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 6,807,796.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

18767

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours	1
# of Total Labor Hours	1
# of Elevated Structures	
# of Linear feet of Public Improvement	3360

LMI%:	27
-------	----

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
League City	Unknown	\$ 6,807,796.00

**Location Description:**

Construction shall take place in the City of League City at the North League City Drainage Improvements and Oaks of Clear Creek Detention Ponds.

**Activity Description:**

The City of League City shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches; provide fill and embankment work, topsoil, and associated pavement repair; sidewalk and manholes improvements; create detention ponds; and complete associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-143-C811\_PortAransas\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/01/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,930,189.98	\$ 4,930,189.98
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 4,930,189.98</u></b>	<b><u>\$ 4,930,189.98</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,930,189.98</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

3770

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 # of Elevated Structures  
 Activity funds eligible for DREF (Ike Only)  
 # of cable feet of public utility  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 5611

LMI%:	43.46
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Port Aransas	Unknown	\$ 4,930,189.98

**Location Description:**

Construction shall take place in the City of Port Aransas at the Port Aransas Drainage System Improvements Site 1 - 5.

**Activity Description:**

The City of Port Aransas shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches; and complete all associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-145-C857\_HardinCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

02/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 679,352.31	\$ 679,352.31
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 679,352.31</u></b>	<b><u>\$ 679,352.31</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 679,352.31</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

62610

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 # of Elevated Structures  
 # of Non-business Organizations benefitting  
 # of public facilities 81

LMI%:	28.86
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Hardin, County of	Local Government	\$ 679,352.31

**Location Description:**

Improvements will take place in Hardin County at Silsbee Fire Department and Urgent Need Radios in Kountze.

**Activity Description:**

Hardin County shall purchase a high clearance fire truck and truck mounted radios. Subrecipient shall construct a free-standing radio tower and install equipment and shall complete all associated appurtenances. These activities will meet the urgent need national objectives.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-147-C902\_BevilOaks\_SI**  
**Activity Title: Street Improvements**

**Activity Type:**  
 Construction/reconstruction of streets

**Project Number:**  
 0006

**Projected Start Date:**  
 03/26/2021

**Project Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block by HUD:**  
 Not Blocked

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
 Under Way

**Project Title:**  
 Local Infrastructure Program

**Projected End Date:**  
 06/30/2024

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 2,000,895.00	\$ 2,000,895.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,000,895.00</b>	<b>\$ 2,000,895.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,000,895.00</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	1411			0.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Targeted Section 3 Labor Hours	1			
# of Section 3 Labor Hours	1			



# of Total Labor Hours 1

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 66732

LMI%:	18.4
-------	------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bevil Oaks	Local Government	\$ 2,000,895.00

**Location Description:**

Construction shall take place in the City of Bevil Oaks at Alaskan Drive, Black Gum Ave, Capitol Drive, Carroll Lane, Craig Lane, Davida Drive, Inwood Drive, Leaning Oaks Dr., Moss Hill Drive, Natchez Drive, North Riverbend, River Road, River Oaks Blvd., Riverbend Drive, Rolling Hills Dr., Saddlewood, Shipley Drive, Sweetgum Drive, Thousand Oaks Dr., Village Lane, Wayside Drive, Yellowstone Drive and Chimney Rock Dr.

**Activity Description:**

The City of Bevil Oaks shall repair and reconstruct the driving surface, sub-grade, and road base by milling, reshaping, add limestone base, applying asphalt, prime coat and two course chip seal with incidental repairs to roadside ditches and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-148-C903\_RoseHillAcres\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/31/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,000,000.00	\$ 2,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,000,000.00</b>	<b>\$ 2,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,000,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

153

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 Activity funds eligible for DREF (Ike Only)  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 15502

LMI%:	33.99
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Rose Hill Acres, City of	Local Government	\$ 2,000,000.00

**Location Description:**

Construction shall take place in the City of Rose Hill Acres at Jordan Road, Dorothy Drive, Masterson Drive, Edna Drive, Lena Drive, Ridge Road, Cunningham Ave., Neel Avenue, Bayou Drive, Oakcrest Street, Pine Avenue, Morris Drive (West), and Morris Drive (East).

**Activity Description:**

The City of Rose Hill Acres shall rehabilitate existing road sections by reworking the existing roadway base, including stabilization, installation of additional compacted base, and application of HMA surfacing, including driveway and street turnouts; regrading roadside drainage; and replacing driveway culvers and some culvert crossings and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-149-C905\_Nederland\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

03/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,260,554.00	\$ 4,260,554.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 4,260,554.00</u></b>	<b><u>\$ 4,260,554.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,260,554.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

2065

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 # of Elevated Structures  
 Activity funds eligible for DREF (Ike Only)  
 # of cable feet of public utility  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 7817

LMI%:	27.85
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Nederland, City of	Local Government	\$ 4,260,554.00

**Location Description:**

Construction shall take place in the City of Nederland at the Hill Terrace/Hilldale Site 1 -2 and Nederland Site 1 - 5.

**Activity Description:**

The City of Nederland shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-150-C911\_OrangeCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

03/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,934,201.04	\$ 10,934,201.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 10,934,201.04</u></b>	<b><u>\$ 10,934,201.04</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 10,934,201.04</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

27825

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 # of Elevated Structures  
 Activity funds eligible for DREF (Ike Only)  
 # of cable feet of public utility  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 150189

LMI%:	31.89
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Orange, County of	Local Government	\$ 10,934,201.04

**Location Description:**

Construction shall take place in Orange County at Saxon Circle, Dixie Drive, Linscomb Road, S. Teal Road, N. Teal Road, N. Bilbo Road, N. Linscomb Road, Stallion Road, Rebel Road, Earsel Lane, Honeybee Lane, Linscomb ¿South¿ Road, Tulane Road, Granger Lane, JB Arrington Road, Duncanwoods Lane, Cajun Way, Lawn Oak Drive and Simmons TCC.

**Activity Description:**

Orange County shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-151-C916\_TaylorLanding\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/30/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,173,343.00	\$ 1,173,343.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,173,343.00</u></b>	<b><u>\$ 1,173,343.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,173,343.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

255

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 Activity funds eligible for DREF (Ike Only)  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 7620

LMI%:	17.63
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Taylor Landing	Unknown	\$ 0.00
Taylor Landing, City of	Local Government	\$ 1,173,343.00

**Location Description:**

Construction shall take place in the City of Taylor Landing at Country Club Road.

**Activity Description:**

The City of Taylor Landing shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_HMID\_UN\_20-065-153-C929\_BridgeCity\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

07/15/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 793,012.50	\$ 793,012.50
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 793,012.50</u></b>	<b><u>\$ 793,012.50</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 793,012.50</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

7905

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 # of Elevated Structures  
 Activity funds eligible for DREF (Ike Only)  
 # of cable feet of public utility  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 101547

LMI%:	36.73
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bridge City	Local Government	\$ 793,012.50

**Location Description:**

Construction shall take place in the following locations. Hell Ditch, Hell Ditch Tributary 1, Hell Ditch Tributary 2, Hell Ditch Tributary 3, Hell Ditch Outfall, Fernwood Ditch, Fernwood Ditch Tributary 1, Gilmer Street Ditch, Gilmer Street Ditch Tributary 1, Gum Street Ditch, Dobbyn Street Ditch, Remington Drive Ditch, Remington Drive Ditch Tributary 1, Remington Drive Ditch Tributary 2, W. Roundbunch Road Ditch, Charlotte Lane Ditch, Louise Street Ditch, Louise Street Ditch Tributary, Nancy Drive Ditch, Nancy Drive Ditch Tributary 1, Nancy Drive Ditch Tributary 2, Nevils Street Ditch, Austin Avenue Ditch, Austin Avenue Ditch Tributary 1, Center Street Ditch, Sunnyside Drive Ditch, Sunnyside Drive Ditch Tributary 1, Sunnyside Drive Ditch Tributary 2, Clark Street Ditch, Lapointe Street Ditch, and Lapointe Street Ditch Tributary 1.

**Activity Description:**

Bridge City will conduct water and drainage Infrastructure improvements to facilitate proper stormwater conveyance, reduce the impact of future flooding, and ensure potable water is available in emergency situations. These activities will meet low to moderate income and urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-153-C929\_BridgeCity\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

07/15/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,242,065.04	\$ 1,242,065.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,242,065.04</u></b>	<b><u>\$ 1,242,065.04</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,242,065.04</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

2995

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 Activity funds eligible for DREF (Ike Only)  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement  
 # of public facilities 1

LMI%:	32.14
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bridge City	Local Government	\$ 1,242,065.04

**Location Description:**

Construction shall take place in the following locations. Sunnyside Water Well - Sunnyside Dr. and W.Roundbunch Rd. 30.033845, -93.841642.

**Activity Description:**

Bridge City will conduct water and drainage Infrastructure improvements to facilitate proper stormwater conveyance, reduce the impact of future flooding, and ensure potable water is available in emergency situations. These activities will meet low to moderate income and urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_20-065-154-C933\_PineForest\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

04/09/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,000,000.00	\$ 2,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 2,000,000.00</u>	<u>\$ 2,000,000.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 2,000,000.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

605

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

1



# of Section 3 Labor Hours 1  
 # of Total Labor Hours 1  
 # of Elevated Structures  
 Activity funds eligible for DREF (Ike Only)  
 # of cable feet of public utility  
 # of Linear miles of Public Improvement  
 # of Linear feet of Public Improvement 19550

LMI%:	22.07
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Pine Forest	Unknown	\$ 2,000,000.00

**Location Description:**

Construction shall take place in the City of Pine Forest at the Lakeview Cutoff Road, LeeAnn St. Outfall, Clarence St. Outfall and Sugarmill Rd. Outfall.

**Activity Description:**

The City of Pine Forest shall provide clearing and grubbing work, channel excavation, replacement of storm sewer culverts, regrading of roadside ditches, installation of concrete lining in specific ditch locations, installation of outfall ditches with associated pavement repair, and related appurtenances. These activities meets the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_ACQ**

**Activity Title: Acquisition Project Delivery**

**Activity Type:**

Acquisition - general

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN acquisition projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_C&D**  
**Activity Title: Clearance and Demolition Project Delivery**

**Activity Type:**  
Clearance and Demolition

**Project Number:**  
0006

**Projected Start Date:**  
05/16/2022

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Benefit Report Type:**  
NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN clearance and demolition projects.

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
01/01/2026

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_F&D**  
**Activity Title: Flood and Drainage Project Delivery**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement

**Project Number:**  
 0006

**Projected Start Date:**  
 05/16/2022

**Project Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block by HUD:**  
 Not Blocked

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
 Under Way

**Project Title:**  
 Local Infrastructure Program

**Projected End Date:**  
 01/01/2026

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**  
 NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of Elevated Structures

**Total**

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN flood and drainage projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_HI**

**Activity Title: Housing Incentives Project Delivery**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN housing incentives projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_PF**

**Activity Title: Public Facilities Project Delivery**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of Elevated Structures

**Total**

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN public facilities projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_RA**

**Activity Title: Relocation Assistance Project Delivery**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0006

**Projected Start Date:**  
05/16/2022

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
01/01/2026

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**  
NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN relocation assistance projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_SI**

**Activity Title: Street Improvements Project Delivery**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN street improvement projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_HMID\_UN\_ProjectDelivery[H5b]\_WSF**

**Activity Title: Water/Sewer Facilities Project Delivery**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient HMID UN water/sewer facilities projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-002-B964\_Moulton**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

11/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Completed

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 263,295.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 263,295.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 263,295.00	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
869	453		52.13

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

950



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Moulton, City of	Local Government	\$ 263,295.00

**Location Description:**

Construction shall take place in the City of Moulton on Cockrill Street.

**Activity Description:**

The City of Moulton shall install concrete lining on existing bar ditches, add new culverts along the roadway and driveway intersections, add a surface course pavement topping on Cockrill Street to restore the street to pre-construction condition, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** HP\_SUR\_B964\_Moulton.pdf

---





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-011-C032\_EagleLake**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/02/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 220,089.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 220,089.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 220,089.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

3610

**Low**

**Mod**

1965

**Low/Mod%**

54.43

**Projected Accomplishments**

# of public facilities

**Total**

38

**LMI%:**

44.02



## Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Eagle Lake, City of	Local Government	\$ 220,089.00

### Location Description:

Construction shall take place in the City of Eagle Lake at Site 1 - Approximately 200 feet SE from the corner of W. Main Street and Austin Road, Site 2 - Approximately 435 feet SE from the corner of W. Main Street and Austin Road, Site 3 - Approximately 590 feet SE from the corner of W. Main Street and Austin Road, Site 4 - Approximately 115 feet SW of W.A. Street, between 509 W.A. Street and 511 W.A. Street, Site 5 - Approximately 150 feet WSW of the corner of W.A. Street and Hubbards Ferry Road, Site 6 - At the end of 415 W.A. Street, Site 7 - At the end of 315 W.A. Street, Site 8 - This site is within the Eagle Lake Golf Course, Site 9 - This site is within the Eagle Lake Golf Course, Site 10 - This site is within the Eagle Lake Golf Course, Site 11 - This site is within the Eagle Lake Golf Course, Site 12 - This site is within the Eagle Lake Golf Course, Site 13 - This site is within the Eagle

Lake Golf Course, Site 14 - Corner of Golf Course Road and Boothe Drive, Site 15 - At the end of 600 Partridge Lane, Site 16 - 601 S. McCarty Avenue, Site 17 - Approximately 250 feet SE of the Golf Course Road and S. McCarty Avenue intersection, Site 18 - This site is by Eagle Lake Park on an unnamed street, Site 19 - This site is by Eagle Lake Park on an unnamed street, Site 20 - This site is by Eagle Lake Park by an unnamed street, Site 21 - This site is by Eagle Lake Park by an unnamed street, Site 22 - This site is approximately 75 feet NW of the intersection of S. Lake Avenue and E.D. Street, Site 23 - Intersection of S. Lake Avenue and E.D. Street, Site 24 - Corner of 1st Street and E.C. Street, Site 25 - Approximately 40 feet WSW of where S. Lake Avenue ends, Site 26 - Approximately 90 feet SSW of where S. Lake Avenue ends, Site 27 - Approximately 100 feet South of where S. Lake Avenue ends, Site 28 - Approximately 175 feet SSW of where S. Lake Avenue ends, Site 29 - Corner of 1st Street and E.D. Street, Site 30 - Located at the dead end of 1st Street, Site 31 - Corner of 2nd Street and E.D. Street, Site 32 - Approximately 35 feet WSW of where 2nd Street dead-ends, Site 33 - Approximately 40 feet north of the 3rd Street and E.D. Street intersection, Site 34 - Approximately 35 feet WNW of the 3rd Street and E.D. Street intersection, Site 35 - Approximately 60 feet NNW of the 3rd Street and East E Street intersection, Site 36 - Corner of 4th Street and E.D. Street, Site 37 - Corner of 4th Street and East E Street and Site 38 - On East E Street approximately 65 feet NNW of 7th Street.

### Activity Description:

The City of Eagle Lake shall rehabilitate or replace brick manholes to include cover, frame, chimney, and barrel rehabilitation and complete associated appurtenances through reconstruction techniques that shall depend on the severity of the damage. In addition, improvements may include raising manhole rim elevation, installing stormwater-exclusion devices, and completing associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_SMID\_LMI\_20-065-012-C039\_Goliad**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

11/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Completed

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 461,488.50	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 461,488.50</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 461,488.50	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
52	11	19	57.69

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
1630



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Goliad, City Of	Local Government	\$ 461,488.50

**Location Description:**

Construction shall take place in the City of Goliad at East Franklin Street and South Duvall Street.

**Activity Description:**

The City of Goliad shall reconstruct the driving surface, sub-grade, and road base by excavating, salvaging, and reclaiming materials and applying concrete stabilizer, base materials, HMAC, and seal coating along East Franklin Street and South Duvall Street; excavate, regrade, and reshape adjacent drainage channel improvements and driveway approaches along South Franklin and Duvall Streets; reconstruct adjacent RCP drainage culverts; install concrete headwall, safety end treatment, and guard fencing on water crossing; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** HP\_SUR\_C039\_Goliad.pdf

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-015-C054\_NewWaverly**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

12/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 170,908.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 170,908.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 170,908.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1335		875	65.54

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

1750

<b>LMI%:</b>	35.51
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
New Waverly	Unknown	\$ 170,908.00

**Location Description:**

Construction shall take place in the City of New Waverly at Longstreet Road and North East of Longstreet Road.

**Activity Description:**

The City of New Waverly shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-016-C056\_BeeCounty\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/10/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 67,245.65	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 67,245.65</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 67,245.65</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

469

246

52.45

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



**# of Total Labor Hours**

Activity funds eligible for DREF (Ike Only)

**# of Linear miles of Public Improvement**

**# of Linear feet of Public Improvement** 920

**# of public facilities** 1

<b>LMI%:</b>	35.43
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bee, County of	Local Government	\$ 67,245.65

**Location Description:**

Construction shall take place at the Pettus MUD Wastewater Treatment Plant and Lift Station.

**Activity Description:**

Bee County shall install a new 80 KW generator with a manual transfer switch and disconnect panel, including installation of concrete padding and electrical installation of generator and transfer switch, and complete associated appurtenances. Bee County shall also install a switch and direct burial cable to tie into the Lift Station, including trenching and complete associated appurtenances.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-016-C056\_BeeCounty\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/10/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 34,919.35	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 34,919.35</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 34,919.35</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	469		246	52.45

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	35.43
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bee, County of	Local Government	\$ 34,919.35

**Location Description:**

Construction shall take place in Bee County at the Pettus MUD Water Treatment Plant.

**Activity Description:**

Bee County shall install new 60 KW generator including installation of concrete padding and electrical installation of generator and all other associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-019-C065\_PrairieView**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

11/14/2019

**Projected End Date:**

04/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 743,141.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 743,141.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 743,141.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1790		1360	75.98

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	14830
# of public facilities	31

<b>LMI%:</b>	56.92
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
City of Prairie View	Local Government	\$ 743,141.00

**Location Description:**

Construction shall take place in the City of Prairie View at Site 1 - Old Houston Hwy from Rosewood Dr. to east, Site 2 - Rosewood Drive from Old Houston Hwy to Blossom Road, Site 3 - East property line from Old Houston Hwy to Blossom Road, Site 4 - Alleyway from Rosewood Drive to the dead end, Site 5 - Lily Street from Rosewood Drive to dead end, Site 6 - Ezkiel Smith Street from dead end to dead end, Site 7 - Sharon Street from dead end to dead end, Site 8 - Fernwood Street from dead end to dead end, Site 9 - Azalea Street from dead end to dead end, Manholes - Old Houston Street 4 manholes, Rosewood Drive 6 manholes, East Property Line 5 manholes, Alleyway 1 manhole, Lily Street 2 manholes, Ezkiel Smith Street 3 manholes, Sharon Street 3 manholes, Fernwood Street 3 manholes, Azalea Street 4 manholes.

**Activity Description:**

The City of Prairie View shall rehabilitate the existing sewer system by removing and replacing existing sewage lines, installing new manholes, providing service reconnections, and completing associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-020-C066\_CaldwellCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,459,404.69	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,459,404.69</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,459,404.69</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	26405		16020	60.67

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	1200



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Caldwell, County of	Local Government	\$ 1,459,404.69

**Location Description:**

Construction shall take place in Caldwell County at the San Marcos River Watershed and Plum Creek Watershed, Black Ankle Road, Biggs Road, Political Road and Witter Road.

**Activity Description:**

Caldwell County shall replace culverts and headwalls; conduct channel improvements, roadway reconstruction, and guardrail reconstruction; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

# Grantee Activity Number: INF\_SMID\_LMI\_20-065-023-C082\_Ganado

## Activity Title: Sewer Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

12/11/2019

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Low/Mod: Benefit to low- and moderate-income persons/families

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

02/28/2024

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 420,013.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 420,013.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 420,013.00	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

**Total**

1755

**Low**

**Mod**

965

**Low/Mod%**

54.99

### Projected Accomplishments

# of public facilities

**Total**

4

LMI%:

38.31



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
City of Ganado Inc	Local Government	\$ 420,013.00

**Location Description:**

Construction shall take place in the City of Ganado at City Wastewater Treatment Plant, Ash Drive Lift Station, and 3rd Street Lift Station.

**Activity Description:**

The City of Ganado shall rehabilitate existing lift stations, install permanently mounted power generators, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-030-C097\_Columbus**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

11/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 311,238.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 311,238.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 311,238.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

105

89

84.76

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**# of Elevated Structures**

Activity funds eligible for DREF (Ike Only)

**# of cable feet of public utility**

**# of Linear miles of Public Improvement**

**# of Linear feet of Public Improvement** 1940

<b>LMI%:</b>	51.45
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Columbus, City of	Local Government	\$ 311,238.00

**Location Description:**

Construction shall take place in the City of Columbus at Rampart Street, Dewees Street, Preston Street, and Back Street Outfall.

**Activity Description:**

The City of Columbus shall install a new storm sewer that will tie into an existing storm sewer. And shall construct multiple inlets, install a junction box, replace storm sewer outfall line, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-032-C109\_Edna**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

01/06/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 731,792.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 731,792.00</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 731,792.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

224

**Low**

**Mod**

169

**Low/Mod%**

75.45

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

5735

# of public facilities

9

**LMI%:**

44.91

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Edna, City of

Local Government

\$ 731,792.00

**Location Description:**

Construction shall take place in the City of Edna at Roosevelt Street, Roosevelt Street Manhole Rehabilitation, Peabody Street, Peabody Street Manhole Rehabilitation, Williams Street, Williams Street Manhole Rehabilitation, Sample Street, Sample Street Manhole Rehabilitation, Navidad Street (FM 822), Navidad Street (FM 822) Manhole Rehabilitation, S. Bryan Street, S. Bryan Street Manhole Rehabilitation, Alley (between Kleas & N. East), Ash Street, Ash Street Manhole Rehabilitation.

**Activity Description:**

The City of Edna shall replace approximately 5,735 linear feet of PVC Sewer Line and 20 Manholes and complete associated appurtenances as needed. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-033-C111\_LaWard\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

12/08/2019

**Projected End Date:**

08/31/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 225,602.31	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 225,602.31</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 225,602.31	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

190

**Low**

**Mod**

105

**Low/Mod%**

55.26

**Projected Accomplishments**

# of public facilities

**Total**

4

**LMI%:**

33.33



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Laward, City of	Local Government	\$ 225,602.31

**Location Description:**

Construction shall take place in the City of La Ward at City Wastewater Treatment Plant Sam Houston Street, Sewer Lift Station #1, Intersection of Rio Grande and Palacios Street, Sewer Lift Station #2 Intersection of SH 172 and W. Galveston Street and Sewer Lift Station #3, Intersection of SH 172 and FM 616.

**Activity Description:**

The City of La Ward shall furnish and install one 30KW permanent generator and three 35KW permanent generators, including all necessary components, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-033-C111\_LaWard\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

12/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 74,194.69	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 74,194.69</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 74,194.69	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

190

**Low**

**Mod**

105

**Low/Mod%**

55.26

**Projected Accomplishments**

# of public facilities

**Total**

1

**LMI%:**

33.33



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Laward, City of	Local Government	\$ 74,194.69

**Location Description:**

Construction shall take place in the City of La Ward at City Water Treatment Plant Intersection of SH 172 and Rio Grande Street.

**Activity Description:**

The City of La Ward shall furnish and install one 60KW permanent generator, including all necessary components, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-035-C115\_Wallis\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

12/09/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 83,883.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 83,883.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 83,883.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1290

**Low**

**Mod**

797

**Low/Mod%**

61.78

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of public facilities

1

**LMI%:**

59.05



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wallis	Unknown	\$ 83,883.00

**Location Description:**

Construction will take place at City of Wallis Fire Station,6409 Guyler Street.

**Activity Description:**

The City of Wallis shall install a permanently mounted power generator at the City of Wallis Fire Station and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-035-C115\_Wallis\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

12/09/2019

**Projected End Date:**

05/31/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 344,844.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 344,844.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 344,844.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1290

**Low**

**Mod**

797

**Low/Mod%**

61.78

**Projected Accomplishments**

# of public facilities

**Total**

3

**LMI%:**

59.05



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wallis	Unknown	\$ 344,844.00

**Location Description:**

Construction will take place in the City of Wallis at Marek Street Lift Station - 7019 Marek Street, Janicek Street Lift Station - Janicek Street and Westfront Street and City Wastewater Treatment Plant - 7222 Railroad Street.

**Activity Description:**

The City of Wallis shall install permanently mounted power generators at the City Wastewater Treatment Plant and at two lift station locations and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-036-C116\_Hallettsville**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

07/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 280,734.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 280,734.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 280,734.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

69

44

63.77

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 1668

LMI%:	47.61
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Hallettsville, City of	Local Government	\$ 280,734.00

**Location Description:**

Construction shall take place in the City of Hattettsville at Dowling Street.

**Activity Description:**

The City of Hallettsville shall regrade 1,060 LF of roadside ditches, install 6 culvert crossings, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-038-C119\_Brookshire\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

12/02/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 180,007.45	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 180,007.45</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 180,007.45</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	4785		3590	75.03

**Projected Accomplishments**

	<b>Total</b>
# of Targeted Section 3 Labor Hours	
# of Section 3 Labor Hours	



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

866

LMI%:

65.41

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Brookshire, City of

Local Government

\$ 180,007.45

**Location Description:**

Construction shall take place in the City of Brookshire at Fifth Street, South Street Wingwall, South Street, Fourth Street, Lakeside Drive and Gassner Road.

**Activity Description:**

The City of Brookshire shall repair culvert inlet boxes; install wingwall, cement stabilization, and reinforced concrete pipe with associated pavement repair; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-038-C119\_Brookshire\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

12/02/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 73,524.55	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 73,524.55</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 73,524.55</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

4785

3590

75.03

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 510

LMI%:	65.41
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Brookshire, City of	Local Government	\$ 73,524.55

**Location Description:**

Construction shall take place in the City of Brookshire at First Street and Intersection - Stallknecht Road and Depot Street.

**Activity Description:**

The City of Brookshire shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches located city-wide and complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-041-C122\_KarnesCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

12/11/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 158,775.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 158,775.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 158,775.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	194		145	74.74

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	90



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Karnes, County of	Local Government	\$ 158,775.00

**Location Description:**

Construction shall take place in Karnes County at East Guadalupe Street and Andrews Street Intersection.

**Activity Description:**

Karnes County shall demolish and rebuild existing culvert, reinforce the road and area surrounding the culvert, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_SMID\_LMI\_20-065-044-C130\_Smiley**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

12/30/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 596,802.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 596,802.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 596,802.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
580		315	54.31

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
3910

<b>LMI%:</b>	35.33
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Smiley, City of	Local Government	\$ 596,802.00

**Location Description:**

Construction shall take place in the City of Smiley at Beverly Street, Ellis Street, Bundick Street, Commerce Street and Steel Street.

**Activity Description:**

The City of Smiley shall repair, reconstruct, and improve the driving surface by paving and extending streets, regrading ditches, and installing driveway culverts and all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-047-C139\_Gonzales**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

01/24/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 737,200.25	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 737,200.25</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 737,200.25	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	3110		1640	52.73

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of public facilities	1

<b>LMI%:</b>	53.19
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Gonzales County	Local Government	\$ 737,200.25

**Location Description:**

Construction shall take place in Gonzales County at City of Smiley Wastewater Treatment Plant.

**Activity Description:**

Gonzales County shall install a radio communications tower and signal-boosting equipment at the City of Smiley Wastewater Treatment Plant (or Fire Station) and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-048-C142\_BayCity**  
**Activity Title: Flood and Drainage Facilities**

**Activity Type:**  
 Rehabilitation/reconstruction of a public improvement

**Activity Status:**  
 Under Way

**Project Number:**  
 0006

**Project Title:**  
 Local Infrastructure Program

**Projected Start Date:**  
 02/10/2020

**Projected End Date:**  
 04/30/2024

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 287,631.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 287,631.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 287,631.00</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	1930		1202	62.28

Projected Accomplishments	Total
# of Elevated Structures	

<b>LMI%:</b>	52.93
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bay City	Local Government	\$ 287,631.00

**Location Description:**

Construction shall take place in the City of Bay City at Cottonwood Creek.

**Activity Description:**

The City of Bay City shall install one (1) Reinforced Galvanized Trash Screen, one (1) Trash Box Foundation Slab, one (1) SCADA Tower, Driveway, sidewalks, fencing and site security, and removal and disposal of existing grate; perform site work in accordance with the SWPPP; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-051-C160\_Nixon**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

02/05/2020

**Projected End Date:**

04/30/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 672,798.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 672,798.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 672,798.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	2530		1325	52.37

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	2400

<b>LMI%:</b>	71.69
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Nixon, City of	Local Government	\$ 672,798.00

**Location Description:**

Construction shall take place in the City of Nixon at Lee Avenue and Alleyway Between N. Nixon Avenue and N. Washington Avenue.

**Activity Description:**

The City of Nixon shall replace storm sewer culverts, increase the depth and width of a 130-acre drainage channel, reshape a 480-foot drainage channel, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-052-C162\_Iola**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/16/2020

**Projected End Date:**

04/07/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 167,996.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 167,996.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 167,996.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
82		52	63.41

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

7715

<b>LMI%:</b>	31.1
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Iola, City Of	Local Government	\$ 167,996.00

**Location Description:**

Construction shall take place in the City of Iola at Brazos Avenue, Dallas Street, Drainage area east of FM 39, Colorado Avenue, Fort Worth Street, Houston Street and Bulldog Lane.

**Activity Description:**

The City of Iola shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-053-C163\_Shiner**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

02/10/2020

**Projected End Date:**

04/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 273,818.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 273,818.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 273,818.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
22		13	59.09

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

850

<b>LMI%:</b>	29.81
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Shiner, City of	Local Government	\$ 273,818.00

**Location Description:**

Construction shall take place in the City of Shiner at S. Mary Street.

**Activity Description:**

The City of Shiner shall remove and replace existing concrete; install storm sewer lines, inlets, and junctions; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-056-C167\_Bedias**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

03/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 169,071.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 169,071.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 169,071.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
62		50	80.65

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

750

<b>LMI%:</b>	62.85
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bedias, City of	Local Government	\$ 169,071.00

**Location Description:**

Construction shall take place in the City of Bedias at West Main Loop.

**Activity Description:**

The City of Bedias shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-058-C170\_Somerville**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

01/23/2020

**Projected End Date:**

04/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 169,071.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 169,071.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 169,071.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
237		137	57.81

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

3746

<b>LMI%:</b>	46.15
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Somerville	Local Government	\$ 169,071.00

**Location Description:**

Construction shall take place in the City of Somerville at 6th Street, Ave J, 5th Street, 5th Street - Ave. I ext. SE, Ave. I ext. NE, Ave H ext. SE, 4th Street - Between Ave. H & EC, Between Ave. C & E to TX-36 and TX-36 to Tributary.

**Activity Description:**

The City of Somerville shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-059-C171\_ToddMission\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/24/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

10/07/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 39,380.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 39,380.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 39,380.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	19		17	89.47

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	100



<b>LMI%:</b>	40.11
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Todd Mission, City of	Local Government	\$ 39,380.00

**Location Description:**

Construction shall take place in the City of Todd Mission at Wildwood Lane.

**Activity Description:**

The City of Todd Mission shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-059-C171\_ToddMission\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

01/24/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

10/07/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 129,691.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 129,691.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 129,691.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	47		40	85.11

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	610

<b>LMI%:</b>	40.06
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Todd Mission, City of	Local Government	\$ 129,691.00

**Location Description:**

Construction shall take place in the City of Todd Mission at Renfaire Drive.

**Activity Description:**

The City of Todd Mission shall repair and reconstruct the driving surface, sub-grade, and road base by milling and applying asphalt with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 287,743.03	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 287,743.03</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 287,743.03	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
830		530	63.86

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

4500

<b>LMI%:</b>	31.6
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Cuero, City of	Local Government	\$ 287,743.03

**Location Description:**

Construction shall take place in the City of Cuero at Alonzo Street and Josephine Street.

**Activity Description:**

The City of Cuero shall install storm sewer line and inlets and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

02/14/2020

**Projected End Date:**

12/31/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 454,977.47	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 454,977.47</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 454,977.47	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

830

**Low**

**Mod**

530

**Low/Mod%**

63.86

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

4700

**LMI%:**

31.6



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Cuero, City of	Local Government	\$ 454,977.47

**Location Description:**

Construction shall take place in the City of Cuero at Alonzo Street, Alonzo Street, Josephine Street, Clarence Street, Kathryn Street, Carolyn Street and Joseph Street.

**Activity Description:**

The City of Cuero shall replace sanitary sewer main lines and manholes and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 409,150.86	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 409,150.86</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 409,150.86	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

830

**Low**

**Mod**

530

**Low/Mod%**

63.86

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

3900

**LMI%:**

31.6



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Cuero, City of	Local Government	\$ 409,150.86

**Location Description:**

Construction shall take place in the City of Cuero at Alonzo Street, Josephine Street, Kathryn Street, Carolyn Street and Joseph Street.

**Activity Description:**

The City of Cuero shall reclaim and stabilize existing roadways with prime coat, two-course seal coat, and concrete curb and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-063-C181\_Cuero\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

12/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 276,230.64	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 276,230.64</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 276,230.64	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

830

**Low**

**Mod**

530

**Low/Mod%**

63.86

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

1635

# of public facilities

<b>LMI%:</b>	31.6
--------------	------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Cuero, City of	Local Government	\$ 276,230.64

**Location Description:**

Construction shall take place in the City of Cuero at Joseph Street, Kathryn Street, and Carolyn Street.

**Activity Description:**

The City of Cuero shall replace a water main line, add a fire hydrant and water service, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-064-C182\_CalhounCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

01/19/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 863,988.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 863,988.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 863,988.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
180		115	63.89

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

21000



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
CALHOUN COUNTY	Local Government	\$ 863,988.00

**Location Description:**

Construction shall take place in Calhoun County at the Drainage Ditch Channel 1.5 Miles west of Lane Road, and Drainage Basin.

**Activity Description:**

Calhoun County shall install culverts and end treatments, excavate ditches, and complete associated appurtenances. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_SMID\_LMI\_20-065-065-C184\_AustinCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

01/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/07/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,207,453.50	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,207,453.50</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,207,453.50</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	859		454	52.85

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	360

<b>LMI%:</b>	28.97
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Austin County	Local Government	\$ 3,207,453.50

**Location Description:**

Construction shall take place in Austin County at Wolchik Bridge, Korthauer Bridge, New Bremen Bridge, Yellow Rose Bridge, Peters San Felipe Road and Stockold Road.

**Activity Description:**

Austin County shall conduct roadway improvements by reconstructing the driving surface, subgrade, and road base by milling, applying asphalt, and striping of several streets and shall complete associated appurtenances. Subrecipient shall also replace and install concrete bridges with slope paving and rip rap and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Grantee Activity Number: INF\_SMID\_LMI\_20-065-067-C193\_Hempstead\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 230,287.34	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 230,287.34</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 230,287.34</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	279		268	96.06

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	61.28
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Hempstead	Unknown	\$ 230,287.34

**Location Description:**

Construction shall take place in the City of Hempstead at RSVP Lift Station - North of Business HWY 290 at 600 Business Hwy 290 B.

**Activity Description:**

The City of Hempstead shall install a permanently mounted power generator at the City lift station and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-067-C193\_Hempstead\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/29/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 191,026.66	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 191,026.66</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 191,026.66</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	6305		4525	71.77

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	1

<b>LMI%:</b>	61.28
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Hempstead	Unknown	\$ 191,026.66

**Location Description:**

Construction shall take place in the City of Hempstead Blasingame Water Treatment Plant - 21898 Blasingame Road.

**Activity Description:**

The City of Hempstead shall install a permanently mounted power generator at the City water treatment plant and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-074-C201\_Yorktown**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 793,105.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 793,105.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 793,105.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	56		33	58.93

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	2500

<b>LMI%:</b>	35.76
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Yorktown, City of	Local Government	\$ 793,105.00

**Location Description:**

Construction shall take place in the City of Yorktown at West 6th Street.

**Activity Description:**

The City of Yorktown shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of the street with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-075-C203\_Gonzales\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 854,270.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 854,270.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 854,270.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

3600

**Low**

**Mod**

2035

**Low/Mod%**

56.53

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

2345

**LMI%:**

51.18



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Gonzales, City Of	Local Government	\$ 854,270.00

**Location Description:**

Construction shall take place in the City of Gonzales at St. Francis Street - St. Joseph Street to North College Street, North College Street - St. Francis Street to Cuero Street, Cuero Street - North College Street to Church Street, Church Street - Cuero Street to Fischer Street, Fischer Street - Church Street to Tinsley Creek, North College Street - Cuero Street to 270 LF south of Cuero Street and Church Street - Fischer Street to 100 LF south of Fischer Street.

**Activity Description:**

The City of Gonzales shall install new wastewater lines and connections, relocate waterline and a subsequent portion of the wastewater line, install new manholes and backfill trenches with limestone and hot mix asphaltic concrete, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-076-C218\_PointComfort\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 412,163.10	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 412,163.10</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 412,163.10</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	419		313	74.70

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	1000



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Point Comfort City Hall	Local Government	\$ 412,163.10

**Location Description:**

Construction shall take place in the City of Point Comfort at Pease Street Drainage Channel.

**Activity Description:**

City of Point Comfort shall conduct drainage improvements consisting of ditch regrading, ditch erosion control, and construction of a concrete rip rap drainage and outfall structure and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_SMID\_LMI\_20-065-076-C218\_PointComfort\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 203,396.86	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 203,396.86</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 203,396.86</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

419

313

74.70

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 500

LMI%:	30
-------	----

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Point Comfort City Hall	Local Government	\$ 203,396.86

**Location Description:**

Construction shall take place in the City of Point Comfort at Murrah Street.

**Activity Description:**

The City of Point Comfort shall repair and reconstruct several streets by installing geogrid, limestone base, and HMA CP and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-076-C218\_PointComfort\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 419,632.05	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 419,632.05</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 419,632.05</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

678

422

62.24

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

# of public facilities 1

LMI%:	30
-------	----

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Point Comfort City Hall	Local Government	\$ 419,632.05

**Location Description:**

Construction shall take place in the City of Point Comfort at Elevated Water Storage Tank.

**Activity Description:**

The City of Point Comfort shall repair the elevated water storage tank, including making structural repairs, preparing the interior and exterior surface, and painting, and will complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-079-C231\_ColoradoCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,300,095.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,300,095.00</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,300,095.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
318		214	67.30

**Projected Accomplishments**

# of Elevated Structures

# of Linear feet of Public Improvement

**Total**

1760



<b>LMI%:</b>	45.15
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Colorado, County of	Local Government	\$ 1,300,095.00

**Location Description:**

Construction shall take place in Colorado County in the City of Alleyton at Camp Street, Old Alleyton Road, Evans Street, Taylor Street, CR 114 Low Water Crossing, CR 16 and Loose Cow Road.

**Activity Description:**

Colorado County shall remove existing culverts, install new larger culverts and wingwalls with associated ancillary road work, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 271,992.31	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 271,992.31</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 271,992.31	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	5300		2825	53.30

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	500

<b>LMI%:</b>	45.9
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
YOAKUM, CITY OF	Local Government	\$ 271,992.31

**Location Description:**

Construction shall take place in the City of Yoakum at Unnamed Tributary to Big Brushy Creek.

**Activity Description:**

The City of Yoakum shall install a concrete-lined ditch and rip rap, realign the current ditch, provide erosion control, clear vegetation, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

05/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 401,218.26	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 401,218.26</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 401,218.26	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

10600

**Low**

**Mod**

5650

**Low/Mod%**

53.30

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



# of Elevated Structures

# of Non-business Organizations benefitting

# of public facilities 23

LMI%:	45.9
-------	------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
YOAKUM, CITY OF	Local Government	\$ 401,218.26

**Location Description:**

Construction shall take place in the City of Yoakum at Yoakum Fire Station, South Street, Electrical Substation, Circuit 130, Circuit 180 and Circuit 170.

**Activity Description:**

The City of Yoakum shall install a permanently mounted power generator and transfer switch at the City Fire Station and complete associated appurtenances. Subrecipient shall install a SCADA system, replace power poles, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

05/03/2020

**Projected End Date:**

05/30/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 106,895.70	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 106,895.70</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 106,895.70	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

5300

**Low**

**Mod**

2825

**Low/Mod%**

53.30

**Projected Accomplishments**

# of public facilities

**Total**

4

**LMI%:**

45.9



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
YOAKUM, CITY OF	Local Government	\$ 106,895.70

**Location Description:**

Construction shall take place in the City of Yoakum at Hickey Street Lift Station , Yoakum Waste Water Treatment Plant, HWY 111 Lift Station FM 318 Lift Station.

**Activity Description:**

The City of Yoakum shall install a SCADA system and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_SI**  
**Activity Title: Street Improvements**

**Activity Type:**  
 Construction/reconstruction of streets

**Activity Status:**  
 Under Way

**Project Number:**  
 0006

**Project Title:**  
 Local Infrastructure Program

**Projected Start Date:**  
 05/03/2020

**Projected End Date:**  
 05/30/2024

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 481,555.86	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 481,555.86</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 481,555.86</b>	

**Benefit Report Type:**  
 Area Benefit (Census)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# of Persons	5300		2825	53.30
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Linear feet of Public Improvement	765			

<b>LMI%:</b>	45.9
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
YOAKUM, CITY OF	Local Government	\$ 481,555.86

**Location Description:**

Construction shall take place in the City of Yoakum at Dunn Street and Unnamed Road within the Wastewater Treatment Plant Site.

**Activity Description:**

The City of Yoakum shall repair and reconstruct the driving surface, sub-grade, and road base of several streets by milling, applying asphalt, and regrading earthen and concrete swale, with incidental repairs to roadside ditches and storm sewer pipes, and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-085-C246\_Yoakum\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

05/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 159,405.87	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 159,405.87</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 159,405.87	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	5300		2825	53.30

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	9

<b>LMI%:</b>	45.9
--------------	------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
YOAKUM, CITY OF	Local Government	\$ 159,405.87

**Location Description:**

Construction shall take place in the City of Yoakum at Yoakum City Hall, Yoakum Street Elevated Tank, Airport Road Pressure Monitor, Water Well #5, Park Water Plant, Laredo Street Elevated Tank, Carroll Drive Pressure Monitor, Brushy Creek Water Treatment Plant and Water Well #7.

**Activity Description:**

The City of Yoakum shall install a SCADA system and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-096-C267\_JacksonCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 805,341.98	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 805,341.98</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 805,341.98</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

365

202

55.34

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 15585

LMI%:	38
-------	----

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jackson, County of	Local Government	\$ 805,341.98

**Location Description:**

Construction shall take place in Jackson County at CR 273 Road Improvement, Park Street, 4th Street, Lavaca Street and Navidad Street.

**Activity Description:**

Jackson County shall repair and reconstruct the driving surface, sub-grade, and road base; conduct ditch excavation and grading; install culverts; and complete all associated appurtenances. Improvements include 16,480 linear feet. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-099-C271\_GoliadCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 325,032.75	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 325,032.75</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 325,032.75</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1015		580	57.14

**Projected Accomplishments**

	<b>Total</b>
# of Linear feet of Public Improvement	7281

<b>LMI%:</b>	24.62
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Goliad, County of	Local Government	\$ 325,032.75

**Location Description:**

Construction will take place in Goliad County at Pepe Road, Ramirez Road, Barnard Road, Camino La Bahia, San Fernando Road, Cortines Road, Perez Road and Hernandez Road.

**Activity Description:**

Goliad County shall remove existing asphalt pavement, scarify and reshape base material, install new hot mix asphalt concrete pavement with incidental repairs to roadside ditches, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-099-C271\_GoliadCounty\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

05/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 190,025.34	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 190,025.34</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 190,025.34</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# of Persons	267		176	65.92

**Projected Accomplishments**

	Total
# of public facilities	2

<b>LMI%:</b>	24.62
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Goliad, County of	Local Government	\$ 190,025.34

**Location Description:**

Construction will take place in Goliad County at La Bahia Water Well and Berclair Water Well.

**Activity Description:**

Goliad County shall install new permanent generators and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-100-C273\_GrimesCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

02/20/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 335,097.78	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 335,097.78</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 335,097.78</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

314

**Low**

**Mod**

191

**Low/Mod%**

60.83

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

4800



<b>LMI%:</b>	40.08
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Grimes County	Local Government	\$ 335,097.78

**Location Description:**

Construction shall take place in Grimes County at Magan Road, Northwest Passage, CR 180, Pine Lane and CR 351.

**Activity Description:**

Grimes County shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-103-C278\_Seadrift\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

03/09/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 811,571.40	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 811,571.40</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 811,571.40</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
3070		1740	56.68

**Projected Accomplishments**

# of Elevated Structures

# of public facilities

**Total**

6

<b>LMI%:</b>	34.94
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Seadrift	Unknown	\$ 811,571.40

**Location Description:**

Construction shall take place in the City of Seadrift at Bayfront Park Seawall, Bayfront Park Pier, Bayfront Park Restroom, Bayfront Park Shoreline, Municipal Harbor Mooring and Jetty, Seadrift Community Center and Seadrift Visitors Center. Fire Protection Facilities and Equipment - Seadrift Fire Station - 102 E. Dallas Avenue.

**Activity Description:**

The City of Seadrift shall reconstruct a damaged seawall by installing reinforced concrete panels, reinforced dead man and tie-backs, reinforced concrete cap, a reinforced concrete sidewalk, and a storm drainage system with associated street repair; reconstruct a pier by removing and replacing wooden light poles, supports, and pier pilings; reconstruct a park restroom by installing a foundation subgrade, pre-fab two-stall restroom facility, reinforced concrete ADA parking, sodding, pile foundation, and a retaining wall; install limestone rip-rap at the jetty and shoreline; install a turnaround; replace pilings and moorings; repair and backfill a bulkhead; install backfill and rip-rap; remove and replace wooden footbridge rail; install sodding and concrete erosion matt; install hurricane storm shutters; and complete associated appurtenances. Subrecipient shall install a generator and hurricane shutters and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-103-C278\_Seadrift\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/09/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 27,137.50	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 27,137.50</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 27,137.50	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1535

**Low**

**Mod**

870

**Low/Mod%**

56.68

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

# of public facilities 6

<b>LMI%:</b>	34.94
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Seadrift	Unknown	\$ 27,137.50

**Location Description:**

Construction shall take place in the City of Seadrift at Quick Connect #1 - Approx. 900 LF west of HWY 185, Quick Connect #2 - 203 Rose Street, Quick Connect #3 - 102 Grape Street, Quick Connect #4 - 301 Orange Street, Quick Connect #5 - 703 2nd Street, and Quick Connect #7 - 211-101 Bay Avenue.

**Activity Description:**

The City of Seadrift shall install generator quick-connect transfer switches, raise the control panel and rack above the base flood elevation, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-103-C278\_Seadrift\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

03/09/2020

**Projected End Date:**

08/31/2025

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 699,562.10	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 699,562.10</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 699,562.10	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

1535

**Low**

**Mod**

870

**Low/Mod%**

56.68

**Projected Accomplishments**

# of public facilities

**Total**

2

**LMI%:**

34.94



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Seadrift	Unknown	\$ 699,562.10

**Location Description:**

Construction shall take place in the City of Seadrift at Water Storage Tanks - 104 E. Dallas Avenue.

**Activity Description:**

The City of Seadrift shall install two ground storage tanks, each with a capacity of 80,000 gallons of water, with ancillary piping and connections and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-104-C279\_WalkerCounty**

**Activity Title: Street Improvements**

**Activity Type:**  
Construction/reconstruction of streets

**Project Number:**  
0006

**Projected Start Date:**  
03/23/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
09/30/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,352,483.72	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,352,483.72</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,352,483.72</b>	

---

**Benefit Report Type:**  
Area Benefit (Census)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	561		371	66.13

<b>Projected Accomplishments</b>	<b>Total</b>
# of Linear feet of Public Improvement	45700

<b>LMI%:</b>	39.99
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Walker County	Unknown	\$ 4,352,483.72

**Location Description:**

Construction shall take place in Walker County at Oak Trail Road, Raintree Street, Roark Road, Whippoorwill Street, M. Williams Road, Williams Road, Wire Road Loop, Koonce Road, Plantation Road, Phelps Creek Drive, Phelps Slab Road, Harding Street and Southwood Drive.

**Activity Description:**

Walker County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-108-C295\_Palacios**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

04/09/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,415,655.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,415,655.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,415,655.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

184

104

56.52

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

**Total**



**Activity funds eligible for DREF (Ike Only)**

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 9820

<b>LMI%:</b>	36.88
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Palacios	Unknown	\$ 1,415,655.00

**Location Description:**

Construction shall take place in the City of Palacios at Gray St., Elizabeth Ave., Beecher Ave., E. Texas Ave., Harrison Street, State Hwy 35, and East Austin Avenue.

**Activity Description:**

The City of Palacios shall repair and reconstruct the driving surface, sub-grade, and road base by applying prime coat seal and asphalt; replace and install culverts, including driveway culverts and inlets; adjust manhole rings and covers; regrade roadside ditches; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_LMI\_20-065-111-C308\_MilamCounty**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Activity Status:**

Under Way

**Project Number:**

0006

**Project Title:**

Local Infrastructure Program

**Projected Start Date:**

04/08/2020

**Projected End Date:**

06/30/2024

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 357,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 357,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 357,000.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

82

66

80.49

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

750

**LMI%:**

66.47



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Milam County	Unknown	\$ 357,000.00

**Location Description:**

Construction shall take place in Milam County at W. Bell Avenue and W. Davilla Avenue.

**Activity Description:**

Milam County shall replace current drainage culverts with new box culverts, concrete pipes, wingwalls, riprap, rock filter dams, and concrete paving and shall complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-112-C309\_Waelder\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

03/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 387,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 387,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 387,000.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

827

732

88.51

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 13940

LMI%:	49.66
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Waelder, City of	Local Government	\$ 387,000.00

**Location Description:**

Construction shall take place in the City of Waelder at N 5th St, N Ave. C, N 4th St, N Ave. C, N 4th St, NW 3rd St, Avenue B, NW 2nd St, N Ave. D, North Side of NW 1st St, South Side of NW 1st St, S Railroad St, S. Ave B, Avenue C, South Side of S 1st St, North Side of S 1st St, South Side of Eleanor Roosevelt St, North Side of Eleanor Roosevelt St, Ralph Bunch St, N Ave. H, NE 2nd St, N 3rd St, East Side of Ave. G, West Side of Ave. G, South Side of N 4th St, North Side of N 4th St, Concrete Valley Drain 1 - 9, S 1st St Intersection, East Side of Ave. C, East Side of N. Ave. D, Avenue G Intersection, South Side of S Railroad St, East Side of NW 2nd St, North Side of NW 2nd St, South Side of N 5th St, South Side of N 5th St, East Side of Ave. G, North Side of N 3rd St.

**Activity Description:**

The City of Waelder shall enlarge, reshape, and regrade ditches throughout the city; install concrete valley drains and drainage piping; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-112-C309\_Waelder\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

03/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 236,785.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 236,785.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 236,785.00	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
827		732	88.51

**Projected Accomplishments**

# of public facilities

<b>Total</b>
7

<b>LMI%:</b>	49.66
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Waelder, City of	Local Government	\$ 236,785.00

**Location Description:**

Construction shall take place in the City of Waelder at Wastewater Treatment Plant, Ralph Bunch Lift Station, Hwy 90 East Lift Station, FM 1680 Lift Station, Park Lift Station, Government Housing Lift Station and CR 141 Lift Station.

**Activity Description:**

The City of Waelder shall install a permanent generator at the wastewater treatment plant, install manual transfer switches at lift stations throughout the city, and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-123-C430\_MatagordaCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,782,233.57	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,782,233.57</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,782,233.57</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

791

**Low**

**Mod**

448

**Low/Mod%**

56.64

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

47403



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Matagorda County	Unknown	\$ 2,782,233.57

**Location Description:**

Construction shall take place in Matagorda county in the City of Van Vleck at MLK Avenue, 2nd Street, 3rd Street, 4th Street, 5th Street, 6th Street, 7th Street, 8th Street, Avenue A, Avenue B, Avenue C, Avenue D, Avenue E, Avenue F and Avenue G. And the City of Matagorda at Pumping Station #1 - #3.

**Activity Description:**

Matagorda County shall regrade ditches, install concrete culverts, pre-cast concrete inlet, stabilize roadway, reclaim asphalt roadway, and complete all associated appurtenances. And install ductile iron pipe, ductile iron discharge pipe, fill, concrete pads and a concrete structure for 3 pumping stations and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-123-C430\_MatagordaCounty\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,583,211.12	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,583,211.12</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,583,211.12</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1636

1155

70.60

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

**Total**



**# of Total Labor Hours**

Activity funds eligible for DREF (Ike Only)

**# of Linear miles of Public Improvement**

**# of Linear feet of Public Improvement**

15738

**# of public facilities**

3

<b>LMI%:</b>	45.9
--------------	------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Matagorda County	Unknown	\$ 1,583,211.12

**Location Description:**

Construction shall take place in Matagorda County at the City of Markham at Sewer Main 2nd Street, the City of Blessing at Blessing WWTP, 9th Street Pump Station, 6th Street, Mulberry Street, Hickory Street, 11th Street, Live Oak Street, Avenue C, Cottonwood Street, 9th Street, Cypress Street Elm Street, 9th Street and in the City of Midfield at WWTP Generator.

**Activity Description:**

Matagorda County shall rehabilitate existing sewer main lines, manholes, and service connections and shall complete all associated appurtenances. Subrecipient shall rehabilitate a berm by reshaping and installing off-site borrowed material, concrete anti-erosion blocks, and by-pass pumping and performing required site work; shall install a generator and concrete slab at a pump station; and shall complete all associated appurtenances. Subrecipient shall install a generator and concrete slab and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-123-C430\_MatagordaCounty\_WF**

**Activity Title: Water Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 489,666.17	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 489,666.17</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 489,666.17</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1615		1139	70.53

**Projected Accomplishments**

	<b>Total</b>
# of public facilities	5

<b>LMI%:</b>	32.65
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Matagorda County	Unknown	\$ 489,666.17

**Location Description:**

Construction shall take place in Matagorda County at the City of Blessing at Water Plant #1 and #2, the City of Matagorda at Water Plant #1 and #2 and the City of Midfield at Midfield Water Plant.

**Activity Description:**

Matagorda County shall install generators and concrete pads and shall complete all associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_20-065-139-C527\_BastropCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 448,081.56	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 448,081.56</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 448,081.56</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	8420		5095	60.51

**Projected Accomplishments**

	<b>Total</b>
# of Elevated Structures	
# of Linear feet of Public Improvement	1223



<b>LMI%:</b>	54.75
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bastrop County	Local Government	\$ 448,081.56

**Location Description:**

Construction shall take place in Bastrop County at Cardinal Loop (FEMA PW 5188), Saegert Road (FEMA PW 5190), Caldwell Road and Green Valley Road.

**Activity Description:**

Bastrop County shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; install a bridge structure; provide fill and embankment work, topsoil, and associated pavement repair; and complete associated appurtenances. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_LMI\_ProjectDelivery[H5b]\_F&D**

**Activity Title: Flood and Drainage Project Delivery**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of Elevated Structures

**Total**

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID LMI flood and drainage projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_LMI\_ProjectDelivery[H5b]\_PF**

**Activity Title: Public Facilities Project Delivery**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of Elevated Structures

**Total**

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID LMI public facilities projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_ProjectDelivery[H5b]\_SI**  
**Activity Title: Street Improvements Project Delivery**

**Activity Type:**  
Construction/reconstruction of streets

**Project Number:**  
0006

**Projected Start Date:**  
05/16/2022

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Benefit Report Type:**  
NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID LMI street improvement projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_LMI\_ProjectDelivery[H5b]\_WSF**

**Activity Title: Water/Sewer Facilities Project Delivery**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID LMI water/sewer facilities projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_NA\_20-065-021-C076\_SabineCounty**

**Activity Title: Infrastructure Planning Study**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

12/19/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 161,904.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 161,904.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 161,904.00</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
			0.0

**Projected Accomplishments**

# of Plans or Planning Products

<b>Total</b>
1

<b>LMI%:</b>	41.54
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Sabine County	Unknown	\$ 161,904.00

**Location Description:**

Activities shall take place throughout Sabine County. Zip Codes 75930, 75931, 75947, 75948, 75959 and 75968.

**Activity Description:**

Sabine County will conduct an Infrastructure Hydrologic and Hydraulic evaluation of crossings that frequently flood throughout the county to address future flood and drainage issues and help reduce the impact of future flooding. The study will include data collection, determination of peak discharges at the identified crossings, development of hydraulic models, and determination of proposed improvements at designated locations.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_NA\_20-065-139-C527\_BastropCounty\_PLAN**

**Activity Title: Planning Study**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

06/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 96,873.40	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 96,873.40</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 96,873.40</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># of Persons</b>				0.0
<b>LMI%:</b>				47.3



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bastrop County	Local Government	\$ 96,873.40

**Location Description:**

Activities shall take place at Alum Creek Study - Watershed Between City of Bastrop and City of Smithville.

**Activity Description:**

Bastrop County will conduct a Planning Study of an inundated area affected by Hurricane Harvey. The County will utilize the information gained to construct improvements to reduce risk and loss.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_NA\_ProjectDelivery[H5b]\_PLAN**

**Activity Title: Planning Project Delivery**

**Activity Type:**

Planning

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Not Applicable (for Planning/Administration or Unprogrammed Funds only)

**Benefit Report Type:**

NA

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID planning projects.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None



**Environmental Reviews:** None

**Activity Supporting Documents:** None

---



# Grantee Activity Number: INF\_SMID\_UN\_20-065-047-C139\_Gonzales

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

01/24/2020

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

03/31/2024

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 168,055.75	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 168,055.75</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 168,055.75</b>	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

3420

0.00

### Projected Accomplishments

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

# of public facilities 2

LMI%:	47.11
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Gonzales County	Local Government	\$ 168,055.75

**Location Description:**

Construction shall take place in Gonzales County at Gonzales, Texas 8523 State Hwy 97 E and Bebe, Texas 9459 State Hwy 97 E.

**Activity Description:**

Gonzales County shall install a permanently mounted back-up power generator and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_20-065-065-C184\_AustinCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

01/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/07/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,095,691.50	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,095,691.50</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,095,691.50</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

<b># of Persons</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
---------------------	--------------	------------	------------	-----------------

28

0.00

<b>LMI%:</b>	61.95
--------------	-------



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Austin County	Local Government	\$ 1,095,691.50

**Location Description:**

Construction shall take place in Austin County at Svoboda Bridge and Ives Creek Bridge.

**Activity Description:**

Austin County shall conduct roadway improvements by reconstructing the driving surface, subgrade, and road base by milling, applying asphalt, and striping of several streets and shall complete associated appurtenances. Subrecipient shall also replace and install concrete bridges with slope paving and rip rap and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_UN\_20-065-096-C267\_JacksonCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,823.02	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 35,823.02</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 35,823.02</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

1

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**



# of Section 3 Labor Hours

# of Total Labor Hours

Activity funds eligible for DREF (Ike Only)

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jackson, County of	Local Government	\$ 35,823.02

**Location Description:**

Construction shall take place in Jackson County at CR 307 Road Improvement and CR 311 Road Improvement.

**Activity Description:**

Jackson County shall repair and reconstruct the driving surface, sub-grade, and road base; conduct ditch excavation and grading; install culverts; and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_UN\_20-065-099-C271\_GoliadCounty\_PF**

**Activity Title: Public Facilities**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

03/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 210,356.91	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 210,356.91</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 210,356.91</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

7305

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



# of public facilities

1

LMI%:

30.93

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Goliad, County of	Local Government	\$ 210,356.91

**Location Description:**

Construction will take place in Goliad County at Goliad County Emergency Shelter.

**Activity Description:**

Goliad County shall replace damaged flooring, upgrade bathrooms to be ADA compliant, install new plumbing and fixtures, install a new generator, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_20-065-104-C279\_WalkerCounty**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

03/24/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 82,506.20	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 82,506.20</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 82,506.20</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

7

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

1600



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Walker County	Unknown	\$ 82,506.20

**Location Description:**

Construction shall take place in Walker County at Mike Slott Road.

**Activity Description:**

Walker County shall repair and reconstruct the driving surface, sub-grade, and road base by milling, applying asphalt, and striping of several streets with incidental repairs to roadside ditches and shall complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

**Grantee Activity Number: INF\_SMID\_UN\_20-065-104-C279\_WalkerCounty\_F&D**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

03/24/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 12,605.08	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 12,605.08</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 12,605.08</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

4418

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Walker County	Unknown	\$ 12,605.08

**Location Description:**

Construction shall take place in Walker County at Bedias Flood Gauge.

**Activity Description:**

Walker County shall install 1 flood gauge at the FM 247 Bridge for flood awareness. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_20-065-111-C308\_MilamCounty**

**Activity Title: Street Improvements**

**Activity Type:**  
Construction/reconstruction of streets

**Project Number:**  
0006

**Projected Start Date:**  
04/08/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Infrastructure Program

**Projected End Date:**  
06/30/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 153,795.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 153,795.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 153,795.00</b>	

---

**Benefit Report Type:**  
Area Benefit (Census)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1815		545	30.03
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Linear feet of Public Improvement	1500			



<b>LMI%:</b>	35.94
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Milam County	Unknown	\$ 153,795.00

**Location Description:**

Construction shall take place in Milam County at Brushy Slough Bridge.

**Activity Description:**

Milam County shall remove damaged bridge, relocate and reconstruct a new bridge with associated road improvements, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_20-065-116-C377\_Anderson**

**Activity Title: Flood and Drainage Facilities**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/17/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 167,996.39	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 167,996.39</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 167,996.39</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

**Low**

**Mod**

**Low/Mod%**

302

0.00

**Projected Accomplishments**

# of Targeted Section 3 Labor Hours

**Total**

# of Section 3 Labor Hours



# of Total Labor Hours

# of Elevated Structures

Activity funds eligible for DREF (Ike Only)

# of cable feet of public utility

# of Linear miles of Public Improvement

# of Linear feet of Public Improvement 500

LMI%:	41.12
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Anderson, City Of	Local Government	\$ 167,996.39

**Location Description:**

Construction shall take place in the City of Anderson at West Johnson Street, Cedar Lane and Fanthrop Street.

**Activity Description:**

The City of Anderson shall install concrete headwalls and culverts and regrade ditches and channel, with associated pavement repair, and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_20-065-123-C430\_MatagordaCounty\_SF**

**Activity Title: Sewer Facilities**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

06/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 722,388.75	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 722,388.75</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 722,388.75</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

2105

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Singlefamily Units

**Total**



# of Multifamily Units  
 # of Housing Units  
 # of Linear feet of Public Improvement 2835  
 # of public facilities 6

<b>LMI%:</b>	16.06
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Matagorda County	Unknown	\$ 722,388.75

**Location Description:**

Construction shall take place in Matagorda County the City of Markham at Sewer Main Avenue B, Sewer Main Avenue D, Sewer Main Avenue E and the City of Van Vleck at Hermon Loop Lift Station, Avenue E Lift Station, County Road 189 Lift Station, MLK Avenue Lift Station, Holly Street Lift Station and Ave K Lift Station.

**Activity Description:**

Matagorda County shall rehabilitate existing sewer main lines, manholes, and service connections and shall complete all associated appurtenances. Subrecipient shall rehabilitate existing lift station areas with access road, fencing, and electrical and mechanical upgrades and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-124-C435\_LeeCounty

## Activity Title: Street Improvements

### Activity Type:

Construction/reconstruction of streets

### Project Number:

0006

### Projected Start Date:

06/25/2020

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/31/2024

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 286,915.11	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 286,915.11</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 286,915.11</b>	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

**Total**

2685

**Low**

**Mod**

**Low/Mod%**

0.00

### Projected Accomplishments

# of Linear feet of Public Improvement

**Total**

2000



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Lee, County of	Local Government	\$ 286,915.11

**Location Description:**

Construction shall take place in Lee County at County Road 226.

**Activity Description:**

Lee County shall repair and reconstruct bridge approaches and raise elevation of roadway surface, perform road base excavation, apply base material and asphalt, and incidental repairs to roadside ditches and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_UN\_20-065-128-C439\_Huntsville\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/30/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 906,661.50	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 906,661.50</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 906,661.50</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

2275

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



# of Linear feet of Public Improvement

1100

LMI%:

19.19

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Huntsville	Unknown	\$ 906,661.50

**Location Description:**

Construction shall take place in the City of Huntsville at Channel off West Greenbriar Dr. and River Oaks Drive ĳ Within Prairie Branch Watershed.

**Activity Description:**

The City of Huntsville shall excavate, clear and grub existing channels, install erosion control measures, install reinforced concrete box culverts, headwalls, wingwalls and concrete aprons, install sodding at channel banks and bench areas, and shall complete all associated appurtenances. These activities meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_20-065-128-C439\_Huntsville\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/30/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 942,088.50	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 942,088.50</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 942,088.50</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
2275			0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

<b>Total</b>
800



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Huntsville	Unknown	\$ 942,088.50

**Location Description:**

Construction shall take place in the City of Huntsville at West Green Briar Drive, River Oaks Drive at Greenbriar Drive and River Oaks Drive at East Lake Drive.

**Activity Description:**

The City of Huntsville shall remove existing pavement and associated storm structures, install new storm sewer inlets, install new roadway with associated water and sewer line adjustments and complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-132-C443\_Sealy

## Activity Title: Water Facilities

### Activity Type:

Construction/reconstruction of water/sewer lines or systems

### Project Number:

0006

### Projected Start Date:

07/06/2020

### Project Draw Block by HUD:

Not Blocked

### Activity Draw Block by HUD:

Not Blocked

### Block Drawdown By Grantee:

Not Blocked

### National Objective:

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

### Activity Status:

Under Way

### Project Title:

Local Infrastructure Program

### Projected End Date:

08/30/2023

### Project Draw Block Date by HUD:

08/18/2024 by Denise Hall

### Activity Draw Block Date by HUD:

08/18/2024 by Denise Hall

---

### Total Budget:

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 195,731.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 195,731.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 195,731.00</b>	

---

### Benefit Report Type:

Area Benefit (Census)

### Ancillary Activities

None

### Projected Beneficiaries

# of Persons

**Total**

2235

**Low**

**Mod**

**Low/Mod%**

0.00

### Projected Accomplishments

# of public facilities

**Total**

1



<b>LMI%:</b>	58.64
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Sealy	Local Government	\$ 195,731.00

**Location Description:**

Construction shall take place in the City of Sealy at Silliman Water Pump Station - Well Site #7 on Silliman Street.

**Activity Description:**

The City of Sealy shall install new generator and shall complete all associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



# Grantee Activity Number: INF\_SMID\_UN\_20-065-137-C503\_Katy

## Activity Title: Flood and Drainage

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

07/27/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

06/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 5,049,478.70	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 5,049,478.70</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,049,478.70</b>	

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

19295

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**

# of Linear feet of Public Improvement

2700



<b>LMI%:</b>	25.86
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Katy, City of	Local Government	\$ 5,049,478.70

**Location Description:**

Construction shall take place in the City of Katy at the Pitts Road Detention Pond and 10th Street.

**Activity Description:**

The City of Katy shall replace storm sewer culverts, regrade roadside ditches, install outfall ditches with associated pavement repair, create a detention pond, replace and elevate an existing bridge, and shall complete all associated appurtenances. These activities meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: INF\_SMID\_UN\_20-065-139-C527\_BastropCounty\_F&D**

**Activity Title: Flood and Drainage**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

06/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 980,668.21	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 980,668.21</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 980,668.21</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

23091

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Elevated Structures

**Total**



<b>LMI%:</b>	46.67
--------------	-------

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bastrop County	Local Government	\$ 980,668.21

**Location Description:**

Construction shall take place in Bastrop County at Indian Lake Spillway, Shiloh Road, O'Grady Road, Smithville 2nd Street Drainage, Bateman Road (FEMA PW 4294), Orts Lane (FEMA PW 4317), Gotier Trace Road (FEMA PW 4546), Alum Creek Road (FEMA PW 4574), Lakeside Drive FEMA (PW 5190), Country Club Drive (FEMA PW 5268), Ponderosa Road (FEMA PW 5821), Ponderosa Road (FEMA PW 5821), Lakewood Drive (FEMA PW 5821), Vyvjala Road (FEMA PW 4425), Long Trail (FEMA PW 4546), Karisch Road (FEMA PW 4574), Hidden Bluff Road (FEMA PW 5821), Powell Road (FEMA PW 5821), Keller Road (FEMA PW 5821), Powell Road (FEMA PW 5821), Pine Canyon Drive (FEMA PW 4483), Pine Valley Loop (FEMA PW 5146), Pine Valley Loop (FEMA PW 5789), John's Road (FEMA PW 5789), Wrangler Ln (FEMA PW 5190), La Reata Trail (FEMA PW 5475), Round Up Ridge (FEMA PW 5475), Pony Express Drive (FEMA PW 5475), Young School House Road (FEMA PW 5789), Farris Lane (FEMA PW 5789), Copeland Hill Drive (FEMA PW 5789), Pine Canyon Drive (FEMA PW 5789), S. Shore Road (FEMA PW 5190) and Lisa Lane (FEMA PW 5821).

**Activity Description:**

Bastrop County shall install new storm sewer pipe; replace storm sewer culverts; regrade roadside ditches; install outfall ditches and inlet boxes; install a bridge structure; provide fill and embankment work, topsoil, and associated pavement repair; and complete associated appurtenances. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_20-065-139-C527\_BastropCounty\_SI**

**Activity Title: Street Improvements**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

06/29/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 110,084.90	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 110,084.90</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 110,084.90</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

**Total**

13715

**Low**

**Mod**

**Low/Mod%**

0.00

**Projected Accomplishments**

# of Linear feet of Public Improvement

**Total**

53620



**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bastrop County	Local Government	\$ 110,084.90

**Location Description:**

Construction shall take place in Bastrop County at Big Bow (FEMA PW 4029), McReynolds Rd. (FEMA PW 4043), Cedar Street (FEMA PW 4131), John Craft Rd. (FEMA PW 4294), Mueth Cemetery Road (FEMA PW 4294), Klaus Lane (FEMA PW 4294), Walter Hoffman Road (FEMA PW 4294), Mt. Olive Road (FEMA PW 4294), Blue Flame Rd. (FEMA PW 4294), Mt. Pleasant Rd. (FEMA PW 4294), Porter Road (FEMA PW 4317), Quarter Horse Loop (FEMA PW 4317), KC Drive (FEMA PW 4317), Cassel Way (FEMA PW 4317), High Timbers Rd. (FEMA PW 4317), Nugget Lane (FEMA PW 4317), S. Bob White Dr. (FEMA PW 4317), Cattlemens Drive (FEMA PW 4317), Cardinal Drive (FEMA PW 4317), Martin Lane (FEMA PW 4317), Cardinal Loop (FEMA PW 4317), N. Mockingbird Lane (FEMA PW 4317), Charolais Dr. (FEMA PW 4317), Barton Oaks Dr. (FEMA PW 4425), Winfield Thicket Rd. (FEMA PW 4425), Green Acres Loop (FEMA PW 4425), Young Road (FEMA PW 4425), Loop Road (FEMA PW 4425), Jim Bowie Dr. (FEMA PW 4425), Crafts Prairie Rd. (FEMA PW 4425), Easley Rd. (FEMA PW 4425), O'Grady Rd. (FEMA PW 4425), Ott Rd. (FEMA PW 4425), Marina Rd. (FEMA PW 4425), Farris Lane (FEMA PW 4425), Gotier Trace Road (FEMA PW 4546), Beck Road (FEMA PW 4546), Circle Road (FEMA PW 4546), Cricket Hallow Lane (FEMA PW 4546), Antioch Road (FEMA PW 4546), O'Grady Road (FEMA PW 4546), Center Union Road (FEMA PW 4574), Gotier Trace (FEMA PW 4574), Paffen Rd. (FEMA PW 4574), Pathfinders Way (FEMA PW 4574), Saegert Road (FEMA PW 4574), St. Delight Road (FEMA PW 4574), Willis Lane (FEMA PW 4574), Young Road (FEMA PW 4574), Lakewood Dr. (FEMA PW 4831), Woodland Court (FEMA PW 4831), Gotier Trace (FEMA PW 4831), Long Trail (FEMA PW 4831), O'Grady Road (FEMA PW 4831), Tejas Street (FEMA PW 4831), Center Union Road 2 (FEMA PW 4831), Karisch Road (FEMA PW 4831), Krchnak Road (FEMA PW 4831), Melissa Street (FEMA PW 4897), Pine Valley Loop (FEMA PW 5789), Young School House Road (FEMA PW 5789), Patterson Road (FEMA PW 5789), Pine Canyon Drive (FEMA PW 5789), Young School House Road (FEMA PW 5789), Pine Valley Loop (FEMA PW 5789), Patterson Road (FEMA PW 5789), Joe Cole Lane (FEMA PW 5789), Hidden Shores Road (FEMA PW 5789), John's Road (FEMA PW 5789), Easley Rd. (FEMA PW 5789), St. Mary Rd. (FEMA PW 5789), St. Mary Rd. (FEMA PW 5789), Community Center Road (FEMA PW 5789), Gotier Trace Road (FEMA PW 5821), Harmon Road (FEMA PW 5821), Ponderosa Road (FEMA PW 5821), Lakeside Road (FEMA PW 5821) and Pony Express Drive (FEMA PW 6512).

**Activity Description:**

Bastrop County shall conduct roadway improvements by reconstructing the driving surface, subgrade, road base milling, applying asphalt, and striping of several streets and complete associated appurtenances, and repair of a bridge. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: INF\_SMID\_UN\_ProjectDelivery[H5b]\_F&D**

**Activity Title: Flood and Drainage Project Delivery**

**Activity Type:**

Rehabilitation/reconstruction of a public improvement

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of Elevated Structures

**Total**

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID UN flood and drainage projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_UN\_ProjectDelivery[H5b]\_PF**

**Activity Title: Public Facilities Project Delivery**

**Activity Type:**

Rehabilitation/reconstruction of public facilities

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Projected Accomplishments**

# of Elevated Structures

**Total**

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID UN public facilities projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: INF\_SMID\_UN\_ProjectDelivery[H5b]\_SI**

**Activity Title: Street Improvements Project Delivery**

**Activity Type:**

Construction/reconstruction of streets

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID UN street improvement projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: INF\_SMID\_UN\_ProjectDelivery[H5b]\_WSF**

**Activity Title: Water/Sewer Facilities Project Delivery**

**Activity Type:**

Construction/reconstruction of water/sewer lines or systems

**Project Number:**

0006

**Projected Start Date:**

05/16/2022

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Infrastructure Program

**Projected End Date:**

01/01/2026

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

**Total Budget:** \$ 0.00

**Most Impacted and Distressed Budget:** \$ 0.00

**Other Funds:** \$ 0.00

**Total Funds:** \$ 0.00

**Benefit Report Type:**

NA

**Ancillary Activities**

None

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Texas General Land Office

**Organization Type**

State Agency

**Proposed Budget**

\$ 0.00

**Location Description:**

Project delivery costs based on the program, activity type, national objective, and most impacted and distressed designation, will be assessed by the GLO for all applicable subrecipient construction locations.

**Activity Description:**

GLO project delivery costs in support of the delivery of subrecipient SMID UN water/sewer facilities projects.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # / 0007 / Local Buyout/Acquisition Program**



**Grantee Activity Number: LBAP[Subrecipient Reserve]**

**Activity Title: Local Buyout and Acquisition Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

04/28/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,000,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,000,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 2,000,000.00	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1		1	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	1
# of Housing Units	1

Activity funds eligible for DREF (Ike Only)



Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 2,000,000.00

**Location Description:**

Local Buyout/Acquisition Program for areas impacted by the disaster.

**Activity Description:**

Local Buyout/Acquisition Program for areas impacted by the disaster.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-001-B956\_MontgomeryCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/24/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,572,503.58	\$ 1,572,503.58
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,572,503.58</b>	<b>\$ 1,572,503.58</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,572,503.58</b>	

---

**Benefit Report Type:**

Area Benefit (Survey)

**Ancillary Activities**

None

**Projected Beneficiaries**

# of Persons

<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
1220	410	350	62.30

**Projected Accomplishments**

# of Singlefamily Units

# of Multifamily Units

**Total**

7



# of Housing Units

7

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Montgomery County	Local Government	\$ 1,572,503.58

**Location Description:**

Activities shall take place in Montgomery County, and provide a city-wide benefit to the City of Patton Village. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. Once these households have completed the acquisition process the land will be used as a water retention area for future flooding benefitting the City of Patton Village. These activities will meet low to moderate income area benefit national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

Document	PattonVillageLMISD.pdf
----------	------------------------





**Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-022-C166\_RoseCity**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,560,895.00	\$ 1,560,895.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,560,895.00</b>	<b>\$ 1,560,895.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,560,895.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00
# of Permanent Jobs Created				0.0

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	11



# of Housing Units 11

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Rose City	Unknown	\$ 1,560,895.00

**Location Description:**

Activities shall take place in the City of Rose City. Zip Code 77662.

**Activity Description:**

The City of Rose City will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-023-C168\_Vidor**

**Activity Title: Buyout Program**

**Activity Type:**  
Acquisition - buyout of residential properties

**Project Number:**  
0007

**Projected Start Date:**  
01/20/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
03/31/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 270,591.00	\$ 270,591.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 270,591.00</b>	<b>\$ 270,591.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 270,591.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3		3	100.00
# of Households	3		3	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	3			



# of Multifamily Units  
 # of Housing Units 3  
 Activity funds eligible for DREF (Ike Only)  
 Total acquisition compensation to owners  
 # of Parcels acquired voluntarily  
 # of Parcels acquired by admin settlement  
 # of Parcels acquired by condemnation  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Vidor	Unknown	\$ 270,591.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-025-C202\_BridgeCity**

**Activity Title: Buyout Program - Acquisition**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/27/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 932,436.56	\$ 932,436.56
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 932,436.56</b>	<b>\$ 932,436.56</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 932,436.56</b>	

---

**Benefit Report Type:**

Area Benefit (Census)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1940		1120	57.73

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	1
# of Housing Units	1



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

LMI%:	57.73
-------	-------

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bridge City	Local Government	\$ 932,436.56

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-029-C223\_WestOrange**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 271,258.00	\$ 271,258.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 271,258.00</b>	<b>\$ 271,258.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 271,258.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	1		1	100.00
# of Households	1		1	100.00
# of Permanent Jobs Created				0.0

**Projected Accomplishments**

**Total**



# of Singlefamily Units	1
# of Housing Units	1
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
West Orange	Unknown	\$ 271,258.00

**Location Description:**

Activities shall take place in the City of West Orange. Zip Code 77630.

**Activity Description:**

The City of West Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-030-C224\_Ingleside**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 724,756.27	\$ 724,113.15
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 724,756.27</b>	<b>\$ 724,113.15</b>
Other Funds:	\$ 0.00	
Total:	\$ 724,756.27	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00
# of Permanent Jobs Created				0.0

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	5



# of Housing Units 5

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Ingleside	Local Government	\$ 724,756.27

**Location Description:**

Activities shall take place in the City of Ingleside. Zip Code 78362.

**Activity Description:**

The City of Ingleside will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMA\_20-066-034-C232\_PortArthur\_ACQ**

**Activity Title: Acquisition Program**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

10/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,832,848.01	\$ 2,832,848.01
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,832,848.01</u></b>	<b><u>\$ 2,832,848.01</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,832,848.01</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	22		22	100.00
# of Households	22		22	100.00
# of Permanent Jobs Created				0.0



**Projected Accomplishments****Total**

# of Singlefamily Units	22
# of Multifamily Units	
# of Housing Units	22
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Port Arthur	Unknown	\$ 2,832,848.01

**Location Description:**

Activities shall take place in the City of Port Arthur. Zip Codes 77640 - 77642.

**Activity Description:**

The City of Port Arthur will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-001-B956\_MontgomeryCounty**

**Activity Title: Buyout Program**

**Activity Type:**  
Acquisition - buyout of residential properties

**Project Number:**  
0007

**Projected Start Date:**  
11/25/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
11/30/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,523,431.00	\$ 5,523,431.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 5,523,431.00</u></b>	<b><u>\$ 5,523,431.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,523,431.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	27		27	100.00
# of Persons				0.0
# of Households	27		27	100.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	27
# of Multifamily Units	
# of Housing Units	27
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 5,523,431.00

**Location Description:**

Activities shall take place in Montgomery County, specifically throughout the City of Patton Village. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. Once these households have completed the acquisition process the land will be used as a water retention area for future flooding benefitting the City of Patton Village. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-004-C033\_VictoriaCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/02/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 697,898.06	\$ 697,898.06
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 697,898.06</u></b>	<b><u>\$ 697,898.06</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 697,898.06</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	3		3	100.00
# of Households	3		3	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	3



# of Housing Units 3

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Victoria County	Unknown	\$ 697,898.06

**Location Description:**

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.

**Activity Description:**

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-005-C034\_Wharton**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 966,723.03	\$ 966,723.03
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 966,723.03</b>	<b>\$ 966,723.03</b>
Other Funds:	\$ 0.00	
Total:	\$ 966,723.03	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	2
# of Housing Units	2



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton	Local Government	\$ 966,723.03

**Location Description:**

Activities shall take place in the City of Wharton. Zip Code 77488.

**Activity Description:**

The City of Wharton will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-007-C041\_Victoria**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 773,872.99	\$ 773,872.99
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 773,872.99</b>	<b>\$ 773,872.99</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 773,872.99</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	6		6	100.00
# of Households	6		6	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	6
# of Housing Units	6



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria, City of (INC)	Local Government	\$ 773,872.99

**Location Description:**

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.

**Activity Description:**

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-008-C043\_TexasCity**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 319,133.84	\$ 319,133.84
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 319,133.84</u></b>	<b><u>\$ 319,133.84</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 319,133.84</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	2
# of Housing Units	2



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas City	Unknown	\$ 319,133.84

**Location Description:**

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.

**Activity Description:**

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-009-C052\_WhartonCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 932,969.99	\$ 932,969.99
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 932,969.99</u></b>	<b><u>\$ 932,969.99</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 932,969.99</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	4		4	100.00
# of Households	4		4	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	4



# of Housing Units 4

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Wharton, County of	Local Government	\$ 932,969.99

**Location Description:**

Activities shall take place in Wharton County. Zip Codes 77420, 77432, 77435, 77436, 77437, 77443, 77448, 77453, 77454, 77455, 77467 and 77488.

**Activity Description:**

Wharton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-010-C063\_FayetteCounty**

**Activity Title: Buyout Program**

**Activity Type:**  
Acquisition - buyout of residential properties

**Project Number:**  
0007

**Projected Start Date:**  
11/22/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
10/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,102,537.46	\$ 1,102,537.46
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,102,537.46</b>	<b>\$ 1,102,537.46</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,102,537.46</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	11			



# of Housing Units 11

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fayette, County of	Local Government	\$ 1,102,537.46

**Location Description:**

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.

**Activity Description:**

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-013-C095\_LibertyCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,467,933.31	\$ 3,467,933.31
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,467,933.31</u></b>	<b><u>\$ 3,467,933.31</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,467,933.31</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	26		26	100.00
# of Households	26		26	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	26



# of Housing Units

26

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Liberty County	Local Government	\$ 3,467,933.31

**Location Description:**

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.

**Activity Description:**

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-015-C108\_NewtonCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,167,238.00	\$ 5,167,238.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 5,167,238.00</b>	<b>\$ 5,167,238.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,167,238.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	47		47	100.00
# of Households	47		47	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	47



# of Housing Units 47

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Newton County	Local Government	\$ 5,167,238.00

**Location Description:**

Activities shall take place in Newton County. Zip Codes 75928, 75932, 75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

**Activity Description:**

Newton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-017-C123\_CorpusChristi**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 370,827.81	\$ 370,827.81
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 370,827.81</u></b>	<b><u>\$ 370,827.81</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 370,827.81</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	1



# of Housing Units 1

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Corpus Christi, City Of	Local Government	\$ 370,827.81

**Location Description:**

Activities shall take place in the City of Corpus Christi. Zip Codes 78401 - 78419 and 78471 - 78477.

**Activity Description:**

The City of Corpus Christi will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-019-C134\_Nome**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 796,310.37	\$ 796,310.37
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 796,310.37</u></b>	<b><u>\$ 796,310.37</u></b>
Other Funds:	\$ 0.00	
Total:	\$ 796,310.37	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	14		14	100.00
# of Households	14		14	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	14
# of Housing Units	14



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Nome	Local Government	\$ 796,310.37

**Location Description:**

Activities shall take place in the City of Nome. Zip Code 77629.

**Activity Description:**

The City of Nome will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-020-C135\_SanJacintoCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/20/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,488,158.71	\$ 3,488,158.71
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,488,158.71</u></b>	<b><u>\$ 3,488,158.71</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,488,158.71</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	18		18	100.00
# of Households	18		18	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	18



# of Housing Units 18

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
San Jacinto County	Unknown	\$ 3,488,158.71

**Location Description:**

Activities shall take place in San Jacinto County. Zip Codes 77320, 77328, 77331, 77340, 77358, 77359, 77364, 77371 and 77378.

**Activity Description:**

San Jacinto County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-021-C137\_SourLake**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,213,638.62	\$ 1,213,638.62
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,213,638.62</b>	<b>\$ 1,213,638.62</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,213,638.62	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	14		14	100.00
# of Households	14		14	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	14
# of Housing Units	14



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Sour Lake	Unknown	\$ 1,213,638.62

**Location Description:**

Activities shall take place in the City of Sour Lake. Zip Code 77659.

**Activity Description:**

The City of Sour Lake will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-023-C168\_Vidor**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

03/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 992,566.00	\$ 992,566.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 992,566.00</b>	<b>\$ 992,566.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 992,566.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	11
# of Housing Units	11



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 992,566.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-024-C178\_Silsbee**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 297,100.00	\$ 297,100.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 297,100.00</b>	<b>\$ 297,100.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 297,100.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	2
# of Housing Units	2



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Silsbee	Unknown	\$ 297,100.00

**Location Description:**

Activities shall take place in the City of Silsbee. Zip Code 77656.

**Activity Description:**

The City of Sisbee will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-025-C202\_BridgeCity**

**Activity Title: Buyout Program - Acquisition**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 234,660.15	\$ 234,660.15
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 234,660.15</u></b>	<b><u>\$ 234,660.15</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 234,660.15</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 1  
 # of Multifamily Units  
 # of Housing Units 1  
 Activity funds eligible for DREF (Ike Only)  
 Total acquisition compensation to owners  
 # of Parcels acquired voluntarily  
 # of Parcels acquired by admin settlement  
 # of Parcels acquired by condemnation  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bridge City	Local Government	\$ 234,660.15

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-031-C225\_Jasper**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 686,607.30	\$ 686,607.30
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 686,607.30</b>	<b>\$ 686,607.30</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 686,607.30</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	5
# of Housing Units	5



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jasper	Unknown	\$ 686,607.30

**Location Description:**

Activities shall take place in the City of Jasper. Zip Code 75951.

**Activity Description:**

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-036-C242\_JeffersonCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,442,763.61	\$ 1,442,763.61
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,442,763.61</u></b>	<b><u>\$ 1,442,763.61</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,442,763.61</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	16		16	100.00
# of Households	16		16	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	16



# of Housing Units

16

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jefferson County	Unknown	\$ 1,442,763.61

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jefferson County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-037-C245\_Pearland**  
**Activity Title: Buyout Program**

**Activity Type:**  
 Acquisition - buyout of residential properties

**Activity Status:**  
 Under Way

**Project Number:**  
 0007

**Project Title:**  
 Local Buyout/Acquisition Program

**Projected Start Date:**  
 03/25/2020

**Projected End Date:**  
 04/30/2024

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 2,421,472.00	\$ 2,421,472.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,421,472.00</b>	<b>\$ 2,421,472.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,421,472.00</b>	

**Benefit Report Type:**  
 Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Owner Households	10		10	100.00
# of Households	10		10	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	10			
# of Housing Units	10			



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
PEARLAND, CITY OF	Local Government	\$ 2,421,472.00

**Location Description:**

Activities shall take place in City of Pearland. Zip Codes 77089, 77581 and 77584.

**Activity Description:**

The City of Pearland will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-040-C259\_Dickinson**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,538,783.59	\$ 3,538,783.59
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,538,783.59</b>	<b>\$ 3,538,783.59</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,538,783.59</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	35		35	100.00
# of Households	35		35	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	35
# of Housing Units	35



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Dickinson	Unknown	\$ 3,538,783.59

**Location Description:**

Activities shall take place in the City of Dickinson. Zip Codes 77539 and 77573.

**Activity Description:**

The City of Dickinson will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-041-C266\_HardinCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,539,740.00	\$ 1,539,740.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,539,740.00</b>	<b>\$ 1,539,740.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,539,740.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	2



# of Housing Units

2

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Hardin, County of	Local Government	\$ 1,539,740.00

**Location Description:**

Activities shall take place in Hardin County. Zip Codes 77374, 77376, 77519, 77585, 77616, 77625, 77656, 77657, 77659, 77663 and 77664.

**Activity Description:**

Hardin County will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-043-C300\_JasperCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

04/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,153,996.89	\$ 4,153,996.89
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 4,153,996.89</u></b>	<b><u>\$ 4,153,996.89</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 4,153,996.89</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	35		35	100.00
# of Households	35		35	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	35



# of Housing Units 35

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jasper County	Local Government	\$ 4,153,996.89

**Location Description:**

Activities shall take place in Jasper County. Zip Codes 75931, 77951, 77956, 77612 and 77615.

**Activity Description:**

Jasper County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-044-C314\_Beaumont**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

04/30/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,036,979.95	\$ 1,035,904.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,036,979.95</b>	<b>\$ 1,035,904.95</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,036,979.95</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	9		9	100.00
# of Households	9		9	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	9
# of Housing Units	9



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Beaumont	Unknown	\$ 1,036,979.95

**Location Description:**

Activities shall take place in City of Beaumont. Zip Codes 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

The City of Beaumont will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-048-C526\_OrangeCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 869,056.09	\$ 869,056.09
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 869,056.09</u></b>	<b><u>\$ 869,056.09</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 869,056.09</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3		3	100.00
# of Households	3		3	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Orange County	Unknown	\$ 869,056.09

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMB\_20-066-049-C772\_LeagueCity\_ACQ**

**Activity Title: Acquisition Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 6,312,717.00	\$ 6,312,717.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 6,312,717.00</u></b>	<b><u>\$ 6,312,717.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 6,312,717.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	15		15	100.00
# of Households	15		15	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	15
# of Multifamily Units	
# of Housing Units	15
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
League City	Unknown	\$ 6,312,717.00

**Location Description:**

Activities shall take place in the City of League City. Zip Codes 77539, 77546 and 77573.

**Activity Description:**

The City of League City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-065-020-C135\_SanJacintoCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
01/19/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
01/31/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 550,000.00	\$ 550,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 550,000.00</b>	<b>\$ 550,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 550,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	18		18	100.00
# of Households	18		18	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
San Jacinto County	Unknown	\$ 550,000.00

**Location Description:**

Activities shall take place in San Jacinto County. Zip Codes 77320, 77328, 77331, 77340, 77358, 77359, 77364, 77371 and 77378.

**Activity Description:**

San Jacinto County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-001-B956\_MontgomeryCounty**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/25/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 928,491.09	\$ 928,491.09
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 928,491.09</u></b>	<b><u>\$ 928,491.09</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 928,491.09</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	3		3	100.00
# Owner Households	24		24	100.00
# of Households	27		27	100.00

**Projected Accomplishments**

**Total**



Activity funds eligible for DREF (Ike Only)

# of Non-business Organizations benefitting

# of Businesses

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery	Unknown	\$ 0.00
Montgomery County	Local Government	\$ 928,491.09

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-001-B956\_MontgomeryCounty\_DPA**

**Activity Title: Homeownership Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

11/24/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 247,508.91	\$ 247,508.91
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 247,508.91</u></b>	<b><u>\$ 247,508.91</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 247,508.91</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	27		27	100.00
# of Households	27		27	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	27



# of Multifamily Units

# of Housing Units

27

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 247,508.91

**Location Description:**

Activities shall take place in Montgomery County, specifically throughout the City of Patton Village. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. Once these households have completed the acquisition process the land will be used as a water retention area for future flooding benefitting the City of Patton Village. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-004-C033\_VictoriaCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
12/02/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
10/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 215,046.42	\$ 215,046.42
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 215,046.42</u></b>	<b><u>\$ 215,046.42</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 215,046.42</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3		3	100.00
# of Households	3		3	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria County	Unknown	\$ 215,046.42

**Location Description:**

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.

**Activity Description:**

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the low to moderate national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-005-C034\_Wharton\_RA**

**Activity Title: Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 718,547.70	\$ 718,547.70
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 718,547.70</u></b>	<b><u>\$ 718,547.70</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 718,547.70</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	6		6	100.00
# Owner Households				0.0
# of Households	6		6	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton	Local Government	\$ 718,547.70

**Location Description:**

Activities shall take place in the City of Wharton. Zip Code 77488.

**Activity Description:**

The City of Wharton will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the low to moderate income housing national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-007-C041\_Victoria\_RA**

**Activity Title: Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,140,876.30	\$ 1,140,876.30
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,140,876.30</u></b>	<b><u>\$ 1,140,876.30</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,140,876.30</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	6		6	100.00
# of Households	6		6	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria, City of (INC)	Local Government	\$ 1,140,876.30

**Location Description:**

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.

**Activity Description:**

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number:** LBAP\_HMID\_LMH\_20-066-008-C043\_TexasCity\_RA

**Activity Title:** Relocation Assistance

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 115,000.00	\$ 115,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 115,000.00</u></b>	<b><u>\$ 115,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 115,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	2		2	100.00
# Owner Households				0.0
# of Households	2		2	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas City	Unknown	\$ 115,000.00

**Location Description:**

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.

**Activity Description:**

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-009-C052\_WhartonCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 155,000.00	\$ 155,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 155,000.00</u></b>	<b><u>\$ 155,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 155,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	4		4	100.00
# of Households	4		4	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton, County of	Local Government	\$ 155,000.00

**Location Description:**

Activities shall take place in Wharton County. Zip Codes 77420, 77432, 77435, 77436, 77437, 77443, 77448, 77453, 77454, 77455, 77467 and 77488.

**Activity Description:**

Wharton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-010-C063\_FayetteCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/21/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 430,000.00	\$ 430,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 430,000.00</u></b>	<b><u>\$ 430,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 430,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	11		11	100.00
<b># of Households</b>	11		11	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Fayette, County of	Local Government	\$ 430,000.00

**Location Description:**

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.

**Activity Description:**

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-013-C095\_LibertyCounty\_RA**

**Activity Title: Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
11/12/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
10/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 485,991.07	\$ 485,991.07
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 485,991.07</u></b>	<b><u>\$ 485,991.07</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 485,991.07</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	26		26	100.00
# of Households	26		26	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Liberty County	Local Government	\$ 485,991.07

**Location Description:**

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.

**Activity Description:**

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-015-C108\_NewtonCounty\_DPA**

**Activity Title: Buyout Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

12/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,360,370.00	\$ 1,360,370.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,360,370.00</b>	<b>\$ 1,360,370.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,360,370.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	43		43	100.00
# of Households	43		43	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	43



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Newton County	Local Government	\$ 1,360,370.00

**Location Description:**

Activities shall take place in Newton County. Zip Codes 75928, 75932, 75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

**Activity Description:**

Newton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-015-C108\_NewtonCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
12/06/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
01/31/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 188,000.00	\$ 188,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 188,000.00</b>	<b>\$ 188,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 188,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	47		47	100.00
# of Households	47		47	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Newton County	Local Government	\$ 188,000.00

**Location Description:**

Activities shall take place in Newton County. Zip Codes 75928, 75932, 75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

**Activity Description:**

Newton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-017-C123\_CorpusChristi\_RA**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/09/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,000.00	\$ 5,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 5,000.00</b>	<b>\$ 5,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 1

# of Multifamily Units

# of Housing Units 1

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Corpus Christi, City Of	Local Government	\$ 5,000.00

**Location Description:**

Activities shall take place in the City of Corpus Christi. Zip Codes 78401 - 78419 and 78471 - 78477.

**Activity Description:**

The City of Corpus Christi will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-022-C166\_RoseCity\_DPA**

**Activity Title: Acquisition Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 385,000.00	\$ 385,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 385,000.00</b>	<b>\$ 385,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 385,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	11



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rose City	Unknown	\$ 385,000.00

**Location Description:**

Activities shall take place in the City of Rose City. Zip Code 77662.

**Activity Description:**

The City of Rose City will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-022-C166\_RoseCity\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 55,000.00	\$ 55,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 55,000.00</b>	<b>\$ 55,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 55,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00

**Projected Accomplishments**

	<b>Total</b>
Activity funds eligible for DREF (Ike Only)	



# of Non-business Organizations benefitting

# of Businesses

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rose City	Unknown	\$ 55,000.00

**Location Description:**

Activities shall take place in the City of Rose City. Zip Code 77662.

**Activity Description:**

The City of Rose City will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-023-C168\_Vidor\_DPA**

**Activity Title: Buyout Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

03/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 126,000.00	\$ 126,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 126,000.00</b>	<b>\$ 126,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 126,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	14		14	100.00
# of Households	14		14	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	14



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 126,000.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-023-C168\_Vidor\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
0007

**Project Title:**  
Local Buyout/Acquisition Program

**Projected Start Date:**  
01/21/2020

**Projected End Date:**  
03/31/2025

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 63,000.00	\$ 63,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 63,000.00</b>	<b>\$ 63,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 63,000.00	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	14		14	100.00
# of Households	14		14	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 63,000.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-024-C178\_Silsbee**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,000.00	\$ 10,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 10,000.00</b>	<b>\$ 10,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 10,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	2		2	100.00
# of Households	2		2	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Silsbee	Unknown	\$ 10,000.00

**Location Description:**

Activities shall take place in the City of Silsbee. Zip Code 77656.

**Activity Description:**

The City of Silsbee will provide a Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-025-C202\_BridgeCity\_DPA**

**Activity Title: Buyout Program - Homeownership Assistance**

**Activity Type:**  
Homeownership Assistance to low- and moderate-income

**Project Number:**  
0007

**Projected Start Date:**  
01/26/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
04/30/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,000.00	\$ 35,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 35,000.00</b>	<b>\$ 35,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 35,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	1		1	100.00
# of Households	1		1	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	1			



# of Multifamily Units

# of Housing Units

1

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bridge City	Local Government	\$ 35,000.00

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-025-C202\_BridgeCity\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

01/27/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 30,032.29	\$ 30,032.29
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 30,032.29</u></b>	<b><u>\$ 30,032.29</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 30,032.29</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	1		1	100.00
# Owner Households	1		1	100.00
# of Households	2		2	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bridge City	Local Government	\$ 30,032.29

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-029-C223\_WestOrange\_HA**

**Activity Title: Acquisition Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

02/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,000.00	\$ 35,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 35,000.00</b>	<b>\$ 35,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 35,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	1



# of Housing Units

1

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
West Orange	Unknown	\$ 35,000.00

**Location Description:**

Activities shall take place in the City of West Orange. Zip Code 77630.

**Activity Description:**

The City of West Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-029-C223\_WestOrange\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,000.00	\$ 5,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 5,000.00</u></b>	<b><u>\$ 5,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 5,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	1		1	100.00
# of Households	1		1	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
West Orange	Unknown	\$ 5,000.00

**Location Description:**

Activities shall take place in the City of West Orange. Zip Code 77630.

**Activity Description:**

The City of West Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-034-C232\_PortArthur\_DPA**

**Activity Title: Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

10/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,085,000.00	\$ 1,085,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,085,000.00</u></b>	<b><u>\$ 1,085,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,085,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	22		22	100.00
# of Households	22		22	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	22



# of Multifamily Units

# of Housing Units

22

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Port Arthur	Unknown	\$ 1,085,000.00

**Location Description:**

Activities shall take place in the City of Port Arthur. Zip Codes 77640 - 77642.

**Activity Description:**

The City of Port Arthur will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-034-C232\_PortArthur\_RA**

**Activity Title: Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

10/28/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 155,000.00	\$ 155,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 155,000.00</b>	<b>\$ 155,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 155,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	22		22	100.00
# of Households	22		22	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Port Arthur	Unknown	\$ 155,000.00

**Location Description:**

Activities shall take place in the City of Port Arthur. Zip codes 77640 - 77642.

**Activity Description:**

The City of Port Arthur will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-035-C237\_PineForest\_DPA**

**Activity Title: Acquisition Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,000.00	\$ 140,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 140,000.00</b>	<b>\$ 140,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	7		7	100.00
# of Households	7		7	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	7



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Pine Forest	Unknown	\$ 140,000.00

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-036-C242\_JeffersonCounty\_DPA**

**Activity Title: Buyout Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 560,000.00	\$ 560,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 560,000.00</b>	<b>\$ 560,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 560,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	16		16	100.00
# of Households	16		16	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	16



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jefferson County	Unknown	\$ 560,000.00

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jefferson County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-036-C242\_JeffersonCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 36,596.80	\$ 36,596.80
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 36,596.80</u></b>	<b><u>\$ 36,596.80</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 36,596.80</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	16		16	100.00
# of Households	16		16	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jefferson County	Unknown	\$ 36,596.80

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jefferson County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-038-C251\_RoseHill\_DPA**

**Activity Title: Acquisition Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 49.22	\$ 49.22
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 49.22</b>	<b>\$ 49.22</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 49.22</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	11



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rose Hill Acres, City of	Local Government	\$ 49.22

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-039-C258\_Orange**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,805,519.95	\$ 1,805,519.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,805,519.95</b>	<b>\$ 1,805,519.95</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,805,519.95</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	27		27	100.00
# of Households	27		27	100.00
# of Permanent Jobs Created				0.0

**Projected Accomplishments** **Total**



# of Singlefamily Units	27
# of Multifamily Units	
# of Housing Units	27
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Orange	Unknown	\$ 1,805,519.95

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-039-C258\_Orange\_DPA**

**Activity Title: Acquisition Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 270,075.41	\$ 270,075.41
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 270,075.41</u></b>	<b><u>\$ 270,075.41</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 270,075.41</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	27		27	100.00
# of Households	27		27	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	27



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 270,075.41

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-039-C258\_Orange\_RA**

**Activity Title: Acquisition Program - Relocation Payments**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 135,037.71	\$ 135,037.71
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 135,037.71</u></b>	<b><u>\$ 135,037.71</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 135,037.71</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	27		27	100.00
# of Households	27		27	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 135,037.71

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-041-C266\_HardinCounty\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 70,000.00	\$ 70,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 70,000.00</u></b>	<b><u>\$ 70,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 70,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	2		2	100.00
# of Households	2		2	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Hardin, County of	Local Government	\$ 70,000.00

**Location Description:**

Activities shall take place in Hardin County. Zip Codes 77374, 77376, 77519, 77585, 77616, 77625, 77656, 77657, 77659, 77663 and 77664.

**Activity Description:**

Hardin County will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-048-C526\_OrangeCounty\_DPA**

**Activity Title: Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 105,000.00	\$ 105,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 105,000.00</u></b>	<b><u>\$ 105,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 105,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	3		3	100.00
# of Households	3		3	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	3



# of Multifamily Units

# of Housing Units

3

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange County	Unknown	\$ 105,000.00

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-048-C526\_OrangeCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
07/02/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
12/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 15,029.24	\$ 15,029.24
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 15,029.24</u></b>	<b><u>\$ 15,029.24</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 15,029.24</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3		3	100.00
# of Households	3		3	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange County	Unknown	\$ 15,029.24

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-049-C772\_LeagueCity\_HA**

**Activity Title: Homeownership Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

03/26/2021

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 450,000.00	\$ 450,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 450,000.00</b>	<b>\$ 450,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 450,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	15		15	100.00
# of Households	15		15	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	15



# of Multifamily Units

# of Housing Units

15

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
League City	Unknown	\$ 450,000.00

**Location Description:**

Activities shall take place in the City of League City. Zip Codes 77539, 77546 and 77573.

**Activity Description:**

The City of League City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMH\_20-066-049-C772\_LeagueCity\_RA**

**Activity Title: Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
03/26/2021

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
04/30/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 225,000.00	\$ 225,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 225,000.00</b>	<b>\$ 225,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 225,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	15		15	100.00
# of Households	15		15	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
League City	Unknown	\$ 225,000.00

**Location Description:**

Activities shall take place in the City of League City. Zip Codes 77539, 77546 and 77573.

**Activity Description:**

The City of League City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-001-B956\_MontgomeryCounty\_HI**

**Activity Title: Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/24/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 150,000.00	\$ 150,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 150,000.00</u></b>	<b><u>\$ 150,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 150,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	27		27	100.00
# of Households	27		27	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	27
# of Multifamily Units	
# of Housing Units	27

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 150,000.00

**Location Description:**

Activities shall take place in Montgomery County, specifically throughout the City of Patton Village. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. Once these households have completed the acquisition process the land will be used as a water retention area for future flooding benefitting the City of Patton Village. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-004-C033\_VictoriaCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

12/02/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 210,108.31	\$ 210,108.31
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 210,108.31</u></b>	<b><u>\$ 210,108.31</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 210,108.31</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3		3	100.00
# of Households	3		3	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Victoria County	Unknown	\$ 210,108.31

**Location Description:**

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.

**Activity Description:**

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-007-C041\_Victoria**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 70,112.53	\$ 70,112.53
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 70,112.53</b>	<b>\$ 70,112.53</b>
Other Funds:	\$ 0.00	
Total:	\$ 70,112.53	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	1



# of Multifamily Units

# of Housing Units

1

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria, City of (INC)	Local Government	\$ 70,112.53

**Location Description:**

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.

**Activity Description:**

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-008-C043\_TexasCity**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0007

**Projected Start Date:**  
11/13/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
10/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,057.95	\$ 140,057.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 140,057.95</b>	<b>\$ 140,057.95</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,057.95</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	14
# of Multifamily Units	
# of Housing Units	14

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas City	Unknown	\$ 140,057.95

**Location Description:**

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.

**Activity Description:**

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-009-C052\_WhartonCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 237,636.00	\$ 237,636.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 237,636.00</b>	<b>\$ 237,636.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 237,636.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	4		4	100.00
# of Households	4		4	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Wharton, County of	Local Government	\$ 237,636.00

**Location Description:**

Activities shall take place in Wharton County. Zip Codes 77420, 77432, 77435, 77436, 77437, 77443, 77448, 77453, 77454, 77455, 77467 and 77488.

**Activity Description:**

Wharton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-010-C063\_FayetteCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,084.97	\$ 140,084.97
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 140,084.97</u></b>	<b><u>\$ 140,084.97</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,084.97</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	11		11	100.00
# of Households	11		11	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	11
# of Multifamily Units	
# of Housing Units	11

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fayette, County of	Local Government	\$ 140,084.97

**Location Description:**

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.

**Activity Description:**

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-013-C095\_LibertyCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 910,167.15	\$ 910,167.15
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 910,167.15</u></b>	<b><u>\$ 910,167.15</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 910,167.15</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	24		24	100.00
# of Households	24		24	100.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	24
# of Multifamily Units	
# of Housing Units	24

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Liberty County	Local Government	\$ 910,167.15

**Location Description:**

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.

**Activity Description:**

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-017-C123\_CorpusChristi**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/09/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 20,000.00	\$ 20,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 20,000.00</u></b>	<b><u>\$ 20,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 20,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 1

# of Multifamily Units

# of Housing Units 1

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Corpus Christi, City Of	Local Government	\$ 20,000.00

**Location Description:**

Activities shall take place in the City of Corpus Christi. Zip Codes 78401 - 78419 and 78471 - 78477.

**Activity Description:**

The City of Corpus Christi will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-020-C135\_SanJacintoCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

01/19/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,300,000.00	\$ 1,300,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,300,000.00</b>	<b>\$ 1,300,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,300,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	18		18	100.00
# of Households	18		18	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	18



# of Multifamily Units

# of Housing Units

18

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
San Jacinto County	Unknown	\$ 1,300,000.00

**Location Description:**

Activities shall take place in San Jacinto County. Zip Codes 77320, 77328, 77331, 77340, 77358, 77359, 77364, 77371 and 77378.

**Activity Description:**

San Jacinto County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-023-C168\_Vidor\_HI**  
**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Activity Status:**  
Under Way

**Project Number:**  
0007

**Project Title:**  
Local Buyout/Acquisition Program

**Projected Start Date:**  
01/21/2020

**Projected End Date:**  
03/31/2025

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 350,000.00	\$ 350,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 350,000.00</b>	<b>\$ 350,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 350,000.00</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	14		14	100.00
# of Households	14		14	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	14			



# of Multifamily Units

# of Housing Units

14

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 350,000.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-024-C178\_Silsbee**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 70,000.00	\$ 70,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 70,000.00</b>	<b>\$ 70,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 70,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	2



# of Multifamily Units

# of Housing Units

2

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Silsbee	Unknown	\$ 70,000.00

**Location Description:**

Activities shall take place in the City of Silsbee. Zip Code 77656.

**Activity Description:**

The City of Silsbee will provide a Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number:** LBAP\_HMID\_LMHI\_20-066-025-C202\_BridgeCity\_HI

**Activity Title:** Buyout Program - Housing Incentives

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

01/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,000.00	\$ 35,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 35,000.00</u></b>	<b><u>\$ 35,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 35,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bridge City	Local Government	\$ 35,000.00

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-029-C223\_WestOrange**

**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/03/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

09/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,000.00	\$ 35,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 35,000.00</b>	<b>\$ 35,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 35,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1		1	100.00
# of Households	1		1	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
West Orange	Unknown	\$ 35,000.00

**Location Description:**

Activities shall take place in the City of West Orange. Zip Code 77630.

**Activity Description:**

The City of West Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-030-C224\_Ingleside**  
**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Activity Status:**  
Under Way

**Project Number:**  
0007

**Project Title:**  
Local Buyout/Acquisition Program

**Projected Start Date:**  
02/21/2020

**Projected End Date:**  
04/30/2024

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 145,775.00	\$ 145,775.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 145,775.00</b>	<b>\$ 145,775.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 145,775.00</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	5		5	100.00
# of Households	5		5	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	5			



# of Multifamily Units

# of Housing Units

5

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Ingleside	Local Government	\$ 145,775.00

**Location Description:**

Activities shall take place in the City of Ingleside. Zip Code 78362.

**Activity Description:**

The City of Ingleside will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-031-C225\_Jasper**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 145,129.78	\$ 145,129.78
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 145,129.78</b>	<b>\$ 145,129.78</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 145,129.78</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	5		5	100.00
# of Households	5		5	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	5



# of Multifamily Units

# of Housing Units

5

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jasper	Unknown	\$ 145,129.78

**Location Description:**

Activities shall take place in the City of Jasper. Zip Code 75951.

**Activity Description:**

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-034-C232\_PortArthur\_HI**

**Activity Title: Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0007

**Projected Start Date:**  
10/28/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
12/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 70,799.99	\$ 70,799.99
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 70,799.99</u></b>	<b><u>\$ 70,799.99</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 70,799.99</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	22		22	100.00
# of Households	22		22	100.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	22
# of Multifamily Units	
# of Housing Units	22

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Port Arthur	Unknown	\$ 70,799.99

**Location Description:**

Activities shall take place in the City of Port Arthur. Zip codes 77640 - 77642.

**Activity Description:**

The City of Port Arthur will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-035-C237\_PineForest**

**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 63,000.00	\$ 63,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 63,000.00</b>	<b>\$ 63,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 63,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	7		7	100.00
# of Households	7		7	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 7  
# of Multifamily Units  
# of Housing Units 7

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Pine Forest	Unknown	\$ 63,000.00

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-035-C237\_PineForest\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 35,000.00	\$ 35,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 35,000.00</b>	<b>\$ 35,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 35,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	7		7	100.00
# of Households	7		7	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Pine Forest	Unknown	\$ 35,000.00

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-036-C242\_JeffersonCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0007

**Projected Start Date:**  
02/05/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
04/30/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 80,000.00	\$ 80,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 80,000.00</b>	<b>\$ 80,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 80,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	16		16	100.00
# of Households	16		16	100.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	16
# of Multifamily Units	
# of Housing Units	16

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jefferson County	Unknown	\$ 80,000.00

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jefferson County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-038-C251\_RoseHill**

**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

06/04/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 123.06	\$ 123.06
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 123.06</b>	<b>\$ 123.06</b>
Other Funds:	\$ 0.00	
Total:	\$ 123.06	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	11		11	100.00
# of Households	11		11	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	11



# of Multifamily Units

# of Housing Units

11

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rose Hill Acres, City of	Local Government	\$ 123.06

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-038-C251\_RoseHill\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
06/05/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
02/28/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 24.61	\$ 24.61
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 24.61</u></b>	<b><u>\$ 24.61</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 24.61</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rose Hill Acres, City of	Local Government	\$ 24.61

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-039-C258\_Orange**

**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 675,188.53	\$ 675,188.53
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 675,188.53</u></b>	<b><u>\$ 675,188.53</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 675,188.53</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	27		27	100.00
# of Households	27		27	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	27



# of Multifamily Units

# of Housing Units

27

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 675,188.53

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-040-C259\_Dickinson**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 343,900.04	\$ 343,900.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 343,900.04</u></b>	<b><u>\$ 343,900.04</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 343,900.04</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	53		53	100.00
# of Households	53		53	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	53
# of Multifamily Units	
# of Housing Units	53

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Dickinson	Unknown	\$ 343,900.04

**Location Description:**

Activities shall take place in the City of Dickinson. Zip Codes 77539 and 77573.

**Activity Description:**

The City of Dickinson will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-043-C300\_JasperCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

04/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 753,320.00	\$ 753,320.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 753,320.00</u></b>	<b><u>\$ 753,320.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 753,320.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	35		35	100.00
# of Households	35		35	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	35
# of Multifamily Units	
# of Housing Units	35

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jasper County	Local Government	\$ 753,320.00

**Location Description:**

Activities shall take place in Jasper County. Zip Codes 75931, 77951, 77956, 77612 and 77615.

**Activity Description:**

Jasper County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMHI\_20-066-044-C314\_Beaumont**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

04/30/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 279,289.52	\$ 279,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 279,289.52</b>	<b>\$ 279,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 279,289.52</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	9		9	100.00
# of Households	9		9	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	9
# of Multifamily Units	
# of Housing Units	9

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Beaumont	Unknown	\$ 279,289.52

**Location Description:**

Activities shall take place in City of Beaumont. Zip Codes 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

The City of Beaumont will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number:** LBAP\_HMID\_LMHI\_20-066-048-C526\_OrangeCounty\_HI

**Activity Title:** Buyout Program - Housing Incentives

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 105,204.68	\$ 105,204.68
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 105,204.68</b>	<b>\$ 105,204.68</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 105,204.68</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3		3	100.00
# of Households	3		3	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Orange County	Unknown	\$ 105,204.68

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMI\_20-066-035-C237\_PineForest**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,660,000.00	\$ 1,660,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,660,000.00</b>	<b>\$ 1,660,000.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 1,660,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	7		7	100.00
# of Households	7		7	100.00
# of Permanent Jobs Created				0.0

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	7



# of Housing Units 7

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Pine Forest	Unknown	\$ 1,660,000.00

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_LMI\_20-066-037-C245\_Pearland**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 305,900.00	\$ 305,900.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 305,900.00</b>	<b>\$ 305,900.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 305,900.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	6		6	100.00
# of Households	6		6	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	6
# of Housing Units	6



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
PEARLAND, CITY OF	Local Government	\$ 305,900.00

**Location Description:**

Activities shall take place in City of Pearland. Zip Codes 77089, 77581 and 77584.

**Activity Description:**

The City of Pearland will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_LMI\_20-066-038-C251\_RoseHill**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

07/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,127,079.46	\$ 1,127,079.46
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,127,079.46</b>	<b>\$ 1,127,079.46</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,127,079.46</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	11		11	100.00
# of Households	11		11	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	11
# of Housing Units	11



Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rose Hill Acres, City of	Local Government	\$ 1,127,079.46

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_LMI\_20-066-040-C259\_Dickinson**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 4,072,500.00	\$ 4,072,500.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 4,072,500.00</b>	<b>\$ 4,072,500.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 4,072,500.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	50		35	70.00
# of Households	50		35	70.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	50
# of Housing Units	50



Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Dickinson	Unknown	\$ 4,072,500.00

**Location Description:**

Activities shall take place in the City of Dickinson. Zip Codes 77539 and 77573.

**Activity Description:**

The City of Dickinson will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-001-B956\_MontgomeryCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/25/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,203,971.10	\$ 3,203,971.10
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 3,203,971.10</b>	<b>\$ 3,203,971.10</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,203,971.10</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	14			0.00
<b># of Households</b>	14			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	14
# of Multifamily Units	
# of Housing Units	14
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Montgomery	Unknown	\$ 0.00
Montgomery County	Local Government	\$ 3,203,971.10

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-001-B956\_MontgomeryCounty\_DPA**

**Activity Title: Homeownership Assistance**

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

11/24/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 324,133.54	\$ 324,133.54
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 324,133.54</u></b>	<b><u>\$ 324,133.54</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 324,133.54</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	18			0.00
# of Households	18			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	18
# of Multifamily Units	
# of Housing Units	18

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Montgomery County	Local Government	\$ 324,133.54

**Location Description:**

Activities shall take place in Montgomery County, specifically throughout the City of Patton Village. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. Once these households have completed the acquisition process the land will be used as a water retention area for future flooding benefitting the City of Patton Village. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-001-B956\_MontgomeryCounty\_HI**

**Activity Title: Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/24/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 766,583.32	\$ 766,583.32
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 766,583.32</u></b>	<b><u>\$ 766,583.32</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 766,583.32</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	18			0.00
<b># of Households</b>	18			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	18
# of Multifamily Units	
# of Housing Units	18

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery County	Local Government	\$ 766,583.32

**Location Description:**

Activities shall take place in Montgomery County, specifically throughout the City of Patton Village. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. Once these households have completed the acquisition process the land will be used as a water retention area for future flooding benefitting the City of Patton Village. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-001-B956\_MontgomeryCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
11/25/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
11/30/2025

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 179,866.46	\$ 179,866.46
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 179,866.46</u></b>	<b><u>\$ 179,866.46</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 179,866.46</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	18			0.00
# of Households	18			0.00



**Projected Accomplishments**

**Total**

Activity funds eligible for DREF (Ike Only)

# of Non-business Organizations benefitting

# of Businesses

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Montgomery	Unknown	\$ 0.00
Montgomery County	Local Government	\$ 179,866.46

**Location Description:**

Activities shall take place in Montgomery County. Zip Codes 77301 - 77306, 77316, 77318, 77328, 77333, 77339, 77535 - 77538, 77362, 77365, 77372, 77378, 77380 - 77382, 77384 - 77386, 77387 and 77447.

**Activity Description:**

Montgomery County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-004-C033\_VictoriaCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/02/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 296,102.69	\$ 296,102.69
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 296,102.69</u></b>	<b><u>\$ 296,102.69</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 296,102.69</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria County	Unknown	\$ 296,102.69

**Location Description:**

Activities shall take place in Victoria County. Zip Codes 77901 - 77905, 77951, 77968, 77973, 77974, 77976, 77977, 77988 and 77995.

**Activity Description:**

Victoria County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-005-C034\_Wharton**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 9,408.27	\$ 9,408.27
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 9,408.27</u></b>	<b><u>\$ 9,408.27</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 9,408.27</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households				0.0
# of Households				0.0

**Projected Accomplishments**

**Total**



- # of Singlefamily Units
- # of Multifamily Units
- # of Housing Units
- Activity funds eligible for DREF (Ike Only)
- Total acquisition compensation to owners
- # of Parcels acquired voluntarily
- # of Parcels acquired by admin settlement
- # of Parcels acquired by condemnation
- # of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton	Local Government	\$ 9,408.27

**Location Description:**

Activities shall take place in the City of Wharton. Zip Code 77488.

**Activity Description:**

The City of Wharton will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective. Unexpended funds from this activity were moved to a low/mod housing relocation assistance activity.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-006-C038\_FortBendCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,675,575.00	\$ 2,675,575.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,675,575.00</b>	<b>\$ 2,675,575.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,675,575.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fort Bend County	Local Government	\$ 2,675,575.00

**Location Description:**

Activities shall take place in Fort Bend County.

**Activity Description:**

Fort Bend County will provide a Buyout program for three(3) residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a flood plain or reside in a repetitive flood area and who agree to relocate to outside the flood plain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number:** LBAP\_HMID\_UN\_20-066-006-C038\_FortBendCounty\_DPA

**Activity Title:** Buyout Program - Down-Payment Assistance

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

11/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 200,000.00	\$ 200,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 200,000.00</u></b>	<b><u>\$ 200,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 200,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	3			0.00
# of Households	3			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Fort Bend County	Local Government	\$ 200,000.00

**Location Description:**

Activities shall take place in Fort Bend County.

**Activity Description:**

Fort Bend County will provide a Buyout program for three(3) residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a flood plain or reside in a repetitive flood area and who agree to relocate to outside the flood plain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-006-C038\_FortBendCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0007

**Projected Start Date:**  
11/06/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
10/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,000.00	\$ 140,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 140,000.00</u></b>	<b><u>\$ 140,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,000.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Fort Bend County	Local Government	\$ 140,000.00

**Location Description:**

Activities shall take place in Fort Bend County.

**Activity Description:**

Fort Bend County will provide a Buyout program for three(3) residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a flood plain or reside in a repetitive flood area and who agree to relocate to outside the flood plain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-006-C038\_FortBendCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,000.00	\$ 140,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 140,000.00</u></b>	<b><u>\$ 140,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	3			0.00
<b># of Households</b>	3			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Fort Bend County	Local Government	\$ 140,000.00

**Location Description:**

Activities shall take place in Fort Bend County.

**Activity Description:**

Fort Bend County will provide a Buyout program for three(3) residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a flood plain or reside in a repetitive flood area and who agree to relocate to outside the flood plain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-007-C041\_Victoria**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 450,957.95	\$ 450,957.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 450,957.95</b>	<b>\$ 450,957.95</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 450,957.95</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	4			0.00
# of Households	4			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Victoria, City of (INC)	Local Government	\$ 450,957.95

**Location Description:**

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.

**Activity Description:**

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-007-C041\_Victoria\_RA**

**Activity Title: Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/08/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,048.23	\$ 10,048.23
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 10,048.23</u></b>	<b><u>\$ 10,048.23</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 10,048.23</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Victoria, City of (INC)	Local Government	\$ 10,048.23

**Location Description:**

Activities shall take place in the City of Victoria. Zip Codes 77901 - 77905.

**Activity Description:**

The City of Victoria will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-008-C043\_TexasCity**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 625,397.17	\$ 625,397.17
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 625,397.17</u></b>	<b><u>\$ 625,397.17</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 625,397.17</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 2

# of Multifamily Units

# of Housing Units 2

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas City	Unknown	\$ 625,397.17

**Location Description:**

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.

**Activity Description:**

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-008-C043\_TexasCity\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 24.84	\$ 24.84
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 24.84</u></b>	<b><u>\$ 24.84</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 24.84</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>				0.0
<b># of Households</b>				0.0



**Projected Accomplishments**

**Total**

# of Singlefamily Units

# of Multifamily Units

# of Housing Units

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Texas City

Unknown

\$ 24.84

**Location Description:**

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.

**Activity Description:**

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-008-C043\_TexasCity\_RA**

**Activity Title: Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 5,000.00</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 5,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas City	Unknown	\$ 5,000.00

**Location Description:**

Activities shall take place in the City of Texas City. Zip Codes 77539,77568,77590 - 77592 and 77951.

**Activity Description:**

The City of Texas City will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-009-C052\_WhartonCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 673,297.35	\$ 673,297.35
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 673,297.35</u></b>	<b><u>\$ 673,297.35</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 673,297.35</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Wharton, County of	Local Government	\$ 673,297.35

**Location Description:**

Activities shall take place in Wharton County. Zip Codes 77420, 77432, 77435, 77436, 77437, 77443, 77448, 77453, 77454, 77455, 77467 and 77488.

**Activity Description:**

Wharton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-010-C063\_FayetteCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,604,020.33	\$ 1,604,020.33
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,604,020.33</u></b>	<b><u>\$ 1,604,020.33</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,604,020.33</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	11			0.00
# of Households	11			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	11
# of Multifamily Units	
# of Housing Units	11
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Fayette, County of	Local Government	\$ 1,604,020.33

**Location Description:**

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.

**Activity Description:**

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-010-C063\_FayetteCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 29.44	\$ 29.44
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 29.44</u></b>	<b><u>\$ 29.44</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 29.44</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Fayette, County of	Local Government	\$ 29.44
--------------------	------------------	----------

**Location Description:**

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.

**Activity Description:**

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-010-C063\_FayetteCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/21/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 25,000.00	\$ 25,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 25,000.00</u></b>	<b><u>\$ 25,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 25,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	11			0.00
# of Households	11			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Fayette, County of	Local Government	\$ 25,000.00

**Location Description:**

Activities shall take place in Fayette County. Zip Codes 78932, 78938, 78940, 78941, 78945, 78946, 78949, 78952, 78954, 78956, 78960, 78961 and 78963.

**Activity Description:**

Fayette County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-013-C095\_LibertyCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/14/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,855,636.83	\$ 1,855,636.83
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,855,636.83</u></b>	<b><u>\$ 1,855,636.83</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,855,636.83</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	17			0.00
# of Households	17			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	17
# of Multifamily Units	
# of Housing Units	17
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Liberty County	Local Government	\$ 1,855,636.83

**Location Description:**

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.

**Activity Description:**

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-013-C095\_LibertyCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/13/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 40,071.64	\$ 40,071.64
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 40,071.64</u>	<u>\$ 40,071.64</u>
Other Funds:	\$ 0.00	
Total:	\$ 40,071.64	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	10			0.00
# of Households	10			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Liberty County	Local Government	\$ 40,071.64

**Location Description:**

Activities shall take place in Liberty County. Zip Codes 77327, 77328, 77336, 77357, 77368, 77369, 77372, 77533, 77535, 77538, 77561, 77564, 77575 and 77582.

**Activity Description:**

Liberty County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-015-C108\_NewtonCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 968,886.00	\$ 968,886.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 968,886.00</u></b>	<b><u>\$ 968,886.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 968,886.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	9			0.00
# of Households	9			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	9
# of Multifamily Units	
# of Housing Units	9
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Newton County	Local Government	\$ 968,886.00

**Location Description:**

Activities shall take place in Newton County. Zip Codes 75928, 75932, 75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

**Activity Description:**

Newton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-015-C108\_NewtonCounty\_DPA**

**Activity Title: Buyout Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

12/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 284,730.00	\$ 284,730.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 284,730.00</u></b>	<b><u>\$ 284,730.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 284,730.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	9			0.00
# of Households	9			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 9  
# of Multifamily Units  
# of Housing Units 9

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Newton County	Local Government	\$ 284,730.00

**Location Description:**

Activities shall take place in Newton County. Zip Codes 75928, 75932, 75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

**Activity Description:**

Newton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-015-C108\_NewtonCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

12/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 36,000.00	\$ 36,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 36,000.00</u></b>	<b><u>\$ 36,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 36,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	9			0.00
# of Households	9			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Newton County	Local Government	\$ 36,000.00

**Location Description:**

Activities shall take place in Newton County. Zip Codes 75928, 75932, 75933, 75951, 75966, 75977, 77612, 77614, 77626 and 77632.

**Activity Description:**

Newton County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-017-C123\_CorpusChristi**

**Activity Title: Pending Cancellation**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 6,353.68	\$ 6,353.68
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 6,353.68</u></b>	<b><u>\$ 6,353.68</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 6,353.68</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Corpus Christi, City Of	Local Government	\$ 6,353.68

**Location Description:**

Activities shall take place in the City of Corpus Christi. Zip Codes 78401 - 78419 and 78471 - 78477.

**Activity Description:**

The City of Corpus Christi will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-019-C134\_Nome**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 339,188.10	\$ 339,188.10
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 339,188.10</u></b>	<b><u>\$ 339,188.10</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 339,188.10</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	5			0.00
# of Households	5			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 5  
 # of Multifamily Units  
 # of Housing Units 5  
 Activity funds eligible for DREF (Ike Only)  
 Total acquisition compensation to owners  
 # of Parcels acquired voluntarily  
 # of Parcels acquired by admin settlement  
 # of Parcels acquired by condemnation  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Nome	Local Government	\$ 339,188.10

**Location Description:**

Activities shall take place in the City of Nome. Zip Code 77629.

**Activity Description:**

The City of Nome will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-020-C135\_SanJacintoCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/20/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,449,663.11	\$ 3,449,663.11
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,449,663.11</u></b>	<b><u>\$ 3,449,663.11</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,449,663.11</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	22			0.00
# of Households	22			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	22
# of Multifamily Units	
# of Housing Units	22
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
San Jacinto County	Unknown	\$ 3,449,663.11

**Location Description:**

Activities shall take place in San Jacinto County. Zip Codes 77320, 77328, 77331, 77340, 77358, 77359, 77364, 77371 and 77378.

**Activity Description:**

San Jacinto County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-020-C135\_SanJacintoCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

01/19/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 70,000.00	\$ 70,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 70,000.00</u></b>	<b><u>\$ 70,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 70,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	22			0.00
# of Households	22			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
San Jacinto County	Unknown	\$ 70,000.00

**Location Description:**

Activities shall take place in San Jacinto County. Zip Codes 77320, 77328, 77331, 77340, 77358, 77359, 77364, 77371 and 77378.

**Activity Description:**

San Jacinto County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-021-C137\_SourLake**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 433,333.13	\$ 433,333.13
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 433,333.13</u></b>	<b><u>\$ 433,333.13</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 433,333.13</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5			0.00
# of Households	5			0.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	5



# of Housing Units

5

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

Sour Lake

**Organization Type**

Unknown

**Proposed Budget**

\$ 433,333.13

**Location Description:**

Activities shall take place in the City of Sour Lake. Zip Code 77659.

**Activity Description:**

The City of Sour Lake will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-023-C168\_Vidor**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

03/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 538,900.00	\$ 538,900.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 538,900.00</b>	<b>\$ 538,900.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 538,900.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	6			0.00
# of Households	6			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	6
# of Multifamily Units	
# of Housing Units	6
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Vidor	Unknown	\$ 538,900.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-023-C168\_Vidor\_DPA**  
**Activity Title: Buyout Program - Down- Payment Assistance**

**Activity Type:**  
 Homeownership Assistance (with waiver only)

**Activity Status:**  
 Under Way  
**Project Title:**  
 Local Buyout/Acquisition Program

**Project Number:**  
 0007

**Projected Start Date:**  
 01/21/2020

**Projected End Date:**  
 03/31/2025

**Project Draw Block by HUD:**  
 Not Blocked

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 54,000.00	\$ 54,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 54,000.00</b>	<b>\$ 54,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 54,000.00</b>	

**Benefit Report Type:**  
 Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Owner Households	6			0.00
# of Households	6			0.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	6			



# of Multifamily Units

# of Housing Units

6

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 54,000.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-023-C168\_Vidor\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

03/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 150,000.00	\$ 150,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 150,000.00</b>	<b>\$ 150,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 150,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	6			0.00
# of Households	6			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 6  
# of Multifamily Units  
# of Housing Units 6

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Vidor	Unknown	\$ 150,000.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-023-C168\_Vidor\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

01/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

03/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 27,000.00	\$ 27,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 27,000.00</b>	<b>\$ 27,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 27,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	6			0.00
# of Households	6			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Vidor	Unknown	\$ 27,000.00

**Location Description:**

Activities shall take place in the City of Vidor. Zip Code 77662.

**Activity Description:**

The City of Vidor will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-024-C178\_Silsbee**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 143,720.50	\$ 143,720.50
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 143,720.50</b>	<b>\$ 143,720.50</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 143,720.50</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Silsbee	Unknown	\$ 143,720.50

**Location Description:**

Activities shall take place in the City of Silsbee. Zip Code 77656.

**Activity Description:**

The City of Silsbee will provide a Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-024-C178\_Silsbee\_HI**  
**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
 Housing incentives to encourage resettlement

**Project Number:**  
 0007

**Projected Start Date:**  
 02/10/2020

**Project Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block by HUD:**  
 Not Blocked

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
 Under Way

**Project Title:**  
 Local Buyout/Acquisition Program

**Projected End Date:**  
 10/31/2024

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 70,000.00	\$ 70,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 70,000.00</b>	<b>\$ 70,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 70,000.00</b>	

**Benefit Report Type:**  
 Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00

**Projected Accomplishments** **Total**



# of Singlefamily Units 2  
# of Multifamily Units  
# of Housing Units 2

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Silsbee	Unknown	\$ 70,000.00

**Location Description:**

Activities shall take place in the City of Silsbee. Zip Code 77656.

**Activity Description:**

The City of Silsbee will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-024-C178\_Silsbee\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,000.00	\$ 10,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 10,000.00</u></b>	<b><u>\$ 10,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 10,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Silsbee	Unknown	\$ 10,000.00

**Location Description:**

Activities shall take place in the City of Silsbee. Zip Code 77656.

**Activity Description:**

The City of Silsbee will provide a Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number:** LBAP\_HMID\_UN\_20-066-025-C202\_BridgeCity\_DPA

**Activity Title:** Buyout Program - Homeownership Assistance

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

01/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,000.00	\$ 140,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 140,000.00</u></b>	<b><u>\$ 140,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

# Owner Households

**Total**

**Low**

**Mod**

**Low/Mod%**

4

0.00

# of Households

4

0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 4  
# of Multifamily Units  
# of Housing Units 4

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bridge City	Local Government	\$ 140,000.00

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number:** LBAP\_HMID\_UN\_20-066-025-C202\_BridgeCity\_HI

**Activity Title:** Buyout Program - Housing Incentives

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

01/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,000.00	\$ 140,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 140,000.00</u>	<u>\$ 140,000.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 140,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	4			0.00
# of Households	4			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units

4

# of Multifamily Units

4

# of Housing Units

4

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Bridge City

Local Government

\$ 140,000.00

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-025-C202\_BridgeCity\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

01/26/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 20,000.00	\$ 20,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 20,000.00</u></b>	<b><u>\$ 20,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 20,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	4			0.00
<b># of Households</b>	4			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bridge City	Local Government	\$ 20,000.00

**Location Description:**

Activities shall take place in the City of Bridge City. Zip Code 77611.

**Activity Description:**

The City of Bridge City will provide an acquisition and buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-030-C224\_Ingleside**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 283,856.73	\$ 283,856.73
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 283,856.73</u></b>	<b><u>\$ 283,856.73</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 283,856.73</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00
# of Permanent Jobs Created				0.0



**Projected Accomplishments****Total**

# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Ingleside	Local Government	\$ 283,856.73

**Location Description:**

Activities shall take place in the City of Ingleside. Zip Code 78362.

**Activity Description:**

The City of Ingleside will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-030-C224\_Ingleside\_HI**

**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/21/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 62,475.00	\$ 62,475.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 62,475.00</u></b>	<b><u>\$ 62,475.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 62,475.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	2			0.00
<b># of Households</b>	2			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units

2

# of Multifamily Units

2

# of Housing Units

2

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Ingleside

Local Government

\$ 62,475.00

**Location Description:**

Activities shall take place in the City of Ingleside. Zip Code 78362.

**Activity Description:**

The City of Ingleside will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-031-C225\_Jasper**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 147,105.54	\$ 147,105.54
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 147,105.54</b>	<b>\$ 147,105.54</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 147,105.54</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 1

# of Multifamily Units

# of Housing Units 1

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jasper	Unknown	\$ 147,105.54

**Location Description:**

Activities shall take place in the City of Jasper. Zip Code 75951.

**Activity Description:**

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-031-C225\_Jasper\_HI**  
**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0007

**Projected Start Date:**  
03/11/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
04/30/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 25,022.38	\$ 25,022.38
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 25,022.38</b>	<b>\$ 25,022.38</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 25,022.38</b>	

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00

**Projected Accomplishments** **Total**



# of Singlefamily Units 1  
# of Multifamily Units  
# of Housing Units 1

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jasper	Unknown	\$ 25,022.38

**Location Description:**

Activities shall take place in the City of Jasper. Zip Code 75951.

**Activity Description:**

The City of Jasper will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective..

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number:** LBAP\_HMID\_UN\_20-066-035-C237\_PineForest\_DPA

**Activity Title:** Acquisition Program - Down-Payment Assistance

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 60,000.00	\$ 60,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 60,000.00</u></b>	<b><u>\$ 60,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 60,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units

3

# of Multifamily Units

# of Housing Units

3

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Pine Forest

Unknown

\$ 60,000.00

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-035-C237\_PineForest\_HI**

**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 27,000.00	\$ 27,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 27,000.00</u></b>	<b><u>\$ 27,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 27,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	3			0.00
<b># of Households</b>	3			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units

3

# of Multifamily Units

# of Housing Units

3

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Pine Forest

Unknown

\$ 27,000.00

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-035-C237\_PineForest\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 15,000.00	\$ 15,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 15,000.00</u></b>	<b><u>\$ 15,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 15,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Pine Forest	Unknown	\$ 15,000.00

**Location Description:**

Activities shall take place in the City of Pine Forest. Zip Code 77662.

**Activity Description:**

The City of Pine Forest will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-036-C242\_JeffersonCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 363,693.39	\$ 363,693.39
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 363,693.39</u></b>	<b><u>\$ 363,693.39</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 363,693.39</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	4			0.00
<b># of Households</b>	4			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jefferson County	Unknown	\$ 363,693.39

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jefferson County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-036-  
C242\_JeffersonCounty\_DPA**

**Activity Title: Buyout Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,000.00	\$ 140,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 140,000.00</u></b>	<b><u>\$ 140,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

# Owner Households

**Total**

**Low**

**Mod**

**Low/Mod%**

4

0.00

# of Households

4

0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jefferson County	Unknown	\$ 140,000.00

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jefferson County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-036-C242\_JeffersonCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 20,000.00	\$ 20,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 20,000.00</u></b>	<b><u>\$ 20,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 20,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	4			0.00
<b># of Households</b>	4			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Jefferson County	Unknown	\$ 20,000.00
------------------	---------	--------------

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jasper County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-036-C242\_JeffersonCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 9,150.00	\$ 9,150.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 9,150.00</u></b>	<b><u>\$ 9,150.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 9,150.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	4			0.00
<b># of Households</b>	4			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jefferson County	Unknown	\$ 9,150.00

**Location Description:**

Activities shall take place in Jefferson County. Zip Codes 77613, 77619, 77622, 77627, 77629, 77640 - 77642, 77651, 77655, 77665, 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

Jefferson County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

05/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 373,547.04	\$ 373,547.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 373,547.04</b>	<b>\$ 373,547.04</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 373,547.04</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	4			0.00
# of Households	4			0.00
# of Permanent Jobs Created				0.0



**Projected Accomplishments****Total**

# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Rose Hill Acres, City of	Local Government	\$ 373,547.04

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number:** LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill\_DPA

**Activity Title:** Acquisition Program - Down-Payment Assistance

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 17.90	\$ 17.90
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 17.90</u>	<u>\$ 17.90</u>
Other Funds:	\$ 0.00	
Total:	\$ 17.90	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	4			0.00
# of Households	4			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Rose Hill Acres, City of

Local Government

\$ 17.90

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill\_HI**

**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 44.76	\$ 44.76
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 44.76</b>	<b>\$ 44.76</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 44.76</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	4			0.00
# of Households	4			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Rose Hill Acres, City of	Local Government	\$ 44.76

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-038-C251\_RoseHill\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

06/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

02/28/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 8.95	\$ 8.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 8.95</u>	<u>\$ 8.95</u>
Other Funds:	\$ 0.00	
Total:	\$ 8.95	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	4			0.00
# of Households	4			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Rose Hill Acres, City of	Local Government	\$ 8.95

**Location Description:**

Activities shall take place in the City of Rose Hill Acres. Zip Codes 77567.

**Activity Description:**

The City of Rose Hill will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-039-C258\_Orange**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 199,502.05	\$ 199,502.05
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 199,502.05</u></b>	<b><u>\$ 199,502.05</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 199,502.05</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00
# of Permanent Jobs Created				0.0



**Projected Accomplishments**

**Total**

# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of buildings (non-residential)	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 199,502.05

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number:** LBAP\_HMID\_UN\_20-066-039-C258\_Orange\_DPA

**Activity Title:** Acquisition Program - Down-Payment Assistance

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

02/25/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 30,008.38	\$ 30,008.38
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 30,008.38</b>	<b>\$ 30,008.38</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 30,008.38</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units

3

# of Multifamily Units

# of Housing Units

3

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Orange

Unknown

\$ 30,008.38

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-039-C258\_Orange\_HI**  
**Activity Title: Acquisition Program - Housing Incentives**

**Activity Type:**  
 Housing incentives to encourage resettlement

**Project Number:**  
 0007

**Projected Start Date:**  
 02/25/2020

**Project Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block by HUD:**  
 Not Blocked

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
 Under Way

**Project Title:**  
 Local Buyout/Acquisition Program

**Projected End Date:**  
 04/30/2024

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 75,020.95	\$ 75,020.95
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 75,020.95</b>	<b>\$ 75,020.95</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 75,020.95</b>	

**Benefit Report Type:**  
 Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00

**Projected Accomplishments** **Total**



# of Singlefamily Units 3  
# of Multifamily Units  
# of Housing Units 3

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Orange	Unknown	\$ 75,020.95

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-039-C258\_Orange\_RA**

**Activity Title: Acquisition Program - Relocation Payments**

**Activity Type:**  
Relocation payments and assistance

**Activity Status:**  
Under Way

**Project Number:**  
0007

**Project Title:**  
Local Buyout/Acquisition Program

**Projected Start Date:**  
02/25/2020

**Projected End Date:**  
04/30/2024

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 15,004.19	\$ 15,004.19
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 15,004.19</u></b>	<b><u>\$ 15,004.19</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 15,004.19</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange	Unknown	\$ 15,004.19

**Location Description:**

Activities shall take place in the City of Orange. Zip Codes 77630 and 77632.

**Activity Description:**

The City of Orange will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-040-C259\_Dickinson**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,121,893.41	\$ 1,121,893.41
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,121,893.41</u></b>	<b><u>\$ 1,121,893.41</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,121,893.41</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	14			0.00
# of Households	14			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	14
# of Multifamily Units	
# of Housing Units	14
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Dickinson	Unknown	\$ 1,121,893.41

**Location Description:**

Activities shall take place in the City of Dickinson. Zip Codes 77539 and 77573.

**Activity Description:**

The City of Dickinson will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-040-C259\_Dickinson\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

03/11/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 142,750.96	\$ 142,750.96
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 142,750.96</u></b>	<b><u>\$ 142,750.96</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 142,750.96</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	22			0.00
# of Households	22			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units

22

# of Multifamily Units

# of Housing Units

22

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Dickinson

Unknown

\$ 142,750.96

**Location Description:**

Activities shall take place in the City of Dickinson. Zip Codes 77539 and 77573.

**Activity Description:**

The City of Dickinson will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** COMPLETED**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-041-C266\_HardinCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

03/10/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 587,660.00	\$ 587,660.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 587,660.00</u>	<u>\$ 587,660.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 587,660.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Hardin, County of	Local Government	\$ 587,660.00

**Location Description:**

Activities shall take place in Hardin County. Zip Codes 77374, 77376, 77519, 77585, 77616, 77625, 77656, 77657, 77659, 77663 and 77664.

**Activity Description:**

Hardin County will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-043-C300\_JasperCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

04/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,602,163.11	\$ 1,602,163.11
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,602,163.11</u></b>	<b><u>\$ 1,602,163.11</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,602,163.11</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	14			0.00
# of Households	14			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	14
# of Multifamily Units	
# of Housing Units	14
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Jasper County	Local Government	\$ 1,602,163.11

**Location Description:**

Activities shall take place in Jasper County. Zip Codes 75931, 77951, 77956, 77612 and 77615.

**Activity Description:**

Jasper County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-043-C300\_JasperCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

04/13/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 312,375.00	\$ 312,375.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 312,375.00</u></b>	<b><u>\$ 312,375.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 312,375.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	14			0.00
<b># of Households</b>	14			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	14
# of Multifamily Units	
# of Housing Units	14

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Jasper County	Local Government	\$ 312,375.00
---------------	------------------	---------------

**Location Description:**

Activities shall take place in Jasper County. Zip Codes 75931, 77951, 77956, 77612 and 77615.

**Activity Description:**

Jasper County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-044-C314\_Beaumont**  
**Activity Title: Buyout Program**

**Activity Type:**  
 Acquisition - buyout of residential properties

**Project Number:**  
 0007

**Projected Start Date:**  
 04/30/2020

**Project Draw Block by HUD:**  
 Not Blocked

**Activity Draw Block by HUD:**  
 Not Blocked

**Block Drawdown By Grantee:**  
 Not Blocked

**National Objective:**  
 Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
 Under Way

**Project Title:**  
 Local Buyout/Acquisition Program

**Projected End Date:**  
 06/30/2024

**Project Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
 08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 459,935.80	\$ 459,935.80
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 459,935.80</b>	<b>\$ 459,935.80</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 459,935.80</b>	

**Benefit Report Type:**  
 Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	4			0.00
# of Households	4			0.00

**Projected Accomplishments** **Total**



# of Singlefamily Units	4
# of Multifamily Units	
# of Housing Units	4
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Beaumont	Unknown	\$ 459,935.80

**Location Description:**

Activities shall take place in City of Beaumont. Zip Codes 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

The City of Beaumont will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-044-C314\_Beaumont\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

04/30/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

06/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 124,128.68	\$ 124,128.68
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 124,128.68</u></b>	<b><u>\$ 124,128.68</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 124,128.68</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	4			0.00
<b># of Households</b>	4			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units

4

# of Multifamily Units

# of Housing Units

4

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Beaumont

Unknown

\$ 124,128.68

**Location Description:**

Activities shall take place in City of Beaumont. Zip Codes 77701 - 77703, 77705 - 77709 and 77713.

**Activity Description:**

The City of Beaumont will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None

**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-045-C444\_Friendswood**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

06/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,628,437.96	\$ 2,628,437.96
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 2,628,437.96</u></b>	<b><u>\$ 2,628,437.96</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,628,437.96</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	20			0.00
<b># of Households</b>	20			0.00



# of Permanent Jobs Created

0.0

**Projected Accomplishments**

**Total**

# of Singlefamily Units

20

# of Multifamily Units

# of Housing Units

20

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Friendswood

Unknown

\$ 2,628,437.96

**Location Description:**

Activities shall take place in the City of Friendswood. Zip Code 77546.

**Activity Description:**

The City of Friendswood will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-045-C444\_Friendswood\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

06/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 135,000.00	\$ 135,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 135,000.00</u></b>	<b><u>\$ 135,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 135,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	20			0.00
<b># of Households</b>	20			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Friendswood	Unknown	\$ 135,000.00

**Location Description:**

Activities shall take place in the City of Friendswood. Zip Code 77546.

**Activity Description:**

The City of Friendswood will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-046-C455\_GalvestonCounty\_ACQ**

**Activity Title: Acquisition - general**

**Activity Type:**

Acquisition - general

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,993,803.04	\$ 3,993,803.04
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,993,803.04</u></b>	<b><u>\$ 3,993,803.04</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,993,803.04</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	12			0.00
<b># of Households</b>	12			0.00



# of Permanent Jobs Created

0.0

**Projected Accomplishments**

**Total**

# of Singlefamily Units

12

# of Multifamily Units

# of Housing Units

12

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of buildings (non-residential)

# of Properties

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Galveston County

Local Government

\$ 3,993,803.04

**Location Description:**

Activities shall take place in Galveston County. Zip Codes 77510, 77511, 77517, 77518, 77539, 77546, 77550, 77551, 77554, 77563, 77565, 77568, 77573, 77590, 77591, 77592, 77617, 77623, 77650 and 77951.

**Activity Description:**

Galveston County will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-046-C455\_GalvestonCounty\_RA**

**Activity Title: Acquisition Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

08/31/2025

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 243,000.00	\$ 243,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 243,000.00</u>	<u>\$ 243,000.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 243,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	12			0.00
# of Households	12			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Galveston County	Local Government	\$ 243,000.00

**Location Description:**

Activities shall take place in Galveston County. Zip Codes 77510, 77511, 77517, 77518, 77539, 77546, 77550, 77551, 77554, 77563, 77565, 77568, 77573, 77590, 77591, 77592, 77617, 77623, 77650 and 77951.

**Activity Description:**

Galveston County will provide an acquisition program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-048-C526\_OrangeCounty**

**Activity Title: Buyout Program**

**Activity Type:**  
Acquisition - buyout of residential properties

**Project Number:**  
0007

**Projected Start Date:**  
07/02/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
12/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 838,173.69	\$ 838,173.69
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 838,173.69</u></b>	<b><u>\$ 838,173.69</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 838,173.69</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	5			0.00
# of Households	5			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	5
# of Multifamily Units	
# of Housing Units	5
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange County	Unknown	\$ 838,173.69

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-048-C526\_OrangeCounty\_DPA**

**Activity Title: Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance (with waiver only)

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 175,000.00	\$ 175,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 175,000.00</u></b>	<b><u>\$ 175,000.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 175,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

# Owner Households

**Total**

**Low**

**Mod**

**Low/Mod%**

5

0.00

# of Households

5

0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	5
# of Multifamily Units	
# of Housing Units	5

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Orange County	Unknown	\$ 175,000.00

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-048-C526\_OrangeCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

07/02/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 175,085.28	\$ 175,085.28
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 175,085.28</u></b>	<b><u>\$ 175,085.28</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 175,085.28</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	5			0.00
<b># of Households</b>	5			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units

5

# of Multifamily Units

# of Housing Units

5

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Orange County

Unknown

\$ 175,085.28

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_HMID\_UN\_20-066-048-C526\_OrangeCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

07/01/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

12/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 25,012.18	\$ 25,012.18
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 25,012.18</u></b>	<b><u>\$ 25,012.18</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 25,012.18</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	5			0.00
<b># of Households</b>	5			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Orange County	Unknown	\$ 25,012.18

**Location Description:**

Activities shall take place in Orange County. Zip Codes 77611, 77630, 77632, 77639 and 77662.

**Activity Description:**

Orange County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMA\_20-066-033-C229\_GonzalesCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,298,832.46	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,298,832.46</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,298,832.46</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	5



# of Housing Units

5

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Gonzales County	Local Government	\$ 1,298,832.46

**Location Description:**

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.

**Activity Description:**

Gonzales County will provide an buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-002-B957\_AustinCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,053,538.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,053,538.00</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,053,538.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	3		3	100.00
# of Households	3		3	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	3



# of Housing Units

3

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Austin County	Local Government	\$ 1,053,538.00

**Location Description:**

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485,78931, 78933, 78944 and 78950.

**Activity Description:**

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey . Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-003-B966\_GrimesCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,245,008.98	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,245,008.98</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,245,008.98</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	6		6	100.00
# of Households	6		6	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	6



# of Housing Units

6

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Grimes County	Local Government	\$ 1,245,008.98

**Location Description:**

Activities shall take place in Grimes County. Zip Codes 77363, 77381, 77484, 77830, 77831, 77861, 77868, 77873, 77875 and 77876.

**Activity Description:**

Grimes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-011-C074\_WallerCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 587,040.06	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 587,040.06</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 587,040.06</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Waller County	Unknown	\$ 587,040.06

**Location Description:**

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.

**Activity Description:**

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-012-C094\_CaldwellCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/22/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 950,850.25	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 950,850.25</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 950,850.25</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	5



# of Housing Units

5

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Caldwell, County of	Local Government	\$ 950,850.25

**Location Description:**

Activities shall take place in Caldwell County. Zip Codes 78610, 78616, 78622, 78632, 78640, 78644, 78648, 78655, 78656, 78611, 78662 and 78953.

**Activity Description:**

Caldwell County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-014-C106\_LeeCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/12/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 901,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 901,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 901,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	5
# of Housing Units	5



Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Lee, County of	Local Government	\$ 901,000.00

**Location Description:**

Activities shall take place in Lee County. Zip Codes 76578, 77853, 78621, 78659, 78942, 78946, 78947 and 78948.

**Activity Description:**

Lee County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-016-C112\_TylerCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/26/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

01/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 2,478,256.05	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 2,478,256.05</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 2,478,256.05</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	27		27	100.00
# of Households	27		27	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	27



# of Housing Units

27

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Tyler County	Unknown	\$ 2,478,256.05

**Location Description:**

Activities shall take place in Tyler County. Zip Codes 75936, 75938, 75942, 75979, 77616, 77624, 77656, 77660, 77663 and 77664.

**Activity Description:**

Tyler County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-018-C125\_PolkCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/17/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 3,323,510.40	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 3,323,510.40</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 3,323,510.40</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	35		35	100.00
# of Households	35		35	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	35



# of Housing Units

35

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Polk County	Unknown	\$ 3,323,510.40

**Location Description:**

Activities shall take place in Polk County. Zip Codes 75934, 75939, 75960, 77326, 77332, 77335, 77350, 77351, 77360 and 77399.

**Activity Description:**

Polk County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-026-C215\_MilamCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 828,411.83	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 828,411.83</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 828,411.83</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	8		8	100.00
# of Households	8		8	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	8



# of Housing Units

8

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Milam County

Unknown

\$ 828,411.83

**Location Description:**

Activities shall take place in Milam County. Zip Codes 76511, 76518, 76519, 76520, 76523, 76556, 76557, 76567, 76577, 76578 and 77857.

**Activity Description:**

Milam County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-027-C220\_GoliadCounty**

**Activity Title: Buyout Program**

**Activity Type:**  
Acquisition - buyout of residential properties

**Project Number:**  
0007

**Projected Start Date:**  
01/23/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
04/30/2023

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,180,596.96	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 1,180,596.96</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,180,596.96</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	5			



# of Housing Units

5

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Goliad, County of	Local Government	\$ 1,180,596.96

**Location Description:**

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.

**Activity Description:**

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-028-C222\_BastropCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,482,103.21	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,482,103.21</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,482,103.21</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	8		8	100.00
# of Households	8		8	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	8



# of Housing Units

8

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Bastrop County

Local Government

\$ 1,482,103.21

**Location Description:**

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.

**Activity Description:**

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMB\_20-066-032-C226\_KarnesCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,094,872.11	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,094,872.11</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,094,872.11</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	9		9	100.00
# of Households	9		9	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	9



# of Housing Units

9

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Karnes, County of	Local Government	\$ 1,094,872.11

**Location Description:**

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.

**Activity Description:**

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-002-B957\_AustinCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 100,275.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 100,275.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 100,275.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	3		3	100.00
<b># of Households</b>	3		3	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Austin County	Local Government	\$ 100,275.00

**Location Description:**

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485, 78931, 78933, 78944 and 78950.

**Activity Description:**

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-003-B966\_GrimesCounty\_DPA**

**Activity Title: Buyout Program - Down-Payment Assistance**

**Activity Type:**

Homeownership Assistance to low- and moderate-income

**Project Number:**

0007

**Projected Start Date:**

11/06/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 140,386.44	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 140,386.44</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 140,386.44</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	6		6	100.00
# of Households	6		6	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	6



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Grimes County	Local Government	\$ 140,386.44

**Location Description:**

Activities shall take place in Grimes County. Zip Codes 77363, 77381, 77484, 77830, 77831, 77861, 77868, 77873, 77875 and 77876.

**Activity Description:**

Grimes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-003-B966\_GrimesCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
11/06/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
10/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 130,103.58	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 130,103.58</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 130,103.58</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	6		6	100.00
# of Households	6		6	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Grimes County	Local Government	\$ 130,103.58

**Location Description:**

Activities shall take place in Grimes County. Zip Codes 77363, 77381, 77484, 77830, 77831, 77861, 77868, 77873, 77875 and 77876.

**Activity Description:**

Grimes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-011-C074\_WallerCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 15,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 15,000.00</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 15,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2		2	100.00
# of Households	2		2	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Waller County	Unknown	\$ 15,000.00

**Location Description:**

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.

**Activity Description:**

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-012-C094\_CaldwellCounty**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
11/22/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
11/30/2023

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 50,044.75	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 50,044.75</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 50,044.75</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Caldwell, County of	Local Government	\$ 50,044.75

**Location Description:**

Activities shall take place in Caldwell County. Zip Codes 78610, 78616, 78622, 78632, 78640, 78644, 78648, 78655, 78656, 78611, 78662 and 78953.

**Activity Description:**

Caldwell County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-014-C106\_LeeCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

12/12/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 99,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 99,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 99,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Lee, County of	Local Government	\$ 99,000.00

**Location Description:**

Activities shall take place in Lee County. Zip Codes 76578, 77853, 78621, 78659, 78942, 78946, 78947 and 78948.

**Activity Description:**

Lee County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-027-C220\_GoliadCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

01/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 138,689.20	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 138,689.20</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 138,689.20</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	5		5	100.00
# of Households	5		5	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Goliad, County of	Local Government	\$ 138,689.20

**Location Description:**

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.

**Activity Description:**

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-032-C226\_KarnesCounty**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
02/14/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
04/30/2023

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 198,502.86	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 198,502.86</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 198,502.86</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	9		9	100.00
# of Households	9		9	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Karnes, County of	Local Government	\$ 198,502.86

**Location Description:**

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.

**Activity Description:**

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMH\_20-066-033-C229\_GonzalesCounty**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**  
Relocation payments and assistance

**Project Number:**  
0007

**Projected Start Date:**  
02/05/2020

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
04/30/2023

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 83,033.99	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 83,033.99</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 83,033.99</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	5		5	100.00
# of Households	5		5	100.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Gonzales County	Local Government	\$ 83,033.99

**Location Description:**

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.

**Activity Description:**

Gonzales County will provide an buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMHI\_20-066-002-B957\_AustinCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**  
Housing incentives to encourage resettlement

**Project Number:**  
0007

**Projected Start Date:**  
11/04/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
10/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 135,263.37	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 135,263.37</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 135,263.37</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3		3	100.00
# of Households	3		3	100.00

**Projected Accomplishments** **Total**



# of Singlefamily Units 3  
# of Multifamily Units  
# of Housing Units 3

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Austin County	Local Government	\$ 135,263.37

**Location Description:**

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485,78931, 78933, 78944 and 78950.

**Activity Description:**

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_SMID\_LMHI\_20-066-011-C074\_WallerCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 182,334.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 182,334.00</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 182,334.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2		2	100.00
# of Households	2		2	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units 2  
# of Multifamily Units  
# of Housing Units 2

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Waller County	Unknown	\$ 182,334.00

**Location Description:**

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.

**Activity Description:**

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_LMHI\_20-066-026-C215\_MilamCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 163,625.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 163,625.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 163,625.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	8		8	100.00
# of Households	8		8	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	8
# of Multifamily Units	
# of Housing Units	8

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Milam County	Unknown	\$ 163,625.00

**Location Description:**

Activities shall take place in Milam County. Zip Codes 76511, 76518, 76519, 76520, 76523, 76556, 76557, 76567, 76577, 76578 and 77857.

**Activity Description:**

Milam County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_LMHI\_20-066-028-C222\_BastropCounty**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 131,457.97	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 131,457.97</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 131,457.97</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	8		8	100.00
# of Households	8		8	100.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	8
# of Multifamily Units	
# of Housing Units	8

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Bastrop County	Local Government	\$ 131,457.97

**Location Description:**

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.

**Activity Description:**

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet low to moderate income national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-002-B957\_AustinCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 366,896.20	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 366,896.20</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 366,896.20</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Austin County	Local Government	\$ 366,896.20

**Location Description:**

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485, 78931, 78933, 78944 and 78950.

**Activity Description:**

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-002-B957\_AustinCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

11/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 31.43	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 31.43</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 31.43	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Austin County	Local Government	\$ 31.43
---------------	------------------	----------

**Location Description:**

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485, 78931, 78933, 78944 and 78950.

**Activity Description:**

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-002-B957\_AustinCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/04/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 5,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 5,000.00</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 5,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Austin County	Local Government	\$ 5,000.00

**Location Description:**

Activities shall take place in Austin County. Zip Codes 77418, 77452, 77473, 77474, 77485, 78931, 78933, 78944 and 78950.

**Activity Description:**

Austin County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-011-C074\_WallerCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

11/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 598,960.03	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 598,960.03</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 598,960.03	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Waller County	Unknown	\$ 598,960.03

**Location Description:**

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.

**Activity Description:**

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-011-C074\_WallerCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

11/20/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

10/31/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 10,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 10,000.00</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 10,000.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Waller County	Unknown	\$ 10,000.00

**Location Description:**

Activities shall take place in Waller County. Zip Codes 77355, 77423, 77445, 77446, 77447, 77466, 77484 and 77493.

**Activity Description:**

Waller County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---





**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-016-C112\_TylerCounty**

**Activity Title: Buyout Program**

**Activity Type:**  
Acquisition - buyout of residential properties

**Project Number:**  
0007

**Projected Start Date:**  
11/26/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**  
Under Way

**Project Title:**  
Local Buyout/Acquisition Program

**Projected End Date:**  
01/31/2024

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,011,000.95	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,011,000.95</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,011,000.95</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	11			0.00
# of Households	11			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	11
# of Multifamily Units	
# of Housing Units	11
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Tyler County	Unknown	\$ 1,011,000.95

**Location Description:**

Activities shall take place in Tyler County. Zip Codes 75936, 75938, 75942, 75979, 77616, 77624, 77656, 77660, 77663 and 77664.

**Activity Description:**

Tyler County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-018-C125\_PolkCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

12/17/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

11/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 1,430,796.60	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 1,430,796.60</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 1,430,796.60</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	15			0.00
# of Households	15			0.00

**Projected Accomplishments**

**Total**



# of Singlefamily Units	15
# of Multifamily Units	
# of Housing Units	15
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Polk County	Unknown	\$ 1,430,796.60

**Location Description:**

Activities shall take place in Polk County. Zip Codes 75934, 75939, 75960, 77326, 77332, 77335, 77350, 77351, 77360 and 77399.

**Activity Description:**

Polk County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-026-C215\_MilamCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 328,570.17	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 328,570.17</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 328,570.17</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	3
# of Multifamily Units	
# of Housing Units	3
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Milam County	Unknown	\$ 328,570.17

**Location Description:**

Activities shall take place in Milam County. Zip Codes 76511, 76518, 76519, 76520, 76523, 76556, 76557, 76567, 76577, 76578 and 77857.

**Activity Description:**

Milam County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-026-C215\_MilamCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 64,343.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 64,343.00</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 64,343.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	3			0.00
<b># of Households</b>	3			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units

3

# of Multifamily Units

# of Housing Units

3

**Proposed budgets for organizations carrying out Activity:****Responsible Organization****Organization Type****Proposed Budget**

Milam County

Unknown

\$ 64,343.00

**Location Description:**

Activities shall take place in Milam County. Zip Codes 76511, 76518, 76519, 76520, 76523, 76556, 76557, 76567, 76577, 76578 and 77857.

**Activity Description:**

Milam County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY**Environmental Reviews:** None**Activity Attributes:** None**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-027-C220\_GoliadCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

01/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 237,204.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 237,204.00</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 237,204.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	1			0.00
<b># of Households</b>	1			0.00



**Projected Accomplishments****Total**

# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Goliad, County of	Local Government	\$ 237,204.00

**Location Description:**

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.

**Activity Description:**

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-027-C220\_GoliadCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

01/23/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 27,737.84	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 27,737.84</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 27,737.84	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Goliad, County of	Local Government	\$ 27,737.84

**Location Description:**

Activities shall take place in Goliad County. Zip Codes 77905, 77960, 77963, 77993 and 78107.

**Activity Description:**

Goliad County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-028-C222\_BastropCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 370,525.79	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 370,525.79</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 370,525.79	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	2
# of Multifamily Units	
# of Housing Units	2
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Bastrop County	Local Government	\$ 370,525.79

**Location Description:**

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.

**Activity Description:**

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-028-C222\_BastropCounty\_HI**

**Activity Title: Buyout Program - Housing Incentives**

**Activity Type:**

Housing incentives to encourage resettlement

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2024

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 32,664.41	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 32,664.41</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 32,664.41	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	2			0.00
# of Households	2			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units

2

# of Multifamily Units

# of Housing Units

2

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Bastrop County

Local Government

\$ 32,664.41

**Location Description:**

Activities shall take place in Bastrop County. Zip Codes 78602, 78612, 78616, 78617, 78621, 78650, 78653, 78659, 78662, 78941, 78953 and 78957.

**Activity Description:**

Bastrop County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None





**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-032-C226\_KarnesCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 366,958.41	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 366,958.41</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 366,958.41</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units

3

# of Multifamily Units

# of Housing Units

3

Activity funds eligible for DREF (Ike Only)

Total acquisition compensation to owners

# of Parcels acquired voluntarily

# of Parcels acquired by admin settlement

# of Parcels acquired by condemnation

# of Properties

**Proposed budgets for organizations carrying out Activity:**

**Responsible Organization**

**Organization Type**

**Proposed Budget**

Karnes, County of

Local Government

\$ 366,958.41

**Location Description:**

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.

**Activity Description:**

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-032-C226\_KarnesCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/14/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 66,167.62	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 66,167.62</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 66,167.62	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	3			0.00
# of Households	3			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Karnes, County of	Local Government	\$ 66,167.62

**Location Description:**

Activities shall take place in Karnes County. Zip Codes 78111, 78113, 78116 - 78119, 78144 and 78151.

**Activity Description:**

Karnes County will provide a buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-033-C229\_GonzalesCounty**

**Activity Title: Buyout Program**

**Activity Type:**

Acquisition - buyout of residential properties

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 270,135.74	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b><u>\$ 270,135.74</u></b>	<b><u>\$ 0.00</u></b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 270,135.74</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
<b># Renter Households</b>				0.0
<b># Owner Households</b>	1			0.00
<b># of Households</b>	1			0.00



**Projected Accomplishments**

**Total**

# of Singlefamily Units	1
# of Multifamily Units	
# of Housing Units	1
Activity funds eligible for DREF (Ike Only)	
Total acquisition compensation to owners	
# of Parcels acquired voluntarily	
# of Parcels acquired by admin settlement	
# of Parcels acquired by condemnation	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Gonzales County	Local Government	\$ 270,135.74

**Location Description:**

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.

**Activity Description:**

Gonzales County will provide an Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None



**Grantee Activity Number: LBAP\_SMID\_UN\_20-066-033-C229\_GonzalesCounty\_RA**

**Activity Title: Buyout Program - Relocation Assistance**

**Activity Type:**

Relocation payments and assistance

**Project Number:**

0007

**Projected Start Date:**

02/05/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

Local Buyout/Acquisition Program

**Projected End Date:**

04/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 16,606.81	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<u>Total:</u>	<u>\$ 16,606.81</u>	<u>\$ 0.00</u>
Other Funds:	\$ 0.00	
Total:	\$ 16,606.81	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	1			0.00
# of Households	1			0.00



**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Gonzales County	Local Government	\$ 16,606.81

**Location Description:**

Activities shall take place in Gonzales County. Zip Codes 78122, 78140, 78159, 78604, 78614, 78629, 78632, 78658, 78677 and 78959.

**Activity Description:**

Gonzales County will provide an Buyout program for residential dwellings affected by Hurricane Harvey. Assistance will be provided to homeowners who are located in a floodplain or reside in a repetitive flood area and who agree to relocate to outside the floodplain or a location of reduced flood risk. These activities will meet the urgent need national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # / 0008 / Economic Revitalization Program**





**Grantee Activity Number: ERP\_HMID\_LMI**

**Activity Title: Economic Revitalization Program**

**Activity Type:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

0008

**Projected Start Date:**

05/01/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Economic Revitalization Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 80,000,000.00	\$ 80,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 80,000,000.00</b>	<b>\$ 80,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 80,000,000.00</b>	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	1530	765	765	100.00
# of Permanent Jobs Retained	230	115	115	100.00
# of Permanent Jobs Created	1300	650	650	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Businesses	400



# of buildings (non-residential)

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 80,000,000.00

**Location Description:**

Areas impacted by the disaster.

**Activity Description:**

The economic revitalization program will provide interim assistance to businesses impacted by Hurricane Harvey through deferred forgivable loans and loans in exchange for job creation or retention for low to moderate income employees. These activities will meet low to moderate income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: ERP\_SMID\_LMI**

**Activity Title: Economic Revitalization Program**

**Activity Type:**

Econ. development or recovery activity that creates/retains jobs

**Project Number:**

0008

**Projected Start Date:**

05/01/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Economic Revitalization Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Steven Edwards

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 20,000,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 20,000,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 20,000,000.00</b>	

---

**Benefit Report Type:**

Direct (Person)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# of Persons	31	15	16	100.00
# of Permanent Jobs Retained	5	2	3	100.00
# of Permanent Jobs Created	26	13	13	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Businesses	10



# of buildings (non-residential)

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 20,000,000.00

**Location Description:**

Areas impacted by the disaster.

**Activity Description:**

The economic revitalization program will provide interim assistance to businesses impacted by Hurricane Harvey through deferred forgivable loans and loans in exchange for job creation or retention for low to moderate income employees. These activities will meet low to moderate income national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # / 0009 / Homeowner Reimbursement Program**



**Grantee Activity Number: HRP\_HMID\_LMI**

**Activity Title: Homeowner Reimbursement Program**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0009

**Projected Start Date:**

04/29/2019

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**

Under Way

**Project Title:**

Homeowner Reimbursement Program

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 36,000,000.00	\$ 36,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 36,000,000.00</b>	<b>\$ 36,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 36,000,000.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Owner Households	303	131	172	100.00
# of Households	303	131	172	100.00

**Projected Accomplishments**

	<b>Total</b>
# of Singlefamily Units	303
# of Housing Units	303



- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # of Substantially Rehabilitated Units
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Units deconstructed
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels
- #Dishwashers replaced
- #Clothes washers replaced
- #Refrigerators replaced
- #Light fixtures (outdoors) replaced
- #Light Fixtures (indoors) replaced
- #Replaced hot water heaters
- #Replaced thermostats
- #Efficient AC added/replaced
- #High efficiency heating plants
- #Additional Attic/Roof Insulation
- #Energy Star Replacement Windows
- # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 36,000,000.00

**Location Description:**

Homeowner Reimbursement Program in impacted areas.

**Activity Description:**

The homeowner reimbursement program will reimburse eligible expenses incurred by homeowners for repairs to a primary residence prior to application for these funds. These activities will meet low to moderate income national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HRP\_HMID\_UN**

**Activity Title: Homeowner Reimbursement Program**

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
0009

**Project Title:**  
Homeowner Reimbursement Program

**Projected Start Date:**  
07/17/2019

**Projected End Date:**  
09/30/2023

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 68,000,000.00	\$ 68,000,000.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 68,000,000.00</b>	<b>\$ 68,000,000.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 68,000,000.00</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	616			0.00
# of Households	616			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	616





- # of Housing Units
- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # of Substantially Rehabilitated Units
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Units deconstructed
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels
- #Dishwashers replaced
- #Clothes washers replaced
- #Refrigerators replaced
- #Light fixtures (outdoors) replaced
- #Light Fixtures (indoors) replaced
- #Replaced hot water heaters
- #Replaced thermostats
- #Efficient AC added/replaced
- #High efficiency heating plants
- #Additional Attic/Roof Insulation
- #Energy Star Replacement Windows
- # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Development 2000 Inc	Unknown	\$ 0.00
Texas General Land Office	State Agency	\$ 66,100,000.00

**Location Description:**

Homeowner Reimbursement Program in impacted areas.

**Activity Description:**

The homeowner reimbursement program will reimburse eligible expenses incurred by homeowners for repairs to a primary residence prior to application for these funds. These activities will meet the urgent need national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HRP\_SMID\_LMI**

**Activity Title: Homeowner Reimbursement Program**

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
0009

**Project Title:**  
Homeowner Reimbursement Program

**Projected Start Date:**  
04/29/2019

**Projected End Date:**  
09/30/2023

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 500,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 500,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 500,000.00	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Owner Households	4	4		100.00
# of Households	4	4		100.00
Projected Accomplishments	Total			
# of Singlefamily Units	4			
# of Housing Units	4			



- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # of Substantially Rehabilitated Units
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Units deconstructed
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels
- #Dishwashers replaced
- #Clothes washers replaced
- #Refrigerators replaced
- #Light fixtures (outdoors) replaced
- #Light Fixtures (indoors) replaced
- #Replaced hot water heaters
- #Replaced thermostats
- #Efficient AC added/replaced
- #High efficiency heating plants
- #Additional Attic/Roof Insulation
- #Energy Star Replacement Windows
- # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 500,000.00

**Location Description:**

Homeowner Reimbursement Program in impacted areas.

**Activity Description:**

The homeowner reimbursement program will reimburse eligible expenses incurred by homeowners for repairs to a primary residence prior to application for these funds. These activities will meet low to moderate income national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HRP\_SMID\_UN**

**Activity Title: Homeowner Reimbursement Program**

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
0009

**Project Title:**  
Homeowner Reimbursement Program

**Projected Start Date:**  
05/13/2019

**Projected End Date:**  
09/30/2023

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 500,000.00	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 500,000.00</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 500,000.00</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	6			0.00
# of Households	6			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	6



- # of Housing Units
- # of Targeted Section 3 Labor Hours
- # of Section 3 Labor Hours
- # of Total Labor Hours
- # of Elevated Structures
- # of Substantially Rehabilitated Units
- # ELI Households (0-30% AMI)
- Activity funds eligible for DREF (Ike Only)
- #Units with other green
- #Units deconstructed
- #Sites re-used
- #Units exceeding Energy Star
- #Units with bus/rail access
- #Low flow showerheads
- #Low flow toilets
- #Units with solar panels
- #Dishwashers replaced
- #Clothes washers replaced
- #Refrigerators replaced
- #Light fixtures (outdoors) replaced
- #Light Fixtures (indoors) replaced
- #Replaced hot water heaters
- #Replaced thermostats
- #Efficient AC added/replaced
- #High efficiency heating plants
- #Additional Attic/Roof Insulation
- #Energy Star Replacement Windows
- # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Jasper Pioneer Crossing, LLC	Other	\$ 0.00
Texas General Land Office	State Agency	\$ 600,000.00

**Location Description:**

Homeowner Reimbursement Program in impacted areas.

**Activity Description:**

The homeowner reimbursement program will reimburse eligible expenses incurred by homeowners for repairs to a primary residence prior to application for these funds. These activities will meet the urgent need national objective.



**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # /**            **0010 / PREPS Program**





**Grantee Activity Number: PREPS\_HMID\_UN**

**Activity Title: PREPS Program**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0010

**Projected Start Date:**

11/16/2017

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Completed

**Project Title:**

PREPS Program

**Projected End Date:**

06/26/2020

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 22,443,328.20	\$ 22,443,328.20
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 22,443,328.20</b>	<b>\$ 22,443,328.20</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 22,443,328.20</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	15566			0.00
# of Households	15566			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	15566



# of Housing Units 15566

# of Targeted Section 3 Labor Hours

# of Section 3 Labor Hours

# of Total Labor Hours

# of Elevated Structures

# of Substantially Rehabilitated Units

# ELI Households (0-30% AMI)

Activity funds eligible for DREF (Ike Only)

#Units with other green

#Units deconstructed

#Sites re-used

#Units exceeding Energy Star

#Units with bus/rail access

#Low flow showerheads

#Low flow toilets

#Units with solar panels

#Dishwashers replaced

#Clothes washers replaced

#Refrigerators replaced

#Light fixtures (outdoors) replaced

#Light Fixtures (indoors) replaced

#Replaced hot water heaters

#Replaced thermostats

#Efficient AC added/replaced

#High efficiency heating plants

#Additional Attic/Roof Insulation

#Energy Star Replacement Windows

# of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 22,443,328.20

**Location Description:**

HUD MID counties and zip codes: Aransas, Brazoria, Chambers, Fayette, Fort Bend, Galveston, Hardin, Harris, Jasper, Jefferson, Liberty, Montgomery, Newton, Nueces, Orange, Refugio, San Jacinto, San Patricio, Victoria, and Wharton Counties; 75979, 77320, 77335, 77351, 77414, 77423, 77482, 77493, 77979, and 78934

**Activity Description:**

PREPS provides temporary repairs of up to \$20,000 for homes with less than \$17,000 in FEMA Verified Loss. The State cost share for this program is 10%.



**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---



## Grantee Activity Number: PREPS\_SMID\_UN

### Activity Title: PREPS Program

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0010

**Projected Start Date:**

11/18/2017

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Completed

**Project Title:**

PREPS Program

**Projected End Date:**

06/28/2020

**Project Draw Block Date by HUD:**

08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**

08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 144,562.50	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 144,562.50</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 144,562.50</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Owner Households	100			0.00
# of Households	100			0.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	100



# of Housing Units 100  
 # of Targeted Section 3 Labor Hours  
 # of Section 3 Labor Hours  
 # of Total Labor Hours  
 # of Elevated Structures  
 # of Substantially Rehabilitated Units  
 # ELI Households (0-30% AMI)  
 Activity funds eligible for DREF (Ike Only)  
 #Units with other green  
 #Units deconstructed  
 #Sites re-used  
 #Units exceeding Energy Star  
 #Units with bus/rail access  
 #Low flow showerheads  
 #Low flow toilets  
 #Units with solar panels  
 #Dishwashers replaced  
 #Clothes washers replaced  
 #Refrigerators replaced  
 #Light fixtures (outdoors) replaced  
 #Light Fixtures (indoors) replaced  
 #Replaced hot water heaters  
 #Replaced thermostats  
 #Efficient AC added/replaced  
 #High efficiency heating plants  
 #Additional Attic/Roof Insulation  
 #Energy Star Replacement Windows  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 144,562.50

**Location Description:**

State MID counties: Austin, Bastrop, Bee, Caldwell, Calhoun, Colorado, DeWitt, Gonzales, Grimes, Jackson, Lavaca, Lee, Matagorda, Polk, Sabine, Tyler, Walker, and Waller

**Activity Description:**

PREPS provides temporary repairs of up to \$20,000 for homes with less than \$17,000 in FEMA Verified Loss. The State cost share for this program is 10%.



**Environmental Assessment:** COMPLETED

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:** None

---

**Project # /** 0011 / Affordable Rental Program



**Grantee Activity Number: ARP\_HMID\_LMI**

**Activity Title: Affordable Rental Program**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0011

**Projected Start Date:**  
02/24/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Affordable Rental Program

**Projected End Date:**  
10/31/2023

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 536,303,597.92	\$ 536,303,597.92
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 536,303,597.92</b>	<b>\$ 536,303,597.92</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 536,303,597.92</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

<b>Projected Beneficiaries</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households	5455		4222	77.40
# of Households	5455		4222	77.40
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Multifamily Units	5455			
# of Housing Units	5455			



# of Targeted Section 3 Labor Hours  
 # of Section 3 Labor Hours  
 # of Total Labor Hours  
 Activity funds eligible for DREF (Ike Only)  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 390,140,000.00

**Location Description:**

Affordable Rental Program in the HUD designated most impacted areas. Abby Court - 6100 Folsom Rd, Beaumont, 77706, Angleton Village - 1705 E Henderson Rd, Angleton, 77515, Bay Breeze Apartments - 800 Ave F, Bay City, 77414, Bay City Manor Apartments - 900 Ave J, Bay City, 77414, Beaumont Village - 4200 N Major Dr, Beaumont, 77713, Cedar Ridge Apartments - 7601 9th Ave, Port Arthur, 77642, Century Heights - 8530 Phelan Blvd, Beaumont, 77707, Coastal Bend Crossing - 2175 W Wheeler Ave, Aransas Pass, 78336, Conroe Senior Village - 1721 Kirk Rd, Conroe, 77304, Danbury Manor Apartments - 15027 Quail Ridge Rd, Danbury, 77534, Delta Manor - 5740 Northwest Pkwy, Beaumont, 77706, Edison Square - 3501 12th St, Port Arthur, 77642, El Campo Retirement - 2805 W Loop, El Campo, 77437, Emerson Heights - 201 W Ahldag St, 77488, Enchanted Oaks - 5825 Delany, Hitchcock, 77563, Enclave On Independence - 209 Dan Ave, 77979, Fox Run Apartments - 2008 Sam Houston Dr, Victoria, 77901, Huntington at Kemah - 1105 FM 518, Kemah, 77565, Huntington at Richmond - 2221 Richmond Pkwy, Richmond, 77469, Huntington Lago Mar - 6200 Lago Mar Blvd, Texas City, 77593, Ingleside Pioneer Crossing - 1550 12th St, Ingleside, 78362, Ingleside Village - 1910 Hwy 361, Ingleside, 78362, Jasper Pioneer Crossing - 1820 S Bowie St, Jasper, 75951, Kirbyville Pine Shadows - 1001 Charlsie St, Kirbyville, 75956, Konnor's Court - 401 S Commerce St, Port Lavaca, 77979, Kountze Pioneer Crossing - 860 MLK Ct, Kountze, 77625, Linden Oaks Apartments - 1201 North Live Oak, Rockport, 78382, Lively Oaks - 8010 Hwy 6, Hitchcock, 77563, Livingston Village - 310 West Park Dr, Livingston, 77351, Magnolia Place - 1216 Montezuma St, Columbus, 78934, Magnolia Station - 320 Magnolia Ave, Winnie, 77665, Maple Court - 1801 West Gibson, Jasper, 75951, Marquis at Fayette - 540 W Lafayette St, LaGrange, 78945, McKinney Manor Apartments - 506 N McKinney St, Sweeny, 77480, Mesquite Woods - 5809 Delany, Hitchcock, 77563, Northside Plaza Apartments - 1753 E Henderson Rd, Angleton, 77515, Oak Harbor Apartment - 1200 N Magnolia, Rockport, 78382, Oaks of West Columbia - 225 S 13th St, West Columbia, 77486, Orchard Park Apartments - 1749 Henderson Rd, Angleton, 77515, Parkside Place - 1425 Montezuma St, Columbus, 78934, Pebble Creek Apartments - 4251 Jimmy Johnson Blvd, Port Arthur, 77642, Refugio Elderly Apartments - 602 W Commons St, Refugio, 78377, Renaissance Apartments - 914 Proctor St, Port Arthur, 77640, Saltgrass Landing - 1602 South Church St, Rockport, 78382, Sea Mist Townhomes - 2211 FM 3036, Rockport, 78382, Senior Citizens Y-House of Beaumont - 930 Calder St, Beaumont, 77701, Sierra Royale Apartments - 630 Wright St, Robstown, 78380, SilverLeaf at Orange - 8815 Old Hwy 90, Orange, 77630, SilverLeaf at Rockport - 342 Rattlesnake Point Rd, Rockport, 78382, Southwood Crossing I & II - 3901 Hwy 73, Port Arthur, 77642, Sphinx at Rockport I - 1703-1751 Mathis St, Rockport, 78382, Sphinx at Rockport II - 1601 Mathis St, Rockport, 78382, Sphinx at Sienna Villas - 902 N Ave J, Freeport, 77541, The Aeries - 1950 Pence, Rose City, 77662, The Bell Estates - 3680 Maida Rd, Beaumont, 77708, The Brooks at Caney Creek - 398 Hamilton St, Wharton, 77488, The Oaks at Hitchcock - FM 2004, Hitchcock, 77563, The Palms I Apartments - 220 S Avenue A, Aransas Pass, 78336, The Palms II Apartments - 200 Ave A, Aransas Pass, 78336, The Villas at Lake Jackson - 598 E Hwy 332, Lake Jackson, 77566, Trinity Grove - 7110 Hwy 105, Beaumont, 77707, Valley View Estates - 5801 Twin City, Port Arthur, 77642, Village at Greenwood - 6002 Greenwood Dr, Corpus Christi, 78417, Wharton ISD - 500 Abell Street, Wharton, 77488, Willow Creek Manor - 3833 Mustang Rd, Alvin, 77511, Windridge Apartments - 700 Gordon, Sinton, 78387, and Winnhaven - 570 Wilson, Vidor, 77662.

**Activity Description:**

Developer will rehabilitate, reconstruct, or construct public housing and affordable multi-family housing projects in areas impacted by Hurricane Harvey - in accordance with the terms of the Contract and all attachments, applicable laws, regulations, and guidance. These activities will meet low to moderate income national objective. There are a total of 68 multifamily complexes within this activity.

The following complexes are rehabilitation projects; Linden Oaks Apartments, Oak Harbor Apartment, Refugio Elderly Apartments, Sea Mist Townhomes, Sierra Royale Apartments, The Palms I Apartments, The Palms II





Apartments, Windridge Apartments, Kirbyville Pine Shadows, Fox Run Apartments, Danbury Manor Apartments, Enchanted Oaks, Lively Oaks, McKinney Manor Apartments, Mesquite Woods, Northside Plaza Apartments, Oaks of West Columbia, Orchard Park Apartments, Sphinx at Sienna Villas, Willow Creek Manor, Bay Breeze Apartments, Bay City Manor Apartments, El Campo Retirement, Magnolia Place, Parkside Place, Cedar Ridge Apartments, Edison Square, Pebble Creek Apartments, Senior Citizen Y-House of Beaumont, Southwood Crossing I & II, and Valley View Estates.

The following complexes are reconstruction projects; Marquis at Fayette, Coastal Bend Crossing, Saltgrass Landing, Enclave On Independence, Konnor's Court, The Brooks at Caney Creek, Wharton ISD, The Aeries, and Winnhaven.

The following complexes are new construction projects; Ingleside Pioneer Crossing, Ingleside Village, SilverLeaf at Rockport, Sphinx at Rockport I, Sphinx at Rockport II, Village at Greenwood, Jasper Pioneer Crossing, Livingston Village, Maple Court, Angleton Village, Conroe Senior Village, Huntington at Kemah, Huntington Lago Mar, Magnolia Station, The Oaks at Hitchcock, The Villas at Lake Jackson, Emerson Heights, Huntington at Richmond, Abby Court L.P., Beaumont Village, Century Heights, Delta Manor L.P., Kountze Pioneer Crossing, Renaissance Apartments, SilverLeaf at Orange, The Bell Estates, and Trinity Grove.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**

**Document** [Harvey5b\\_ARP\\_HMID\\_LMI\\_Details.xlsx](#)

---



**Grantee Activity Number: ARP\_SMID\_LMI**

**Activity Title: Affordable Rental Program**

**Activity Type:**  
Affordable Rental Housing

**Project Number:**  
0011

**Projected Start Date:**  
07/27/2019

**Project Draw Block by HUD:**  
Not Blocked

**Activity Draw Block by HUD:**  
Not Blocked

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

**Activity Status:**  
Under Way

**Project Title:**  
Affordable Rental Program

**Projected End Date:**  
10/13/2023

**Project Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

**Activity Draw Block Date by HUD:**  
08/18/2024 by Denise Hall

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 50,325,899.48	\$ 0.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 50,325,899.48</b>	<b>\$ 0.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 50,325,899.48	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households	245		227	92.65
# of Households	245		227	92.65
Projected Accomplishments	Total			
# of Multifamily Units	245			
# of Housing Units	245			



# of Targeted Section 3 Labor Hours  
 # of Section 3 Labor Hours  
 # of Total Labor Hours  
 Activity funds eligible for DREF (Ike Only)  
 # of Properties

**Proposed budgets for organizations carrying out Activity:**

Responsible Organization	Organization Type	Proposed Budget
OAKS TEXAS CITY, LLC	Other	\$ 0.00
Texas General Land Office	State Agency	\$ 97,535,000.00

**Location Description:**

Affordable Rental Program in the state designated most impacted areas. Brooks Haven Supportive Housing - 215 E 4th St, Rockdale, TX 76567, Dove Court I - 103 Dove Court, 104 Dove Court, 105 Dove Court, 106 Dove Court, 110 Dove Court, 111 Dove Court, 112 Dove Court, 113 Dove Court, 114 Dove Court, 115 Dove Court, 118 Dove Court, 119 Dove Court, 120 Dove Court, 126 Dove Court, Navasota, TX 77868, Henderson Place Apartments - 501 Henderson, Palacios, TX 77465, Leatherwood Terrace Apartments - 105 Ellen May Rd, Yoakum, TX 77995, Maple Park Senior Village - 1925 Clear Fork St, Lockhart, TX 78644, The Oaks at Brenham - 100 Gavin Dr, 102 Gavin Dr, 104 Gavin Dr, 106 Gavin Dr, 200 Gavin Dr, 202 Gavin Dr, 204 Gavin Dr, 206 Gavin Dr, 208 Gavin Dr, 210 Gavin Dr, Brenham, TX 77833, The Oaks at Seguin - 131 Chapparral Rd, 135 Chapparral Rd, 139 Chapparral Rd, 143 Chapparral Rd, 147 Chapparral Rd, 902 Country Club Dr, 914 Country Club Dr, 918 Country Club Dr, Seguin, TX 78124, Waverly Village - 255 Tafelski, New Waverly, TX 77358.

**Activity Description:**

Developer will rehabilitate, reconstruct, or construct public housing and affordable multi-family housing projects in areas impacted by Hurricane Harvey - in accordance with the terms of the Contract and all attachments, applicable laws, regulations, and guidance. These activities will meet low to moderate income national objective. There are a total of eight multifamily complexes in this activity. The following complexes are rehabilitation projects; Leatherwood Terrace Apartments, Waverly Village, and Henderson Place Apartments. The following complexes are new construction projects; The Oaks at Seguin, Dove Court I, The Oaks at Brenham, Maple Park Senior Village, and Brooks Haven Supportive Housing.

**Environmental Assessment:** UNDERWAY

**Environmental Reviews:** None

**Activity Attributes:** None

**Activity Supporting Documents:**



**Environmental Reviews:** None

**Document** Harvey5b\_ARP\_SMID\_LMI\_Details.xlsx

---

**Project # / 0012 / State-Managed Harris County Homeowner Assistance**



**Grantee Activity Number: HAP[Harris]\_HMID\_LMI**

**Activity Title: HC HAP State Run**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0012

**Project Title:**

State-Managed Harris County Homeowner

**Projected Start Date:**

12/13/2020

**Projected End Date:**

09/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Low/Mod: Benefit to low- and moderate-income persons/families

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 100,441,370.00	\$ 100,441,370.00
B-18-DP-48-0001	\$ 100,000,000.00	\$ 100,000,000.00
<b>Total:</b>	<b>\$ 200,441,370.00</b>	<b>\$ 200,441,370.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 200,441,370.00</b>	

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	350		350	100.00
# of Households	350		350	100.00

**Projected Accomplishments**

	Total
# of Singlefamily Units	350



# of Multifamily Units	
# of Housing Units	350
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1
# of Total Labor Hours	1
# of Elevated Structures	140
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 200,441,370.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in Harris County. These activities will meet low to moderate income



national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None

---



**Grantee Activity Number: HAP[Harris]\_HMID\_UN**

**Activity Title: HC HAP State Run**

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

0012

**Project Title:**

State-Managed Harris County Homeowner

**Projected Start Date:**

12/13/2020

**Projected End Date:**

09/30/2023

**Project Draw Block by HUD:**

Not Blocked

**Project Draw Block Date by HUD:**

**Activity Draw Block by HUD:**

Not Blocked

**Activity Draw Block Date by HUD:**

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

---

**Total Budget:**

<b>Grant Number</b>	<b>Total Budget</b>	<b>Most Impacted and Distressed Budget</b>
B-17-DM-48-0001	\$ 85,903,444.00	\$ 85,903,444.00
B-18-DP-48-0001	\$ 0.00	\$ 0.00
<b>Total:</b>	<b>\$ 85,903,444.00</b>	<b>\$ 85,903,444.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 85,903,444.00</b>	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Low/Mod%</b>
# Renter Households				0.0
# Owner Households	150			0.00
# of Households	150			0.00

**Projected Accomplishments**

**Total**





# of Singlefamily Units	150
# of Multifamily Units	
# of Housing Units	150
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1
# of Total Labor Hours	1
# of Elevated Structures	60
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 85,903,444.00

**Location Description:**

Activities shall take place in Harris County. Zip Codes 77001 - 77009, 77011-77096, 77098-77099, 77336, 77338-77339, 77345, 77346, 77357, 77365, 77373, 77375, 77377, 77379, 77383, 77388, 77389, 77396, 77401, 77411, 77413, 77429, 77433, 77447, 77449, 77450, 77477, 77479, 77484, 77489, 77491, 77493, 77494, 77502 - 77508, 77520 - 77521, 77523, 77530, 77532, 77536, 77546, 77547, 77562, 77571, 77572, 77581, 77586, 77587 and 77598.

**Activity Description:**



Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in Harris County. These activities will meet the urgent need national objective.

**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None

---

**Project # / 0013 / State-Managed City of Houston Homeowner Assistance**



**Grantee Activity Number: HAP[Houston]\_HMID\_LMI**

**Activity Title: City of Houston HAP**

**Activity Type:**  
Rehabilitation/reconstruction of residential structures

**Activity Status:**  
Under Way

**Project Number:**  
0013

**Project Title:**  
State-Managed City of Houston

**Projected Start Date:**  
12/15/2020

**Projected End Date:**  
09/30/2023

**Project Draw Block by HUD:**  
Not Blocked

**Project Draw Block Date by HUD:**

**Activity Draw Block by HUD:**  
Not Blocked

**Activity Draw Block Date by HUD:**

**Block Drawdown By Grantee:**  
Not Blocked

**National Objective:**  
Low/Mod: Benefit to low- and moderate-income persons/families

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 289,005,388.00	\$ 289,005,388.00
B-18-DP-48-0001	\$ 106,915,645.00	\$ 106,915,645.00
<b>Total:</b>	<b>\$ 395,921,033.00</b>	<b>\$ 395,921,033.00</b>
Other Funds:	\$ 0.00	
<b>Total:</b>	<b>\$ 395,921,033.00</b>	

---

**Benefit Report Type:**  
Direct (Households)

**Ancillary Activities**

None

Projected Beneficiaries	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	1411		1411	100.00
# of Households	1411		1411	100.00
<b>Projected Accomplishments</b>	<b>Total</b>			
# of Singlefamily Units	1411			



# of Multifamily Units	
# of Housing Units	1411
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1
# of Total Labor Hours	1
# of Elevated Structures	705
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

**Proposed budgets for organizations carrying out Activity:**

<b>Responsible Organization</b>	<b>Organization Type</b>	<b>Proposed Budget</b>
Texas General Land Office	State Agency	\$ 297,269,855.00

**Location Description:**

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

**Activity Description:**

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in The City of Houston. These activities will meet low to moderate income national objective.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None

---



## Grantee Activity Number: HAP[Houston]\_HMID\_UN

### Activity Title: City of Houston HAP

**Activity Type:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

0013

**Projected Start Date:**

12/15/2020

**Project Draw Block by HUD:**

Not Blocked

**Activity Draw Block by HUD:**

Not Blocked

**Block Drawdown By Grantee:**

Not Blocked

**National Objective:**

Urgent Need: A community development need having a particular urgency because existing conditions pose a serious and immediate threat to the health and welfare of the community

**Activity Status:**

Under Way

**Project Title:**

State-Managed City of Houston

**Projected End Date:**

09/30/2023

**Project Draw Block Date by HUD:****Activity Draw Block Date by HUD:**

---

**Total Budget:**

Grant Number	Total Budget	Most Impacted and Distressed Budget
B-17-DM-48-0001	\$ 127,401,367.00	\$ 127,401,367.00
B-18-DP-48-0001	\$ 42,279,075.00	\$ 42,279,075.00
Total:	<b>\$ 169,680,442.00</b>	<b>\$ 169,680,442.00</b>
Other Funds:	\$ 0.00	
Total:	\$ 169,680,442.00	

---

**Benefit Report Type:**

Direct (Households)

**Ancillary Activities**

None

**Projected Beneficiaries**

	Total	Low	Mod	Low/Mod%
# Renter Households				0.0
# Owner Households	605		605	100.00
# of Households	605		605	100.00

**Projected Accomplishments**

Total



# of Singlefamily Units	605
# of Multifamily Units	
# of Housing Units	605
# of Targeted Section 3 Labor Hours	1
# of Section 3 Labor Hours	1
# of Total Labor Hours	1
# of Elevated Structures	302
# of Substantially Rehabilitated Units	
# ELI Households (0-30% AMI)	
Activity funds eligible for DREF (Ike Only)	
#Units with other green	
#Units deconstructed	
#Sites re-used	
#Units exceeding Energy Star	
#Units with bus/rail access	
#Low flow showerheads	
#Low flow toilets	
#Units with solar panels	
#Dishwashers replaced	
#Clothes washers replaced	
#Refrigerators replaced	
#Light fixtures (outdoors) replaced	
#Light Fixtures (indoors) replaced	
#Replaced hot water heaters	
#Replaced thermostats	
#Efficient AC added/replaced	
#High efficiency heating plants	
#Additional Attic/Roof Insulation	
#Energy Star Replacement Windows	
# of Properties	

### Proposed budgets for organizations carrying out Activity:

Responsible Organization	Organization Type	Proposed Budget
Texas General Land Office	State Agency	\$ 127,401,367.00

### Location Description:

Activities to take place throughout in the City of Houston. Zip Codes 77001 - 77009, 77011 - 77051, 77053 - 77096, 77098, 77099, 77339, 77345, 77373, 77377, 77489 and 77530.

### Activity Description:

Provider may perform housing implementation services, at the discretion of the GLO, to assist the GLO in the operation of Housing Assistance Program(s) in The City of Houston. These activities will meet the urgent need national objective.



**Environmental Assessment:**

**Environmental Reviews:** None

**Activity Attributes**

**Subject to Section 3 Requirements:** Yes

**Activity Supporting Documents:** None

---

**Action Plan History**

<b>Version</b>	<b>Date</b>
P-17-TX-48-HIM1 AP#18	01/27/2023
P-17-TX-48-HIM1 AP#17	10/31/2022
P-17-TX-48-HIM1 AP#16	07/29/2022
P-17-TX-48-HIM1 AP#15	04/29/2022
P-17-TX-48-HIM1 AP#14	01/28/2022
P-17-TX-48-HIM1 AP#13	10/29/2021
P-17-TX-48-HIM1 AP#12	07/29/2021
P-17-TX-48-HIM1 AP#11	05/04/2021
P-17-TX-48-HIM1 AP#10	01/25/2021
P-17-TX-48-HIM1 AP#9	10/22/2020
P-17-TX-48-HIM1 AP#8	07/29/2020
P-17-TX-48-HIM1 AP#7	04/29/2020
P-17-TX-48-HIM1 AP#6	03/04/2020
P-17-TX-48-HIM1 AP#5	01/28/2020
P-17-TX-48-HIM1 AP#4	10/30/2019
P-17-TX-48-HIM1 AP#3	07/30/2019
P-17-TX-48-HIM1 AP#2	06/06/2019
P-17-TX-48-HIM1 AP#1	04/30/2019

